

Sr No	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuous	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks
1	dadrigas_sd	GENERATING UNIT	130.19 MW DADRI GPS - UNIT 1	NTPC	C	4000 EOH inspection	07/Oct/2020	08:00	12/Oct/2020	08:00	
2	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 1	THDC	C	Annual Maintenance of Unit-1	05/Oct/2020	10:00	05/Nov/2020	18:00	
3	stuup_sd	HVDC LINE CIRCUIT	800 KV HVDC AGRA-BISHWANATH CHARIALI (PG) CKT-1		D	UNDER Crossing By U/C 765 KV S/C Ghatampur to Agra Transmission Line by normal Stringing method. A/R Off required for Safety and record purpose	13/Oct/2020	08:00	15/Oct/2020	18:00	
4	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Pre -winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	26/Oct/2020	08:00	28/Oct/2020	18:00	
5	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	22/Oct/2020	08:00	24/Oct/2020	18:00	
6	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	S/D Requested by WR2 for Online replacement of faulty PMU at Gwalior. No outage required.	06/Oct/2020	10:00	06/Oct/2020	14:00	
7	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	C	SHUTDOWN OF LINE ALONGWITH LINE REACTOR AT PHAGI 1. Oil leakage from PRD-1, CFT pocket of R Ph. & Y-Ph. Reactor, for Gwalior-1 line. 2. Testing & Maintenance of Reactors.	05/Oct/2020	08:00	06/Oct/2020	18:00	The 765kV Phagi-Gwalior line-1 will be open as the Reactor Bank of 765kV Phagi-Gwalior line-1 is non switchable and, 765kV Phagi-Gwalior line-2 will be remained energized to import/export the power.
8	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	D	S/D required for AMP and Tightening of 110 X 3=330MVAR Sararam Line Reactor, AMP of Line Side Equipments and rectification of Shutdown nature Defect like Jumper tightening, Missing member replacement and other related works.by associated TLM's	01/Oct/2020	08:00	01/Oct/2020	18:00	

9	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	OVERHEAD CROSSING OF UNDER COSTRUCTION LIL0 400 KV KASARA(MAU)-PGCIL(BALLIA)LINE at 400 kv S/s Rasra	29/Oct/2020	08:00	30/Oct/2020	18:00	
10	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	OVERHEAD CROSSING OF UNDER COSTRUCTION LIL0 400 KV KASARA(MAU)-PGCIL(BALLIA)LINE at 400 kv S/s Rasra	29/Oct/2020	08:00	30/Oct/2020	18:00	
11	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	OVERHEAD CROSSING OF UNDER COSTRUCTION LIL0 400 KV KASARA(MAU)-PGCIL(BALLIA)LINE at 400 kv S/s Rasra	19/Oct/2020	08:00	20/Oct/2020	18:00	
12	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	OVERHEAD CROSSING OF UNDER COSTRUCTION LIL0 400 KV KASARA(MAU)-PGCIL(BALLIA)LINE at 400 kv S/s Rasra	19/Oct/2020	08:00	20/Oct/2020	18:00	
13	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)- VINDHYACHALPOOL(PG) (PG) CKT- 2	POWERGRID	D	S/D required for Line Rectification work like Jumper tightening, Missing member replacement and other related works.	13/Oct/2020	08:00	13/Oct/2020	18:00	
14	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)- VINDHYACHALPOOL(PG) (PG) CKT- 1	POWERGRID	D	S/D required for Line Rectification work like Jumper tightening, Missing member replacement and other related works.	12/Oct/2020	08:00	12/Oct/2020	18:00	
15	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	S/D requested by ER1. TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - BALIA-2	07/Oct/2020	08:00	07/Oct/2020	18:00	NLDC Consent required
16	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	S/D requested by ER1. REPLACEMENT OF FLASHED INSULATORS LOC 382, 383	07/Oct/2020	08:00	07/Oct/2020	18:00	NLDC Consent required
17	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	S/D requested by ER1. REPLACEMENT OF FLASHED INSULATORS LOC 396, 397	06/Oct/2020	08:00	06/Oct/2020	18:00	NLDC Consent required

18	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	S/D requested by ER1. TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - BALIA-1	06/Oct/2020	08:00	06/Oct/2020	18:00	NLDC Consent required
19	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	Requested by ER1. Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Oct/2020	08:00	31/Oct/2020	18:00	NLDC Purview Required
20	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHARI(BS) (PG) CKT-1	POWERGRID	D	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	25/Sep/2020	08:00	25/Sep/2020	18:00	
21	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	25/Sep/2020	08:00	27/Sep/2020	18:00	
22	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	25/Sep/2020	08:00	27/Sep/2020	18:00	
23	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-2	RTCL	D	For AMP Work	23/Oct/2020	08:00	23/Oct/2020	18:00	
24	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-SHUJALPUR(PG) (RTCL) CKT-1	RTCL	D	For AMP Work	21/Oct/2020	08:00	21/Oct/2020	18:00	
25	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	To carryout Annual Maintenance Plan(AMP) of HVDC. (AMP of Neutral point of both pole in DC yard)	31/Oct/2020	09:00	31/Oct/2020	18:00	
26	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	To carryout Annual Maintenance Plan(AMP) of HVDC. (AMP of Neutral point of both pole in DC yard)	31/Oct/2020	09:00	31/Oct/2020	18:00	
27	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	To carryout Annual Maintenance Plan(AMP) of HVDC.	29/Oct/2020	09:00	30/Oct/2020	18:00	
28	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Over Head Crossing by U/C 765 KV S/C Ghatampur to Hapur Transmission Line via Manual Gang (Complete Shutdown required)	29/Oct/2020	08:00	29/Oct/2020	18:00	
29	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	To carryout Annual Maintenance Plan(AMP) of HVDC.	27/Oct/2020	09:00	28/Oct/2020	18:00	
30	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	"Shutdown required for testing of bushings commissioned in September, after 01 month in service for providing manufacturing clearances to M/s Trench (manufacturer of bushings) for remaining bushings under ADD CAP. This is as per terms of LOA placed to M/s Trench for supply of bushings in ADD CAP. "	26/Oct/2020	08:00	26/Oct/2020	18:00	The bushing commissioned in Pole-2 in September shutdown is to be tested after 01 month for providing manufacturing clearances for remaining bushings under ADD CAP

31	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Stringing Work of underpassing 400kV Quad Jawaharpur TPS-Firozabad TL at loc No. 19-20. This S/D require for Evacuation of power from JAwarahar TPS. Line Sketch enclosed.	16/Oct/2020	08:00	17/Oct/2020	18:00	
32	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Stringing Work of underpassing 400kV Quad Jawaharpur TPS-Firozabad TL at loc No. 19-20. This S/D require for Evacuation of power from JAwarahar TPS. Line Sketch enclosed.	16/Oct/2020	08:00	17/Oct/2020	18:00	
33	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	Over Head Crossing by U/C 765 KV S/C Ghatampur to Hapur Transmission Line via Manual Gang (Complete Shutdown required)	10/Oct/2020	08:00	10/Oct/2020	18:00	
34	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	S/D requested by WR2 for power line crossing works of 765kV Vindhyachal-Varanasi T/L by Vindhyachal TLC.	01/Oct/2020	08:00	02/Oct/2020	18:00	
35	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	S/D requested by WR2 for power line crossing works of 765kV Vindhyachal-Varanasi T/L by Vindhyachal TLC.	01/Oct/2020	08:00	02/Oct/2020	18:00	
36	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		C	Replacement of spare Converter transformer & spare 360 mH Oil filled Smoothing Reactor in Pole-2 under Bushing replacement package (ADD CAP Rihand-Dadri HVDC). The bushing supplied under above mentioned package shall be erected in spare Converter Transformer & spare smoothing reactor. Thereafter shutdown is required for taking in service above mentioned spare transformer & reactor. S/D of Pole-II shall be taken in place of already approved S/D of Pole-I as per 174 th OCC meeting.	25/Sep/2020	08:00	29/Sep/2020	18:00	***Pole-II shutdown shall be taken instead of Pole-1 as already approved for this purpose in OCC 174 (sr no 27). Remaining conditions same. The shutdown plan & dates has been proposed in discussion with Rihand HVDC." S/D will avail from 21/09/20 to 25/09/20.
37	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWERGRID	D	Flash over insulator replacement at loc.no.663	30/Oct/2020	10:00	30/Oct/2020	18:00	
38	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Over head crossing by 765 kV S/C Ghatampur to Agra transmission line by Hot line method. A/R Off Mode required.	24/Oct/2020	08:00	31/Oct/2020	18:00	
39	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Over Head Crossing By U/C 765 KV S/C Agra to greater Noida Transmission Line by Hot line method. A/R Off	19/Oct/2020	09:00	25/Oct/2020	18:00	
40	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Over head crossing by U/C 765 kV S/C Ghatampur to Hapur transmission line via Manual Gang (Complete shutdown required)Hot line crossing (A/R Off Mode)	19/Oct/2020	09:00	25/Oct/2020	18:00	

41	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	Over head crossing by U/C 765 kV S/C Ghatampur to Hapur transmission line via Manual Gang (Complete shutdown required)Hot line crossing (A/R Off Mode)	19/Oct/2020	09:00	25/Oct/2020	18:00	
42	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2	POWERGRID	D	Pre -winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	19/Oct/2020	08:00	21/Oct/2020	18:00	
43	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Over Head Crossing By U/C 765 KV S/C Ghatampur to Agra Transmission Line by Hot line method. A/R Off required.	17/Oct/2020	08:00	25/Oct/2020	18:00	
44	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT-BHIWANI (PG) CKT-1	POWERGRID	C	For diversion work of Hansi-Rohtak Railway at Mokhra , Rohtak	15/Oct/2020	08:00	30/Oct/2020	18:00	
45	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	15/Oct/2020	08:00	17/Oct/2020	18:00	
46	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc. & Final Commissioning of CSD of Line Reactor of 765 kV Meerut- Koteshwar TL Ckt-2 at Meerut	14/Oct/2020	08:00	15/Oct/2020	18:00	
47	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	AMP of Line side equipments and Line Reactor at Kanpur S/S.	14/Oct/2020	08:00	14/Oct/2020	18:00	
48	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc. & Final Commissioning of CSD of Line Reactor of 765 kV Meerut- Koteshwar TL Ckt-1 at Meerut	12/Oct/2020	08:00	13/Oct/2020	18:00	
49	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	Non-A/R for live line OPGW installation works under ULDC scheme.	08/Oct/2020	07:00	31/Oct/2020	19:00	Non-A/R for live line OPGW installation works under ULDC scheme.
50	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Oct/2020	08:00	31/Oct/2020	18:00	
51	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Oct/2020	08:00	31/Oct/2020	18:00	

52	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Outage required for rectification of Shutdown nature Defect like Jumper tightening, Missing member replacement and other related works.by associated TLM's	01/Oct/2020	08:00	01/Oct/2020	18:00	
53	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	Shutdown required for installation of repeater station at crossing with 400 kV Jalandhar Amritsar-1 line.	30/Sep/2020	07:00	30/Sep/2020	19:00	Shutdown required for installation of repeater station at crossing with 400 kV Jalandhar Amritsar-1 line. Line charged at 400 KV level
54	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-2	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loos conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.	27/Sep/2020	08:00	28/Sep/2020	18:00	During S/D Ckt-1 will be in Non auto mode
55	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-2	POWERGRID	D	For attending the issue of the Prismatics Class of Line Reactor Conservator at Aligarh S/S and Line O&M work	26/Sep/2020	08:00	26/Sep/2020	18:00	
56	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BHADLA-BIKANER (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loos conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.	25/Sep/2020	08:00	26/Sep/2020	18:00	During S/D Ckt-2 will be in Non auto mode
57	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	For attending the issue of the Prismatics Class of Line Reactor Conservator at Aligarh S/S and Line O&M work	25/Sep/2020	08:00	25/Sep/2020	18:00	
58	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.	25/Sep/2020	07:00	07/Oct/2020	19:00	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.
59	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KISHENPUR-MOGA (PG) CKT-2	POWERGRID	D	Non-A/R for live line OPGW installation works under ULDC scheme.	25/Sep/2020	07:00	15/Oct/2020	19:00	Non-A/R for live line OPGW installation works under ULDC scheme. Line charged at 400 KV level.
60	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA-MAINPURI (UP) CKT-2	UPPTCL	C	Line and Bay Maintenance and CB Testing works	19/Oct/2020	09:00	20/Oct/2020	18:00	
61	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	Tightening of jumper cone bolts, C.C ring bolts, For replacement of broken bundle conductor spacer	05/Oct/2020	08:00	08/Oct/2020	19:00	
62	stuuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)- ANPARA_D(UP) (UP) CKT-1	UPPTCL	D	Inspection of CT By OEM representative	01/Oct/2020	08:00	02/Oct/2020	19:00	2 nos 765 KV CTs have failed in past 6 months. M/s GE representative will inspect the CTs and assess the reason of CT failures.

63	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	POWERGRID	D	NEW BAY CONSTRUCTION (KHETRI LINE)	26/Oct/2020	08:00	28/Oct/2020	18:00	BAY & 765KV BUS-1 OUTAGE
64	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	POWERGRID	D	NEW BAY CONSTRUCTION (KHETRI LINE)	19/Oct/2020	08:00	23/Oct/2020	18:00	BAY & 765KV BUS-1 OUTAGE
65	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	POWERGRID	D	NEW BAY CONSTRUCTION (KHETRI LINE)	15/Oct/2020	08:00	16/Oct/2020	18:00	BAY & 765KV BUS-1 OUTAGE
66	cpcc1_sd	BUS	765KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	15/Oct/2020	08:00	15/Oct/2020	18:00	
67	cpcc1_sd	BUS	765KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	14/Oct/2020	08:00	14/Oct/2020	18:00	
68	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	POWERGRID	D	NEW BAY CONSTRUCTION (KHETRI LINE)	13/Oct/2020	08:00	14/Oct/2020	18:00	BAY & 765KV BUS-1 OUTAGE
69	cpcc1_sd	BUS	765KV BUS 2 AT BHIWANI(PG)	POWERGRID	D	For Insulator Replacement Work	05/Oct/2020	08:00	08/Oct/2020	18:00	
70	cpcc1_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	GIB Erection & SG6 Gas Bushings Erection	22/Oct/2020	08:00	24/Oct/2020	18:00	
71	cpcc1_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	GIB Erection & SG6 Gas Bushings Erection	19/Oct/2020	08:00	21/Oct/2020	18:00	
72	stuup_sd	BUS	765KV BUS 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	21/Oct/2020	09:00	21/Oct/2020	17:00	
73	stuup_sd	BUS	765KV BUS 1 AT HAPUR(UP)	UPPTCL	D	As per M/s GTL request for stability test & commissioning of 705 & 704 and Line reactor bay	17/Oct/2020	09:00	17/Oct/2020	18:00	
74	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV JHATIKARA(PG)	POWERGRID	D	For Installation of silicon Jacket	20/Oct/2020	08:00	20/Oct/2020	18:00	
75	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	CSD commission of 702 Bay (Tie Bay). Switching of Bus reactor (approx 5 times) and Earth switch replacement.	15/Oct/2020	08:00	16/Oct/2020	18:00	
76	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	For Insulator Replacement Work along with Bus-II	06/Oct/2020	08:00	06/Oct/2020	18:00	
77	stuup_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing work	06/Oct/2020	09:00	06/Oct/2020	13:00	
78	stuup_sd	BR/BSR/MSR/MSR	189 MVAR BUS REACTOR NO 1 AT 765 KV ANPARA_D(UP)	UPPTCL	C	Oil Filtration, attending oil leakage in Y phase Reactor, Maintenance and Testing of Bus reactor as well as associated elements such as CT, LA etc.	06/Oct/2020	09:00	13/Oct/2020	17:00	
79	cpcc1_sd	LINE REACTOR	330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-1 @BIKANER(PG)	POWERGRID	D	CSD FINE TUNING	20/Oct/2020	14:00	20/Oct/2020	18:00	765KV LINE REACTOR OUTAGE
80	cpcc1_sd	LINE REACTOR	330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @BIKANER(PG)	POWERGRID	D	CSD FINE TUNING	20/Oct/2020	09:00	20/Oct/2020	13:00	765KV LINE REACTOR OUTAGE

81	sldcrs_sd	LINE REACTOR	240 MVAR LR ON PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 @PHAGI(RS)	POWERGRID	C	1. Oil seepage from bushing CT of HV bushing, Radiator and low oil level in coservator tank of B-Ph. Reactor 2. Measurement of Tan-delta of CTS . 3. Tighetening of clamps & connectors.	12/Oct/2020	08:00	14/Oct/2020	18:00	There will be no interruption during shut-down period as the Reactor banks of all the 765 KV lines, and 420KV, 125 MVAr Bus reactor will be remained energized to absorb the reactive power generated by long transmission line.
82	cpcc1_sd	LINE REACTOR	240 MVAR LR ON AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	09/Oct/2020	10:00	09/Oct/2020	16:00	
83	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	07/Oct/2020	10:00	07/Oct/2020	16:00	
84	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-1 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	06/Oct/2020	10:00	06/Oct/2020	16:00	
85	cpcc1_sd	LINE REACTOR	330 MVAR LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWERGRID	D	CSD commission of 716LR Bay. Switching of Line reactor (approx 5 times)	05/Oct/2020	09:00	05/Oct/2020	17:00	
86	sldcrs_sd	LINE REACTOR	240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @PHAGI(RS)	RRVPNL	C	1.Oil leakage from 03 nos. radiator (near HV bushing, neutral bushing & ladder) of R-Ph. Reactor of Anta line-2. 2. Maintenance of CB. 3. Tightening of clamps & connectors.	19/Oct/2020	08:00	21/Oct/2020	18:00	There will be no interruption during shut-down period as the Reactor banks of all the 765 KV lines, and 400KV, 125 MVAr Bus reactor will be remained energized to absorb the reactive power generated by long transmission line.
87	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	FOR CT OIL SAMPLING	28/Oct/2020	12:00	28/Oct/2020	14:00	

88	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	FOR CT OIL SAMPLING	28/Oct/2020	10:00	28/Oct/2020	12:00	
89	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	CT OIL SAMPLEING purpose	27/Oct/2020	12:00	27/Oct/2020	14:00	
90	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	For CT OIL SAMPLEING purpose	27/Oct/2020	10:00	27/Oct/2020	12:00	
91	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	26/Oct/2020	08:00	26/Oct/2020	18:00	
92	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BIKANER(PG)	POWERGRID	D	NEW BAY CONSTRUCTION (KHETRI LINE)	26/Oct/2020	08:00	28/Oct/2020	18:00	BAY & 765KV BUS-1 OUTAGE
93	cpcc1_sd	BAY	715 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	23/Oct/2020	08:00	24/Oct/2020	18:00	
94	cpcc1_sd	BAY	714 TIE BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	21/Oct/2020	08:00	22/Oct/2020	18:00	
95	cpcc1_sd	BAY	713 MAIN BAY - 765KV MOGA-BHIWANI (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	19/Oct/2020	08:00	20/Oct/2020	18:00	
96	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	NEW BAY CONSTRUCTION (KHETRI LINE)	19/Oct/2020	08:00	23/Oct/2020	18:00	BAY & 765KV BUS-1 OUTAGE
97	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	19/Oct/2020	08:00	19/Oct/2020	18:00	
98	cpcc2_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV MOGA(PG) (POWERGRID) AND 330 MVAR LR ON 765 KV BIKANER-MOGA (PG) CKT-2 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	D	For AMP Works.	18/Oct/2020	09:30	19/Oct/2020	17:30	
99	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1	POWERGRID	D	FOR CT OIL SAMPLING	17/Oct/2020	14:00	17/Oct/2020	18:00	AT BIKANER

100	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2	POWERGRID	D	FOR CT OIL SAMPLING	17/Oct/2020	11:00	17/Oct/2020	13:00	AT BIKANER
101	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	FOR CT OIL SAMPLING	17/Oct/2020	09:00	17/Oct/2020	11:00	
102	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2	POWERGRID	D	FOR CT OIL SAMPLING	16/Oct/2020	16:00	16/Oct/2020	18:00	at Bikaner
103	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	FOR CT OIL SAMPLING	16/Oct/2020	14:00	16/Oct/2020	16:00	
104	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	FOR CT OIL SAMPLING	16/Oct/2020	11:00	16/Oct/2020	13:00	
105	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1	POWERGRID	D	FOR CT OIL SAMPLING	16/Oct/2020	09:00	16/Oct/2020	11:00	
106	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-AJMER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG)	POWERGRID	D	FOR AMP WORK	16/Oct/2020	08:00	16/Oct/2020	18:00	
107	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	FOR CT OIL SAMPLING	15/Oct/2020	14:00	15/Oct/2020	16:00	
108	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) AND 765 KV BIKANER-AJMER (PG) CKT-2	POWERGRID	D	FOR CT OIL SAMPLING	15/Oct/2020	11:00	15/Oct/2020	13:00	
109	cpcc2_sd	BAY	702 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG) (POWERGRID) AND 240 MVAR LR ON MOGA-MEERUT (PG) CKT-1 @MOGA(PG) AT 765 KV MOGA(PG) (POWERGRID)	POWERGRID	D	For AMP Works.	15/Oct/2020	09:30	16/Oct/2020	17:30	
110	cpcc1_sd	BAY	707 MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @BIKANER(PG) AND 765 KV BIKANER(PG) - BUS 1 AT BIKANER(PG)	POWERGRID	D	FOR CT OIL SAMPLING	15/Oct/2020	09:00	15/Oct/2020	11:00	
111	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BIKANER(PG)	POWERGRID	D	NEW BAY CONSTRUCTION (KHETRI LINE)	15/Oct/2020	08:00	16/Oct/2020	19:00	BAY & 765KV BUS-1 OUTAGE

112	slcdcs_sd	BAY	70252A MAIN BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT PHAGI(RS)	POWERGRID	D	1.To check operation timing of CB 2. Measurement of contact resistance of CB 3. Measurement of Tan-delta of CTs	15/Oct/2020	08:00	15/Oct/2020	18:00	There will be no interruption during shut-down period as the 765KV Phagi-Bhiwani line-2 will be remained connected through Tie CB (705-52T).
113	cpcc1_sd	BAY	707 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG) AND 765KV BUS 2 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	15/Oct/2020	08:00	15/Oct/2020	18:00	
114	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	15/Oct/2020	08:00	15/Oct/2020	18:00	
115	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	15/Oct/2020	08:00	15/Oct/2020	18:00	
116	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWERGRID	D	FOR CT OIL SAMPLING	14/Oct/2020	14:00	14/Oct/2020	16:00	
117	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-AJMER (PG) CKT-1 AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	FOR CT OIL SAMPLING	14/Oct/2020	11:00	14/Oct/2020	13:00	
118	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 AND 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-1 @BIKANER(PG) AT BIKANER(PG)	POWERGRID	D	FOR CT OIL SAMPLING	14/Oct/2020	09:00	14/Oct/2020	11:00	
119	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER-AJMER (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 2 AT AJMER(PG) AT 765 KV AJMER(PG)	POWERGRID	D	FOR AMP WORK	14/Oct/2020	08:00	14/Oct/2020	18:00	
120	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	NEW BAY CONSTRUCTION (KHETRI LINE)	13/Oct/2020	08:00	14/Oct/2020	19:00	BAY & 765KV BUS-1 OUTAGE
121	cpcc2_sd	BAY	703 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV MOGA(PG)	POWERGRID	D	For AMP Works.	12/Oct/2020	09:30	13/Oct/2020	17:30	
122	cpcc1_sd	BAY	701 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	12/Oct/2020	08:00	12/Oct/2020	18:00	
123	cpcc1_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	12/Oct/2020	08:00	13/Oct/2020	18:00	
124	cpcc1_sd	BAY	703 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	08/Oct/2020	08:00	08/Oct/2020	18:00	

125	cpcc1_sd	BAY	708 TIE BAY - 765KV JHATIKARA-BHIWANI (PG) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	07/Oct/2020	08:00	07/Oct/2020	18:00	
126	cpcc1_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	05/Oct/2020	08:00	06/Oct/2020	18:00	
127	cpcc1_sd	BAY	702 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT MEERUT(PG) (POWERGRID) AND 765 KV KOTESHWAR-MEERUT (PG) CKT-2 AT 765 KV MEERUT(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	01/Oct/2020	08:00	01/Oct/2020	18:00	
128	cpcc3_sd	BAY	704 MAIN BAY - 765 KV VARANASI-KANPUR_GIS (PG) CKT-2 (POWERGRID)	POWERGRID	D	AMP of 704 Bay at Kanpur GIS Substation.	01/Oct/2020	08:00	01/Oct/2020	18:00	
129	sldcrs_sd	BAY	70652T TIE BAY - 765KV PHAGI(RS)-GWALIOR(PG) (UNDEF) CKT-1 AND 765KV ANTA-PHAGI (RS) CKT-1 AT PHAGI(RS)	RRVPNL	D	1. Measurements of operation timings of CB. 2. Measurement of Tan-delta of Current Transformers . 3. Tightness of clamps & connectors	28/Oct/2020	08:00	28/Oct/2020	18:00	There will be no power interruption during shutdown period as the 765KV Phagi-Anta Line-1 will be remained connected to 765kV Bus-B through 800kV CB (706-52B). The 765KV Phagi-Gwalior Line-1 will also be remained connected to BUS-A through 800 KV CB(706-52A).
130	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) AND FUTURE	RRVPNL	C	Replacement of existing BPI with New CT (as per scope of M/s Linxon)	20/Oct/2020	08:00	29/Oct/2020	18:00	
131	stuup_sd	BAY	712 MAIN BAY - 765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	20/Oct/2020	09:00	20/Oct/2020	15:00	
132	stuup_sd	BAY	702 TIE BAY - 765 KV GR.NOIDA_2(UPC)-ALIGARH(PG) (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 765 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	10/Oct/2020	09:00	10/Oct/2020	13:00	

133	stuup_sd	BAY	705 TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP) AND FUTURE AT 765 KV HAPUR(UP)	UPPTCL	D	As per M/s GTL request for retrofitting fitting work of PIR in existing breaker of bay 705	01/Oct/2020	09:00	20/Oct/2020	18:00	PIR fitting work is not possible at site as per OEM M/s GE so breaker will be transport to GE factory at Chennai. PIR fitting work is not possible at site as per OEM M/s GE so breaker will be transport to GE factory at Chennai This shutdown is continuous basis not a daily basis
134	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	CSD commission of 408 Bay (Tie Bay). Switching of ICT (approx 5 times)	30/Oct/2020	08:00	30/Oct/2020	18:00	
135	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	21/Oct/2020	09:00	21/Oct/2020	18:00	
136	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	16/Oct/2020	08:00	17/Oct/2020	18:00	
137	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT ALIGARH(PG)	POWERGRID	D	For commissioning of back up impedance relays at Aligarh S/S and AMP of ICT and bay equipments	09/Oct/2020	09:00	09/Oct/2020	17:00	
138	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT ALIGARH(PG)	POWERGRID	D	For commissioning of back up impedance relays at Aligarh S/S and AMP of ICT and bay equipments	07/Oct/2020	09:00	07/Oct/2020	17:00	
139	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT BHIWANI(PG)	POWERGRID	D	For Insulator Replacement Work along with Bus-II	07/Oct/2020	08:00	07/Oct/2020	18:00	
140	cpcc1_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	01/Oct/2020	08:00	01/Oct/2020	18:00	
141	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	As per M/s GTL request for ICT-1 Normalization (After Fire wall between ICT-1 B Phase & Line Reactor R phase completion (Now Y phase will be charge by Spare ICT)	23/Oct/2020	09:00	23/Oct/2020	12:00	
142	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	For routine testing of relays and Annual Maintenance work of 1000 MVA ICT-I.	14/Oct/2020	08:30	15/Oct/2020	17:30	During shutdown no supply will be interrupted.
143	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	For routine testing of relays and Annual Maintenance work of 1000 MVA ICT-II.	12/Oct/2020	08:30	13/Oct/2020	17:30	During shutdown no supply will be interrupted.
144	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Maintenance of 1500MVA ICT-2 R -Phase (R Phase will be charged by spare ICT)	09/Oct/2020	10:00	09/Oct/2020	11:00	
145	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	For routine testing of relays and Annual Maintenance work of 1000 MVA ICT-III.	08/Oct/2020	08:30	09/Oct/2020	17:30	During shutdown no supply will be interrupted.
146	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Normalization the 1500MVA ICT-1 (Presently ICT -B Phase charged with spare ICT)	01/Oct/2020	10:00	01/Oct/2020	11:00	

147	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	To Reconnect Line Jumper of 400kV Agra-Bassi LINE JUMPER DROPPER on Bassi Line Reactor Isolator in order to take 41289LR in service back(400kV Agra-Bassi Line Reactor Isolator). at Agra Substation approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	05/Nov/2020	09:00	05/Nov/2020	12:00
148	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BASSI (PG) CKT-1	POWERGRID	D	FOR OPENING OF 400kV Agra-Bassi LINE JUMPER DROPPER on Bassi Line Reactor Isolator in order to retrofit 41289LR (400kV Agra-Bassi Line Reactor Isolator).at Agra Substation approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	01/Nov/2020	09:00	01/Nov/2020	11:00
149	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor, VD, Corona ring, arcing horn, jumper, string Hook & fixing of nut/bolt etc.	29/Oct/2020	08:00	31/Oct/2020	18:00
150	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- MURADNAGAR_2(UP) (PG) CKT-1	POWERGRID	D	Routine maintenance & tightening of clamps	28/Oct/2020	10:00	28/Oct/2020	17:00
151	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	28/Oct/2020	09:00	28/Oct/2020	14:00
152	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP Works.	27/Oct/2020	09:00	27/Oct/2020	18:00
153	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	For attending the electrical clearance issue with 400 KV S/C Singrauli-Allahabad and AMP of Line Side bay Equipments at Singrauli S/S.. Relevant Sketch- Photographs Enclosedhabad-III between loc. No. 558-559	27/Oct/2020	08:00	27/Oct/2020	18:00
154	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	26/Oct/2020	09:00	26/Oct/2020	12:00

155	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	26/Oct/2020	09:00	26/Oct/2020	12:00	
156	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.	26/Oct/2020	08:00	28/Oct/2020	18:00	
157	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1	POWERGRID	D	E/W restoration work bet loc.no.100 to 104.	23/Oct/2020	10:00	23/Oct/2020	18:00	
158	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	23/Oct/2020	09:00	23/Oct/2020	12:00	
159	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	D	For AMP Works.	23/Oct/2020	09:00	23/Oct/2020	18:00	
160	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	21/Oct/2020	09:00	21/Oct/2020	12:00	
161	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	21/Oct/2020	09:00	21/Oct/2020	12:00	
162	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP Works.	21/Oct/2020	09:00	21/Oct/2020	18:00	
163	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-FATEHABAD (PG) CKT-1	POWERGRID	D	For AMP Works.	20/Oct/2020	10:00	20/Oct/2020	18:00	
164	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	For AMP works	20/Oct/2020	09:00	20/Oct/2020	18:00	Kindly approve
165	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2-BAREILLY (PG) CKT-2	POWERGRID	D	AMP of Line Side bay Equipments at Bareilly S/S.	20/Oct/2020	09:00	20/Oct/2020	18:00	
166	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-1	POWERGRID	C	Railway diversion work of 400 kV DC Jind-Bhiwani Line	20/Oct/2020	08:00	31/Oct/2020	18:00	of Rohtak-Mahim line
167	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-JIND (PG) CKT-2	POWERGRID	C	Railway diversion work of 400 kV DC Jind-Bhiwani Line	20/Oct/2020	08:00	31/Oct/2020	18:00	of Rohtak-Mahim line

168	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABGARH (PG) CKT-1	POWERGRID	C	To retrofit 400kV Agra-Ballabgarh Line Isolator and reconnect the 400kV Agra-Ballabgarh LINE JUMPER DROPPER on 410 (Main Bay) in order to take 410 Main Bay in service.at Agra Substation approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	20/Oct/2020	08:00	23/Oct/2020	18:00
169	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly & Pre-deepawali Maintenance work	19/Oct/2020	18:00	20/Oct/2020	23:00
170	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	19/Oct/2020	09:00	19/Oct/2020	12:00
171	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	19/Oct/2020	09:00	19/Oct/2020	12:00
172	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Connection of Droppers with Line side conductor of isolator No.411-89B after replacement of isolator under ADD CAP	17/Oct/2020	13:00	17/Oct/2020	17:00
173	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	Connection of Droppers with Line side conductor of isolator No.411-89A after replacement of isolator under ADD CAP	17/Oct/2020	09:00	17/Oct/2020	13:00
174	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	16/Oct/2020	09:00	16/Oct/2020	12:00
175	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Over head crossing by U/C 765 kV S/C Agra to greater Noida transmission line by hot line method. A/R Off	16/Oct/2020	09:00	22/Oct/2020	18:00
176	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	16/Oct/2020	09:00	16/Oct/2020	12:00
177	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	For Line Side AMP and relays testing at Allahabad substation	16/Oct/2020	09:00	16/Oct/2020	18:00
178	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	POLYMER INSULATOR REPLACEMENT WORK IN THE LINE	16/Oct/2020	08:00	20/Oct/2020	18:00

179	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.	16/Oct/2020	08:00	17/Oct/2020	18:00	
180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	Non-A/R for live line OPGW installation works under ULDC scheme.	16/Oct/2020	07:00	31/Oct/2020	19:00	Non-A/R for live line OPGW installation works under ULDC scheme.
181	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly & Pre-deepawali Maintenance work	15/Oct/2020	18:00	16/Oct/2020	23:00	
182	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	For integration of line with new bus bar-2 protection which is under retrofitting.	15/Oct/2020	09:00	15/Oct/2020	17:00	Kindly approve
183	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-2	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.	15/Oct/2020	08:00	17/Oct/2020	18:00	
184	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	POWERGRID	D	For Stringing work of under construction 400kV D/C Khetri-Sikar Line under Rajasthan SEZ PART-C TBCB project	15/Oct/2020	08:00	16/Oct/2020	18:00	
185	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	14/Oct/2020	09:00	14/Oct/2020	12:00	
186	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	For integration of line with new bus bar-2 protection which is under retrofitting.	14/Oct/2020	09:00	14/Oct/2020	17:00	Kindly approve
187	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	14/Oct/2020	09:00	14/Oct/2020	12:00	
188	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	For Line Side AMP and relays testing at Allahabad substation	14/Oct/2020	09:00	14/Oct/2020	18:00	
189	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-KOTA(PG) (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.	14/Oct/2020	08:00	15/Oct/2020	18:00	
190	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	For integration of line with new bus bar-2 protection which is under retrofitting.	13/Oct/2020	09:00	13/Oct/2020	17:00	Kindly approve

191	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BALLABHGARH (PG) CKT-1	POWERGRID	D	FOR OPENING OF 400kV Agra-Ballabgarh LINE JUMPER DROPPER on 41089 (Main Bay) in order to retrofit 41089 (Main Bay isolator towards Line Bay side),at Agra Substation approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	13/Oct/2020	09:00	13/Oct/2020	11:00	
192	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-SAHARANPUR (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	13/Oct/2020	08:00	15/Oct/2020	18:00	
193	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	12/Oct/2020	09:00	12/Oct/2020	13:00	
194	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	12/Oct/2020	09:00	12/Oct/2020	15:00	
195	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	For integration of line with new bus bar-2 protection which is under retrofitting.	12/Oct/2020	09:00	12/Oct/2020	17:00	Kindly approve
196	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-BHIWADI (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.	12/Oct/2020	08:00	14/Oct/2020	18:00	
197	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-SIKAR (PG) CKT-2	POWERGRID	D	Insulator Cleaning work in transmission line.	12/Oct/2020	08:00	12/Oct/2020	18:00	
198	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Stringing Work of underpassing 400Quad Jawaharpur TPS-Firozabad line between Loc. No. 21- 22 This S/D require for Evacuation of power from JAWahar TPS. Line Sketch enclosed.	12/Oct/2020	08:00	13/Oct/2020	18:00	
199	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	Electrical Clearance rectification work between earth wire & top conductor	12/Oct/2020	08:00	13/Oct/2020	18:00	
200	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-2	POWERGRID	D	Over head crossing by U/C 765 kV S/C Agra to greater Noida transmission line by hot line method. A/R Off	11/Oct/2020	09:00	17/Oct/2020	18:00	
201	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	Over head crossing by U/C 765 kV S/C Agra to greater Noida transmission line by hot line method. A/R Off	11/Oct/2020	09:00	17/Oct/2020	18:00	

202	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGRID	D	POLYMER INSULATOR REPLACEMENT WORK IN THE LINE	11/Oct/2020	08:00	15/Oct/2020	18:00	
203	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-DEHRADUN (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	11/Oct/2020	08:00	12/Oct/2020	18:00	
204	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Maintenance work of bay equipments , isolators with line isolator and testing work of bay equipments.	10/Oct/2020	08:00	10/Oct/2020	18:00	
205	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Insulator Cleaning work in transmission line.	10/Oct/2020	08:00	10/Oct/2020	18:00	
206	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	09/Oct/2020	09:00	09/Oct/2020	14:00	
207	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	For integration of line with new bus bar-2 protection which is under retrofitting.	09/Oct/2020	09:00	09/Oct/2020	17:00	Kindly approve
208	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Maintenance work of bay equipments , isolators with line isolator and testing work of bay equipments.	09/Oct/2020	08:00	09/Oct/2020	18:00	
209	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Insulator Cleaning work in transmission line.	09/Oct/2020	08:00	09/Oct/2020	18:00	
210	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	D	For annual preventive maintenance and protection testing works.	08/Oct/2020	09:00	08/Oct/2020	18:00	During shutdown no supply will be interrupted.
211	sldcjk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWERGRID	C	For tapping and jumpering of line ckt - II for LILO and for dismantling of existing PLCC panels, erections, testing & commissioning of new PLCC Panels at Kishenpur & Wanpoh Grids	08/Oct/2020	09:00	15/Oct/2020	18:00	For tapping and jumpering of line ckt - II for LILO and for dismantling of existing PLCC panels, erections, testing & commissioning of new PLCC Panels at Kishenpur & Wanpoh Grids
212	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-2	POWERGRID	D	For AMP Works.	08/Oct/2020	09:00	08/Oct/2020	18:00	
213	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	For integration of line with new bus bar-1 protection which is under retrofitting.	08/Oct/2020	09:00	08/Oct/2020	17:00	Kindly approve

214	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	For installation of DR	08/Oct/2020	09:00	08/Oct/2020	17:00	
215	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-2	POWERGRID	D	Insulator Cleaning work in transmission line.	08/Oct/2020	08:00	08/Oct/2020	18:00	
216	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT-DEHRADUN (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	08/Oct/2020	08:00	10/Oct/2020	18:00	
217	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-PHAGI(RS) (PG) CKT-2	POWERGRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	07/Oct/2020	10:00	07/Oct/2020	18:00	There will be no interruption during shut-down period as the 400 KV Phagi-Bassi-1 line will be remained energized to evacuate the power.
218	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	07/Oct/2020	09:00	07/Oct/2020	13:00	
219	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	07/Oct/2020	09:00	07/Oct/2020	13:00	
220	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) CKT-1	POWERGRID	D	For installation of DR	07/Oct/2020	09:00	07/Oct/2020	17:00	
221	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)- WAGOORA(PG) (PG) CKT-2	POWERGRID	D	For integration of line with new bus bar-1 protection which is under retrofitting.	07/Oct/2020	09:00	07/Oct/2020	17:00	Kindly approve
222	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-SIKAR (PG) CKT-1	POWERGRID	D	Insulator Cleaning work in transmission line.	07/Oct/2020	08:00	07/Oct/2020	18:00	
223	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-1	POWERGRID	D	For integration of line with new bus bar-1 protection which is under retrofitting.	06/Oct/2020	09:00	06/Oct/2020	17:00	Kindly approve
224	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	Insulator Cleaning work in transmission line.	06/Oct/2020	08:00	06/Oct/2020	18:00	
225	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)- HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Dis-connection of Droppers with Line side conductor of isolator No.411-89B before replacement of isolator under ADD CAP	05/Oct/2020	13:00	05/Oct/2020	17:00	

226	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	05/Oct/2020	09:00	05/Oct/2020	14:00	
227	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area.	05/Oct/2020	09:00	05/Oct/2020	15:00	
228	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEWWANPOH-WAGOORA (PG) CKT-2	POWERGRID	D	For integration of line with new bus bar-1 protection which is under retrofitting.	05/Oct/2020	09:00	05/Oct/2020	17:00	Kindly approve
229	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	05/Oct/2020	08:00	05/Oct/2020	18:00	
230	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-1	POWERGRID	D	Stringing Work of under passing 400Quad Jawaharpur TPS-Firozabad line between Loc. No. 28-29 This S/D require for Evacuation of power from JAwarhar TPS. Line Sketch enclosed.	05/Oct/2020	08:00	06/Oct/2020	18:00	
231	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI-BALLABHGARH (PG) CKT-2	POWERGRID	D	Stringing Work of under passing 400Quad Jawaharpur TPS-Firozabad line between Loc. No. 28-29 This S/D require for Evacuation of power from JAwarhar TPS. Line Sketch enclosed.	05/Oct/2020	08:00	06/Oct/2020	18:00	
232	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	Insulator Cleaning work in transmission line.	05/Oct/2020	08:00	05/Oct/2020	18:00	
233	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.	04/Oct/2020	07:00	15/Oct/2020	19:00	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.
234	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	03/Oct/2020	09:00	03/Oct/2020	14:00	
235	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	03/Oct/2020	09:00	03/Oct/2020	15:00	
236	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV URI_2(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	For integration of line with new bus bar-1 protection which is under retrofitting.	01/Oct/2020	09:00	01/Oct/2020	17:00	Kindly approve

237	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	01/Oct/2020	09:00	01/Oct/2020	14:00	
238	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	Erection and stringing of Tower No. 198 (on a new foundation) which got damaged during heavy snowfall. Shut down required for Erection & de-stringing followed by re-stringing of tower no. 198 & spans 197-199 respectively.	01/Oct/2020	09:00	31/Oct/2020	17:00	
239	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-KANKROLI (PG) CKT-1	POWERGRID	D	For AMP of Line and line bay equipment's.	01/Oct/2020	08:00	01/Oct/2020	18:00	
240	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Reliable Communication scheme	01/Oct/2020	08:00	31/Oct/2020	18:00	
241	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
242	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	OPGW laying has been started in this line under Reliable Communication package (Auto Reclose off) - 0 out of 180 Kms	01/Oct/2020	08:00	31/Oct/2020	18:00	
243	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Oct/2020	08:00	31/Oct/2020	18:00	
244	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-2	POWERGRID	D	OPGW laying completed 125 Kms , Auto Recloser off permisison for 48F laying near Bassi station	01/Oct/2020	08:00	31/Oct/2020	18:00	
245	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Non-A/R for live line OPGW installation works under ULDC scheme.	01/Oct/2020	08:00	31/Oct/2020	18:00	Non-A/R for live line OPGW installation works under ULDC scheme.
246	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	OPGW laying completed 63 out of 116 Kms (Auto Recloser off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
247	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	For Erection of Gantry Tower required for 220 kV Interconnection of ICT-IV under construction.	01/Oct/2020	08:00	01/Oct/2020	20:00	
248	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (195 Kms out of 212 Kms completed)- work very slow /some times stopped due to severe ROW/Rain issues"	01/Oct/2020	08:00	31/Oct/2020	18:00	

249	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
250	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharaniabagh LILO point under reliable communication replacement project.	01/Oct/2020	08:00	31/Oct/2020	18:00	
251	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-1	POWERGRID	D	Non-Auto mrecloser mode is required for live line OPGW laying under ULDC Scheme.	01/Oct/2020	08:00	31/Oct/2020	18:00	Non shutdown activity
252	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	Non-Auto mrecloser mode is required for live line OPGW laying under ULDC Scheme.	01/Oct/2020	08:00	31/Oct/2020	18:00	Non shutdown activity
253	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
254	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
255	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
256	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	Non-A/R for live line OPGW installation works under ULDC scheme.	01/Oct/2020	07:00	03/Oct/2020	19:00	Non-A/R for live line OPGW installation works under ULDC scheme.
257	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	30/Sep/2020	09:00	30/Sep/2020	13:00	
258	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	AMP WORK of line terminal equipments.	30/Sep/2020	08:00	30/Sep/2020	18:00	
259	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	Shutdown required for installation of repeater station at crossing with 765 kV Kishenpur Moga-2 line charged at 400 KV level.	30/Sep/2020	07:00	30/Sep/2020	19:00	Shutdown required for installation of repeater station at crossing with 765 kV Kishenpur Moga-2 line charged at 400 KV level.
260	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	For Erection of Gantry Tower required for 220 kV Interconnection of ICT-IV under construction.	29/Sep/2020	08:00	29/Sep/2020	20:00	
261	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	For Erection of Gantry Tower required for 220 kV Interconnection of ICT-IV under construction.	29/Sep/2020	08:00	29/Sep/2020	20:00	
262	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	28/Sep/2020	09:00	28/Sep/2020	14:00	

263	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-1	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-2.	28/Sep/2020	09:00	28/Sep/2020	14:00	
264	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID	D	Insulator replacement/ jumper tightening work.	25/Sep/2020	11:00	25/Sep/2020	16:00	S/d will avail on dt 24/09/20
265	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KANKROLI(PG) (PG) CKT-1	POWERGRID	D	For replacement of damaged Jumper s at Loc. No. 04 near RAPPB	25/Sep/2020	10:00	25/Sep/2020	18:00	S/d will avail on dt 22/09/20
266	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-3	POWERGRID	D	Removal of existing earthwire and re-installation of new earthwire in long spans of heavy snow zones in Pir Panjal area. Along with this SD, Non-A/R is required on 400 kV Kishenpur New Wanpoh-4.	25/Sep/2020	09:00	25/Sep/2020	14:00	
267	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-1	POWERGRID	D	For the purpose of connecting jumpers (LILO) to the 400 kV D/C EHV transmission line of 440/220 kV, 2x315 MVA Substation of HPPTCL at Gumma, Distt. Shimla (HP).	25/Sep/2020	08:00	28/Sep/2020	19:00	Shutdown on OPGW of 400 kV Jhakri-Panchkula line is also required on dated: 25.09.2020 from 08:00 Hrs. to 19:00 Hrs.
268	slidchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-PANCHKULA(PG) (PG) CKT-2	POWERGRID	D	For the purpose of connecting jumpers (LILO) to the 400 kV D/C EHV transmission line of 440/220 kV, 2x315 MVA Substation of HPPTCL at Gumma, Distt. Shimla (HP).	25/Sep/2020	08:00	28/Sep/2020	19:00	Shutdown on OPGW of 400 kV Jhakri-Panchkula line is also required on dated: 25.09.2020 from 08:00 Hrs. to 19:00 Hrs.
269	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor, VD, Corona ring, arcing horn, jumper, string Hook & fixing of nut/bolt etc.	25/Sep/2020	08:00	26/Sep/2020	18:00	AMP WORK of line terminal equipments.S/D will avail from 17.09.20 to 19.09.20
270	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)-VARANASI(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	25/Sep/2020	08:00	27/Sep/2020	18:00	
271	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for PID test of location 325 of 400 KV S/C Singrauli Allahabd 1 line	25/Sep/2020	08:00	25/Sep/2020	18:00	

272	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA-JALANDHAR (PG) CKT-2	POWERGRID	D	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.	25/Sep/2020	07:00	28/Sep/2020	19:00	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.
273	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-1	POWERGRID	D	Non-A/R for live line OPGW installation works under ULDC scheme.	25/Sep/2020	07:00	15/Oct/2020	19:00	Non-A/R for live line OPGW installation works under ULDC scheme.
274	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	D	For Prefestive Maintenance	31/Oct/2020	09:00	31/Oct/2020	18:00	
275	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Over Head Crossing by U/C 765 KV S/C Ghatampur to Hapur Transmission Line via Manual Gang (Complete Shutdown required)	30/Oct/2020	08:00	30/Oct/2020	18:00	
276	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	For attending the electrical clearance issue with 400 KV S/C Singrauli-Allahabad and AMP of Line Side bay Equipments at Singrauli S/S.. Relevent Sketch-Photographs Enclosedhabad-III between loc. No. 558-559	27/Oct/2020	08:00	27/Oct/2020	18:00	
277	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)-MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	For attending the electrical clearance issue with 400 KV S/C Singrauli-Allahabad and AMP of Line Side bay Equipments at Singrauli S/S.. Relevent Sketch-Photographs Enclosedhabad-III between loc. No. 558-559	27/Oct/2020	08:00	27/Oct/2020	18:00	
278	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2-MATHURA (UP) CKT-1	UPPTCL	D	For Line Jumper Tightening work	26/Oct/2020	08:00	30/Oct/2020	19:00	
279	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	Over head crossing by U/C 765 kv S/C Ghatampur to Hapur transmission line via Manual Gang (Complete shutdown required)Hot line crossing (A/R Off Mode)	25/Oct/2020	08:00	26/Oct/2020	18:00	Over head crossing by U/C 765 kv S/C Ghatampur to Hapur transmission line via Manual Gang (Complete shutdown required)
280	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Replacement of damaged polymer & Tightening work	19/Oct/2020	09:00	21/Oct/2020	17:00	
281	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)-SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	For routine bay maintenance	14/Oct/2020	10:00	14/Oct/2020	18:00	
282	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEJA TPS(MUN)-REWA ROAD(UP) (UP) CKT-1	UPPTCL	D	Line and Bay Maintenance and bay equipmentsTesting works	13/Oct/2020	09:00	15/Oct/2020	18:00	
283	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	For routine bay maintenance	12/Oct/2020	10:00	12/Oct/2020	18:00	
284	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	Replacement of damaged polymer & Tightening work	12/Oct/2020	09:00	14/Oct/2020	17:00	
285	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	C	For replacement of existing old CTs & CVTs of 0.5 accuracy class with new CTs & CVTs of 0.2 accuracy class in this line	12/Oct/2020	08:00	15/Oct/2020	18:00	400 Kv Anpara-Mau (L-6) line will remain under shut down on continuous basis
286	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	For routine testing and jumper tightening	12/Oct/2020	08:00	15/Oct/2020	19:00	

287	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UP) CKT-2	UPPTCL	D	For general maintenance work of bay	10/Oct/2020	10:00	10/Oct/2020	18:00	There will be no any supply interruption due to this shut-down .Load of sub station will be fed through 400kv Dadri ,Nawada and 400KV Greater noida to 400KV (765KV/S) Greater noida ckt-I
288	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-2	UPPTCL	D	Replacement of disc insulator by Polymer insulator	10/Oct/2020	08:00	16/Oct/2020	18:00	
289	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SRINAGAR(UK)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	For off line Calibration of Secure Energy Meters	09/Oct/2020	13:30	09/Oct/2020	18:00	
290	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	D	For off line Calibration of Secure Energy Meters	09/Oct/2020	09:00	09/Oct/2020	13:00	
291	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-1	UPPTCL	D	Over Head Crossing By U/C 765 KV S/C Agra to greater Noida Transmission Line by Hot line method. A/R Off	08/Oct/2020	09:00	15/Oct/2020	18:00	
292	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2	UPPTCL	D	Over Head Crossing By U/C 765 KV S/C Agra to greater Noida Transmission Line by Hot line method. A/R Off	08/Oct/2020	09:00	15/Oct/2020	18:00	
293	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-1	UPPTCL	D	As per M/s UPPTCL request for carrying out OPGW work of 220kv Hapur-Simbholi line tower at crossing span below 400kv Hapur-Ataur Line for safety of manpower	06/Oct/2020	11:00	06/Oct/2020	13:00	
294	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ATAUR-HAPUR (UP) CKT-2	UPPTCL	D	As per M/s UPPTCL request for carrying out OPGW work of 220kv Hapur-Simbholi line tower at crossing span below 400kv Hapur-Ataur Line for safety of manpower	06/Oct/2020	11:00	06/Oct/2020	13:00	
295	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI(UP)-MAINPURI(PG) (UP) CKT-1	UPPTCL	D	Line and Bay Maintenance and Auto Recloser setting review	06/Oct/2020	09:00	06/Oct/2020	18:00	
296	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-MASOLI (UP) CKT-1	UPPTCL	D	Line and Bay Maintenance and bay equipments Testing works	06/Oct/2020	09:00	08/Oct/2020	18:00	
297	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	C	Replacement of 400 KV Line Isolator.	06/Oct/2020	08:00	10/Oct/2020	17:00	
298	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	For Replacement of old and used CTs (Class 1) by new 0.2 class CTs of all three phases	05/Oct/2020	06:00	07/Oct/2020	17:00	
299	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	Height Raising of conductor against Deposit work of DFCCIL	04/Oct/2020	09:00	13/Oct/2020	18:00	
300	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Replacement of disc insulator by Polymer insulator	03/Oct/2020	08:00	09/Oct/2020	18:00	
301	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Over Head Crossing By U/C 765 KV S/C Agra to greater Noida Transmission Line by Hot line method. A/R Off	01/Oct/2020	09:00	08/Oct/2020	18:00	

302	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	30/Oct/2020	09:30	30/Oct/2020	17:00	
303	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	General maintenance, Jumper tightening and Tree Trimming	30/Oct/2020	09:30	30/Oct/2020	17:00	
304	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	General maintenance, Jumper tightening and Tree Trimming	29/Oct/2020	09:30	29/Oct/2020	17:00	
305	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	28/Oct/2020	09:30	28/Oct/2020	17:00	
306	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2		D	General maintenance, Jumper tightening and Tree Trimming	28/Oct/2020	09:30	28/Oct/2020	17:00	
307	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-2		D	Maintenance	27/Oct/2020	09:30	28/Oct/2020	17:00	
308	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1		D	General maintenance, Jumper tightening and Tree Trimming	27/Oct/2020	09:30	27/Oct/2020	17:00	
309	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	26/Oct/2020	09:30	26/Oct/2020	17:00	
310	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	General maintenance, Jumper tightening and Tree Trimming	26/Oct/2020	09:30	26/Oct/2020	17:00	
311	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-2		D	Jumper Tightening between Tower No. 92 to 100	23/Oct/2020	09:30	23/Oct/2020	17:00	
312	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	General maintenance, Jumper tightening and Tree Trimming	22/Oct/2020	09:30	22/Oct/2020	17:00	
313	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PS) (PSTCL) CKT-1		D	Jumper Tightening between Tower No. 92 to 100	21/Oct/2020	09:30	21/Oct/2020	17:00	
314	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(PS) (PS) CKT-1		D	Maintenance	19/Oct/2020	09:30	20/Oct/2020	17:00	
315	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	19/Oct/2020	00:00	19/Oct/2020	00:00	
316	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	14/Oct/2020	00:00	14/Oct/2020	00:00	
317	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Maintenance	12/Oct/2020	09:30	13/Oct/2020	17:00	
318	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	12/Oct/2020	09:30	13/Oct/2020	17:00	
319	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	09/Oct/2020	00:00	09/Oct/2020	00:00	
320	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-2		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	07/Oct/2020	09:30	07/Oct/2020	17:00	

321	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	06/Oct/2020	09:30	06/Oct/2020	17:00	
322	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Maintenance	05/Oct/2020	09:30	06/Oct/2020	17:00	
323	slcpcs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(PS) (PS) CKT-1		D	Jumper tightening of Dead End,Disc Cleaning & Tree cutting.	05/Oct/2020	09:30	05/Oct/2020	17:00	
324	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	C	For stringing work of 765 kv D/D khetri-Jhatikra TL between AP 39 to AP 40	30/Oct/2020	08:00	31/Oct/2020	18:00	
325	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	C	For stringing work of 765 kv D/D khetri-Jhatikra TL between AP 39 to AP 40	30/Oct/2020	08:00	31/Oct/2020	18:00	
326	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	D	Trimming of tree, testing of relays, PLCC and bay mtc	28/Oct/2020	09:00	28/Oct/2020	17:00	
327	slchr_sd	AC TRANSMISSION LINE CIRCUIT	403 MAIN BAY - 400KV DEEPALPUR(JHKT)-KABULPUR(HV) (JHKT) CKT-1 AT KABULPUR(HV)	HVPNL	C	Rectification of bend tower members	28/Oct/2020	09:00	06/Nov/2020	20:00	
328	slchr_sd	AC TRANSMISSION LINE CIRCUIT	404 MAIN BAY - 400KV DEEPALPUR(JHKT)-KABULPUR(HV) (JHKT) CKT-2 AT KABULPUR(HV)	HVPNL	C	Rectification of bend tower members	28/Oct/2020	09:00	06/Nov/2020	20:00	
329	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Testing of relays, PLCC and bay mtc	26/Oct/2020	09:00	26/Oct/2020	17:00	
330	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	C	For stringing work of 765 kv D/D khetri-Jhatikra TL between AP 39 to AP 40	26/Oct/2020	08:00	27/Oct/2020	18:00	
331	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	For stringing work of 765 kv D/D khetri-Jhatikra TL between AP 39 to AP 40	26/Oct/2020	08:00	27/Oct/2020	18:00	
332	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	Trimming of tree	23/Oct/2020	09:00	23/Oct/2020	17:00	
333	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Repairing of worn out jumpers on wave traps, testing of relays	21/Oct/2020	09:00	21/Oct/2020	17:00	
334	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Trimming of tree and testing of PLCC	19/Oct/2020	09:00	19/Oct/2020	17:00	
335	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Trimming of big Size trees and testing of PLCC	16/Oct/2020	09:00	16/Oct/2020	17:00	
336	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Gen mtc of bay equipment and setting of Bus-2 Paragraph isolators	15/Oct/2020	09:00	15/Oct/2020	18:00	

337	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	For preventive mtc work	15/Oct/2020	07:00	15/Oct/2020	19:00	
338	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	repair of jumpers on wave traps, bay mtc and testing of relays	14/Oct/2020	09:00	14/Oct/2020	17:00	
339	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen mtc of bay equipment and setting of Bus-2 Paragraph isolators	14/Oct/2020	09:00	14/Oct/2020	18:00	
340	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-2	HVPNL	D	For preventive mtc work	14/Oct/2020	07:00	14/Oct/2020	19:00	
341	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen mtc of bay equipment and setting of Bus-2 Paragraph isolators	13/Oct/2020	09:00	13/Oct/2020	18:00	
342	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	For preventive mtc work	13/Oct/2020	07:00	13/Oct/2020	19:00	
343	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen mtc of bay equipment and setting of Bus-2 Paragraph isolators	12/Oct/2020	09:00	12/Oct/2020	18:00	
344	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-DHANODA(HV) (HVPNL) CKT-1	HVPNL	D	For preventive mtc work	12/Oct/2020	07:00	12/Oct/2020	19:00	
345	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-NUHIWALI(HV) (HV) CKT-1	HVPNL	D	Gen mtc of bay equipment and setting of Bus-1 Paragraph isolators	08/Oct/2020	09:00	08/Oct/2020	18:00	
346	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	AMP WORK of line terminal equipments.	08/Oct/2020	08:00	08/Oct/2020	18:00	
347	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	For preventive mtc work	08/Oct/2020	07:00	08/Oct/2020	19:00	
348	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-2	HVPNL	D	Gen mtc of bay equipment and setting of Bus-1 Paragraph isolators	07/Oct/2020	09:00	07/Oct/2020	18:00	
349	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	For preventive mtc work	07/Oct/2020	07:00	07/Oct/2020	19:00	
350	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-KIRORI(HV) (HV) CKT-1	HVPNL	D	Gen mtc of bay equipment and setting of Bus-1 Paragraph isolators	06/Oct/2020	09:00	06/Oct/2020	18:00	
351	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	For preventive mtc work	06/Oct/2020	07:00	06/Oct/2020	19:00	
352	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)-FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Gen mtc of bay equipment and setting of Bus-1 Paragraph isolators	05/Oct/2020	09:00	05/Oct/2020	18:00	
353	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	For preventive mtc work	05/Oct/2020	07:00	05/Oct/2020	19:00	
354	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PG) (PS) CKT-1	PSTCL	D	Jumper tightening of dead end, disc cleaning & tree cutting	29/Oct/2020	10:00	29/Oct/2020	16:00	
355	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID,DTL	D	Replacing damaged 400kV line spacers	29/Oct/2020	08:00	31/Oct/2020	16:00	
356	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID,DTL	D	Replacing damaged 400kV line spacers	26/Oct/2020	08:00	28/Oct/2020	16:00	

357	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-TUGHLAKABAD(PG) (DTL) CKT-1	POWERGRID,DTL	D	The S/d of 400kV Tughlakabad- Samaypur (Ballabhgarh)# CKT-1 is required to reduce/minimise induction at the time of actual Impedance measurement of 400kV lines at Tughlakabad. This S/d is to be taken just 04 hrs prior of the charging of 400kV Tughlakabad -Bamnauli ckt- 1& 2 which are going to be on S/d from 15/09/20 to 30/09/20 for some NHAI works	30/Sep/2020	13:00	30/Sep/2020	18:00	
358	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance work at Kankani & rajwest end	29/Oct/2020	06:00	30/Oct/2020	18:00	
359	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	22/Oct/2020	08:00	22/Oct/2020	18:00	
360	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-2	RRVPNL	D	Preventive maintenance work	15/Oct/2020	08:00	16/Oct/2020	18:00	
361	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work	14/Oct/2020	18:00	14/Oct/2020	23:00	
362	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	Routine Maintenane of 400 KV AJMER-BHILWARA CKT-1 BAY(4352B)& ASSOCIATED EQUIPMENTS	14/Oct/2020	08:00	14/Oct/2020	18:00	
363	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-1	RRVPNL	D	Maintenance of C.B., Isolators, CTs and CVTs of 400KV STPS-Ratangarh CKT-1	14/Oct/2020	08:00	14/Oct/2020	18:00	
364	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARMER(RS)-RAJWEST(RW) (RS) CKT-1	RRVPNL	D	Planned maintenance	14/Oct/2020	06:00	14/Oct/2020	18:00	
365	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work alongwith line reator at Bhadla	13/Oct/2020	18:00	13/Oct/2020	23:00	
366	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	Routine maintenane of 400 KV AJMER-BHILWARA CKT-2 BAY(4452B)& ASSOCIATED EQUIPMENTS	13/Oct/2020	08:00	13/Oct/2020	18:00	
367	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	For repair of conductor between location No. 5-6 & 7-8 & maintenance work at Hindaun	13/Oct/2020	08:00	14/Oct/2020	18:00	
368	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR(RS) (RS) CKT-2	RRVPNL	D	Planned maintenance	13/Oct/2020	06:00	13/Oct/2020	18:00	
369	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work at both end	12/Oct/2020	18:00	12/Oct/2020	23:00	
370	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Routine Bay maintenance	12/Oct/2020	08:00	12/Oct/2020	18:00	
371	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Quarterly/Half yearly Maintance work	12/Oct/2020	08:00	12/Oct/2020	18:00	
372	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-2	RRVPNL	D	For attending/replacing of damaged spacers at loc.52-63	11/Oct/2020	08:00	12/Oct/2020	18:00	
373	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP OF Line Bay equipments at KOTA	10/Oct/2020	08:00	10/Oct/2020	18:00	
374	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-MERTA (RS) CKT-1	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work alongwith line reator at Bhadla	09/Oct/2020	18:00	09/Oct/2020	23:00	

375	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-CHHABRA SCTPS (RS) CKT-1	RRVPNL	D	For attending/replacing of damaged spacers at loc.2-11,21,33-39	09/Oct/2020	08:00	10/Oct/2020	18:00	
376	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-KANKANI (RS) CKT-1	RRVPNL	D	Preventive maintenance work	08/Oct/2020	08:00	09/Oct/2020	18:00	
377	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-BHADLA (RS) CKT-1	RRVPNL	D	For replacement of broken earth wire (Required by Bikaner end) & Quarterly & Pre-deepawali Maintenance work alongwith line reator at Bhadla	07/Oct/2020	08:00	08/Oct/2020	18:00	
378	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	RRVPNL	D	For attending/replacing Damaged OPGW at Loc-108-109. and Location No. 57 to 64.Replacement of damaged spacers at loc.72,83,85,95,96. Repairig of damaged conductor at loc.45	07/Oct/2020	08:00	08/Oct/2020	18:00	
379	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	Routine maintenance and testing of 400 KV CHHABRA LINE & BAY(4352A) WITH 50MVAR line reactor and associated equipments	06/Oct/2020	08:00	07/Oct/2020	18:00	
380	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Routine Bay maintenance at both end alongwith line reactor at merta end	06/Oct/2020	08:00	06/Oct/2020	18:00	
381	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance of C.B., Isolators, CTs and CVTs of 400KV STPS-Ratangarh CKT-II	06/Oct/2020	08:00	06/Oct/2020	18:00	
382	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	For attending/replacing of damaged spacers at loc.43,45,48,50,52,53,54,55,56,58,60	05/Oct/2020	08:00	06/Oct/2020	18:00	
383	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER-MERTA (RS) CKT-1	RRVPNL	D	Crossing during stringing work between Tower Loc 59/0 to 60/0 of construction of LILO(LOOP OUT PORTION) OF 765KV Ajmer -Bikaner D/C Transmission line at Bhadla-II PS under Solar energy Zone.	25/Sep/2020	08:00	26/Sep/2020	18:00	S/d will avail on dt 21/09/20 TO 22/09/20
384	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RISHIKESH(UK)-NEHTAUR(UP) (UK) CKT-1	PTCUL	C	preventive maintenance of line before diwali	28/Oct/2020	10:00	28/Oct/2020	17:00	
385	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-2	PTCUL	C	scheduled/pre diwali maintenance	27/Oct/2020	09:00	27/Oct/2020	18:00	
386	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-SRINAGAR(UK) (UK) CKT-1	PTCUL	C	scheduled/pre diwali maintenance	26/Oct/2020	09:00	26/Oct/2020	18:00	
387	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MORADABAD(UP)-KASHIPUR(UK) (UK) CKT-1	PTCUL	D	General maintenance of bay and relay testing work by T&C wing.	06/Oct/2020	10:00	06/Oct/2020	18:00	General maintenance of bay and relay testing work by T&C wing.
388	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-2	POWERGRID,P ATRAN	D	For AMP works. 400 KV Patiala - Patran Ckt-I shall be on NON -AUTO mode.	28/Oct/2020	08:00	28/Oct/2020	17:00	Kindly approve
389	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA(PG)-PATRAN(PATR) (PATRAN) CKT-1	POWERGRID,P ATRAN	D	For AMP works. 400 KV Patiala - Patran Ckt-II shall be on NON -AUTO mode.	27/Oct/2020	08:00	27/Oct/2020	17:00	Kindly approve
390	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-RISHIKESH(UK) (PG) CKT-1	POWERGRID,P TCUL	C	eventive maintenance of line before diwali	27/Oct/2020	10:00	27/Oct/2020	17:00	
391	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID,B BMB	D	For annual maintenance & periodic testing	26/Oct/2020	09:00	29/Oct/2020	17:00	
392	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-RAJPURA(PS) (PG) CKT-1	POWERGRID,B BMB	D	For annual maintenance & periodic testing	20/Oct/2020	09:00	23/Oct/2020	17:00	

393	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID,B BMB	C	Erection of new tower No. 251 by PWD B&R Haryana as deposit work.	28/Sep/2020	08:00	07/Oct/2020	18:00	
394	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	Quarterly & Pre-deepawali Maintenance work	22/Oct/2020	18:00	22/Oct/2020	23:00	
395	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BHADLA(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	Quarterly & Pre-deepawali Maintenance work alongwith line reator at Bhadla	21/Oct/2020	18:00	21/Oct/2020	23:00	
396	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	Routine Bay maintenance	15/Oct/2020	18:00	15/Oct/2020	23:00	
397	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(PG)-BIKANER(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	For replacement of broken earth wire at Bikaner	07/Oct/2020	18:00	07/Oct/2020	23:00	
398	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 91 - 93.	21/Oct/2020	10:00	22/Oct/2020	17:00	
399	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 91 - 93.	21/Oct/2020	10:00	22/Oct/2020	17:00	
400	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Third party audit for technical assessment of damaged tower members for its base strengthening at Tower Location No. 71	14/Oct/2020	10:00	14/Oct/2020	17:00	Third party audit for technical assessment
401	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	C	Retrofitting of the Line Isolator (S&S Make) from Mechanical gang to Electrical gang by OEM. Tightening of bay & line dropper fittings also carried out.	20/Oct/2020	08:00	21/Oct/2020	16:00	
402	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	C	Retrofitting of the Line Isolator (S&S Make) from Mechanical gang to Electrical gang by OEM. Tightening of bay & line dropper fittings also carried out.	13/Oct/2020	08:00	14/Oct/2020	16:00	
403	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2	DTL	C	Retrofitting of the Line Isolator (S&S Make) from Mechanical gang to Electrical gang by OEM. Tightening of bay & line dropper fittings also carried out.	08/Oct/2020	08:00	09/Oct/2020	16:00	
404	slcdcv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1	DTL	C	Retrofitting of the Line Isolator (S&S Make) from Mechanical gang to Electrical gang by OEM. Tightening of bay & line dropper fittings also carried out.	05/Oct/2020	08:00	06/Oct/2020	16:00	

405	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)-AGRA FATEHBAD(UP) (PG) CKT-1	POWERGRID,U PPTCL	D	Replacement of damaged jumper & Tightening work	16/Oct/2020	09:00	17/Oct/2020	17:00	
406	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,U PPTCL	D	Replacement of damaged jumper & Tightening work	06/Oct/2020	09:00	08/Oct/2020	17:00	
407	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)-LUCKNOW_1(PG) (PG) CKT-1	POWERGRID,U PPTCL	C	For replacement of CT and CVT	05/Oct/2020	10:00	08/Oct/2020	18:00	
408	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,U PPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01/Oct/2020	08:00	31/Oct/2020	18:00	
409	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.	16/Oct/2020	07:00	31/Oct/2020	19:00	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.
410	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.	16/Oct/2020	07:00	31/Oct/2020	19:00	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.
411	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	C	The shutdown of Reactor -2 required for its annual maintenance, also water and CO content is in increasing trend	05/Oct/2020	10:00	12/Oct/2020	17:00	Kw(Jsw)-Wangtoo_GIS(HP) ckt-2 will open only to take out reactor-2.After Taking reactor out for maintenance line will be charged immedietly without reactor
412	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	C	The shutdown of the Reactor -1 required for its annual maintenance, also water, and CO content is in increasing trend.	03/Oct/2020	10:00	10/Oct/2020	17:00	Karcham Wangtoo(Jsw)-Wangtoo_GIS(H P) ckt-1 will open only to take out reactor-1.After Taking reactor out for maintenance, line will be charged immedietly without reactor
413	dadri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	C	Tower Shifting of -Harshvihar Transmission Line of NTPC,Infringing Delhi Gaziabad -Meerut RRTC Corridor of NCRTC Shutdown request	15/Oct/2020	09:00	30/Oct/2020	18:00	
414	dadri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	C	Tower Shifting of -Harshvihar Transmission Line of NTPC,Infringing Delhi Gaziabad -Meerut RRTC Corridor of NCRTC Shutdown request	15/Oct/2020	09:00	30/Oct/2020	18:00	

415	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	C	For Diversion & construction activities on Delhi-Meerut Rapid rail transport system (NCRTC) .	25/Sep/2020	08:00	15/Oct/2020	18:00	
416	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	C	For Diversion & construction activities on Delhi-Meerut Rapid rail transport system (NCRTC) .	25/Sep/2020	08:00	15/Oct/2020	18:00	
417	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Quarterly/Half yearly Maintance work	15/Oct/2020	08:00	15/Oct/2020	18:00	
418	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID,U PPTCL,PTCUL	C	Height Raising of conductor against Deposit work of DFCCIL	14/Oct/2020	09:00	23/Oct/2020	18:00	
419	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,N RSS36	D	Insulator Cleaning work in transmission line.	14/Oct/2020	08:00	14/Oct/2020	18:00	
420	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,N RSS36	D	Insulator Cleaning work in transmission line.	13/Oct/2020	08:00	13/Oct/2020	18:00	
421	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,N RSS36	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (158 Kms out of 178 kms OPGW laying Completed-work very slow /some times stopped due to severe ROW/Rain issues)"	01/Oct/2020	08:00	31/Oct/2020	18:00	
422	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Execution of work for shifting of T.No 105 at Dehar-Ganguwal Ckt	14/Oct/2020	08:00	14/Oct/2020	13:00	
423	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	Execution of work for shifting of T.No 105 at Dehar-Ganguwal Ckt	14/Oct/2020	08:00	14/Oct/2020	13:00	
424	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-2	PKTCL	D	Execution of work for shifting of T.No 105 at Dehar-Ganguwal Ckt	10/Oct/2020	08:00	10/Oct/2020	13:00	
425	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-LUDHIANA(PG) (PKTCL) CKT-1	PKTCL	D	Execution of work for shifting of T.No 105 at Dehar-Ganguwal Ckt	10/Oct/2020	08:00	10/Oct/2020	13:00	
426	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	FOR AMP WORK at Aligarh Substation	12/Oct/2020	09:00	12/Oct/2020	18:00	
427	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Peak has been bent due to heavy snow and wind shutdown required for rectification work	12/Oct/2020	08:00	12/Oct/2020	18:00	
428	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Peak has been bent due to heavy snow and wind shutdown required for rectification work	12/Oct/2020	08:00	12/Oct/2020	18:00	
429	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-1	GPTL,POWERGRID	D	AMP WORK of line terminal equipments.	07/Oct/2020	08:00	07/Oct/2020	18:00	

430	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)-SOHNA ROAD (GPTL) (GPTL) CKT-2	GPTL,POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.	25/Sep/2020	08:00	25/Sep/2020	18:00	AMP WORK of line terminal equipments.S/D WILL AVAIL from 17.09.20 to 19.09.20
431	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-2	ATIL	D	For replacement of SEM meter with New Elster Meter	06/Oct/2020	13:30	06/Oct/2020	15:30	
432	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAHINDERGARH(APL)-DHANODA(HV) (ATIL) CKT-1	ATIL	D	For replacement of SEM meter with New Elster Meter	06/Oct/2020	09:30	06/Oct/2020	12:30	
433	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV FATEHPUR(PG)-UNCHAHAAR(NTB) (PUTL) CKT-2	PUTL	D	AMP and Tightening work of Line Side Equipments and rectification of Shutdown nature Defect by associated TLM's	03/Oct/2020	09:00	03/Oct/2020	18:00	
434	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-2	PKATL,JPL	D	Non-A/R for live line OPGW installation works under ULDC scheme.	01/Oct/2020	09:00	31/Oct/2020	19:00	Non-A/R for live line OPGW installation works under ULDC scheme.
435	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-KALA AMB(PKTL) (JPL) CKT-1	PKATL,JPL	D	Non-A/R for live line OPGW installation works under ULDC scheme.	01/Oct/2020	07:00	31/Oct/2020	19:00	Non-A/R for live line OPGW installation works under ULDC scheme.
436	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For Erection of Gantry Tower required for 220 kV Interconnection of ICT-IV under construction.	01/Oct/2020	08:00	01/Oct/2020	20:00	
437	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	Non-A/R for live line OPGW installation works under ULDC scheme.	25/Sep/2020	07:00	31/Oct/2020	19:00	Non-A/R for live line OPGW installation works under ULDC scheme.
438	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	Non-A/R for live line OPGW installation works under ULDC scheme.	25/Sep/2020	07:00	31/Oct/2020	19:00	Non-A/R for live line OPGW installation works under ULDC scheme.
439	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPTCL,JPL	D	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.	01/Oct/2020	07:00	15/Oct/2020	19:00	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.
440	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-2	PKATL,HPPTCL,JPL	D	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.	01/Oct/2020	07:00	15/Oct/2020	19:00	Shutdown required for removal of aviation globules for installation of OPGW under ULDC scheme.
441	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,POWERGRID	D	Insulator replacement/ jumper tightening work.	25/Sep/2020	11:00	25/Sep/2020	16:00	S/d will avail on dt 23/09/20

442	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	For alignment & L/R operations etc. during Retrofitting of the Bus-I Isolator by OEM.	01/Nov/2020	09:00	01/Nov/2020	17:00	
443	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	For alignment & L/R operations etc. during Retrofitting of the Bus-I Isolator by OEM.	25/Oct/2020	09:00	25/Oct/2020	17:00	
444	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	For alignment & L/R operations etc. during Retrofitting of the Bus-I Isolator by OEM.	18/Oct/2020	09:00	18/Oct/2020	17:00	
445	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	For alignment & L/R operations etc. during Retrofitting of the Bus-I Isolator by OEM.	11/Oct/2020	09:00	11/Oct/2020	17:00	
446	sldcrcs_sd	BUS	400KV BUS 2 AT BHADLA(RS)	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work	28/Oct/2020	18:00	28/Oct/2020	23:00	
447	sldcrcs_sd	BUS	400KV BUS 1 AT BHADLA(RS)	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work	27/Oct/2020	18:00	27/Oct/2020	23:00	
448	sldcrcs_sd	BUS	400KV BUS 2 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testing work	27/Oct/2020	08:00	29/Oct/2020	18:00	LOAD OF ALL 400 KV FEEDERS WILL BE SHIFTED ON 400KV MAIN BUS A (THERE WILL BE NO SYPPPLY DISTURBANCE)
449	sldcrcs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	21/Oct/2020	08:00	22/Oct/2020	18:00	
450	sldcrcs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	16/Oct/2020	08:00	16/Oct/2020	18:00	
451	sldcrcs_sd	BUS	400KV BUS 2 AT BIKANER(RS)	RRVPNL	D	Routine Bay maintenance	14/Oct/2020	08:00	14/Oct/2020	18:00	
452	sldcrcs_sd	BUS	400KV BUS 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay maintenance	13/Oct/2020	08:00	13/Oct/2020	18:00	
453	sldcrcs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	1. 06 Nos. HBPI Structure and equipments erection. 2.For the tightening of clamps & connectors of inter-connection of 6" IPS Al. tube and interconnection from main Bus to isolator for 400kV Bays.	09/Oct/2020	08:00	09/Oct/2020	18:00	
454	sldcrcs_sd	BUS	400KV BUS 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly/Half yearly Maintance work	06/Oct/2020	08:00	06/Oct/2020	18:00	
455	sldcrcs_sd	BUS	400KV BUS 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly/Half yearly Maintance work	05/Oct/2020	08:00	05/Oct/2020	18:00	
456	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Annual Maintenance	26/Oct/2020	08:00	26/Oct/2020	18:00	
457	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	General Maintenance	22/Oct/2020	08:00	22/Oct/2020	18:00	
458	sldcps_sd	BUS	400KV BUS 1 AT DHURI(PS)	PSTCL	D	Annual Maintenance	22/Oct/2020	08:00	23/Oct/2020	18:00	
459	sldcps_sd	BUS	400KV BUS 2 AT RAJPURA(PS)	PSTCL	D	Annual Maintenance & periodic testing	13/Oct/2020	08:00	15/Oct/2020	18:00	
460	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Annual Maintenance	07/Oct/2020	08:00	07/Oct/2020	18:00	
461	sldcps_sd	BUS	400KV BUS 1 AT RAJPURA(PS)	PSTCL	D	Annual Maintenance & periodic testing	07/Oct/2020	08:00	09/Oct/2020	18:00	
462	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	General Maintenance	06/Oct/2020	08:00	06/Oct/2020	18:00	
463	sldcps_sd	BUS	400KV BUS 2 AT DHURI(PS)	PSTCL	D	Annual Maintenance	05/Oct/2020	09:00	06/Oct/2020	18:00	
464	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	For jumper termination work of new 500MVA ICT Bay and testing	21/Oct/2020	08:00	22/Oct/2020	19:00	
465	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	For jumper termination work of new 500MVA ICT Bay and testing	19/Oct/2020	08:00	20/Oct/2020	19:00	
466	stuup_sd	BUS	400KV BUS 1 AT ORAI(UP)	UPPTCL	C	Routine testing and maintenance	15/Oct/2020	09:00	15/Oct/2020	18:00	This shut down is daily basis not continuous basis

467	stuup_sd	BUS	400KV BUS 2 AT LUCKNOW(UP)	UPPTCL	C	For replacement of Bus-II Pantograph Isolator in 500 MVA ICT-II Bay. ICT-II will be charged through Transfer Bus.	15/Oct/2020	09:00	19/Oct/2020	18:00	During shutdown no supply will be interrupted.
468	stuup_sd	BUS	400KV BUS 2 AT MUZAFFARNAGAR(UP)	UPPTCL	C	Routine preventive maintenance	07/Oct/2020	10:00	08/Oct/2020	17:00	
469	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	D	Shut down is required for maintenance of Main Bus - I of 400KV Sarnath-Anpara (L-5) Line Pantograph Isolator Trapzee.	07/Oct/2020	09:00	07/Oct/2020	18:00	During this shut down 400KV Sarnath-Anpara (L-5) Line will be charged through 400KV Bus Transfer Bay.
470	stuup_sd	BUS	400KV BUS 1 AT PANKI(UP)	UPPTCL	D	Tightening of 400 KV A Bus and Repairing of A Bus Pentagraph Isolator of 400 KV Panki-Unnao Line.	06/Oct/2020	08:00	08/Oct/2020	17:00	
471	stuup_sd	BUS	400KV BUS 1 AT MUZAFFARNAGAR(UP)	UPPTCL	C	Routine preventive maintenance	05/Oct/2020	10:00	06/Oct/2020	17:00	
472	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	03/Oct/2020	09:00	03/Oct/2020	17:00	
473	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	01/Oct/2020	09:00	01/Oct/2020	17:00	
474	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWERGRID	D	NEW BAY CONSTRUCTION FOR SOLAR (400KV AZURE POWER LINE)	21/Oct/2020	08:00	28/Oct/2020	18:00	along with 417 T/bay
475	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	AMP WORKS	19/Oct/2020	09:00	19/Oct/2020	18:00	Kindly approve
476	cpcc1_sd	BUS	400KV BUS 2 AT JIND(PG)	POWERGRID	D	FOR AMP WORK	19/Oct/2020	08:00	19/Oct/2020	18:00	
477	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	D	S/D required for connection of Bus Jumper of Isolator 40689 (ICT-3 Main bay bay Bus Isolator) after completion of Isolator Retrofitment work under ADD CAP	17/Oct/2020	10:00	17/Oct/2020	14:00	
478	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	In order to reconnect dropper on 41089 isolator after its replacement towards Bus Side in order to take 41089 Main Bay isolator towards Bus side in service back at Agra Substation approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	16/Oct/2020	08:00	16/Oct/2020	12:00	
479	cpcc1_sd	BUS	400KV BUS 2 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	16/Oct/2020	08:00	16/Oct/2020	18:00	
480	cpcc1_sd	BUS	400KV BUS 1 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	15/Oct/2020	08:00	15/Oct/2020	18:00	
481	cpcc1_sd	BUS	400KV BUS 1 AT JIND(PG)	POWERGRID	D	FOR AMP WORK	15/Oct/2020	08:00	15/Oct/2020	18:00	
482	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	For Connection of New Bus to existing Bus,Connection of Dropper from Jack bus under 400/220kV Extension project and Busbar stability test of 400KV Bus-1 .approved under Substation Extn Package SS-XXV. Approved by 39 standing committee	14/Oct/2020	08:00	14/Oct/2020	18:00	

483	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR(PG)	POWERGRID	D	Bus AMP at Kanpur 400kV Substation	12/Oct/2020	08:00	12/Oct/2020	18:00	
484	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 1	POWERGRID	D	FOR OPENING OF 400kV Agra-Ballabgarh Main Bay JUMPER DROPPER on 41089 isolator towards Bus Side in order to retrofit 41089 (Main Bay isolator towards Bus side).at Agra Substation approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	12/Oct/2020	08:00	12/Oct/2020	12:00	
485	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	D	S/D required for connection of Bus Jumper of Isolator 40989 (ICT-2 Main bay Bus Isolator) after completion of Isolator Retrofitment work & opening of Bus Jumper of Isolator 40689 (ICT-3 Main bay Bus Isolator 40689 under ADD CAP	10/Oct/2020	10:00	10/Oct/2020	14:00	
486	cpcc1_sd	BUS	400KV BUS 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	10/Oct/2020	08:00	10/Oct/2020	18:00	
487	cpcc2_sd	BUS	400KV BUS 2 AT WAGOORA(PG)	POWERGRID	D	For retrofitting of static Bus Bar Protection with Numerical Protection.	09/Oct/2020	09:00	15/Oct/2020	17:00	Kindly approve
488	cpcc1_sd	BUS	400KV BUS 1 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	09/Oct/2020	08:00	09/Oct/2020	18:00	
489	cpcc2_sd	BUS	400KV BUS 4 AT KURUKSHETRA(PG)	POWERGRID	D	For replacement of Density switches in Bus PT bay compartment & AMP works.	09/Oct/2020	08:00	09/Oct/2020	18:00	
490	cpcc2_sd	BUS	400KV BUS 2 AT KURUKSHETRA(PG)	POWERGRID	D	For replacement of Density switches in Bus PT bay compartment & AMP works.	08/Oct/2020	08:00	08/Oct/2020	18:00	
491	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	Bus stability test for new bays constructed at Bareilly end (for 400 jauljivi Bareilly line) at Bareilly 765kV Substation. .approved under Substation Extn Package SS-XXXVII. Approved by 36 standing committee. Copy Enclosed	08/Oct/2020	08:00	08/Oct/2020	18:00	
492	cpcc3_sd	BUS	400KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	AMP works of 400KV Bus II at Gorakhpur Substation.	07/Oct/2020	08:00	07/Oct/2020	18:00	
493	cpcc1_sd	BUS	400 KV BIKANER(PG) - BUS 2	POWERGRID	D	NEW BAY CONSTRUCTION FOR SOLAR (400KV AZURE POWER LINE)	07/Oct/2020	08:00	13/Oct/2020	18:00	along with 417 T/bay

494	cpcc2_sd	BUS	400KV BUS 3 AT KURUKSHETRA(PG)	POWERGRID	D	For replacement of Density switches in Bus PT bay compartment & AMP works.	07/Oct/2020	08:00	07/Oct/2020	18:00	
495	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	for Bus extension work (interconnection of existing bus with new bays) & Bus Bar relay testing with newly integrated PUA & PUB relays of under construction Bays at Bareill 765kV Substation. .approved under Substation Extn Package SS-XXXVII. Approved by 36 standing committee. copy Enclosed	07/Oct/2020	08:00	07/Oct/2020	18:00	
496	cpcc3_sd	BUS	400KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	AMP works of 400KV Bus I at Gorakhpur Substation.	06/Oct/2020	08:00	06/Oct/2020	18:00	
497	cpcc2_sd	BUS	400KV BUS 1 AT KURUKSHETRA(PG)	POWERGRID	D	For replacement of Density switches in Bus PT bay compartment & AMP works.	06/Oct/2020	08:00	06/Oct/2020	18:00	
498	cpcc1_sd	BUS	400KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	06/Oct/2020	08:00	06/Oct/2020	18:00	
499	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	Bus stability test for new bays constructed at Bareilloly end (for 400 jauljivi Bareilly line) at Bareill 765kV Substation. .approved under Substation Extn Package SS-XXXVII. Approved by 36 standing committee. Copy Enclosed	06/Oct/2020	08:00	06/Oct/2020	18:00	
500	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)	POWERGRID	D	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	05/Oct/2020	08:00	12/Oct/2020	18:00	
501	cpcc1_sd	BUS	400KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	05/Oct/2020	08:00	05/Oct/2020	18:00	
502	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	for Bus extension work (interconnection of existing bus with new bays) & Bus Bar relay testing with newly integrated PUA & PUB relays of under construction Bays at Bareill 765kV Substation. .approved under Substation Extn Package SS-XXXVII. Approved by 36 standing committee. Copy Enclosed.	05/Oct/2020	08:00	05/Oct/2020	18:00	
503	cpcc1_sd	BUS	400KV BUS 2 AT BALLABHGARH(PG)	POWERGRID	D	S/D required for opening of Bus Jumper of Isolator 40989 (ICT-2 Main bay Bus Isolator) for start of Isolator retrofit work under ADD CAP	04/Oct/2020	10:00	04/Oct/2020	14:00	
504	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	D	S/D required for connection of Bus Jumper of Isolator 41389 (Agra Main bay Bus Isolator) after completion of Isolator Retrofit work under ADD CAP	03/Oct/2020	10:00	03/Oct/2020	14:00	

505	cpcc2_sd	BUS	400KV BUS 1 AT WAGOORA(PG)	POWERGRID	D	For retrofitting of static Bus Bar Protection with Numerical Protection.	01/Oct/2020	09:00	08/Oct/2020	17:00	Kindly approve
506	cpcc1_sd	BUS	400KV BUS 2 AT MAHARANIBAGH(PG)	POWERGRID	C	Connection of Exiting Bus Bar with new installed Bus Bar for HV Test . All 400kV lines and ICTs except ICT-4 shall be charged and on load through Bus Bar - 1. Project Approved in 39th SCM.	28/Sep/2020	08:00	05/Oct/2020	18:00	
507	cpcc1_sd	BUS	400KV BUS 2 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	28/Sep/2020	08:00	28/Sep/2020	15:00	
508	cpcc1_sd	BUS	400KV BUS 1 AT MAHARANIBAGH(PG)	POWERGRID	C	Connection of of Exiting Bus Bar with new installed Bus Bar for HV Test . All 400kV lines and ICTs except ICT -4 shall be charged and on load through Bus-2. Project Approved in 39th SCM.	25/Sep/2020	11:00	01/Oct/2020	19:00	S/D will avail from dt 21/09/20 to 28/09/20
509	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen mtc of bay equipment and setting of Bus-2 Paragraph isolators	15/Oct/2020	08:00	15/Oct/2020	18:00	
510	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen mtc of bay equipment and setting of Bus-2 Paragraph isolators	14/Oct/2020	09:00	14/Oct/2020	18:00	
511	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen mtc of bay equipment and setting of Bus-2 Paragraph isolators	13/Oct/2020	09:00	13/Nov/2020	18:00	
512	sldchr_sd	BUS	400KV BUS 2 AT KHEDAR(HPG)	HPGCL	D	Gen mtc of bay equipment and setting of Bus-2 Paragraph isolators	12/Oct/2020	09:00	12/Oct/2020	18:00	
513	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen mtc of bay equipment and setting of Bus-1 Paragraph isolators	08/Oct/2020	09:00	08/Oct/2020	18:00	
514	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen mtc of bay equipment and setting of Bus-1 Paragraph isolators	07/Oct/2020	09:00	07/Oct/2020	19:00	
515	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen mtc of bay equipment and setting of Bus-1 Paragraph isolators	06/Oct/2020	09:00	13/Oct/2020	18:00	
516	sldchr_sd	BUS	400KV BUS 1 AT KHEDAR(HPG)	HPGCL	D	Gen mtc of bay equipment and setting of Bus-1 Paragraph isolators	05/Oct/2020	09:00	05/Oct/2020	18:00	
517	stuup_sd	BUS	400KV BUS 3 AT GR.NOIDA(UPC)	UPPCL	C	For retrofitting and maintenance of PG isolators under 400KV transfer bus of 400kv transfer bus coupler bay	13/Oct/2020	10:00	15/Oct/2020	18:00	There will be no any supply interruption due to this shut down.load of sub station will be fed through 400kv main bus-I&II.only 400kv transfer bus will be shut down continuously.
518	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	C	For maintenance work of 400kv Bus coupler Bay CB no (95)	06/Oct/2020	09:00	06/Oct/2020	18:00	There will be no any supply interruption due to this shut down.Load of sub station will be fed through 400kv main bus-II
519	sldcrs_sd	BUS	400KV BUS 2 AT KAWAI SCTPS(APR)	APRL	D	For replacement of CVT in Bus # 2	12/Oct/2020	09:30	12/Oct/2020	19:30	
520	sldcrs_sd	BUS	400KV BUS 1 AT KAWAI SCTPS(APR)	APRL	D	For replacement of CVT in Bus # 1	09/Oct/2020	09:30	09/Oct/2020	19:30	

521	sterlite_sd	BUS	400KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP & Relay testing works	10/Oct/2020	08:00	10/Oct/2020	18:00	
522	sterlite_sd	BUS	400KV BUS 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP & Relay testing works	09/Oct/2020	08:00	09/Oct/2020	18:00	
523	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	09/Oct/2020	08:00	09/Oct/2020	18:00	
524	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Yearly mtc.	08/Oct/2020	08:00	08/Oct/2020	18:00	
525	cpcc3_sd	LINE REACTOR	50 MVAR LR ON AGRA-BASSI (PG) CKT-1 @AGRA(PG)	POWERGRID	C	Retrofitting of 400kv AGRA-BASSI Line Reactor Isolator 41289LR at Agra Substation approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	01/Nov/2020	08:00	05/Nov/2020	18:00	
526	cpcc1_sd	LINE REACTOR	50 MVAR LR ON BASSI-BHIWADI (PG) CKT-2 @BASSI(PG)	POWERGRID	D	FOR AMP WORK	25/Sep/2020	08:00	25/Sep/2020	18:00	
527	sldcrs_sd	LINE REACTOR	50 MVAR LR ON 400 KV BHADLA-RAMGARH (RS) CKT-2 @RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance of Dia-08 of line reactor.(Line has not been commissioned yet, Line reactor is being used as bus reactor)	06/Oct/2020	08:00	06/Oct/2020	18:00	
528	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS)	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work	29/Oct/2020	10:00	29/Oct/2020	17:00	
529	sldcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK	15/Oct/2020	08:00	15/Oct/2020	18:00	
530	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	QUARTERLY Maintenance work of bay equipments , isolators and testing work of bay equipments.	15/Oct/2020	08:00	15/Oct/2020	18:00	
531	sldcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Bay maintenance	09/Oct/2020	08:00	09/Oct/2020	18:00	
532	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV HINDAUN(RS)	RRVPNL	D	Quarterly/Half yearly Maintance work	09/Oct/2020	08:00	09/Oct/2020	18:00	
533	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	QUARTERLY Maintenance work of bay equipments , isolators and testing work of bay equipments.	09/Oct/2020	08:00	09/Oct/2020	18:00	
534	sldcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Bay maintenance	08/Oct/2020	08:00	08/Oct/2020	18:00	
535	sldcuk_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV RISHIKESH(UK)	PTCUL	C	preventive maintenance of substation before diwali	23/Oct/2020	10:00	23/Oct/2020	17:00	

536	sldcuk_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	C	scheduled/pre diwali maintenance	14/Oct/2020	10:00	14/Oct/2020	16:00	
537	stuup_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2(UP)	UPPTCL	D	Routine maintenance & tightening of clamps	22/Oct/2020	10:00	22/Oct/2020	17:00	
538	stuup_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV ORAI(UP)	UPPTCL	D	Routine testing and maintenance	13/Oct/2020	09:00	13/Oct/2020	18:00	
539	sldcrs_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APRL	D	For Commissioning of CSD relay in Bus Reactor #2 Breaker Panel.	17/Oct/2020	09:30	17/Oct/2020	19:30	
540	sldcrs_sd	BR/BSR/MSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APRL	D	For Commissioning of CSD relay in Bus Reactor #1 Breaker Panel.	14/Oct/2020	09:30	14/Oct/2020	19:30	
541	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV KOTA(PG)	POWERGRID	D	FOR AMP WORK	14/Oct/2020	08:00	14/Oct/2020	18:00	
542	cpcc1_sd	BR/BSR/MSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTA(PG)	POWERGRID	D	FOR AMP WORK	13/Oct/2020	08:00	13/Oct/2020	18:00	
543	cpcc2_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV WAGOORA(PG)	POWERGRID	D	For integration of reactor with new bus bar-2 protection which is under retrofitting.	10/Oct/2020	09:00	10/Oct/2020	17:00	Kindly approve
544	cpcc3_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV AGRA(PG)	POWERGRID	D	Bus Reactor AMP works at Agra Substation.	10/Oct/2020	09:00	10/Oct/2020	17:00	
545	sldcrs_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	QUARTERLY Maintenance work of bay equipments , isolators and testing work of bay equipments.	08/Oct/2020	08:00	08/Oct/2020	18:00	
546	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	05/Oct/2020	08:00	05/Oct/2020	18:00	
547	cpcc2_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV WAGOORA(PG)	POWERGRID	D	For integration of reactor with new bus bar-1 protection which is under retrofitting.	03/Oct/2020	09:00	03/Oct/2020	17:00	Kindly approve
548	cpcc1_sd	BR/BSR/MSR/MSR	125 MVAR BUS REACTOR NO 4 AT 400KV BASSI(PG)	POWERGRID	D	FOR AMP WORK	27/Sep/2020	09:00	27/Sep/2020	15:00	S/D will avail on dt 22/09/20
549	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 2 AT 400KV BASSI(PG)	POWERGRID	D	FOR AMP WORK	26/Sep/2020	09:00	26/Sep/2020	15:00	S/D will avail on dt 17/09/20
550	cpcc1_sd	BR/BSR/MSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BASSI(PG)	POWERGRID	D	FOR AMP WORK	25/Sep/2020	09:00	25/Sep/2020	15:00	S/D will avail on dt 18/09/20

551	slcdcv_sd	BAY	404 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 AND 400KV BUS 1 AT BAWANA(DV)	DTL	C	Retrofitting of the Bus-I Isolator (S&S Make) from Mechanical gang to Electrical gang by OEM. Tightening of bay & line dropper fittings also carried out.	31/Oct/2020	09:00	01/Nov/2020	17:00	
552	slcdcv_sd	BAY	401 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 AND 400KV BUS 1 AT BAWANA(DV)	DTL	C	Retrofitting of the Bus-I Isolator (S&S Make) from Mechanical gang to Electrical gang by OEM. Tightening of bay & line dropper fittings also carried out.	24/Oct/2020	09:00	25/Oct/2020	17:00	
553	slcdcv_sd	BAY	412 TIE BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	23/Oct/2020	14:00	23/Oct/2020	17:00	
554	slcdcv_sd	BAY	411 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	23/Oct/2020	09:30	23/Oct/2020	13:00	
555	slcdcv_sd	BAY	416 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	22/Oct/2020	14:00	22/Oct/2020	17:00	
556	slcdcv_sd	BAY	415 TIE BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	22/Oct/2020	09:30	22/Oct/2020	13:00	
557	slcdcv_sd	BAY	414 MAIN BAY - 400 KV JHAJJAR(APCL)-MUNDKA(DV) (APCL) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	21/Oct/2020	14:00	21/Oct/2020	17:00	
558	slcdcv_sd	BAY	413 MAIN BAY - 400/220 KV 315 MVA ICT 3 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	21/Oct/2020	09:30	21/Oct/2020	13:00	
559	slcdcv_sd	BAY	420 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	20/Oct/2020	14:00	20/Oct/2020	17:00	

560	slcdcv_sd	BAY	419 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	20/Oct/2020	09:30	20/Oct/2020	13:00	
561	slcdcv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	19/Oct/2020	14:00	19/Oct/2020	17:00	
562	slcdcv_sd	BAY	405 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT MUNDKA(DV) AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	19/Oct/2020	09:30	19/Oct/2020	13:00	
563	slcdcv_sd	BAY	404 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	17/Oct/2020	14:00	17/Oct/2020	17:30	
564	slcdcv_sd	BAY	403 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-2 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	17/Oct/2020	09:30	17/Oct/2020	13:00	
565	slcdcv_sd	BAY	424 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 AT BAWANA(DV)	DTL	C	Retrofitting of the Bus-I Isolator (S&S Make) from Mechanical gang to Electrical gang by OEM. Tightening of bay & line dropper fittings also carried out.	17/Oct/2020	09:00	18/Oct/2020	17:00	
566	slcdcv_sd	BAY	402 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	16/Oct/2020	14:00	16/Oct/2020	17:30	
567	slcdcv_sd	BAY	401 MAIN BAY - 400 KV JHATIKARA(PG)-MUNDKA(DV) (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	16/Oct/2020	09:30	16/Oct/2020	13:00	
568	slcdcv_sd	BAY	418 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 AND 400KV BUS 2 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	13/Oct/2020	14:00	13/Oct/2020	17:00	
569	slcdcv_sd	BAY	417 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-1 AND 400KV BUS 1 AT MUNDKA(DV)	DTL	D	Testing of Breakers (Timing & DCRM), LA and CT IR Testing, Bay Maintenance as per PMS sechedule of DTL.	13/Oct/2020	09:30	13/Oct/2020	13:00	

570	slcdv_sd	BAY	421 MAIN BAY - 400KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-1 AT BAWANA(DV)	DTL	C	Retrofitting of the Bus-I Isolator (S&S Make) from Mechanical gang to Electrical gang by OEM. Tightening of bay & line dropper fittings also carried out.	10/Oct/2020	09:00	11/Oct/2020	17:00
571	stuup_sd	BAY	404 MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	29/Oct/2020	09:00	29/Oct/2020	13:00
572	stuup_sd	BAY	403 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-2 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	28/Oct/2020	09:00	28/Oct/2020	13:00
573	stuup_sd	BAY	405 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 2 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	26/Oct/2020	09:00	26/Oct/2020	13:00
574	stuup_sd	BAY	401 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	16/Oct/2020	09:00	16/Oct/2020	13:00
575	stuup_sd	BAY	402 TIE BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP) AND FUTURE	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	15/Oct/2020	09:00	15/Oct/2020	13:00
576	stuup_sd	BAY	402 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC) AND 400/220 KV 315 MVA ICT 1 AT GR.NOIDA_2(UPC) AT 400 KV GR.NOIDA_2(UPC)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	15/Oct/2020	09:00	15/Oct/2020	13:00
577	stuup_sd	BAY	403 TRANSFER BUS BAY - 400KV BUS 3 AT PANKI(UP)	UPPTCL	D	Tightening of Bay.	15/Oct/2020	08:00	15/Oct/2020	17:00
578	stuup_sd	BAY	401 MAIN BAY - 400/132KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	14/Oct/2020	09:00	14/Oct/2020	13:00
579	stuup_sd	BAY	402 TIE BAY - 400/220KV 500 MVA ICT 1 AT SIKANDRABAD(UP) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-2	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	08/Oct/2020	09:00	08/Oct/2020	13:00
580	stuup_sd	BAY	401 MAIN BAY - 400/220KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	07/Oct/2020	09:00	07/Oct/2020	13:00
581	slcdcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Circuit Breaker Maintenance and Testing.	24/Oct/2020	08:00	24/Oct/2020	18:00

582	dadri_sd	BAY	427 MAIN BAY - 400/220KV 500 MVA ICT 4 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing	20/Oct/2020	09:00	20/Oct/2020	18:00	
583	dadri_sd	BAY	425 MAIN BAY - 400/220KV 500 MVA ICT 3 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing	19/Oct/2020	09:00	19/Oct/2020	18:00	
584	dadri_sd	BAY	413 MAIN BAY - 400KV DADRI(NT)-KAITHAL(PG) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing	15/Oct/2020	09:00	15/Oct/2020	18:00	
585	dadri_sd	BAY	412 MAIN BAY - 400KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing	13/Oct/2020	09:00	13/Oct/2020	18:00	
586	dadri_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 2 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing	12/Oct/2020	09:00	12/Oct/2020	18:00	
587	dadri_sd	BAY	421 MAIN BAY - 400KV DADRI(NT)-GR.NOIDA(UPC) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing	07/Oct/2020	09:00	07/Oct/2020	18:00	
588	dadri_sd	BAY	422 MAIN BAY - 400KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing.	05/Oct/2020	09:00	05/Oct/2020	18:00	
589	dadri_sd	BAY	415 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Shutdown required for Bay Equipment testing	26/Sep/2020	09:00	26/Sep/2020	18:00	
590	dadri_sd	BAY	419 MAIN BAY - 400KV DADRI(NT)-MANDOLA(PG) (PG) CKT-2 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing	25/Sep/2020	09:00	25/Sep/2020	18:00	
591	sldcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	APRL	D	Circuit Breaker Maintenance and Testing.	23/Oct/2020	08:00	23/Oct/2020	18:00	
592	sldcrs_sd	BAY	411 TIE BAY - 400KV PHAGI-AJMER (RS) CKT-2 AND FUTURE AT AJMER(RS)	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	23/Oct/2020	08:00	23/Oct/2020	18:00	
593	sldcrs_sd	BAY	40552T TIE BAY - 400 KV AKAL-RAMGARH (RS) CKT-1 AND FUTURE AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance of Dia-05 (400kV akal-ramgarh-I is presently on Dia-07)	22/Oct/2020	08:00	22/Oct/2020	18:00	
594	sldcrs_sd	BAY	40552A MAIN BAY - 400 KV AKAL-RAMGARH (RS) CKT-1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance of Dia-05 (400kV akal-ramgarh-I is presently on Dia-07)	22/Oct/2020	08:00	22/Oct/2020	18:00	

595	sldcrs_sd	BAY	408 TIE BAY - 400/220KV 315 MVA ICT 1 AT AJMER(RS) AND 400KV PHAGI-AJMER (RS) CKT-1	RRVPNL	D	QUARTERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	21/Oct/2020	08:00	21/Oct/2020	18:00	
596	sldcrs_sd	BAY	414 TIE BAY - 400KV ANTA(RS)-CHHABRA(RVUN) (RS) CKT-2 AND 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	16/Oct/2020	08:00	16/Oct/2020	18:00	
597	sldcrs_sd	BAY	411 TIE BAY - 400KV ANTA(RS)-CHHABRA(RVUN) (RS) CKT-1 AND 765/400KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	15/Oct/2020	08:00	15/Oct/2020	18:00	
598	sldcrs_sd	BAY	405 TIE BAY - 400KV ANTA-KALISINDH (RS) CKT-1 AND FUTURE AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	14/Oct/2020	08:00	14/Oct/2020	18:00	
599	sldcrs_sd	BAY	408 TIE BAY - 400KV ANTA-KALISINDH (RS) CKT-2 AND FUTURE AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	13/Oct/2020	08:00	13/Oct/2020	18:00	
600	sldcrs_sd	BAY	411-52 D MAIN BAY - 400KV BUS 2 AT ANTA(RS) AND FUTURE AT 400 KV ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance , 400/ 765 KV ICT Bank III FED THROUGH CB 411-52-C	12/Oct/2020	09:00	12/Oct/2020	18:00	400/ 765 KV ICT Bank III FED THROUGH CB 411-52-C
601	sldcrs_sd	BAY	418 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	09/Oct/2020	08:00	09/Oct/2020	18:00	
602	sldcrs_sd	BAY	408 TIE BAY - 400KV AJMER-BHILWARA (RS) CKT-1 AND 400KV BHILWARA(RS)-CHHABRA(RVUN) (RS) CKT-1 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie-3 BAY(4352T)& ASSOCIATED EQUIPMENTS	08/Oct/2020	08:00	08/Oct/2020	18:00	
603	sldcrs_sd	BAY	415 MAIN BAY - 400KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	08/Oct/2020	08:00	08/Oct/2020	18:00	
604	sldcrs_sd	BAY	412 MAIN BAY - 400KV ANTA(RS)-CHHABRA(RVUN) (RS) CKT-1 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	07/Oct/2020	08:00	07/Oct/2020	18:00	
605	sldcrs_sd	BAY	40852A MAIN BAY - 400 KV BHADLA-RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work	06/Oct/2020	18:00	06/Oct/2020	23:00	

606	sldcrs_sd	BAY	40852T TIE BAY - 400/220 KV 500 MVA ICT 3 AT BHADLA(RS) AND 400 KV BHADLA-RAMGARH (RS) CKT-2 AT 400 KV BHADLA(RS)	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work	06/Oct/2020	18:00	06/Oct/2020	23:00	
607	sldcrs_sd	BAY	406 MAIN BAY - 400KV ANTA-KALISINDH (RS) CKT-1 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	06/Oct/2020	08:00	06/Oct/2020	18:00	
608	sldcrs_sd	BAY	40752A MAIN BAY - 400 KV BHADLA-RAMGARH (RS) CKT-1	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work	05/Oct/2020	18:00	05/Oct/2020	23:00	
609	sldcrs_sd	BAY	40752T TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV BHADLA(RS) AND 400 KV BHADLA-RAMGARH (RS) CKT-1 AT 400 KV BHADLA(RS)	RRVPNL	D	Quarterly & Pre-deepawali Maintenance work	05/Oct/2020	18:00	05/Oct/2020	23:00	
610	sldcrs_sd	BAY	40752T TIE BAY - 400 KV BHADLA-RAMGARH (RS) CKT-1 (RRVPNL) AND 125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS) AT 400 KV RAMGARH(RS) (RRVPNL)	RRVPNL	D	Quarterly Maintenance of Tie bay of Dia-07 (400kV Ramgarh-Akal-I is presently on dia-07 which is under outage since 30.05.2020)	05/Oct/2020	08:00	05/Oct/2020	18:00	
611	sldcrs_sd	BAY	409 MAIN BAY - 400KV ANTA-KALISINDH (RS) CKT-2 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	05/Oct/2020	08:00	05/Oct/2020	18:00	
612	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	NEW BAY CONSTRUCTION FOR SOLAR (400KV AZURE POWER LINE)	21/Oct/2020	08:00	28/Oct/2020	18:00	400kv bus-2 also will be in outage
613	cpcc1_sd	BAY	402 TIE BAY - 400KV BASSI-SIKAR (PG) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	21/Oct/2020	08:00	30/Oct/2020	18:00	
614	bbmb_sd	BAY	409 MAIN BAY - 400KV PANCHKULA(PG)-PANIPAT(BB) (BB) CKT-1 AT PANCHKULA(PG)	POWERGRID	D	Yearly mtc.	20/Oct/2020	08:00	20/Oct/2020	18:00	

615	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 (POWERGRID)	POWERGRID	D	Yearly mtc.	15/Oct/2020	08:00	15/Oct/2020	18:00	
616	cpcc3_sd	BAY	410 MAIN BAY - 400KV AGRA-BALLABGARH (PG) CKT-1 AT AGRA (PG)	POWERGRID	C	Retrofitting of both Main Bay Isolator 41089 A & B at Agra Substation approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	12/Oct/2020	08:00	19/Oct/2020	18:00	
617	cpcc1_sd	BAY	405 TIE BAY - 400KV BASSI-SIKAR (PG) CKT-1 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	11/Oct/2020	08:00	20/Oct/2020	18:00	
618	cpcc1_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 3 AT BALLABHGARH(PG)	POWERGRID	C	S/D required for retrofitment of old Bus Isolator (RK make) with new Isolator (S&S make)under ADD CAP	10/Oct/2020	08:00	17/Oct/2020	18:00	
619	cpcc2_sd	BAY	404 MAIN BAY - 400KV NALLAGARH-PATIALA (PG) CKT-1 AT PATIALA(PG)	POWERGRID	C	S/D is required for carrying out overhauling of Circuit Breakers.	08/Oct/2020	09:30	10/Oct/2020	17:30	
620	cpcc1_sd	BAY	417 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	NEW BAY CONSTRUCTION FOR SOLAR (400KV AZURE POWER LINE)	07/Oct/2020	08:00	13/Oct/2020	18:00	400kv bus-2 also will be in outage
621	cpcc2_sd	BAY	403 MAIN BAY - 400KV MALERKOTLA-PATIALA (PG) CKT-1 AT PATIALA(PG)	POWERGRID	C	S/D is required for carrying out overhauling of Circuit Breakers.	05/Oct/2020	09:30	07/Oct/2020	17:30	
622	cpcc1_sd	BAY	411 TIE BAY - 400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2 AND 400 KV BASSI-SIKAR (PG) CKT-1 AT BASSI(PG)	POWERGRID	C	RK-make Isolator (411-89A & 411-89B) Replacement work with S&S Make-Isolator under ADD CAP	05/Oct/2020	08:00	17/Oct/2020	18:00	
623	cpcc1_sd	BAY	409 MAIN BAY - 400/220KV 500 MVA ICT 2 AT BALLABHGARH(PG)	POWERGRID	C	S/D required for retrofitment of old Bus Isolator (RK make) with new Isolator (S&S make) under ADD CAP	04/Oct/2020	08:00	10/Oct/2020	18:00	

624	cpcc1_sd	BAY	420 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for new 125 MVAR 400kV Bus Reactor at 400 kV Sikar Substation under NRSS-XL scheme	01/Oct/2020	08:00	10/Oct/2020	18:00	
625	dadri_sd	BAY	403 MAIN BAY - 400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2 AT DADRI(NT)	POWERGRID	D	Shutdown required for bay equipment testing.	28/Sep/2020	09:00	28/Sep/2020	18:00	
626	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling.	21/Oct/2020	08:00	22/Oct/2020	18:00	
627	sldcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling.	19/Oct/2020	08:00	20/Oct/2020	18:00	
628	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	General Maintenance	15/Oct/2020	08:00	15/Oct/2020	18:00	
629	sldchr_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 3 AT NAWADA(HV) AND FUTURE	HVPNL	D	For tightening of fire fighting system and replacement of trip coil-2 of bay no 408 and testing of breakers associated with T/F	02/Oct/2020	10:00	02/Oct/2020	16:00	
630	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	30/Oct/2020	10:00	30/Oct/2020	18:00	
631	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT UNNAO(UP)	UPPTCL	D	Routine protection testing and Preventive Maintenance of transformer.	30/Oct/2020	09:00	30/Oct/2020	17:00	During shutdown no supply will be interrupted.
632	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AZAMGARH(UP)	UPPTCL	C	For attending of Oil seepage of OLTC conservator & pre-festive maintenance.	28/Oct/2020	09:00	28/Oct/2020	18:00	This shut is daily basis not a continuous basis
633	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	27/Oct/2020	10:00	27/Oct/2020	18:00	
634	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work	22/Oct/2020	09:00	22/Oct/2020	13:00	
635	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	For Annual Maintenance & Testing work	20/Oct/2020	09:00	20/Oct/2020	13:00	
636	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	D	For routine bay maintenance	15/Oct/2020	10:00	15/Oct/2020	18:00	
637	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(UP)	UPPTCL	D	Routine maintainance, tightening of clamps & painting work of transformer	15/Oct/2020	09:00	15/Oct/2020	18:00	
638	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	C	FOR REPLACEMENT OF OLD AND OBSOLETE C & R PANELS (HV & LV).	12/Oct/2020	09:00	18/Oct/2020	17:00	
639	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 2 AT AGRA SOUTH(UP)	UPPTCL	D	Annual Testing of Bay Equipment and Tighting	12/Oct/2020	08:00	13/Oct/2020	19:00	

640	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	C	For general maintenance work	11/Oct/2020	10:00	11/Oct/2020	15:00	There will be no any supply interruption due to this shut down. In this shut down period load of substation will be feed through 2X500 MVA ICT III & IV and 315 MVA ICT IInd
641	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MURADNAGAR_1(UP)	UPPTCL	D	Routine maintenance and testing	10/Oct/2020	08:00	10/Oct/2020	18:00	
642	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT GORAKHPUR(UP)	UPPTCL	C	Routine testing of protective relays by T&C wing (very important)	09/Oct/2020	11:00	09/Oct/2020	16:00	No supply shall be affected. This shut is daily basis not a continuous basis
643	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MATHURA(UP)	UPPTCL	D	Annual Testing of Bay Equipment and Tighting	09/Oct/2020	08:00	10/Oct/2020	19:00	
644	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	General maintenance, Checking & tightening of clamps and connectors of complete bay, including transformer bushing clamps, C.T. Ten delta testing and L.A. megger testing.	08/Oct/2020	10:00	09/Oct/2020	18:00	General maintenance, Checking & tightening of clamps and connectors of complete bay, including transformer bushing clamps, C.T. Ten delta testing and L.A. megger testing.
645	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT MURADNAGAR_2(UP)	UPPTCL	D	Routine maintainance, tightening of clamps & painting work of transformer	08/Oct/2020	09:00	08/Oct/2020	18:00	
646	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GORAKHPUR(UP)	UPPTCL	C	Routine testing of protective relays by T&C wing (very important)	07/Oct/2020	11:00	07/Oct/2020	16:00	No supply shall be affected. This shut is daily basis not a continuous basis
647	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	D	Routine testing and other maintenance work	07/Oct/2020	09:00	07/Oct/2020	18:00	
648	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	Annual Testing of Bay Equipment and Tighting	07/Oct/2020	08:00	08/Oct/2020	19:00	
649	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 3 AT AGRA SOUTH(UP)	UPPTCL	D	Annual Testing of Bay Equipment and Tighting	07/Oct/2020	08:00	08/Oct/2020	19:00	
650	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	D	Routine testing and other maintenance work	06/Oct/2020	09:00	06/Oct/2020	18:00	
651	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT GORAKHPUR(UP)	UPPTCL	C	Routine testing of protective relays by T&C wing (very important)	05/Oct/2020	11:00	05/Oct/2020	16:00	No supply shall be affected. This shutdown is daily basis not a continuous basis
652	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	For Annual Maintenance & Testing work	05/Oct/2020	09:00	05/Oct/2020	13:00	

653	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNATH(UP)	UPPTCL	C	Shut down is required for complete replacement of Gaskets & Transformer Oil	03/Oct/2020	09:00	20/Nov/2020	18:00	The aforesaid shut down is urgently required for replacement of Gasket & Transformer Oil due to avoid heavy oil leakage and the poor dissipation factors and resistivity of oil.
654	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MURADNAGAR_1(UP)	UPPTCL	D	Routine maintenance and testing	03/Oct/2020	08:00	03/Oct/2020	18:00	
655	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	30/Oct/2020	08:00	30/Oct/2020	18:00	
656	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HAMIRPUR(PG)	POWERGRID	D	For AMP Works.	20/Oct/2020	10:00	20/Oct/2020	18:00	Kindly approve
657	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KAITHAL(PG)	POWERGRID	C	For replacement of 220KV side Y-ph Bushing due to oil leakage.	20/Oct/2020	09:00	26/Oct/2020	17:00	Kindly approve
658	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BHIWADI(PG)	POWERGRID	D	For AMP & retrofitting of REF Relay	17/Oct/2020	08:00	17/Oct/2020	18:00	
659	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	17/Oct/2020	08:00	17/Oct/2020	18:00	
660	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT FATEHABAD(PG)	POWERGRID	D	For AMP Works.	15/Oct/2020	10:00	15/Oct/2020	18:00	
661	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERGRID	D	For Connections of Tertiary transformer to ICT.	15/Oct/2020	09:00	15/Oct/2020	14:00	
662	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT LUCKNOW_1(PG)	POWERGRID	D	AMP of ICT at Lucknow 400kV Substation.	15/Oct/2020	09:00	15/Oct/2020	17:00	
663	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHIWADI(PG)	POWERGRID	D	For AMP & retrofitting of REF Relay	15/Oct/2020	08:00	15/Oct/2020	18:00	
664	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	14/Oct/2020	08:00	14/Oct/2020	18:00	
665	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SONIPAT(PG)	POWERGRID	D	FOR AMP WORK	14/Oct/2020	08:00	14/Oct/2020	18:00	
666	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT GURGAON(PG)	POWERGRID	C	For rectification in E/S of 400 kV bay & 220 kV Line DS auxiliary contact.	14/Oct/2020	08:00	17/Oct/2020	18:00	
667	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAMBA(PG)	POWERGRID	D	For AMP Works.	13/Oct/2020	09:00	13/Oct/2020	17:30	
668	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWERGRID	D	For integration of ICT with new bus bar-2 protection which is under retrofitting.	13/Oct/2020	09:00	13/Oct/2020	17:00	Kindly approve
669	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KAITHAL(PG)	POWERGRID	D	For AMP Works.	13/Oct/2020	09:00	13/Oct/2020	17:00	Kindly approve
670	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	13/Oct/2020	08:00	13/Oct/2020	18:00	

671	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	13/Oct/2020	08:00	13/Oct/2020	18:00	
672	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	For integration of ICT with new bus bar-2 protection which is under retrofiting.	12/Oct/2020	09:00	12/Oct/2020	17:00	Kindly approve
673	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	For integration of ICT with new bus bar-2 protection which is under retrofiting.	10/Oct/2020	09:00	10/Oct/2020	17:00	Kindly approve
674	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWERGRID	D	For integration of ICT with new bus bar-2 protection which is under retrofiting.	09/Oct/2020	09:00	09/Oct/2020	17:00	Kindly approve
675	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	09/Oct/2020	08:00	09/Oct/2020	18:00	
676	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	09/Oct/2020	08:00	09/Oct/2020	18:00	
677	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	08/Oct/2020	08:00	08/Oct/2020	18:00	
678	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MOGA(PG)	POWERGRID	D	For AMP Works.	07/Oct/2020	09:30	07/Oct/2020	17:30	
679	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SAMBA(PG)	POWERGRID	D	For AMP Works.	07/Oct/2020	09:00	07/Oct/2020	17:30	
680	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHIWADI(PG)	POWERGRID	D	For AMP & retrofiting of REF Relay	07/Oct/2020	08:00	07/Oct/2020	18:00	
681	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HAMIRPUR(PG)	POWERGRID	D	For attending leakage from top of the transformer tank.	06/Oct/2020	10:00	06/Oct/2020	12:00	Kindly approve
682	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT WAGOORA(PG)	POWERGRID	D	For integration of ICT with new bus bar-1 protection which is under retrofiting.	06/Oct/2020	09:00	06/Oct/2020	17:00	Kindly approve
683	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	AMP of 400/220 kV ICT-1 at Agra Substation	06/Oct/2020	09:00	06/Oct/2020	17:00	
684	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WAGOORA(PG)	POWERGRID	D	For integration of ICT with new bus bar-1 protection which is under retrofiting.	05/Oct/2020	09:00	05/Oct/2020	17:00	Kindly approve
685	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WAGOORA(PG)	POWERGRID	D	For integration of ICT with new bus bar-1 protection which is under retrofiting.	03/Oct/2020	09:00	03/Oct/2020	17:00	Kindly approve
686	cpcc3_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AGRA(PG)	POWERGRID	D	AMP of 400/220 kV ICT-1 at Agra Substation	03/Oct/2020	09:00	03/Oct/2020	17:00	
687	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT WAGOORA(PG)	POWERGRID	D	For integration of ICT with new bus bar-1 protection which is under retrofiting.	01/Oct/2020	09:00	01/Oct/2020	17:00	Kindly approve
688	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KOTPUTLI(PG)	POWERGRID	C	FOR DEGASSING & AMP WORK.	01/Oct/2020	08:00	12/Oct/2020	18:00	
689	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	29/Sep/2020	08:00	29/Sep/2020	18:00	
690	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MAHARANIBAGH(PG)	POWERGRID	C	Connection of Existing Bus Bar with new commissioned Bus Bar for HV test . All 400kV lines and ICTs shall be in normal service. Project Approved in 39th SCM.	25/Sep/2020	11:00	09/Oct/2020	18:00	S/d will avail from 21/09/20 to 05/10/20

691	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PARBATI POOLING BANALA(PG)	POWERGRID	D	For interconnection of cable at 33 kv terminals for tertiary transformer.	25/Sep/2020	10:00	25/Sep/2020	13:00	Kindly approve
692	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	25/Sep/2020	08:00	25/Sep/2020	18:00	S/D will avail on dt 21/09/20
693	ntpcos_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT RIHAND(NT)	NTPC	C	For 132 KV CB replacement & Annual Maintenance of transformer & bay equipments	28/Oct/2020	09:00	31/Oct/2020	18:00	
694	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance work	22/Oct/2020	08:00	23/Oct/2020	18:00	
695	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	14/Oct/2020	08:00	14/Oct/2020	18:00	
696	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	08/Oct/2020	08:00	08/Oct/2020	18:00	
697	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance	08/Oct/2020	08:00	08/Oct/2020	18:00	
698	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	Quarterly Maintenance	07/Oct/2020	08:00	07/Oct/2020	18:00	
699	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/Oct/2020	08:00	07/Oct/2020	18:00	
700	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	07/Oct/2020	08:00	07/Oct/2020	18:00	
701	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RISHIKESH(UK)	PTCUL	C	preventive maintenance of substation before diwali	21/Oct/2020	10:00	21/Oct/2020	17:00	
702	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	C	preventive maintenance of substation before diwali	20/Oct/2020	10:00	20/Oct/2020	17:00	
703	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	C	scheduled/pre diwali maintenance	16/Oct/2020	09:00	16/Oct/2020	17:00	
704	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SRINAGAR(UK)	PTCUL	C	scheduled/pre diwali maintenance	15/Oct/2020	10:00	15/Oct/2020	17:00	
705	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	General Maintenance	20/Oct/2020	10:00	20/Oct/2020	17:00	
706	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Annual Maintenance	20/Oct/2020	09:00	21/Oct/2020	17:00	
707	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	General Maintenance	13/Oct/2020	10:00	13/Oct/2020	17:00	
708	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	Periodic Testing	12/Oct/2020	09:00	12/Oct/2020	17:00	
709	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	Periodic Testing	07/Oct/2020	09:00	07/Oct/2020	17:00	
710	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MUKTSAR(PS)	PSTCL	D	Periodic testing by protection team, Ludhiana	05/Oct/2020	10:00	05/Oct/2020	18:00	
711	sterlite_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP & Relay testing works	17/Oct/2020	08:00	17/Oct/2020	18:00	

712	sterlite_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP & Relay testing works	16/Oct/2020	08:00	16/Oct/2020	18:00	
713	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHIWANI(BB)	BBMB	D	Yearly mtc.	14/Oct/2020	08:00	14/Oct/2020	18:00	
714	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DHANODA(HV)	HVPNL	D	For commissioning of HV O/C, E/F relay by Firm engineer	13/Oct/2020	13:00	13/Oct/2020	17:00	
715	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DHANODA(HV)	HVPNL	D	For commissioning of HV O/C, E/F relay by Firm engineer	13/Oct/2020	09:00	13/Oct/2020	13:00	
716	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DAULATABAD(HV)	HVPNL	D	To attend the seepage from B ph OLTC mechanism, to top up the oli level in OLTC conservator, to rectify trip ckt problem in bay 408	12/Oct/2020	09:00	12/Oct/2020	17:00	
717	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT DAULATABAD(HV)	HVPNL	D	For testing of protection relays by M&P	09/Oct/2020	09:00	09/Oct/2020	17:00	
718	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	To attend the pending observation by the Firm TBEA, stability of ICT-4 with 220KV bus bar protection to be done along with attending of other pending observations, testing of relays y M&P	07/Oct/2020	09:00	07/Oct/2020	17:00	
719	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DAULATABAD(HV)	HVPNL	D	For testing of protection relays by M&P	05/Oct/2020	09:00	05/Oct/2020	17:00	
720	slidchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT NAWADA(HV)	HVPNL	D	For tightening of fire fighting system and replacment of trip coil-2 of bay no-408 and testing of breakers associated with T/F along with TIE-III	02/Oct/2020	10:00	02/Oct/2020	16:00	
721	slidchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	For tightening of fire fighting system and for gen mtc along with TIE-II	01/Oct/2020	10:00	01/Oct/2020	16:00	
722	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 3 AT RAEBAREILLY(PG)	POWERGRID	D	AMP of ICT #3 at Raebareilly Substation.	14/Oct/2020	09:00	14/Oct/2020	17:00	
723	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Yearly mtc.	30/Oct/2020	08:00	30/Oct/2020	18:00	
724	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-1	BBMB	D	Yearly Mtc. of S/Stn. Equipment	30/Oct/2020	08:00	30/Oct/2020	18:00	
725	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-JAMALPUR (BB) CKT-2	BBMB	D	Yearly Mtc. of S/Stn. Equipment	29/Oct/2020	08:00	29/Oct/2020	18:00	
726	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Yearly mtc.	28/Oct/2020	08:00	28/Oct/2020	18:00	
727	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Yearly mtc.	27/Oct/2020	08:00	27/Oct/2020	18:00	
728	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAGADHARI-KURUKSHETRA (BB) CKT-1	BBMB	D	For Pre-winter/yearly Mtc. of Line & allied S/Stn. Equipment	27/Oct/2020	08:00	29/Oct/2020	18:00	

729	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)-SANGRUR(PS) (BB) CKT-1	BBMB	D	Yearly Mtc. of line & S/Stn. Equipment	26/Oct/2020	08:00	26/Oct/2020	18:00	
730	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc.	26/Oct/2020	08:00	26/Oct/2020	18:00	
731	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Replacement of existing bus side isolator of Bus section and annual mtc of this circuit	26/Oct/2020	08:00	29/Oct/2020	18:00	
732	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Replacement of existing bus side isolator of Bus section and annual mtc of this circuit	26/Oct/2020	08:00	29/Oct/2020	18:00	
733	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	To attend hotspot and Quarterly mtc of S/Stn equipment/ line	25/Oct/2020	08:00	25/Oct/2020	18:00	
734	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual mtc.	24/Oct/2020	08:00	24/Oct/2020	18:00	
735	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For Pre-winter/yearly Mtc. of Line & allied S/Stn. Equipment	23/Oct/2020	08:00	24/Oct/2020	18:00	
736	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	21/Oct/2020	08:00	22/Oct/2020	18:00	
737	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	21/Oct/2020	08:00	22/Oct/2020	18:00	
738	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	21/Oct/2020	08:00	22/Oct/2020	18:00	
739	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.41A/0-42/0	21/Oct/2020	08:00	22/Oct/2020	18:00	
740	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-2	BBMB	D	Yearly mtc.	21/Oct/2020	08:00	21/Oct/2020	18:00	
741	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-HISSAR (BB) CKT-1	BBMB	D	Yearly mtc.	20/Oct/2020	08:00	20/Oct/2020	18:00	
742	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Yearly Mtc. of S/s Equipment	20/Oct/2020	08:00	20/Oct/2020	18:00	
743	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Yearly Mtc. of S/Stn. Equipment	19/Oct/2020	08:00	19/Oct/2020	18:00	
744	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAGADHARI (BB) CKT-1	BBMB	D	For Pre-winter/yearly Mtc. of Line & allied S/Stn. Equipment	19/Oct/2020	08:00	20/Oct/2020	18:00	
745	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Yearly Mtc. of S/Stn. Equipment	17/Oct/2020	08:00	17/Oct/2020	18:00	
746	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-GOBINDGARH(PS) (BB) CKT-2	BBMB	D	To attend hotspot Tan Delta, Breaker Testing and Quarterly mtc of S/Stn equipment/ line	16/Oct/2020	08:00	16/Oct/2020	18:00	
747	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.11/0-12/0	15/Oct/2020	08:00	16/Oct/2020	18:00	
748	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For maintenance Work	15/Oct/2020	08:00	15/Oct/2020	18:00	

749	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work	13/Oct/2020	08:00	13/Oct/2020	18:00	
750	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	Replacement of Conventional Clamps with C Wedge at Ballabgarh and repair of Red conductor between T. No. 601-602.	13/Oct/2020	08:00	13/Oct/2020	18:00	
751	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	D	Execution of work for shifting of T.No 105.	12/Oct/2020	08:00	15/Oct/2020	18:00	
752	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	C	Execution of work for shifting of T.No 105.	12/Oct/2020	08:00	15/Oct/2020	18:00	
753	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.9/0-10/0	10/Oct/2020	08:00	11/Oct/2020	18:00	
754	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-2	BBMB	D	Execution of work for shifting of T.No 105.	08/Oct/2020	08:00	11/Oct/2020	18:00	
755	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR-GANGUWAL (BB) CKT-1	BBMB	C	Execution of work for shifting of T.No 105.	08/Oct/2020	08:00	11/Oct/2020	18:00	
756	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.3/0 to 4/0.	07/Oct/2020	08:00	08/Oct/2020	18:00	
757	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DELHI RR(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	To carry out General Mtn. works.	07/Oct/2020	07:00	07/Oct/2020	12:00	
758	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(PS)-SANGRUR(BB) (BBMB) CKT-1	BBMB	D	Mtc. of transmission line	05/Oct/2020	08:00	07/Oct/2020	18:00	
759	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-2	BBMB	D	Yearly mtc.	03/Oct/2020	08:00	03/Oct/2020	18:00	
760	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-BHARI(PS) (BB) CKT-1	BBMB	D	To attend hotspot, Breaker Testing and Quarterly mtc of S/Sn equipment/ line	03/Oct/2020	08:00	03/Oct/2020	18:00	
761	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Yearly mtc.	03/Oct/2020	08:00	03/Oct/2020	18:00	
762	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01/Oct/2020	08:00	31/Oct/2020	18:00	
763	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01/Oct/2020	08:00	31/Oct/2020	18:00	
764	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Yearly mtc.	01/Oct/2020	08:00	01/Oct/2020	18:00	
765	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	OPGW completed, minor rectification to be done
766	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	OPGW completed, minor rectification to be done

767	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR-SANGRUR (BB) CKT-1	BBMB	D	Yearly mtc.	01/Oct/2020	08:00	01/Oct/2020	18:00	
768	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 1 to 07	27/Oct/2020	10:00	27/Oct/2020	17:00	
769	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 160 to 169	23/Oct/2020	10:00	23/Oct/2020	17:00	
770	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2		D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	14/Oct/2020	00:00	14/Oct/2020	00:00	
771	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 170 to 175/2	08/Oct/2020	10:00	08/Oct/2020	17:00	
772	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 175/3 to 183	03/Oct/2020	10:00	03/Oct/2020	17:00	
773	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-ETAH(UP) (UP) CKT-1	UPPTCL	D	Stringing Work of underpassing 400Quad Jawaharpur TPS-Firozabad line between Loc. No. 12-13. This S/D require for Evacuation of power from JAwarahar TPS. Line Sketch enclosed.	27/Oct/2020	08:00	28/Oct/2020	18:00	
774	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	For looping chopping of tree in reserved forest	13/Oct/2020	09:00	19/Oct/2020	18:00	
775	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-2	UPPTCL	D	FOR AMP WORK	07/Oct/2020	08:00	07/Oct/2020	18:00	
776	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Checking of polymer, lopping chopping of trees & jumper tightening	06/Oct/2020	09:00	07/Oct/2020	18:00	
777	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)-SARSAWAN(UP) (UP) CKT-1	UPPTCL	D	FOR AMP WORK	05/Oct/2020	08:00	05/Oct/2020	18:00	
778	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)-KHODRI(UK) (UP) CKT-1	UPPTCL	D	For looping chopping of tree in reserved forest	03/Oct/2020	09:00	09/Oct/2020	18:00	
779	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Testing and routine Maintenance	26/Oct/2020	09:30	26/Oct/2020	17:00	No load shedding involved
780	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Testing and routine Maintenance	26/Oct/2020	09:30	26/Oct/2020	17:00	No load shedding involved
781	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Testing and routine Maintenance	26/Oct/2020	09:30	26/Oct/2020	17:00	No load shedding involved
782	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Testing and routine Maintenance	26/Oct/2020	09:30	26/Oct/2020	17:00	No load shedding involved
783	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	C	For shifting of line on new tower near damaged T. No. 66. At this location foundation got severely damaged due to change in river flow.	25/Oct/2020	10:00	28/Oct/2020	17:00	

784	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) (PG) CKT-1	POWERGRID	C	For restoration of line on normal tower which had been shifted to ERS at location no. 25.	23/Oct/2020	09:00	27/Oct/2020	18:00	
785	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-2	POWERGRID	D	For AMP Works.	22/Oct/2020	09:00	22/Oct/2020	17:00	Kindly approve
786	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENGANGA(NH)-WAGOORA(PG) (PG) CKT-1	POWERGRID	D	For AMP Works.	21/Oct/2020	09:00	21/Oct/2020	17:00	Kindly approve
787	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-I.G.NAGAR(RS) (PG) CKT-1	POWERGRID	D	JUMPER REPLACEMENT WORK AT DEAD END TOWER	21/Oct/2020	08:00	21/Oct/2020	18:00	
788	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	AMP WORKS	15/Oct/2020	09:00	15/Oct/2020	18:00	Kindly approve
789	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-HAMIRPUR (PG) CKT-2	POWERGRID	D	AMP WORKS	14/Oct/2020	09:00	14/Oct/2020	18:00	Kindly approve
790	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-1	POWERGRID	D	Replacement of broken/flushed insulators.	12/Oct/2020	09:00	12/Oct/2020	18:00	
791	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	For tightening of Jumper bolts, cleaning of insulator and fixing of quarter pin	12/Oct/2020	08:00	13/Oct/2020	18:00	
792	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Replacement of broken/flushed insulators.	10/Oct/2020	09:00	10/Oct/2020	18:00	
793	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SARNA(PS) (PG) CKT-1	POWERGRID	D	For AMP Works.	09/Oct/2020	10:00	09/Oct/2020	17:00	
794	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	For tightening of Jumper bolts and fixing of quarter pin at loc. No. 79,142	09/Oct/2020	08:00	10/Oct/2020	18:00	
795	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	AMP WORKS	08/Oct/2020	09:00	08/Oct/2020	18:00	Kindly approve
796	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	AMP WORKS	07/Oct/2020	09:00	07/Oct/2020	18:00	Kindly approve
797	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_C(NP)-ANTA(NT) (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	07/Oct/2020	08:00	08/Oct/2020	18:00	
798	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-2	POWERGRID	D	AMP OF Line Bay equipments at Sikar	07/Oct/2020	08:00	07/Oct/2020	18:00	
799	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SIKAR(PG)-SIKAR(RS) (PG) CKT-1	POWERGRID	D	AMP OF Line Bay equipments at Sikar	06/Oct/2020	08:00	06/Oct/2020	18:00	
800	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	C	AMP of Line Equipment (CTs, CVTs & LAs etc.) including Bay Equipment by station.	01/Oct/2020	08:00	03/Oct/2020	18:00	Line Shut down Required

801	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	C	AMP of Line Equipment (CTs, CVTs & LAs etc.) including Bay Equipment by station. .	28/Sep/2020	08:00	30/Sep/2020	18:00	Line Shut down Required
802	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Replacement of existing bus side isolator of Bus section and annual mtc of this circuit	26/Oct/2020	08:00	29/Oct/2020	18:00	
803	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-RAJLA(PS) (PSTCL) CKT-1	PSTCL	D	AMP & Relay testing	22/Oct/2020	08:00	22/Oct/2020	18:00	
804	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-KAKRALA(PS) (PSTCL) CKT-1	PSTCL	D	AMP & Relay testing	21/Oct/2020	08:00	21/Oct/2020	18:00	
805	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-PATRAN(PS) (PSTCL) CKT-2	PSTCL	D	AMP & Relay testing	20/Oct/2020	08:00	20/Oct/2020	18:00	
806	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PATRAN(PATR)-PATRAN(PS) (PSTCL) CKT-1	PSTCL	D	AMP & Relay testing	19/Oct/2020	08:00	19/Oct/2020	18:00	
807	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)-BUTARI(PS) (PSTCL) CKT-1	PSTCL	D	Yearly Mtc. of S/Stn. Equipment	16/Oct/2020	08:00	16/Oct/2020	18:00	
808	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BARNALA(BB)-LEHRAMOHABBAT(PS) (PSTCL) CKT-1	PSTCL	D	Mtc. of transmission line	13/Oct/2020	08:00	15/Oct/2020	18:00	
809	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KOTLAJUNGA(PS) (PSTCL) CKT-1	PSTCL	D	AMP WORKS	10/Oct/2020	09:00	10/Oct/2020	18:00	Kindly approve
810	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KANJAL(PS) (PSTCL) CKT-2	PSTCL	D	AMP WORKS	05/Oct/2020	09:00	05/Oct/2020	18:00	Kindly approve
811	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	half Yearly mtc.	04/Oct/2020	08:00	04/Oct/2020	18:00	
812	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)-MOHAL(PS) (PSTCL) CKT-2	PSTCL	D	To attend hotspot, Tan Delhta and Quarterly mtc of S/Stn equipment/ line	01/Oct/2020	08:00	01/Oct/2020	18:00	
813	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-MAHINDERGARH(HV) (HVPNL) CKT-1	BBMB,HVPNL	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.6/0 to 7/0.	24/Oct/2020	08:00	25/Oct/2020	18:00	
814	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HEERAPURA(RS)-MANSAROVAR(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	JUMPER REPLACEMENT WORK AT DEAD END TOWER	22/Oct/2020	08:00	22/Oct/2020	18:00	
815	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,R RVPNL	D	AMP of Line CBs and CTs at Agra Substation	17/Oct/2020	09:00	17/Oct/2020	17:00	
816	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,R RVPNL	D	AMP of Line CBs and CTs at Agra Substation	16/Oct/2020	09:00	16/Oct/2020	17:00	
817	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,R RVPNL	C	For replacement of earth wire	10/Oct/2020	08:00	25/Oct/2020	18:00	
818	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MEERUT(PG)-MODIPURAM(UP) (PG) CKT-2	POWERGRID,U PPTCL	D	shutdown for flash over insulator to be replaced at loc.no11.	20/Oct/2020	10:00	20/Oct/2020	14:00	
819	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI(HV)-BHIWANI(BB) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	19/Oct/2020	08:00	19/Oct/2020	18:00	

820	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-2	HVPNL	D	FOR AMP WORK	15/Oct/2020	08:00	15/Oct/2020	18:00	
821	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-2	HVPNL	D	AMP& Retrofitting of Main-1 Distance Relay(SEL321) at Bhiwadi PG	08/Oct/2020	08:00	08/Oct/2020	18:00	
822	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANESAR(PG)-MAU(HV) (HVPNL) CKT-1	HVPNL	D	FOR AMP WORK	08/Oct/2020	08:00	08/Oct/2020	18:00	
823	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Yearly mtc.	07/Oct/2020	08:00	07/Oct/2020	18:00	
824	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-REWARI(HV) (HVPNL) CKT-1	HVPNL	D	AMP& Retrofitting of Main-1 Distance Relay(SEL321)at Bhiwadi pg	07/Oct/2020	08:00	07/Oct/2020	18:00	
825	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Yearly mtc.	06/Oct/2020	08:00	06/Oct/2020	18:00	
826	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AMBERI(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	14/Oct/2020	08:00	14/Oct/2020	18:00	
827	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	AMP OF Line Bay equipments at Sikar	14/Oct/2020	08:00	14/Oct/2020	18:00	
828	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RATANGARH(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	AMP OF Line Bay equipments at Sikar	13/Oct/2020	08:00	13/Oct/2020	18:00	
829	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-2	RRVPNL	D	AMP OF Line Bay equipments at KOTA	12/Oct/2020	08:00	12/Oct/2020	18:00	
830	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-1	RRVPNL	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	12/Oct/2020	08:00	12/Oct/2020	18:00	
831	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KANKROLI(PG) (RS) CKT-1	RRVPNL	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	12/Oct/2020	08:00	12/Oct/2020	18:00	
832	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)-KANKROLI(RS) (RS) CKT-2	RRVPNL	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	10/Oct/2020	08:00	10/Oct/2020	18:00	
833	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KOTA(PG)-KTPS(RVUN) (RS) CKT-1	RRVPNL	D	AMP OF Line Bay equipments at KOTA	07/Oct/2020	08:00	07/Oct/2020	18:00	
834	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHILWARA(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP OF Line Bay equipments at KOTA	06/Oct/2020	08:00	06/Oct/2020	18:00	
835	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-2	RRVPNL	D	AMP& Retrofitting of Main-1 Distance Relay(SEL321) at Bhiwadi PG	06/Oct/2020	08:00	06/Oct/2020	18:00	
836	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-KOTA(PG) (RS) CKT-1	RRVPNL	D	AMP OF Line Bay equipments at KOTA	05/Oct/2020	08:00	05/Oct/2020	18:00	
837	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-BHIWADI(RS) (RS) CKT-1	RRVPNL	D	AMP& Retrofitting of Main-1 Distance Relay(SEL321) at Bhiwadi pg	05/Oct/2020	08:00	05/Oct/2020	18:00	
838	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHITTORGARH-DEBARI (RS) CKT-1	RRVPNL	D	OPGW completed except 1 Kms for LILO portion to be done , (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
839	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	QUARTERLY Bay MAINTENANCE & testing WORK	29/Sep/2020	08:00	29/Sep/2020	18:00	

840	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	QUARTERLY Bay MAINTENANCE & testing WORK	28/Sep/2020	08:00	28/Sep/2020	18:00	
841	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	QUARTERLY Bay MAINTENANCE & testing WORK	25/Sep/2020	08:00	25/Sep/2020	18:00	
842	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-NARELA(DV) (DTL) CKT-1	DTL	D	To carry out General Mtn. works and tree trimming work.	04/Oct/2020	07:00	04/Oct/2020	12:00	
843	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-LODHIROAD(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
844	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-LODHIROAD(DV) (DTL) CKT-2	DTL	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
845	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	OPGW laying going on in this line under Reliable Communication package (Auto Reclose off) - 4 out of 13Kms	01/Oct/2020	08:00	31/Oct/2020	18:00	
846	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-OKHLA(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Oct/2020	08:00	31/Oct/2020	18:00	
847	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	C	For HTLS reconductoring work	26/Sep/2020	08:00	25/Oct/2020	18:00	
848	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For AMP Works.	29/Oct/2020	10:00	29/Oct/2020	17:00	
849	cpcc2_sd	BUS	220KV BUS 2 AT NALLAGARH(PG)	POWERGRID	D	For AMP Works.	24/Oct/2020	09:30	24/Oct/2020	18:00	
850	cpcc2_sd	BUS	220KV BUS 1 AT NALLAGARH(PG)	POWERGRID	D	For AMP Works.	23/Oct/2020	09:30	23/Oct/2020	18:00	
851	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 2	POWERGRID	D	FOR AMP WORK	23/Oct/2020	08:00	23/Oct/2020	18:00	
852	cpcc1_sd	BUS	220 KV JIND(PG) - BUS 1	POWERGRID	D	FOR AMP WORK	21/Oct/2020	08:00	21/Oct/2020	18:00	
853	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	16/Oct/2020	08:00	16/Oct/2020	18:00	Complete outage of 220Kv S/S along with 220kv line & ICT's
854	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	16/Oct/2020	08:00	16/Oct/2020	18:00	Complete outage of 220Kv S/S along with 220kv line & ICT's
855	cpcc1_sd	BUS	220KV BUS 1 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	15/Oct/2020	08:00	15/Oct/2020	18:00	
856	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	14/Oct/2020	08:00	14/Oct/2020	18:00	
857	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	13/Oct/2020	08:00	13/Oct/2020	18:00	
858	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	For Connection of New Bus to existing Bus, Connection of Dropper from Jack bus under 400/220kv Extension project and Busbar stability test of 220KV Bus -2 .approved under Substation Extn Package SS-XXV. Approved by 39 standing committee	13/Oct/2020	08:00	13/Oct/2020	18:00	
859	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	12/Oct/2020	08:00	12/Oct/2020	18:00	

860	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	For Connection of New Bus to existing Bus.Connection of Dropper from Jack bus under 400/220kV Extension project and Busbar stability test of 220KV Bus-1 at Fatehpur Substation.approved under Substation Extn Package SS-XXV. Approved by 39 standing committee	12/Oct/2020	08:00	12/Oct/2020	18:00	
861	cpcc1_sd	BUS	220KV BUS 2 AT KANKROLI(PG)	POWERGRID	D	Replacement of Porcelain insulator with Polymer Insulator of 220 KV Switchyard	10/Oct/2020	08:00	10/Oct/2020	18:00	
862	stuup_sd	BUS	220KV BUS 2 AT SOHAWAL(PG)	POWERGRID	D	Stringing of 220 KV Main bus -II for 220 KV Gonda- II bay	04/Oct/2020	09:00	05/Oct/2020	18:00	
863	stuup_sd	BUS	220KV BUS 1 AT SOHAWAL(PG)	POWERGRID	D	Stringing of 220 KV Main bus -I for 220 KV Gonda- II bay	02/Oct/2020	09:00	03/Oct/2020	18:00	
864	stuup_sd	BUS	220KV BUS 3 AT SOHAWAL(PG)	POWERGRID	D	Stringing of 220 KV transfer bus for 220 KV Gonda- II bay	01/Oct/2020	09:00	01/Oct/2020	18:00	
865	cpcc1_sd	BUS	220KV BUS 3 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	30/Sep/2020	08:00	30/Sep/2020	18:00	
866	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	Jumper opening for Bay extension work at Lucknow 400kV Substation. approved under Substation Extn Package SS-XXV. Approved by 39 standing committee	28/Sep/2020	08:00	28/Sep/2020	18:00	
867	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	Jumper opening for Bay extension work at Lucknow 400kV Substation. approved under Substation Extn Package SS-XXV. Approved by 39 standing committee	26/Sep/2020	08:00	26/Sep/2020	18:00	
868	cpcc1_sd	BUS	220KV BUS 1 AT DEHRADUN(PG)	POWERGRID	D	FOR AMP WORK	26/Sep/2020	08:00	26/Sep/2020	18:00	
869	cpcc1_sd	BUS	220KV BUS 2 AT DEHRADUN(PG)	POWERGRID	D	FOR AMP WORK	25/Sep/2020	08:00	25/Sep/2020	18:00	S/D will avail on dt 24/09/20
870	cpcc1_sd	BUS	220KV BUS 2 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	25/Sep/2020	08:00	25/Sep/2020	15:00	S/D will avail on dt 24/09/20
871	sterlite_sd	BUS	220KV BUS 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP & Relay testing works	14/Oct/2020	08:00	14/Oct/2020	18:00	
872	sterlite_sd	BUS	220KV BUS 1 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	AMP & Relay testing works	13/Oct/2020	08:00	13/Oct/2020	18:00	
873	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2		D	Jumper tightening, ,checking of tower accessories,checking off shoots and stubs,tree cutting, checking of conductor	21/Oct/2020	10:00	22/Oct/2020	16:00	
874	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1		D	Jumper tightening, ,checking of tower accessories,checking off shoots and stubs,tree cutting, checking of conductor	19/Oct/2020	10:00	20/Oct/2020	16:00	
875	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	08/Oct/2020	00:00	08/Oct/2020	00:00	
876	slcdps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening, checking of tower accessories	05/Oct/2020	10:00	06/Oct/2020	16:00	
877	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV PITHORAGARH(PG)-PITHORAGARH(PTCUL) (PTCUL) CKT-1	PTCUL	D	AMP of line Bay-107 Equipments at Pithoragarh(PG) Substation end.	12/Oct/2020	08:00	12/Oct/2020	18:00	