

PROPOSED OUTAGE PROGRAM OF 180TH OCC MEETING

Sl. No.	Reference Number	OCC Number	Name of Requesting Agency	Element Type	Element Name	Owner	Day	Reason	Requested From Date	Requested To Date	Requested To Time	Requester Remarks	
1	RQ48060	OCC_180	apl_sd	GENERATING UNIT	660 MW APL MUNDRA - UNIT 8	APL	C	AOH	21/Mar/2021	00:00	21/Apr/2021	23:59	AOH
2	RQ48061	OCC_180	apl_sd	GENERATING UNIT	660 MW KAWAI TPS - UNIT 1	RRVPNL,APL	C	AOH	01/Mar/2021	00:00	06/Mar/2021	23:59	Outage is required from 15.02.2021
3	RQ48694	OCC_180	tehr_sd	GENERATING UNIT	250 MW TEHRI HPS - UNIT 1	THDC	C	Annual Maintenance.	24/Mar/2021	09:00	23/Apr/2021	00:00	Annual Maintenance
4	RQ48354	OCC_180	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 4	THDC	C	Annual Maintenance.	05/Mar/2021	10:00	05/Apr/2021	18:00	
5	RQ48442	OCC_180	koteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 4	THDC	C	Annual Maintenance.	05/Mar/2021	10:00	03/Apr/2021	18:00	
6	RQ48587	OCC_180	karcham_sd	GENERATING UNIT	250 MW KARCHAM WANGTOO HPS - UNIT 1	JSW	C	Unit -1 shutdown for annual maintenance	01/Mar/2021	00:00	16/Mar/2021	23:55	shutdown for annual maintenance
7	RQ48183	OCC_180	antagas_sd	GENERATING UNIT	153.2 MW ANTA GPS - UNIT 4	NTPC	C	Tentative outage program for Steam Turbine Major Overhauling work of 50000 VOH	15/Mar/2021	00:00	19/Apr/2021	00:00	Planned shutdown activity
8	RQ48676	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-2	POWERGRID	D	For removal and Dismantling of R & Y-ph Wave trap and changing of dropper to Line Isolator at AGRA end.	25/Mar/2021	08:00	25/Mar/2021	18:00	
9	RQ48675	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-GWALIOR (PG) CKT-1	POWERGRID	D	For removal and Dismantling of R & Y-ph Wave trap and changing of dropper to Line Isolator at AGRA end.	24/Mar/2021	08:00	24/Mar/2021	18:00	
10	RQ48681	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BALIA-GAYA (PG) CKT-1	POWERGRID	D	REPLACEMENT OF FLASHED INSULATOR AT LOC NO. 324 BY ER-1	14/Mar/2021	08:00	14/Mar/2021	18:00	
11	RQ48682	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASI-GAYA (PG) CKT-2	POWERGRID	D	REPLACEMENT OF FLASHED INSULATOR AT DIFFERENT LOCATIONS. BY ER-1	04/Mar/2021	08:00	05/Mar/2021	18:00	
12	RQ48546	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV FATEHPUR-SASARAM (PG) CKT-1	POWERGRID	C	For replacement of damaged X arm alongwith partial De-stringing/Stringing at Loc.326 (Photo Attached)-S/D required from 25.02.21 to 26.02.21 as Agency is tied up on mentioned date.	01/Mar/2021	08:00	02/Mar/2021	18:00	
13	RQ48683	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-JABALPUR (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	01/Mar/2021	08:00	31/Mar/2021	18:00	
14	RQ48056	OCC_180	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	C	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Since 33 kV electrode line outage is required, Hence Bipole will also be under shutdown	12/Mar/2021	08:00	15/Mar/2021	20:00	This shutdown is taken for a project of National importance, hence, outage to be considered as deemed available to ATIL. Outage will be availed subject to consent from Northern Railway.
15	RQ48057	OCC_180	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(APL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	C	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Since 33 kV electrode line outage is required, Hence Bipole will also be under shutdown	12/Mar/2021	08:00	15/Mar/2021	20:00	This shutdown is taken for a project of National importance, hence, outage to be considered as deemed available to ATIL. Outage will be availed subject to consent from Northern Railway.
16	RQ48743	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-2	POWERGRID	C	TO FACILITATE REFURBISHMENT OF AC LINES AND COMMON SYSTEM	23/Mar/2021	08:00	05/Apr/2021	18:00	
17	RQ48742	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	C	TO FACILITATE REFURBISHMENT OF AC LINES AND COMMON SYSTEM	23/Mar/2021	08:00	05/Apr/2021	18:00	
18	RQ48740	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-1	POWERGRID	C	TO FACILITATE REFURBISHMENT OF AC LINES AND COMMON SYSTEM	23/Mar/2021	08:00	05/Apr/2021	18:00	

19	RQ48741	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)-VINDHYACHAL(NT) (PG) CKT-2	POWERGRID	C	TO FACILITATE REFURBISHMENT OF AC LINES AND COMMON SYSTEM	23/Mar/2021	08:00	05/Apr/2021	18:00	
20	RQ48732	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-1	POWERGRID	D	Installation of SEM at Patna	08/Mar/2021	08:00	08/Mar/2021	18:00	
21	RQ48733	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA-PATNA (PG) CKT-2	POWERGRID	D	Installation of SEM at Patna	08/Mar/2021	08:00	08/Mar/2021	18:00	
22	RQ48693	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL-ZERDA (PG) CKT-1	POWERGRID	D	Proposed by Banaskantha for Yearly AMP work of Line Terminal Equipment at ZERDA	05/Mar/2021	08:00	05/Mar/2021	18:00	S/D by WR-II
23	RQ48692	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI-ZERDA (PG) CKT-1	POWERGRID	D	Proposed by Banaskantha for Yearly AMP work of Line Terminal Equipment at ZERDA	04/Mar/2021	08:00	04/Mar/2021	18:00	S/D by WR-II
24	RQ48514	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	02/Mar/2021	08:00	06/Mar/2021	18:00	
25	RQ48317	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-SASARAM (PG) CKT-1	POWERGRID	D	For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	02/Mar/2021	08:00	02/Mar/2021	20:00	Both circuit outage required.
26	RQ48316	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-SASARAM (PG) CKT-1	POWERGRID	D	For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	02/Mar/2021	08:00	02/Mar/2021	20:00	Both circuit outage required.
27	RQ48731	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)-MOTIHAR(BS) (PG) CKT-2	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Mar/2021	08:00	31/Mar/2021	18:00	
28	RQ48158	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)-BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	12/Mar/2021	09:30	12/Mar/2021	16:00	
29	RQ48781	OCC_180	sldcup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SAHUPURI(UP)-KARAMNASA(BS) (UP) CKT-1	UPPTCL	D	entry checking	01/Mar/2021	08:00	02/Mar/2021	18:00	
30	RQ48561	OCC_180	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-1	POWERGRID	C	For AMP works and Hardware corrective action i.e. Inspection & Primary Injections of DCCT for identification of measurement problem, Replacement of Optic Modules, Global Injections in DC CT of all Poles P-1 to 4 and Eath resistance checks in various control panels.	05/Mar/2021	08:00	07/Mar/2021	20:00	Kindly approve
31	RQ48560	OCC_180	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-2	POWERGRID	C	For AMP works and Hardware corrective action i.e. Inspection & Primary Injections of DCCT for identification of measurement problem, Replacement of Optic Modules, Global Injections in DC CT of all Poles P-1 to 4 and Eath resistance checks in various control panels.	05/Mar/2021	08:00	07/Mar/2021	20:00	Kindly approve
32	RQ48556	OCC_180	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-4	POWERGRID	C	For AMP works and Hardware corrective action i.e. Inspection & Primary Injections of DCCT for identification of measurement problem, Replacement of Optic Modules, Global Injections in DC CT of all Poles P-1 to 4 and Eath resistance checks in various control panels.	04/Mar/2021	08:00	07/Mar/2021	20:00	Kindly approve
33	RQ48557	OCC_180	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-03	POWERGRID	C	For AMP works and Hardware corrective action i.e. Inspection & Primary Injections of DCCT for identification of measurement problem, Replacement of Optic Modules, Global Injections in DC CT of all Poles P-1 to 4 and Eath resistance checks in various control panels.	04/Mar/2021	08:00	07/Mar/2021	20:00	Kindly approve
34	RQ48559	OCC_180	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-1	POWERGRID	C	For AMP works and Hardware corrective action i.e. Inspection & Primary Injections of DCCT for identification of measurement problem, Replacement of Optic Modules, Global Injections in DC CT of all Poles P-1 to 4 and Eath resistance checks in various control panels.	03/Mar/2021	08:00	04/Mar/2021	20:00	Kindly approve

35	RQ48558	OCC_180	cpcc2_sd	HVDC POLE	800 KV HVDC KURUKSHETRA(PG) POLE-2	POWERGRID	C	For AMP works and Hardware corrective action i.e. Inspection & Primary Injections of DCCT for identification of measurement problem, Replacement of Optic Modules, Global Injections in DC CT of all Poles P-1 to 4 and Earth resistance checks in various control panels.	03/Mar/2021	08:00	04/Mar/2021	20:00	Kindly approve
36	RQ48451	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-HAPUR (UP) CKT-1	UPPTCL	D	Over Head Crossing By U/C 765 kV S/C Ghatampur -Hapur Transmission Line by manual method, required complete shutdown	27/Mar/2021	08:00	28/Mar/2021	18:00	
37	RQ48275	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1	UPPTCL	D	For Annual Maintenance , Hardware fitting tightness, trees trimming etc.	18/Mar/2021	08:00	18/Mar/2021	16:00	
38	RQ48241	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-2	UPPTCL	D	For Tower top patrolling, nut bolt tightening above waist level and jumper tightening work. In Line reactor-2, 80MVar R-Ph will be charged in place of Spare Ph. (At Present 80MVar Spare unit is charged as R-Ph)	16/Mar/2021	08:00	19/Mar/2021	18:00	
39	RQ48671	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MAINPURI (UP) CKT-1	UPPTCL	D	For Tapping/LILO of underconstruction LLO portion of 765 KV SC Mainpuri-Gr.Noida TL at Jawaharpur TPS	16/Mar/2021	08:00	17/Mar/2021	18:00	
40	RQ48648	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Connecting of clamps of R-ph line reactor and change over from 3X110 MVAR Anpara D Line Reactor to 3X110 Mvar Anpara C Line Reactor at 765 kV S/s Unnao.	13/Mar/2021	11:00	13/Mar/2021	18:00	After returning of S/D of 765 kV 3X110 MVAR Anpara C Line Reactor, 765 kV Unnao- Anpara C line may be charge along with own 3X110 MVAR Anpara C Line Reactor.
41	RQ48638	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	Crane operation for erection of R-ph bushing and turre of 765 kV Anpara C line Reactor for attending of its oil leakage at 765 kV S/s Unnao.	08/Mar/2021	09:00	08/Mar/2021	18:00	765 kV line reactor Spare unit laying separat idle and there is no bus arrangement for connecting this unit in place of defective unit hence 765 kV Anpara 'C'- Unnao Line may be charge by utilizing 3X110 MVAR Anpara D Line Reactor.

42	RQ48624	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1	UPPTCL	D	1. For Dismanteling of Bushing and opening of top plate of R-ph Anpara C Line Reactor unit. 2. A/R tesing of protection relays & Tie Bay-5 BCU by M/s GE T&D Engineer of 765 kV Unnao-Anpara C line.	04/Mar/2021	09:00	06/Mar/2021	18:00	"1. 765 kV line reactor Spare unit laying seprate idle and there is no bus arrangement for connecting this unit in place of defective unit hence 765 kV Anpara 'C'-Unnao Line may be charge by utilizing 3X110 MVAR Anpara D Line Reactor. 2. Shutdown of 765 kV Anpara'C'-Unnao Line shell be taken in number of date i.e. on 08-03-2021 and 13-03-2021 for erection of bushing and connecting of jumpher of 765 kV 3X110 MVAR Anpara'C' Line Reactor R-Phase Unit also (for atteding oil leakage)."
43	RQ48240	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)-LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	For Tower top patrolling, nut bolt tightening above waist level and jumper tightening work.	03/Mar/2021	07:00	09/Mar/2021	18:00	Over head crossing by U/C 765 kV S/C Ghatampur to Agra Transmission line by Hot line method. A/R Off required.
44	RQ48255	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-2	RRVPNL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator. Repairing of damaged conductor.	26/Mar/2021	08:00	26/Mar/2021	18:00	
45	RQ48254	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA-PHAGI (RS) CKT-1	RRVPNL	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator. Repairing of damaged conductor.	23/Mar/2021	08:00	23/Mar/2021	18:00	
46	RQ48611	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-BHIWANI (PG) CKT-1	POWERGRID	C	For stringing work of 765 KV D/C Khetri-Jhatikra TL between AP 14/0 to AP 15/0	23/Mar/2021	08:00	25/Mar/2021	18:00	
47	RQ48522	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-ALIGARH (PG) CKT-1	POWERGRID	D	Dismantling work of Wave trap at Aligarh Agra SS after commissioning of DTPC	17/Mar/2021	08:00	17/Mar/2021	18:00	
48	RQ48677	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-JHATIKARA (PG) CKT-1	POWERGRID	D	Dismantling work of Wave trap at Aligarh SS after commissioning of DTPC	16/Mar/2021	08:00	16/Mar/2021	18:00	
49	RQ48750	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA-MEERUT (PG) CKT-1	POWERGRID	D	Requirement of shutdown for re-installation Aviation Globules after OPGW laying under ULDC scheme.	16/Mar/2021	08:00	31/Mar/2021	17:00	
50	RQ48520	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV JHATIKARA-ALIGARH (PG) CKT-1	POWERGRID	D	Dismantling work of Wave trap at Aligarh SS after commissioning of DTPC	15/Mar/2021	08:00	15/Mar/2021	18:00	
51	RQ48436	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA-FATEHPUR (PG) CKT-1	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur - Hapur Transmission Line by manual method, required complete shutdown	09/Mar/2021	07:00	09/Mar/2021	19:00	
52	RQ48443	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)-MEERUT(PG) (PG) CKT-1	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur -Hapur Transmission Line by manual method, required complete shutdown	06/Mar/2021	08:00	06/Mar/2021	18:00	
53	RQ48610	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1	POWERGRID	D	Tightening of loose grading rings in the line	01/Mar/2021	10:00	01/Mar/2021	14:00	kindly allow for S/D on dt 23.02.2021 due to urgency work
54	RQ48532	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV VARANASH-KANPUR_GIS (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	01/Mar/2021	08:00	31/Mar/2021	18:00	
55	RQ48531	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI-ALIGARH (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	01/Mar/2021	08:00	31/Mar/2021	18:00	

56	RQ48476	OCC_180	cpcc3_sd	BUS	765KV BUS 1 AT VARANASI(PG)	POWERGRID	C	Degassing of Existing Gas chambers,Link installation,Vaccum , gas filling & testing for construction of Bay Extension of 765 KV Vindhyachal-Varanasi -1 & 2 under TBCB Project.	25/Mar/2021	08:00	27/Mar/2021	18:00	
57	RQ48625	OCC_180	cpcc1_sd	BUS	765 KV BIKANER(PG) - BUS 1	POWERGRID	D	Bus bar stability checking with future bay 716 and 719.	23/Mar/2021	08:00	31/Mar/2021	18:00	S/D request by Adani
58	RQ48636	OCC_180	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWERGRID	C	716 Bay Jack Bus suspension Erection & through type jumparing and testing	22/Mar/2021	08:00	23/Mar/2021	18:00	along with future bay 716 and 717
59	RQ48506	OCC_180	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	For AMP WORK	20/Mar/2021	08:00	20/Mar/2021	18:00	
60	RQ48505	OCC_180	cpcc3_sd	BUS	765 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	For AMP WORK	19/Mar/2021	08:00	19/Mar/2021	18:00	
61	RQ48629	OCC_180	cpcc1_sd	BUS	765 KV BHADLA(PG) - BUS 1	POWERGRID	C	For future 713 Bay with Bus testing under construction activity	18/Mar/2021	08:00	20/Mar/2021	18:00	along with future bay 713 and 714
62	RQ48475	OCC_180	cpcc3_sd	BUS	765KV BUS 2 AT VARANASI(PG)	POWERGRID	C	Degassing of Existing Gas chambers, Interconnection three phases without conductor, Vaccum , gas filling & testing for construction of Bay Extension of 765 KV Vindhyachal-Varanasi -1 & 2 under TBCB Project.	15/Mar/2021	08:00	24/Mar/2021	18:00	
63	RQ48622	OCC_180	cpcc1_sd	BUS	765KV BUS 1 AT AJMER(PG)	POWERGRID	D	Interconnection,testing and commissioning with Existing Main Bus 1 FOR FUTURE LINE AJMER-PHAGI LINE-1&2 under TBCB Construction work	12/Mar/2021	08:00	15/Mar/2021	18:00	
64	RQ48623	OCC_180	cpcc1_sd	BUS	765KV BUS 2 AT AJMER(PG)	POWERGRID	D	Interconnection,testing and commissioning with Existing Main Bus 2 FOR FUTURE LINE AJMER-PHAGI LINE-1&2 under TBCB Construction work	11/Mar/2021	08:00	14/Mar/2021	18:00	
65	RQ48460	OCC_180	cpcc3_sd	BUS	765KV BUS 2 AT KANPUR_GIS(PG)	POWERGRID	D	For AMP WORK	11/Mar/2021	08:00	11/Mar/2021	18:00	
66	RQ48459	OCC_180	cpcc3_sd	BUS	765KV BUS 1 AT KANPUR_GIS(PG)	POWERGRID	D	For AMP WORK	10/Mar/2021	08:00	10/Mar/2021	18:00	
67	RQ48474	OCC_180	cpcc3_sd	BUS	765KV BUS 1 AT VARANASI(PG)	POWERGRID	C	Degassing of Existing Gas chambers, Interconnection three phases without conductor, Vaccum , gas filling & testing for construction of Bay Extension of 765 KV Vindhyachal-Varanasi -1 & 2 under TBCB Project.	08/Mar/2021	08:00	14/Mar/2021	18:00	
68	RQ48745	OCC_180	cpcc3_sd	BUS	765KV BUS 1 AT AGRA(PG)	POWERGRID	D	FOR AMP WORK	08/Mar/2021	08:00	08/Mar/2021	18:00	
69	RQ48493	OCC_180	stuup_sd	BUS	765KV BUS 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	22/Mar/2021	09:00	22/Mar/2021	17:00	
70	RQ48268	OCC_180	sldcrs_sd	LINE REACTOR	240 MVAR LR ON ANTA-PHAGI (RS) CKT-1 @ANTA(RS)	RRVPNL	D	1 HALF YEARLY MAINTENANCE	18/Mar/2021	08:00	18/Mar/2021	18:00	
71	RQ48752	OCC_180	cpcc2_sd	LINE REACTOR	240 MVAR LR ON MOGA-MEERUT (PG) CKT-1 @MOGA(PG)	POWERGRID	D	For AMP works.	16/Mar/2021	08:00	16/Mar/2021	17:00	
72	RQ48098	OCC_180	stuup_sd	LINE REACTOR	330 MVAR LR ON ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 @UNNAO(UP)	UPPTCL	C	Attending of oil leakage from R-ph unit of 765kV, 3X110 MVAR Anpara'C' Line Reactor and centrifusing of completeTransformer oil of this unit at 765 kV S/s Unnao.	04/Mar/2021	09:00	13/Mar/2021	18:00	765 kV line reactor Spare unit laying separat idle and there is no bus arangement for connecting this unit in place of defective unit.
73	RQ48709	OCC_180	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE	POWERGRID	C	716 Bay Jack Bus suspension Erection & through type jumparing and testing	22/Mar/2021	08:00	23/Mar/2021	18:00	along with 765KV Bus-I
74	RQ48708	OCC_180	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	C	716 Bay Jack Bus suspension Erection & through type jumparing and testing	22/Mar/2021	08:00	23/Mar/2021	18:00	along with 765KV Bus-1
75	RQ48729	OCC_180	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	POWERGRID	C	713 Bay with Bus testing under construction activity	18/Mar/2021	08:00	20/Mar/2021	18:00	along with 765KV Bus-I

76	RQ48479	OCC_180	cpcc3_sd	BAY	708 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	For AMP WORK	18/Mar/2021	08:00	19/Mar/2021	18:00	
77	RQ48730	OCC_180	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE	POWERGRID	C	713 Bay with Bus testing under construction activity	18/Mar/2021	08:00	20/Mar/2021	18:00	along with 765KV Bus-1
78	RQ48650	OCC_180	cpcc1_sd	BAY	712 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	16/Mar/2021	08:00	16/Mar/2021	18:00	
79	RQ48706	OCC_180	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE	POWERGRID	C	765KV Bay No 716 CB Erection gas filling & Testing	15/Mar/2021	08:00	17/Mar/2021	18:00	
80	RQ48477	OCC_180	cpcc3_sd	BAY	707 MAIN BAY - 765KV AGRA-FATEHPUR (PG) CKT-1 AT FATEHPUR(PG)	POWERGRID	D	For AMP WORK	15/Mar/2021	08:00	16/Mar/2021	18:00	
81	RQ48705	OCC_180	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	C	765KV Bay No 716 CB Erection gas filling & Testing	15/Mar/2021	08:00	17/Mar/2021	18:00	
82	RQ48462	OCC_180	cpcc3_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) AND 765 KV VARANASI-KANPUR_GIS (PG) CKT-1	POWERGRID	D	For AMP WORK	13/Mar/2021	08:00	13/Mar/2021	18:00	
83	RQ48461	OCC_180	cpcc3_sd	BAY	707 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG) AND FUTURE	POWERGRID	D	For AMP WORK	12/Mar/2021	08:00	12/Mar/2021	18:00	
84	RQ48725	OCC_180	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	POWERGRID	C	765KV Bay No 713 CB Erection gas filling & Testing	09/Mar/2021	08:00	11/Mar/2021	18:00	
85	RQ48727	OCC_180	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE	POWERGRID	C	765KV Bay No 713 CB Erection gas filling & Testing	09/Mar/2021	08:00	11/Mar/2021	18:00	
86	RQ48639	OCC_180	cpcc1_sd	BAY	717 TIE BAY - 765KV JHATIKARA-ALIGARH (PG) CKT-1 AND 765/400KV 1500 MVA ICT 4 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	05/Mar/2021	08:00	05/Mar/2021	18:00	
87	RQ48719	OCC_180	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 AND FUTURE AT BHADLA(PG)	POWERGRID	C	For fatehgarh -2 line Bay Spacer fixing, shield wire stringing Bay No 713	04/Mar/2021	08:00	06/Mar/2021	18:00	
88	RQ48657	OCC_180	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	FOR AMP WORK	04/Mar/2021	08:00	04/Mar/2021	18:00	
89	RQ48722	OCC_180	cpcc1_sd	BAY	714 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT BHADLA(PG) AND FUTURE	POWERGRID	C	For fatehgarh -2 line Bay Spacer fixing, shield wire stringing Bay No 713	04/Mar/2021	08:00	06/Mar/2021	18:00	
90	RQ48649	OCC_180	cpcc1_sd	BAY	709 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AND 765KV BUS 1 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	03/Mar/2021	08:00	03/Mar/2021	18:00	
91	RQ48704	OCC_180	cpcc1_sd	BAY	717 TIE BAY - 765/400 KV 1500 MVA ICT 3 AT BHADLA(PG) AND FUTURE	POWERGRID	C	For fatehgarh -2 line Bay Spacer fixing and shield wire stringing Bay No 716	01/Mar/2021	08:00	03/Mar/2021	18:00	
92	RQ48653	OCC_180	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-2 AND FUTURE AT AJMER(PG)	POWERGRID	C	New CT (710), CB(710), ISOLATOR (710)-89B Commissioning and Testing for future line 765KV Ajmer-Phagi-1 under TBCB Construction work.	01/Mar/2021	08:00	06/Mar/2021	18:00	
93	RQ48654	OCC_180	cpcc1_sd	BAY	710 MAIN BAY - 765KV BUS 2 AT AJMER(PG) AND FUTURE	POWERGRID	C	New CT (710), CB(710), ISOLATOR (710)-89B Commissioning and Testing for future line 765KV Ajmer-Phagi-1 under TBCB Construction work.	01/Mar/2021	08:00	06/Mar/2021	18:00	
94	RQ48702	OCC_180	cpcc1_sd	BAY	716 MAIN BAY - 765 KV BHADLA(PG) - BUS 1 (POWERGRID) AND FUTURE AT 765 KV BHADLA(PG) (POWERGRID)	POWERGRID	C	For fatehgarh -2 line Bay Spacer fixing and shield wire stringing Bay No 716	01/Mar/2021	08:00	03/Mar/2021	18:00	
95	RQ48655	OCC_180	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BIKANER(PG)	POWERGRID	C	Bay Extension work of Bikaner Khetri Transmission Limited - Erection, Testing and Commissioning of Future Bay No 716 Tie breaker and its associated equipments, Al. tube erection and integration with existing system.	01/Mar/2021	08:00	31/Mar/2021	20:00	S/D request by Adani
96	RQ48656	OCC_180	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	C	Bay Extension work of Bikaner Khetri Transmission Limited - Erection, Testing and Commissioning of Future Bay No 719 Tie breaker and its associated equipments, Al. tube erection and integration with existing system.	01/Mar/2021	08:00	31/Mar/2021	20:00	S/D request by Adani

97	RQ48252	OCC_180	slcdcrs_sd	BAY	70252T TIE BAY - 765KV PHAGI(RS)-BHIWAN(PG) (PG) CKT-1 AND 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1. Measurement of Tan-delta & IR of CTs. 2. Maintenance of CB & clamps & connectors. 3. Tightening of	18/Mar/2021	08:00	18/Mar/2021	18:00	
98	RQ48251	OCC_180	slcdcrs_sd	BAY	70252B MAIN BAY - 765/400KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1. To check the operation timings of CB & measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	16/Mar/2021	08:00	16/Mar/2021	18:00	
99	RQ48253	OCC_180	slcdcrs_sd	BAY	70152T TIE BAY - 765KV PHAGI(RS)-BHIWAN(PG) (PG) CKT-2 AND 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	1. To check the operation timings of CB & measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3. Tightening of clamps & connectors.	10/Mar/2021	08:00	10/Mar/2021	18:00	
100	RQ48105	OCC_180	stuup_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	17/Mar/2021	09:00	17/Mar/2021	15:00	
101	RQ48511	OCC_180	stuup_sd	BAY	701 MAIN BAY - 765KV ANPARA_C(LAN)-UNNAO(UP) (UP) CKT-1 AT ANPARA_C(LAN)	UPPTCL	C	Breaker timing with TC2 is not ok and need to corrected in supervision of GE Engineer	11/Mar/2021	10:00	12/Mar/2021	18:00	765 kV Anpara C- Anpara D Line will be in charged condition through its tie bay (702) and thus no effect on power flow.
102	RQ48083	OCC_180	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT GR.NOIDA_2(UPC)	UPPTCL	D	For Periodic testing and maintenance work	23/Mar/2021	10:00	23/Mar/2021	14:00	
103	RQ48076	OCC_180	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA FATEHBAD(UP)	UPPTCL	C	For commissioning of 500MVA spare ICT unit with ICT-II, Spare unit will be charged as R-Ph. Work under LTS project by M/s PGCIL. Relay testing and routine maintenance work also.	22/Mar/2021	10:00	24/Mar/2021	11:00	
104	RQ48075	OCC_180	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	For relay and routine testing work.	20/Mar/2021	09:00	20/Mar/2021	18:00	
105	RQ48282	OCC_180	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BARA(UP)	UPPTCL	C	For stringing work at Bara TPS for new 3x500MVA ICT-2 bay	06/Mar/2021	08:00	08/Mar/2021	20:00	
106	RQ48065	OCC_180	stuup_sd	TRANSFORMER	765/400 KV 1000 MVA ICT 1 AT UNNAO(UP)	UPPTCL	D	For the checking and testing of BCU relay of 1000 MVA ICT-I by M/s GE T&D Engineer at 765 kV S/s Unnao.	04/Mar/2021	09:00	04/Mar/2021	18:00	During the S/D of 765 kV Unnao - Anpara C Line on dated 04-03-2021 there will be no power flow at 765 kV S/s Unnao.
107	RQ48691	OCC_180	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	Replacement of R-PHASE AIRCELL of ICT-II	20/Mar/2021	10:00	20/Mar/2021	14:00	
108	RQ48748	OCC_180	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AGRA(PG)	POWERGRID	D	FOR AMP WORK	19/Mar/2021	08:00	19/Mar/2021	18:00	
109	RQ48684	OCC_180	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	Replacement of R-PHASE AIRCELL of ICT-II	17/Mar/2021	10:00	17/Mar/2021	14:00	
110	RQ48621	OCC_180	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT BHADLA(PG)	POWERGRID	D	FOR AMP WORK	02/Mar/2021	08:00	02/Mar/2021	18:00	
111	RQ48620	OCC_180	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT BHADLA(PG)	POWERGRID	D	FOR AMP WORK	01/Mar/2021	08:00	01/Mar/2021	18:00	
112	RQ48991	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	For Annual maintenance work of line and bay equipment's	30/Mar/2021	09:00	30/Mar/2021	17:00	
113	RQ48688	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	For Construction works of 765kV Vindhychal-Varanasi T/L- Simultaneous outage of 400KV-SINGRAULI-LUCKNOW, 400KV-SINGRAULI-ALLAHABAD-2, 400KV-SINGRAULI-FATHEPUR & 400KV-SINGRAULI-ALLAHABAD-3 for E/W / OPGW diamond formation arrangement by Vindhychal TL	30/Mar/2021	08:00	31/Mar/2021	18:00	

114	RQ48687	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	For Construction works of 765kV Vindhyachal-Varanasi T/L- Simultaneous outage of 400KV-SINGRAULI-LUCKNOW, 400KV-SINGRAULI-ALLAHABAD-2, 400KV-SINGRAULI-FATHEPUR & 400KV-SINGRAULI-ALLAHABAD-3 for E/W / OPGW diamond formation arrangement by Vindhyachal TL	30/Mar/2021	08:00	31/Mar/2021	18:00	
115	RQ48690	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	For Construction works of 765kV Vindhyachal-Varanasi T/L- Simultaneous outage of 400KV-SINGRAULI-LUCKNOW, 400KV-SINGRAULI-ALLAHABAD-2, 400KV-SINGRAULI-FATHEPUR & 400KV-SINGRAULI-ALLAHABAD-3 for E/W / OPGW diamond formation arrangement by Vindhyachal TL	30/Mar/2021	08:00	31/Mar/2021	18:00	
116	RQ48689	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	For Construction works of 765kV Vindhyachal-Varanasi T/L- Simultaneous outage of 400KV-SINGRAULI-LUCKNOW, 400KV-SINGRAULI-ALLAHABAD-2, 400KV-SINGRAULI-FATHEPUR & 400KV-SINGRAULI-ALLAHABAD-3 for E/W / OPGW diamond formation arrangement by Vindhyachal TL	30/Mar/2021	08:00	31/Mar/2021	18:00	
117	RQ48647	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-1	POWERGRID	D	Half Yearly Mtc of S/Stn equipment	27/Mar/2021	08:00	27/Mar/2021	18:00	
118	RQ48952	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-2	POWERGRID	C	For stringing work of 765 KV D/C Khetri-Jhatikra TL between AP 53/0 to 54/0	26/Mar/2021	08:00	27/Mar/2021	18:00	
119	RQ48858	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-2	POWERGRID	D	For wiring modification & TESTING of LBB RELAY in TIE BAY of 400kV Bassi-2 Line associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	26/Mar/2021	08:00	27/Mar/2021	18:00	
120	RQ48953	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-3	POWERGRID	C	For stringing work of 765 KV D/C Khetri-Jhatikra TL between AP 53/0 to 54/0	26/Mar/2021	08:00	27/Mar/2021	18:00	
121	RQ48841	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	Overhead Crossing of 765kV D/C Khetri-Jhatikara T/L	25/Mar/2021	08:00	27/Mar/2021	18:00	
122	RQ48842	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-2	POWERGRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	25/Mar/2021	08:00	26/Mar/2021	18:00	
123	RQ48843	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI-HISSAR (PG) CKT-3	POWERGRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	25/Mar/2021	08:00	26/Mar/2021	18:00	
124	RQ48857	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-SIKAR (PG) CKT-1	POWERGRID	D	For wiring modification & TESTING of LBB RELAY in TIE BAY of 400kV Bassi-1 Line associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	24/Mar/2021	08:00	25/Mar/2021	18:00	
125	RQ48523	OCC_180	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	Required for SAS Integration	23/Mar/2021	08:00	24/Mar/2021	18:00	
126	RQ48670	OCC_180	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	For condition monitoring & health assessment of CB of Line 2 by CPRI Banglore	22/Mar/2021	10:00	22/Mar/2021	17:00	
127	RQ48669	OCC_180	koteshwar_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)-KOTESHWAR(PG) (PG) CKT-1	POWERGRID	D	For condition monitoring & health assessment of CB of Line 1	20/Mar/2021	10:00	20/Mar/2021	17:00	
128	RQ48116	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	SD for testing of main-2 relay after replacement.	19/Mar/2021	10:00	19/Mar/2021	13:00	Kindly approve
129	RQ48845	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	D	HV test shall be performed on newly commissioned By-pass isolator .	18/Mar/2021	10:00	19/Mar/2021	18:00	
130	RQ48164	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1	POWERGRID	D	HALF YEARLY MAINTENANCE WORK OF BAY & LINE EQUIPMENTS	18/Mar/2021	08:00	18/Mar/2021	18:00	
131	RQ48851	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-2	POWERGRID	D	Tree lopping works in reserved forest area	18/Mar/2021	08:00	18/Mar/2021	18:00	

132	RQ48186	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-UNNAO(UP) (PG) CKT-2	POWERGRID	C	For making of LILO @400kv S/S Jehta(lucknow)	17/Mar/2021	08:00	26/Mar/2021	18:00	LILO line for newly constructed sub-station 400kv Jehta-Lucknow(UPPTCL) BOTH CKT OF 400KVUanno-Kursi Road(PGCIL)
133	RQ48517	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-2	POWERGRID	D	AMP of Line bay equipment and Relay Testing at Kanpur(GIS).	17/Mar/2021	08:00	17/Mar/2021	18:00	
134	RQ48165	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2	POWERGRID	D	HALF YEARLY MAINTENANCE WORK OF BAY & LINE EQUIPMENTS	17/Mar/2021	08:00	17/Mar/2021	18:00	
135	RQ48185	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-UNNAO(UP) (PG) CKT-1	POWERGRID	C	For making of LILO @400kv S/S Jehta(lucknow)	17/Mar/2021	08:00	26/Mar/2021	18:00	LILO line for newly constructed sub-station 400kv Jehta-Lucknow(UPPTCL) BOTH CKT OF 400KVUanno-Kursi Road(PGCIL)
136	RQ48438	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur -Hapur Transmission Line by manual method, required complete shutdown	17/Mar/2021	07:00	17/Mar/2021	19:00	
137	RQ48115	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	C	For online replacement of Main-2 relay.	16/Mar/2021	10:00	18/Mar/2021	18:00	Kindly approve
138	RQ48525	OCC_180	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ANPARA(UP) (PG) CKT-1	POWERGRID	C	Required for SAS Integration	16/Mar/2021	08:00	17/Mar/2021	18:00	
139	RQ48850	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHRADUN-ABDULLAPUR (PG) CKT-1	POWERGRID	D	Tree lopping works in reserved forest area	16/Mar/2021	08:00	17/Mar/2021	18:00	
140	RQ48516	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-KANPUR (PG) CKT-1	POWERGRID	D	AMP of Line bay equipment and Relay Testing at Kanpur(GIS).	16/Mar/2021	08:00	16/Mar/2021	18:00	
141	RQ48547	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)-BAREILLY(PG) (PG) CKT-1	POWERGRID	C	For line diversion work due to M/s KFL new railway line	16/Mar/2021	08:00	25/Mar/2021	18:00	
142	RQ48837	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1	POWERGRID	C	Diversion of Line	15/Mar/2021	08:00	21/Mar/2021	18:00	The tower no 55 is double circuit tower where ckt -1 is Bahadurgarh - Bawana line and Ckt - 2 is Bawana - Bhiwani line.This tower has to be shifted because of boundry wall and viilage road
143	RQ48838	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1	POWERGRID	C	Diversion of Line	15/Mar/2021	08:00	21/Mar/2021	18:00	The tower no 55 is double circuit tower where ckt -1 is Bahadurgarh - Bawana line and Ckt - 2 is Bawana - Bhiwani line.This tower has to be shifted because of boundry wall and viilage road
144	RQ48134	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-1	POWERGRID	C	For repair of Sheared Stubs 2 Nos. at Tower No. 84 under conductor De- Strung condition.	14/Mar/2021	09:00	20/Mar/2021	18:00	Kindly approve
145	RQ48135	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMBA-JALANDHAR (PG) CKT-2	POWERGRID	C	For repair of Sheared Stubs 2 Nos. at Tower No. 84 under conductor De- Strung condition.	14/Mar/2021	09:00	20/Mar/2021	18:00	Kindly approve
146	RQ48296	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANKROLI(PG)-JODHPUR(RS) (PG) CKT-1	POWERGRID	D	1st quarterly maintenance work	13/Mar/2021	08:00	13/Mar/2021	18:00	
147	RQ48153	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2	POWERGRID	D	Quarterly Maintenance work	12/Mar/2021	16:00	12/Mar/2021	23:00	

148	RQ48149	OCC_180	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-2	POWERGRID	D	For Erection of EOT cranes,Below Rampur NLG circuit 2 line	12/Mar/2021	09:00	15/Mar/2021	17:00	
149	RQ48844	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	C	Stringing of 400 kv D/C Mahendragarh-Bhiwani TL at Loc.39/0-40/0	12/Mar/2021	08:00	13/Mar/2021	18:00	
150	RQ48202	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	12/Mar/2021	08:00	12/Mar/2021	18:00	
151	RQ48674	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-2	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	11/Mar/2021	08:00	20/Mar/2021	18:00	
152	RQ48673	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD(PG)-MEJA TPS(MUN) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	11/Mar/2021	08:00	20/Mar/2021	18:00	
153	RQ48152	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance work	10/Mar/2021	16:00	10/Mar/2021	23:00	
154	RQ48127	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-SAMBA (PG) CKT-1	POWERGRID	D	For AMP works.	09/Mar/2021	09:00	09/Mar/2021	18:00	Kindly approve
155	RQ48524	OCC_180	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	Required for SAS Integration	09/Mar/2021	08:00	10/Mar/2021	18:00	
156	RQ48199	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SHREE CEMENT(SCL)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	09/Mar/2021	08:00	09/Mar/2021	18:00	
157	RQ48201	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	09/Mar/2021	08:00	09/Mar/2021	18:00	
158	RQ48232	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-2	POWERGRID	D	Bay Maintenance Work	09/Mar/2021	08:00	09/Mar/2021	17:00	
159	RQ48148	OCC_180	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAMPUR HEP(SJ)-NALLAGARH(PG) (PG) CKT-1	POWERGRID	D	For Erection of EOT cranes,Below Rampur NLG circuit 1 line	08/Mar/2021	09:00	11/Mar/2021	17:00	
160	RQ48206	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTA(PG)-MERTA(RS) (PG) CKT-1	POWERGRID	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS & its 50MVAR Reactor-II at Merta	08/Mar/2021	08:00	08/Mar/2021	18:00	
161	RQ48856	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Connection disconnection of Droppers with Line side conductor of isolator No. 407-89L before/after replacement of isolator.under ADD CAP.	06/Mar/2021	09:00	06/Mar/2021	16:00	
162	RQ48315	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	05/Mar/2021	08:00	05/Mar/2021	20:00	
163	RQ48314	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	05/Mar/2021	08:00	05/Mar/2021	20:00	
164	RQ48749	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Requirement of shutdown for removal of Aviation Globules & reinstallation work for OPGW work under ULDC scheme	05/Mar/2021	08:00	31/Mar/2021	17:00	
165	RQ48813	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA-MANESAR (PG) CKT-2	POWERGRID	D	For Annual maintenence work of line and bay equipments	04/Mar/2021	10:00	04/Mar/2021	17:00	
166	RQ48150	OCC_180	rampur_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-RAMPUR HEP(SJ) (PG) CKT-2	POWERGRID	D	For Erection of EOT cranes,below NJ-Rampur 400 KV circuit 2 line.	04/Mar/2021	09:00	07/Mar/2021	17:00	
167	RQ48529	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-2	POWERGRID	C	To facilitate Aviation Globule removal work from earth wire in river crossing spans of 400 KV Rihand-Allahabad-1 for OPGW Work..	04/Mar/2021	08:00	05/Mar/2021	18:00	
168	RQ48527	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	Removal of Aviation Globules from earth wire in river crossing spans for OPGW work.	04/Mar/2021	08:00	05/Mar/2021	18:00	
169	RQ48526	OCC_180	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	Required for SAS Integration	04/Mar/2021	08:00	05/Mar/2021	18:00	
170	RQ48231	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)-PANKI(UP) (PG) CKT-1	POWERGRID	D	Bay Maintenance Work	04/Mar/2021	08:00	04/Mar/2021	17:00	
171	RQ48213	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Testing work of 400 KV side bay Equipments	04/Mar/2021	08:00	04/Mar/2021	18:00	

172	RQ48538	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	To attend shut down nature defects by Allahabad	03/Mar/2021	08:00	03/Mar/2021	18:00	
173	RQ48214	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)-HEERAPURA(RS) (PG) CKT-2	POWERGRID	D	Testing work of 400 KV side bay Equipments	03/Mar/2021	08:00	03/Mar/2021	18:00	
174	RQ48485	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR-LUCKNOW_1 (PG) CKT-4	POWERGRID	D	FOR LILO WORK OF 400KV GORAKHPUR (400KV) PGCIL LUCKNOW PGCIL CKT-IV LINE @ 400KV S/S BASTI	02/Mar/2021	10:00	03/Mar/2021	17:00	
175	RQ48484	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR-LUCKNOW_1 (PG) CKT-3	POWERGRID	D	FOR LILO WORK OF 400KV GORAKHPUR (400KV) PGCIL LUCKNOW PGCIL CKT-III LINE @ 400KV S/S BASTI	02/Mar/2021	10:00	03/Mar/2021	17:00	
176	RQ48831	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE-SAHARANPUR (PG) CKT-1	POWERGRID	D	For Annual maintenace work of line and bay equipment's	02/Mar/2021	09:00	02/Mar/2021	18:00	
177	RQ48818	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of DC source mixing and AMP of line equipment	02/Mar/2021	09:00	02/Mar/2021	18:00	S/D will avail on dt 25.02.21
178	RQ48840	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	For Annual maintenance work of line and bay equipment's	02/Mar/2021	08:00	02/Mar/2021	18:00	
179	RQ48515	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-VARANASI (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	02/Mar/2021	08:00	06/Mar/2021	18:00	
180	RQ48846	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOTPUTLI-BHIWADI (PG) CKT-1	POWERGRID	D	For Annual maintenance work of line and bay equipment's	01/Mar/2021	09:00	01/Mar/2021	17:00	
181	RQ48897	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-1	POWERGRID	C	For rectification of damaged cross-arm at Tower no. 211.	01/Mar/2021	09:00	04/Mar/2021	17:00	Kindly approve
182	RQ48820	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-2	POWERGRID	D	Rectification of DC source mixing and AMP of line equipment	01/Mar/2021	09:00	01/Mar/2021	18:00	S/D will avail on dt 23.02.21
183	RQ48819	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	For measurement of impedance of entire line.	01/Mar/2021	09:00	01/Mar/2021	12:00	S/D will avail on dt 23.02.21.both ckt 1 & 2 S/D required at time
184	RQ48817	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY_2(PG)-KASHIPUR(UK) (PG) CKT-1	POWERGRID	D	Rectification of DC source mixing and AMP of line equipment	01/Mar/2021	09:00	01/Mar/2021	18:00	S/D will avail on dt 24.02.21
185	RQ48536	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode to facilitate Aviation Globule removal work from earth wire in river crossing spans.	01/Mar/2021	08:00	07/Mar/2021	18:00	
186	RQ48533	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	01/Mar/2021	08:00	31/Mar/2021	18:00	
187	RQ48548	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	To rectify the clearance between Earth wire and conductor between Loc. No. 40-41 for Installation of OPGW.	01/Mar/2021	08:00	01/Mar/2021	18:00	
188	RQ48796	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-PANIPAT(BB) (PG) CKT-2	POWERGRID	D	OPGW laying completed 85 out of 116 Kms (Auto Recloser off)	01/Mar/2021	08:00	31/Mar/2021	18:00	
189	RQ48810	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)-HISSAR(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Mar/2021	08:00	31/Mar/2021	18:00	
190	RQ48801	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI-BHIWADI (PG) CKT-1	POWERGRID	D	OPGW laying completed 125 Kms , Auto Recloser off permisison for 48F laying near Bassi station (balance 3 Kms)	01/Mar/2021	08:00	31/Mar/2021	18:00	
191	RQ48537	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD-FATEHPUR (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.(from 20.02.21 to 31.03.21)	01/Mar/2021	08:00	31/Mar/2021	18:00	
192	RQ48800	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_C(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Mar/2021	08:00	31/Mar/2021	18:00	
193	RQ48534	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR_GIS-LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	01/Mar/2021	08:00	31/Mar/2021	18:00	
194	RQ48797	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LILO point under reliable communication replacement project.	01/Mar/2021	08:00	31/Mar/2021	18:00	

195	RQ48839	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEEPALPUR(JHKT)-BAWANA(DV) (PG) CKT-1	POWERGRID	D	For Annual maintenance work of line and bay equipment's	01/Mar/2021	08:00	01/Mar/2021	18:00	
196	RQ48803	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (212 Kms out of 212 Kms completed)- joint box / splicing is pending"	01/Mar/2021	08:00	31/Mar/2021	18:00	
197	RQ48804	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	D	SHUTDOWN REQUIRED AS EARTHWIRE IS NOT AVAILABLE IN THE LINE AT 400KV CROSSING	01/Mar/2021	08:00	01/Mar/2021	18:00	FOR EARTH WIRE INSTALLATION AT CROSSING
198	RQ48535	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	01/Mar/2021	08:00	31/Mar/2021	18:00	
199	RQ48145	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR-NEWWANPOH (PG) CKT-4	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	08:00	31/Mar/2021	18:00	Kindly approve
200	RQ48802	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying completed 25 Kms , (Auto Reclose off)	01/Mar/2021	08:00	31/Mar/2021	18:00	
201	RQ48806	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Mar/2021	08:00	31/Mar/2021	18:00	
202	RQ48794	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	OPGW laying has been started in this line under Reliable Communication package (Auto Reclose off) - 176 out of 186 Kms	01/Mar/2021	08:00	31/Mar/2021	18:00	
203	RQ48793	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-KOTA(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Mar/2021	08:00	31/Mar/2021	18:00	
204	RQ48805	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01/Mar/2021	08:00	31/Mar/2021	18:00	
205	RQ48739	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	07:00	31/Mar/2021	18:00	
206	RQ48744	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR-PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	07:00	31/Mar/2021	18:00	
207	RQ48746	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR-HAMIRPUR (PG) CKT-1	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	07:00	31/Mar/2021	18:00	
208	RQ48747	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR-JALANDHAR (PG) CKT-2	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	07:00	31/Mar/2021	18:00	
209	RQ48453	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO	D	Over Head Crossing By U/C 765 kV S/C Ghatampur- Hapur Transmission Line by manual method, required complete shutdown	30/Mar/2021	08:00	31/Mar/2021	18:00	
210	RQ48452	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO	D	Over Head Crossing By U/C 765 kV S/C Ghatampur- Hapur Transmission Line by manual method, required complete shutdown	30/Mar/2021	08:00	31/Mar/2021	18:00	
211	RQ48836	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-2	POWERLINK,PO	C	Shut down for the work of shifting/modification of Bareilly-Meerut Ckt-I&II line due to Meerut-Bulandshahar NH-235 by NHAI	10/Mar/2021	08:00	27/Mar/2021	18:00	
212	RQ48835	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-MEERUT (PG) CKT-1	POWERLINK,PO	C	Shut down for the work of shifting/modification of Bareilly-Meerut Ckt-I&II line due to Meerut-Bulandshahar NH-235 by NHAI	10/Mar/2021	08:00	27/Mar/2021	18:00	
213	RQ48833	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-3	POWERLINK,PO	C	Shut down for the work of shifting/modification of Meerut- Mandola Ckt-3 & 4 line due to Meerut- Bulandshahar NH-235 by NHAI	01/Mar/2021	08:00	16/Mar/2021	18:00	S/D required from 25.02.21 to 09.03.21
214	RQ48834	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT-MANDOLA (PG) CKT-4	POWERLINK,PO	C	Shut down for the work of shifting/modification of Meerut- Mandola Ckt-3 & 4 line due to Meerut- Bulandshahar NH-235 by NHAI	01/Mar/2021	08:00	16/Mar/2021	18:00	S/D required from 25.02.21 to 09.03.21

215	RQ48394	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-1		D	For Jumper Tightening of Tower No. 150-175	29/Mar/2021	09:00	29/Mar/2021	17:00	
216	RQ48392	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-1		D	For Jumper Tightening of Tower No. 100-110	25/Mar/2021	09:00	25/Mar/2021	17:00	
217	RQ48391	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper Tightening	24/Mar/2021	09:00	24/Mar/2021	17:00	
218	RQ48389	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-2		D	For Jumper Tightening of Tower No. 150-175	21/Mar/2021	09:00	21/Mar/2021	17:00	
219	RQ48388	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-2		D	For Jumper Tightening of Tower No. 130-150	20/Mar/2021	09:00	20/Mar/2021	17:00	
220	RQ48386	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	19/Mar/2021	09:00	19/Mar/2021	17:00	
221	RQ48387	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MAKHU(PSTCL) CKT-2		D	For Jumper Tightening of Tower No. 110-130	19/Mar/2021	09:00	19/Mar/2021	17:00	
222	RQ48385	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-1		D	For Jumper Tightening of Tower No. 132-155	18/Mar/2021	09:00	18/Mar/2021	17:00	
223	RQ48383	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Mar/2021	09:00	17/Mar/2021	17:00	
224	RQ48381	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper Tightening	16/Mar/2021	09:00	16/Mar/2021	17:00	
225	RQ48382	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-2		D	Jumper Tightening in between Tower No. 1 and Gantry at 400 kV S/S Bhalwan	16/Mar/2021	09:00	16/Mar/2021	17:00	
226	RQ48379	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2		D	For Jumper Tightening of Tower No. 170-189	15/Mar/2021	09:00	15/Mar/2021	17:00	
227	RQ48378	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	15/Mar/2021	09:00	15/Mar/2021	17:00	
228	RQ48380	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-DHURI(P) (PS) CKT-1		D	Jumper Tightening in between Tower No. 1 and Gantry at 400 kV S/S Bhalwan	15/Mar/2021	09:00	15/Mar/2021	17:00	
229	RQ48375	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MOGA(PG) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Mar/2021	09:00	12/Mar/2021	17:00	
230	RQ48370	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper Tightening	09/Mar/2021	09:00	09/Mar/2021	17:00	
231	RQ48371	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Tree cutting and Jumper Tightening of tower no- 232 to 210	09/Mar/2021	09:00	09/Mar/2021	17:00	
232	RQ48372	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)-RAJPURA(P) (PS) CKT-2		D	Annual Protection Testing Of CVT and C&R Panels (Bay 414, 415)	09/Mar/2021	09:00	09/Mar/2021	17:00	
233	RQ48368	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-2		D	Jumper Tightening in between Tower No. 1 and Gantry at 400 kV S/S Bhalwan	08/Mar/2021	09:00	08/Mar/2021	17:00	
234	RQ48367	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	05/Mar/2021	09:00	05/Mar/2021	17:00	
235	RQ48361	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-NAKODAR(PSG) (PS) CKT-1		D	Jumper Tightening	02/Mar/2021	09:00	02/Mar/2021	17:00	
236	RQ48362	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Tree cutting and Jumper Tightening of tower no- 232 to 210	02/Mar/2021	09:00	02/Mar/2021	17:00	
237	RQ48360	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)-MUKTSAR(P) (PS) CKT-2		D	Periodical testing of relays by protection team at 400 kV Muktsar	02/Mar/2021	09:00	02/Mar/2021	17:00	
238	RQ48356	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)-MAKHU(P) (PS) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	01/Mar/2021	09:00	01/Mar/2021	17:00	
239	RQ48357	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA-DHURI (PS) CKT-1		D	Jumper Tightening in between Tower No. 1 and Gantry at 400 kV S/S Bhalwan	01/Mar/2021	09:00	01/Mar/2021	17:00	
240	RQ48859	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	For wiring modification & TESTING of LBB RELAY in TIE BAY of 400kV Bikaner-2 Line associated with construction work for new 125 MVAR 400kV Bus Reactor at 400 kV Sikar Substation under NRSS-XL scheme	28/Mar/2021	08:00	29/Mar/2021	18:00	
241	RQ48227	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	To carry out the Annual line Maintenance Activities	27/Mar/2021	08:00	28/Mar/2021	16:00	
242	RQ48226	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	Safety point of view, Auto reclosed to be disable for Ckt-1 due to shutdown of Ckt-2	27/Mar/2021	08:00	28/Mar/2021	16:00	
243	RQ48160	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HINDAUN(RS)-CHHABRA(RVUN) (RS) CKT-1	RRVPNL	D	yearly Maintenance work	26/Mar/2021	08:00	26/Mar/2021	18:00	
244	RQ48195	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-2	RRVPNL	D	Safety point of view, Auto reclosure to be disable for Ckt-2 due to shutdown of Ckt-1	25/Mar/2021	08:00	26/Mar/2021	16:00	

245	RQ48194	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)-BIKANER(RS) (RS) CKT-1	RRVPNL	D	To carry out the Annual line Maintenance Activities	25/Mar/2021	08:00	26/Mar/2021	16:00	
246	RQ48169	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-2	RRVPNL	D	Installation of Repaired DISTANCE PROTECTION MAIN -1 Relay	24/Mar/2021	08:00	24/Mar/2021	18:00	
247	RQ48168	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA-KALISINDH (RS) CKT-1	RRVPNL	D	Installation of Repaired DISTANCE PROTECTION MAIN -1 Relay at Anta	23/Mar/2021	08:00	23/Mar/2021	18:00	
248	RQ48212	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-BARMER (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	18/Mar/2021	08:00	18/Mar/2021	18:00	
249	RQ48191	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	To carry out the Annual line Maintenance Activities	18/Mar/2021	08:00	18/Mar/2021	20:00	
250	RQ48190	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance	17/Mar/2021	08:00	17/Mar/2021	18:00	
251	RQ48216	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2	RRVPNL	D	Routine Bay Maintenance	16/Mar/2021	08:00	16/Mar/2021	18:00	
252	RQ48297	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR-KANKANI (RS) CKT-2	RRVPNL	D	1st quarterly maintenance work alongwith 50 MVAR line reactor at 400KV JODHPUR	16/Mar/2021	08:00	16/Mar/2021	18:00	
253	RQ48295	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHADLA-JODHPUR (RS) CKT-1	RRVPNL	D	1st quarterly maintenance work	15/Mar/2021	17:00	15/Mar/2021	23:00	
254	RQ48215	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER(RS)-SIKAR(PG) (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance	15/Mar/2021	08:00	15/Mar/2021	18:00	
255	RQ48197	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-2	RRVPNL	D	Testing work of 400 KV side bay Equipments	12/Mar/2021	08:00	12/Mar/2021	18:00	
256	RQ48193	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL(PG)-BARMER(RS) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance	11/Mar/2021	08:00	11/Mar/2021	18:00	
257	RQ48203	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH(RVUN)-RATANGARH(RS) (RS) CKT-2	RRVPNL	D	Maintenance work of bay equipments, isolators and testing work of bay equipments.	10/Mar/2021	08:00	10/Mar/2021	18:00	
258	RQ48196	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing work of 400 KV side bay Equipments	08/Mar/2021	08:00	08/Mar/2021	18:00	
259	RQ48207	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA-HEERAPURA (RS) CKT-1	RRVPNL	D	Testing work of 400 KV side bay Equipments	06/Mar/2021	08:00	06/Mar/2021	18:00	
260	RQ48192	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-KANKANI (RS) CKT-1	RRVPNL	D	For attending damaged disc insulator at Loc. No. 39(400 KV Rajwest-Jodhpur and 400 KV Rajwest-Kankani line are D/C together, hence, due to heavy induction, shutdown of both lines needed at the same time)	05/Mar/2021	08:00	05/Mar/2021	18:00	
261	RQ48205	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HEERAPURA-HINDAUN (RS) CKT-1	RRVPNL	D	Testing work of 400 KV side bay Equipments alongwith 50 MVAR Reactor at heerapura	05/Mar/2021	08:00	05/Mar/2021	18:00	
262	RQ48198	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJWEST(RW)-JODHPUR (RS) CKT-1	RRVPNL	D	For maintenance work alongwith line reactor at Jodhpur & For attending damaged disc insulator at Loc. No. 39(400 KV Rajwest-Jodhpur and 400 KV Rajwest-Kankani line are D/C together, hence, due to heavy induction, shutdown of both lines needed at the same time)	05/Mar/2021	08:00	05/Mar/2021	18:00	
263	RQ48853	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-1	RRVPNL	D	CONSTRUCTION WORK OF AJMER(PG)-PHAGI(RVPNL) 765KV D/C LINE (Stringing work to be carried out). Shutdown of both circuits is required at same time.	03/Mar/2021	08:00	04/Mar/2021	18:00	
264	RQ48812	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL-JODHPUR (RS) CKT-1	RRVPNL	D	To Complete the stringing work of both CKT of section AP 7-AP 8(LOOP IN) and AP 7-AP 8 (LOOP OUT) of part portion of LILE of both circuits of 765kV D/C Fatehgarh(TBCB)-Bhadla (PG) line at Fatehgarh-2 Pooling Station	03/Mar/2021	08:00	04/Mar/2021	18:00	
265	RQ48854	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER-BHILWARA (RS) CKT-2	RRVPNL	D	CONSTRUCTION WORK OF AJMER(PG)-PHAGI(RVPNL) 765KV D/C LINE (Stringing work to be carried out). Shutdown of both circuits is required at same time.	03/Mar/2021	08:00	04/Mar/2021	18:00	
266	RQ48580	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Shutdown required for Aviation Globules removal & re-installation work	27/Mar/2021	08:00	31/Mar/2021	17:00	Kindly approve

267	RQ48579	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Shutdown required for Aviation Globules removal & re-installation work	23/Mar/2021	08:00	27/Mar/2021	17:00	Kindly approve
268	RQ48751	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	12/Mar/2021	07:00	31/Mar/2021	18:00	
269	RQ48572	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_2(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	07:00	31/Mar/2021	18:00	Kindly approve
270	RQ48573	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PARBATI_3(NH)-SAINJ(HP) (PKTCL) CKT-1	PKTCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	07:00	31/Mar/2021	18:00	Kindly approve
271	RQ48432	OCC_180	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For replacement of weak porcelain discs at suspected locations	25/Mar/2021	09:30	25/Mar/2021	17:30	
272	RQ48431	OCC_180	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	D	For repairing the damaged conductor between T.No-141 -142	18/Mar/2021	09:30	18/Mar/2021	17:30	
273	RQ48615	OCC_180	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-1	HVPNL	D	AMP of work	04/Mar/2021	10:00	04/Mar/2021	18:00	
274	RQ48495	OCC_180	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CLP JHAJJAR(CLP)-KABULPUR(HV) (HVPNL) CKT-2	HVPNL	D	for preventive maintenance work by MGTPS	02/Mar/2021	07:00	03/Mar/2021	19:00	
275	RQ48986	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	D	For the stringing work of 765 KV D/C Khaetri-Jhatikra	01/Mar/2021	08:00	02/Mar/2021	18:00	Already applied for NRLDC approval and required further discussion
276	RQ48987	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	D	For the stringing work of 765 KV D/C Khaetri-Jhatikra	01/Mar/2021	08:00	02/Mar/2021	18:00	Already applied for NRLDC approval and required further discussion
277	RQ48577	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-2	PKATL,HPPTCL	D	Shutdown required for Aviation Globules removal & re-installation work in ckt-2 & Non Auto in CKT-1	25/Mar/2021	08:00	31/Mar/2021	17:00	Kindly approve
278	RQ48575	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPTCL	D	Shutdown required for Aviation Globules removal & re-installation work in ckt-1 & NON Auto in CKT II	16/Mar/2021	08:00	24/Mar/2021	17:00	Kindly approve
279	RQ48576	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-2	PKATL,HPPTCL	D	Shutdown required for Aviation Globules removal & re-installation work in ckt-2 & Non Auto in CKT-1	09/Mar/2021	08:00	15/Mar/2021	17:00	Kindly approve
280	RQ48975	OCC_180	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-2	PKATL,HPPTCL	D	Routine tests on respective circuit breakers and relays (Bay 409,408,412)	05/Mar/2021	08:00	05/Mar/2021	17:00	
281	RQ48973	OCC_180	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPTCL	D	Routine tests on respective circuit breakers and relays(Bay 407,410,411)	03/Mar/2021	08:00	03/Mar/2021	17:00	
282	RQ48139	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-2	PKATL,HPPTCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	08:00	31/Mar/2021	18:00	Kindly approve
283	RQ48138	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPTCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	08:00	31/Mar/2021	18:00	Kindly approve
284	RQ48574	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)-WANGTO_GIS(HP) (HPPTCL) CKT-1	PKATL,HPPTCL	D	Shutdown required for Aviation Globules removal & re-installation work in ckt-1 & NON Auto in CKT II	01/Mar/2021	08:00	08/Mar/2021	17:00	Kindly approve
285	RQ48407	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-2	DTL	D	Tightening of Line isolators and repairing of dropper conductor	24/Mar/2021	11:00	24/Mar/2021	17:00	
286	RQ48406	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA-MUNDKA (DV) CKT-1	DTL	D	Tightening of Line isolators and repairing of dropper conductor	23/Mar/2021	11:00	23/Mar/2021	17:00	
287	RQ48107	OCC_180	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Annual Maintenance of Pothead Yard Equipments of Baspa - Wangtoo Feeder I & II	23/Mar/2021	09:00	23/Mar/2021	17:00	
288	RQ48106	OCC_180	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Annual Maintenance of Pothead Yard Equipments of Baspa - Wangtoo Feeder I & II	22/Mar/2021	09:00	22/Mar/2021	17:00	
289	RQ48581	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Requirement of shutdown for removal of Aviation Globules & reinstallation work in CKT I and NON Auto in CKT II	10/Mar/2021	08:00	22/Mar/2021	17:00	Kindly approve

290	RQ48058	OCC_180	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL_HBPCL	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 67 - 74, 80 - 81 & 104 - 108.	03/Mar/2021	09:00	06/Mar/2021	17:00	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 67 - 74, 80 - 81 & 104 - 108.
291	RQ48059	OCC_180	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL_HBPCL	D	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 67 - 74, 80 - 81 & 104 - 108.	03/Mar/2021	09:00	06/Mar/2021	17:00	Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases at tower no. 67 - 74, 80 - 81 & 104 - 108.
292	RQ48144	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL_HBPCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	08:00	31/Mar/2021	18:00	Kindly approve
293	RQ48141	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL_HBPCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	08:00	31/Mar/2021	18:00	Kindly approve
294	RQ48143	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL_HBPCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	08:00	31/Mar/2021	18:00	Kindly approve
295	RQ48142	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)-KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL_HBPCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	08:00	31/Mar/2021	18:00	Kindly approve
296	RQ48200	OCC_180	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,NR	D	Quarterly Maintenance	23/Mar/2021	08:00	23/Mar/2021	18:00	
297	RQ48208	OCC_180	slcdcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,NR	D	Quarterly Maintenance	16/Mar/2021	08:00	16/Mar/2021	18:00	
298	RQ48795	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)-BABAI(RS) (NRSS36) CKT-1	POWERGRID,NR	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (158 Kms out of 178 kms OPGW laying Completed-work very slow /some times stopped due to severe ROW/Rain issues)"	01/Mar/2021	08:00	31/Mar/2021	18:00	
299	RQ48470	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	For Tower top patrolling, and jumper tightening work.	22/Mar/2021	10:00	23/Mar/2021	17:00	
300	RQ48486	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-SARNATH (UP) CKT-1	UPPTCL	C	Diversion of 400 KV Anpara-Sarnath L-3 line for DFCC work.	22/Mar/2021	08:00	31/Mar/2021	18:00	
301	RQ48498	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH-AZAMGARH (UP) CKT-1	UPPTCL	C	For replacement of old & outlived 400KV relay panel.	22/Mar/2021	08:00	24/Mar/2021	18:00	During this shut down 400KV Sarnath-Azamgarh Line will be also interrupted
302	RQ48274	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-2	UPPTCL	D	For Annual Maintenance , Hardware fitting tightness, trees trimming etc.	20/Mar/2021	13:00	20/Mar/2021	15:00	
303	RQ48273	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Annual Maintenance , Hardware fitting tightness, trees trimming etc.	20/Mar/2021	10:00	20/Mar/2021	12:00	
304	RQ48272	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH-MAU (UP) CKT-1	UPPTCL	C	For configuration of additional feature in Distance Protection Relay & testing of same and General Maintenance	17/Mar/2021	09:00	18/Mar/2021	18:00	
305	RQ48188	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	for repairing and replacement of damaged conductor, tightning of jumpers, birds nest removing, looping-chopping of trees	16/Mar/2021	10:00	19/Mar/2021	17:00	In this duration supply will not be disturbed.
306	RQ48242	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-MATHURA (UP) CKT-2	UPPTCL	D	For Tower top patrolling and jumper tightening work.	16/Mar/2021	10:00	17/Mar/2021	17:00	

307	RQ48720	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-1	UPPTCL	C	For replacement of existing old CTs & CVTs of 0.5 accuracy class with new CTs & CVTs of 0.2 accuracy class in this line	15/Mar/2021	09:00	18/Mar/2021	18:00	400 KV Anpara B -Anpara D (L-9) line circuit-1 will remain under shut down on continuous basis. 400 KV, 63MVAR Bus Reactor will be under shut down during this period.
308	RQ48221	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)-MUZAFFARNAGAR (UP) CKT-1	UPPTCL	C	For replacement of damaged disc insulator & jumper tightening in various section towers in hill area.	15/Mar/2021	08:00	27/Mar/2021	17:00	
309	RQ48184	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-LUCKNOW (UP) CKT-1	UPPTCL	D	Maintenance work of line	15/Mar/2021	08:00	16/Mar/2021	18:00	
310	RQ48271	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-MAU(UP) (UP) CKT-1	UPPTCL	D	For replacement of disc insulator by polymer.	14/Mar/2021	08:00	20/Mar/2021	18:00	
311	RQ48234	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	C	Erection and Stringing work of height rising of Line due to construction of Jawaharpur Thermal Power Plant	11/Mar/2021	08:00	20/Mar/2021	17:00	
312	RQ48230	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	C	Shifting of Reewa Road Bay from Bay No. 6 to Bay No. 7 alongwith 50 MVAR Line Reactor	10/Mar/2021	08:00	24/Mar/2021	17:00	
313	RQ48270	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-2	UPPTCL	D	For work of Jumper Tightening & Tree cutting.	09/Mar/2021	08:00	11/Mar/2021	18:00	Shutdown availed by ETD banda
314	RQ48269	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BANDA-REWA ROAD (UP) CKT-1	UPPTCL	D	For work of Jumper Tightening & Tree cutting.	09/Mar/2021	08:00	11/Mar/2021	18:00	Shutdown availed by ETD banda
315	RQ48497	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	D	For replacement of disc insulator by polymer.	08/Mar/2021	08:00	13/Mar/2021	18:00	
316	RQ48236	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-2	UPPTCL	D	Replacement of Disc Insulator by Polymer Insulator at critical locations.	08/Mar/2021	08:00	10/Mar/2021	18:00	
317	RQ48187	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-1	UPPTCL	C	for preventive maintenance and testing	08/Mar/2021	06:00	09/Mar/2021	13:00	
318	RQ48480	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY-UNNAO (UP) CKT-2	UPPTCL	D	for preventive maintenance and testing	08/Mar/2021	06:00	09/Mar/2021	13:00	
319	RQ48478	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	In this shut down period treeing work of tree will be done under 400kv (765kv sub station) greater noida-400kv sub station greater noida ckt-I	07/Mar/2021	09:00	07/Mar/2021	18:00	There will be no any supply interruption due to this shut down.Load of sub-station Greater Noida will be fed through 400kv Greater Noida to Dadri line ,400kv Nawada line and 400kv Greater Noida to 400kv (765KV S/S) Greater Noida ckt-II
320	RQ48220	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR-ATAUR (UP) CKT-1	UPPTCL	C	Height Raising of conductor against Deposit work of DFCCIL	04/Mar/2021	09:00	18/Mar/2021	18:00	
321	RQ48235	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Replacement of Disc Insulator by Polymer Insulator at critical locations.	04/Mar/2021	08:00	06/Mar/2021	18:00	
322	RQ48219	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)-VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	C	For replacement of damaged disc insulator & jumper tightening in various section towers in hill area.	02/Mar/2021	08:00	13/Mar/2021	17:00	
323	RQ48721	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	C	For replacement of existing old CTs & CVTs of 0.5 accuracy class with new CTs & CVTs of 0.2 accuracy class in this line	01/Mar/2021	09:00	03/Mar/2021	18:00	400 KV Anpara B - Anpara-D (L-8) line circuit-2 will remain under shut down on continuous basis. 400 KV, 63MVAR Bus Reactor will be under shut down during this period.

324	RQ48530	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO-PANKI (UP) CKT-1	UPPTCL	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	01/Mar/2021	08:00	31/Mar/2021	18:00	
325	RQ48764	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-2	GPTL	D	Annual Scheduled Maintenance	21/Mar/2021	10:00	21/Mar/2021	16:00	
326	RQ48763	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH(PG)-PRITHALA (GPTL) (GPTL) CKT-1	GPTL	D	Annual Scheduled Maintenance	20/Mar/2021	10:00	20/Mar/2021	15:00	
327	RQ48420	OCC_180	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-2	GPTL	D	For yearly mtc of bay equipment	17/Mar/2021	09:00	17/Mar/2021	16:00	
328	RQ48419	OCC_180	sldchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)-DHANODA(HV) (GPTL) CKT-1	GPTL	D	For yearly mtc of bay equipment	16/Mar/2021	09:00	16/Mar/2021	16:00	
329	RQ48966	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR -PRITHALA (GPTL) CKT-2	GPTL	D	Annual Scheduled Maintenance	08/Mar/2021	10:00	08/Mar/2021	15:00	
330	RQ48965	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KADARPUR -PRITHALA (GPTL) CKT-1	GPTL	D	Annual Scheduled Maintenance	07/Mar/2021	10:00	07/Mar/2021	15:00	
331	RQ48762	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	A/R OFF required for Maintenance Work	19/Mar/2021	09:00	19/Mar/2021	17:00	A/R OFF
332	RQ48761	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	A/R OFF required for Maintenance Work	18/Mar/2021	09:00	18/Mar/2021	17:00	A/R OFF
333	RQ48726	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	A/R OFF required for Maintenance Work	17/Mar/2021	09:00	17/Mar/2021	17:00	A/R OFF
334	RQ48768	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Defect Rectification	17/Mar/2021	09:00	17/Mar/2021	18:00	
335	RQ48724	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	A/R OFF required for Maintenance Work	16/Mar/2021	09:00	16/Mar/2021	17:00	A/R OFF
336	RQ48767	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Defect Rectification	16/Mar/2021	09:00	16/Mar/2021	18:00	
337	RQ48723	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	A/R OFF required for Maintenance Work	15/Mar/2021	09:00	15/Mar/2021	17:00	
338	RQ48774	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	A/R OFF required for OPGW rectification work	06/Mar/2021	09:00	10/Mar/2021	17:00	A/R OFF
339	RQ48773	OCC_180	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	A/R OFF required for OPGW rectification work	01/Mar/2021	09:00	05/Mar/2021	17:00	A/R OFF
340	RQ48405	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (PG) CKT-2	POWERGRID,DT	D	Tightening of Line isolators and repairing of dropper conductor	17/Mar/2021	11:00	17/Mar/2021	17:00	
341	RQ48404	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)-MUNDKA(DV) (DTL) CKT-1	POWERGRID,DT	D	Tightening of Line isolators and repairing of dropper conductor	16/Mar/2021	11:00	16/Mar/2021	17:00	
342	RQ48699	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-JHATIKARA(PG) (DTL) CKT-1	POWERGRID,DT	C	For Retrofitting/Overhauling of S&S make 400kV Isolators (1789L, 1789A, 1889A) through OEM M/s S&S Power Switchgear equipment Ltd.	09/Mar/2021	09:00	11/Mar/2021	17:30	
343	RQ48698	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAMNOLI(DV)-TUGHLAKABAD(PG) (DTL) CKT-2	POWERGRID,DT	C	For Retrofitting/Overhauling of S&S make 400kV Line Isolator (389L) through OEM M/s S&S Power Switchgear equipment Ltd.	02/Mar/2021	09:00	03/Mar/2021	17:30	
344	RQ48990	OCC_180	apl_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALWAR(ATIL)-HINDAUN(RS) (ATIL) CKT-1	ATSL	D	Annual Maintenance	17/Mar/2021	08:00	17/Mar/2021	18:00	the same outage is proposed and approved in Feb 2021 OCC. But it is cancelled by LD/NLDC due to Load shedding dated 8th Feb 2021. So requested again in March 2021
345	RQ48578	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERG	D	Shutdown required for Aviation Globules removal & re-installation work	12/Mar/2021	08:00	22/Mar/2021	17:00	Kindly approve
346	RQ48140	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KOLDAM(NT)-PARBATI POOLING BANALA(PG) (PKTCL) CKT-1	PKTCL,POWERG	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	08:00	31/Mar/2021	18:00	Kindly approve
347	RQ48130	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For AMP works.	10/Mar/2021	09:00	10/Mar/2021	18:00	Kindly approve
348	RQ48129	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For AMP works.	08/Mar/2021	09:00	09/Mar/2021	18:00	Kindly approve
349	RQ48131	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)-MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	For AMP works.	03/Mar/2021	09:00	03/Mar/2021	18:00	Kindly approve

350	RQ48128	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)-MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	For AMP works.	01/Mar/2021	09:00	02/Mar/2021	18:00	Kindly approve
351	RQ48976	OCC_180	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Routine tests on respective circuit breakers and relays (Bay 409,408,412)	05/Mar/2021	08:00	05/Mar/2021	17:00	
352	RQ48974	OCC_180	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)-WANGTO GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Routine tests on respective circuit breakers and relays(Bay 407,410,411)	03/Mar/2021	08:00	03/Mar/2021	17:00	
353	RQ48218	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)-MUZAFFARNAGAR(UP) (PG) CKT-1	POWERGRID,UP	C	Height Raising of conductor against Deposit work of DFCCIL	04/Mar/2021	09:00	18/Mar/2021	18:00	
354	RQ48678	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)-AGRA FATEHBAD(UP) (PG) CKT-2	POWERGRID,UP	D	For B-ph CVT repalcement & Line Equipment maintenance at Agra(UP) End.	03/Mar/2021	08:00	03/Mar/2021	18:00	
355	RQ48807	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	POWERGRID,UP	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01/Mar/2021	08:00	31/Mar/2021	18:00	
356	RQ48170	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW_1(PG)-LUCKNOW(UP) (PG) CKT-1	POWERGRID,UP	C	Diversion & Height raising work for NHAI	01/Mar/2021	08:00	11/Mar/2021	18:00	
357	RQ48588	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)-PANCHKULA(PG) (PG) CKT-1	POWERGRID,BB	C	Replacement of Bus and line isolator	02/Mar/2021	08:00	03/Mar/2021	18:00	
358	RQ48408	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR-MAKHU (PS) CKT-2	PSTCL	D	Jumper Tightening	01/Mar/2021	08:00	02/Mar/2021	18:00	
359	RQ48310	OCC_180	sldcrs_sd	BUS	400KV BUS 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	28/Mar/2021	08:00	28/Mar/2021	18:00	
360	RQ48309	OCC_180	sldcrs_sd	BUS	400KV BUS 1 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	26/Mar/2021	08:00	26/Mar/2021	18:00	
361	RQ48307	OCC_180	sldcrs_sd	BUS	400KV BUS 2 AT HEERAPURA(RS)	RRVPNL	D	Testing work of 400 KV BUS equipments, During Shut down period of 400 KV Main Bus - 2, 400 KV Heerapura-Hindaun line,400 KV Heerapura-Merta line, 400 KV Heerapura-Phagi ckt-1 & 400 KV Heerapura- Phagi ckt - 02 will be charged through Tie Circuit Breakers .	23/Mar/2021	08:00	23/Mar/2021	18:00	
362	RQ48306	OCC_180	sldcrs_sd	BUS	400KV BUS 1 AT HEERAPURA(RS)	RRVPNL	D	esting work of 400 KV BUS equipments,During Shut down period of 400 KV Main Bus -1, The 400/220/33 KV, 250 MVA Transformer no. ILT-1,ILT-2, ILT-3 & ILT-IV, 400 KV Heerapura-Bassi-1 line & 400 KV Heerapura-Bassi 2 line will be charged through Tie Circuit Breakers .	22/Mar/2021	08:00	22/Mar/2021	18:00	
363	RQ48304	OCC_180	sldcrs_sd	BUS	400KV BUS 2 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	20/Mar/2021	08:00	20/Mar/2021	18:00	
364	RQ48303	OCC_180	sldcrs_sd	BUS	400KV BUS 1 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	19/Mar/2021	08:00	19/Mar/2021	18:00	
365	RQ48300	OCC_180	sldcrs_sd	BUS	400KV BUS 2 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINT. WORK OF 400 KV MAIN BUS BAR-I	19/Mar/2021	08:00	19/Mar/2021	18:00	
366	RQ48313	OCC_180	sldcrs_sd	BUS	400KV BUS 2KANKANI(RS)	RRVPNL	D	Preventive maintenance and testing work	18/Mar/2021	08:00	18/Mar/2021	18:00	
367	RQ48305	OCC_180	sldcrs_sd	BUS	400KV BUS 1 AT CHITTORGARH(RS)	RRVPNL	C	FOR MAINTAINCE WORK and Testing work	17/Mar/2021	08:00	19/Mar/2021	18:00	
368	RQ48311	OCC_180	sldcrs_sd	BUS	400KV BUS 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	16/Mar/2021	08:00	16/Mar/2021	18:00	
369	RQ48312	OCC_180	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPNL	D	Preventive maintenance and testing work	12/Mar/2021	08:00	12/Mar/2021	18:00	
370	RQ48298	OCC_180	sldcrs_sd	BUS	400KV BUS 2 AT JODHPUR(RS)	RRVPNL	D	1st quarterly maintenance work	10/Mar/2021	08:00	10/Mar/2021	18:00	
371	RQ48301	OCC_180	sldcrs_sd	BUS	400KV BUS 1 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	08/Mar/2021	08:00	08/Mar/2021	18:00	
372	RQ48299	OCC_180	sldcrs_sd	BUS	400KV BUS 1 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINT. WORK OF 400 KV MAIN BUS BAR-I	05/Mar/2021	08:00	05/Mar/2021	18:00	
373	RQ48302	OCC_180	sldcrs_sd	BUS	400KV BUS 2 AT BABAI(RS)	RRVPNL	D	Quarterly Maintenance	04/Mar/2021	08:00	04/Mar/2021	18:00	
374	RQ48308	OCC_180	sldcrs_sd	BUS	400KV BUS 2 AT PHAGI(RS)	RRVPNL	D	Erection HBPI equipments of M/s TBEA	03/Mar/2021	08:00	03/Mar/2021	18:00	

375	RQ48568	OCC_180	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	For dropper connection and BB stability works of upcoming Bus Reactor extension works.	27/Mar/2021	09:00	28/Mar/2021	18:00	Kindly approve
376	RQ48771	OCC_180	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 8	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S(Simultaneous S/D of BUS-4 & BUS-8 are required)	27/Mar/2021	08:00	27/Mar/2021	14:00	
377	RQ48770	OCC_180	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 4	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S(Simultaneous S/D of BUS-4 & BUS-8 are required)	27/Mar/2021	08:00	27/Mar/2021	14:00	
378	RQ48766	OCC_180	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 3	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S(Simultaneous S/D of BUS-7 & BUS-3 are required)	26/Mar/2021	08:00	26/Mar/2021	18:00	
379	RQ48567	OCC_180	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	For dropper connection and BB stability works of upcoming Bus Reactor extension works.	25/Mar/2021	09:00	26/Mar/2021	18:00	Kindly approve
380	RQ48118	OCC_180	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For AMP works.	24/Mar/2021	10:00	24/Mar/2021	17:00	Kindly approve
381	RQ48769	OCC_180	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 8	POWERGRID	D	For enabling M2 LBB function and checking tripping on LBB operation at Agra S/S	23/Mar/2021	08:00	23/Mar/2021	18:00	
382	RQ48934	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)	POWERGRID	D	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	22/Mar/2021	08:00	24/Mar/2021	18:00	
383	RQ48931	OCC_180	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)	POWERGRID	D	AMP TESTING OF 400KV BUS-1 Isolators & BUSBAR RELAY TESTING at Sikar	20/Mar/2021	08:00	21/Mar/2021	18:00	
384	RQ48509	OCC_180	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	For AMP WORK	18/Mar/2021	08:00	18/Mar/2021	18:00	
385	RQ48908	OCC_180	cpcc1_sd	BUS	400KV BUS 3 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	18/Mar/2021	08:00	18/Mar/2021	18:00	
386	RQ48507	OCC_180	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	For AMP WORK	17/Mar/2021	08:00	17/Mar/2021	18:00	
387	RQ48935	OCC_180	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	For testing purpose & installation of dropper on the equipment	16/Mar/2021	08:00	16/Mar/2021	18:00	
388	RQ48900	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	15/Mar/2021	08:00	15/Mar/2021	18:00	
389	RQ48933	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)	POWERGRID	D	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	15/Mar/2021	08:00	17/Mar/2021	18:00	
390	RQ48907	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	12/Mar/2021	08:00	12/Mar/2021	18:00	
391	RQ48899	OCC_180	cpcc1_sd	BUS	400KV BUS 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	12/Mar/2021	08:00	12/Mar/2021	18:00	
392	RQ48932	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)	POWERGRID	D	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	11/Mar/2021	08:00	13/Mar/2021	18:00	
393	RQ48962	OCC_180	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWERGRID	D	For at the time of charging of bus series reactor	10/Mar/2021	17:00	10/Mar/2021	18:00	
394	RQ48961	OCC_180	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	D	For at the time of charging of bus series reactor	10/Mar/2021	16:00	10/Mar/2021	17:00	
395	RQ48960	OCC_180	cpcc1_sd	BUS	400KV BUS 4 AT BALLABHGARH(PG)	POWERGRID	D	For bus series reactor S/D	10/Mar/2021	09:00	10/Mar/2021	10:00	
396	RQ48891	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT ROORKEE(PG)	POWERGRID	D	For equipment erection and Bus bar connection of new 400 kV ICT bay	10/Mar/2021	08:00	12/Mar/2021	18:00	
397	RQ48483	OCC_180	cpcc3_sd	BUS	400KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	For Busbar stability test of 400 KV Bus-1 of New bays Constructed under bay Extension Work	10/Mar/2021	08:00	10/Mar/2021	18:00	
398	RQ48906	OCC_180	cpcc1_sd	BUS	400KV BUS 1 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	10/Mar/2021	08:00	10/Mar/2021	18:00	

399	RQ48959	OCC_180	cpcc1_sd	BUS	400KV BUS 3 AT BALLABHGARH(PG)	POWERGRID	D	For bus series reactor S/D	10/Mar/2021	08:00	10/Mar/2021	09:00	
400	RQ48888	OCC_180	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGRID	C	Extension Bus-2 Testing and Jumparing work	08/Mar/2021	08:00	09/Mar/2021	18:00	
401	RQ48878	OCC_180	cpcc1_sd	BUS	400KV BUS 4 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	08/Mar/2021	08:00	08/Mar/2021	18:00	
402	RQ48930	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)	POWERGRID	D	AMP TESTING OF 400KV BUS-1 Isolators & BUSBAR RELAY TESTING at Sikar	08/Mar/2021	08:00	09/Mar/2021	18:00	
403	RQ48877	OCC_180	cpcc1_sd	BUS	400KV BUS 3 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	07/Mar/2021	08:00	07/Mar/2021	18:00	
404	RQ48758	OCC_180	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 8	POWERGRID	D	Y-PH CVT Replacement at Agra	06/Mar/2021	08:00	06/Mar/2021	18:00	
405	RQ48876	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	06/Mar/2021	08:00	06/Mar/2021	18:00	
406	RQ48120	OCC_180	cpcc2_sd	BUS	400KV BUS 2 AT FATEHABAD(PG)	POWERGRID	D	For AMP works.	05/Mar/2021	10:00	05/Mar/2021	18:00	Kindly approve
407	RQ48873	OCC_180	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	POWERGRID	D	For AMP works.	05/Mar/2021	09:30	05/Mar/2021	17:30	Kindly approve
408	RQ48570	OCC_180	cpcc2_sd	BUS	400KV BUS 2 AT NALLAGARH(PG)	POWERGRID	D	For AMP works.	05/Mar/2021	09:30	05/Mar/2021	17:30	Kindly approve
409	RQ48571	OCC_180	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	For erection of support structure & BPI for BB extension for upcoming Bus Reactor extension works.	05/Mar/2021	09:00	05/Mar/2021	18:00	Kindly approve
410	RQ48757	OCC_180	cpcc3_sd	BUS	400KV AGRA(PG) - BUS 7	POWERGRID	D	For R-Ph CVT Replacement at Agra	05/Mar/2021	08:00	05/Mar/2021	18:00	
411	RQ48875	OCC_180	cpcc1_sd	BUS	400KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For new Busbar Protection testing	05/Mar/2021	08:00	05/Mar/2021	18:00	
412	RQ48569	OCC_180	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	POWERGRID	D	For AMP works.	04/Mar/2021	09:30	04/Mar/2021	17:30	Kindly approve
413	RQ48872	OCC_180	cpcc2_sd	BUS	400KV BUS 1 AT NALLAGARH(PG)	POWERGRID	D	For AMP works.	04/Mar/2021	09:30	04/Mar/2021	17:30	Kindly approve
414	RQ48565	OCC_180	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	For erection of support structure & BPI for BB extension for upcoming Bus Reactor extension works.	04/Mar/2021	09:00	04/Mar/2021	18:00	Kindly approve
415	RQ48456	OCC_180	cpcc3_sd	BUS	400KV BUS 2 AT LUCKNOW_2(PG)	POWERGRID	D	For AMP WORK	04/Mar/2021	08:00	04/Mar/2021	18:00	
416	RQ48929	OCC_180	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)	POWERGRID	D	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	04/Mar/2021	08:00	06/Mar/2021	18:00	
417	RQ48898	OCC_180	cpcc1_sd	BUS	400KV BUS 1 AT DEHRADUN(PG)	POWERGRID	D	FOR AMP WORK	04/Mar/2021	08:00	04/Mar/2021	18:00	
418	RQ48564	OCC_180	cpcc2_sd	BUS	400KV BUS 2 AT JALANDHAR(PG)	POWERGRID	D	For erection of support structure & equipment for upcoming Bus Reactor extension works.	03/Mar/2021	09:00	03/Mar/2021	18:00	Kindly approve
419	RQ48884	OCC_180	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGRID	C	ICT-6 Bay No-422 Jack Bus Spacer fixing, BPI and Isolator Erection & Alignment.	03/Mar/2021	08:00	04/Mar/2021	18:00	S/D required from 22.02.21 to 23.02.21
420	RQ48887	OCC_180	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGRID	C	Extension Bus-1 Testing and Jumparing work	03/Mar/2021	08:00	04/Mar/2021	18:00	
421	RQ48458	OCC_180	cpcc3_sd	BUS	400KV BUS 2 AT KANPUR_GIS(PG)	POWERGRID	D	For AMP WORK	03/Mar/2021	08:00	03/Mar/2021	18:00	
422	RQ48563	OCC_180	cpcc2_sd	BUS	400KV BUS 1 AT JALANDHAR(PG)	POWERGRID	D	For erection of support structure & equipment for upcoming Bus Reactor extension works.	02/Mar/2021	09:00	02/Mar/2021	18:00	Kindly approve
423	RQ48457	OCC_180	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR_GIS(PG)	POWERGRID	D	For AMP WORK	02/Mar/2021	08:00	02/Mar/2021	18:00	
424	RQ48894	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT DEHRADUN(PG)	POWERGRID	D	FOR AMP WORK	02/Mar/2021	08:00	02/Mar/2021	18:00	
425	RQ48896	OCC_180	cpcc1_sd	BUS	400KV BUS 2 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	02/Mar/2021	08:00	02/Mar/2021	18:00	S/D required on dt 26.02.21
426	RQ48455	OCC_180	cpcc3_sd	BUS	400KV BUS 1 AT LUCKNOW_2(PG)	POWERGRID	D	For AMP WORK	02/Mar/2021	08:00	02/Mar/2021	18:00	

427	RQ48883	OCC_180	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGRID	C	Future Bay No-424 Jack Bus Spacer fixing, BPI and Isolator Erection & Alignment.	01/Mar/2021	08:00	02/Mar/2021	18:00	S/D required from 25.02.21 to 27.02.21
428	RQ48909	OCC_180	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGRID	D	For Bus Dropper Connection	01/Mar/2021	08:00	01/Mar/2021	18:00	
429	RQ48895	OCC_180	cpcc1_sd	BUS	400KV BUS 1 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	01/Mar/2021	08:00	01/Mar/2021	18:00	S/D required on dt 25.02.21
430	RQ48092	OCC_180	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)	UPPTCL	D	For preventive maintenance and tightening of jumpers	25/Mar/2021	09:00	25/Mar/2021	18:00	
431	RQ48094	OCC_180	stuup_sd	BUS	400KV BUS 2 AT AGRA FATEHBAD(UP)	UPPTCL	D	For relay testing and annual maintenance work.	25/Mar/2021	09:00	26/Mar/2021	18:00	
432	RQ48091	OCC_180	stuup_sd	BUS	400KV BUS 1 AT AGRA(UP)	UPPTCL	D	For preventive maintenance and tieghtening of jumpers	18/Mar/2021	09:00	18/Mar/2021	18:00	
433	RQ48093	OCC_180	stuup_sd	BUS	400KV BUS 1 AT AGRA FATEHBAD(UP)	UPPTCL	D	For relay testing and annual maintenance work.	09/Mar/2021	09:00	10/Mar/2021	18:00	
434	RQ48095	OCC_180	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	For repairing & strengthening of 400KV Bus - II (Repairing & strengthening work of Pantograph Isolator (29B) and Bus Hanger of 400KV Bay of 500MVA ICT - II and also 400KV Samath-Anpara L3 Line Bay will be carried out on dated 08.03.2021 to 09.03.2021.)	08/Mar/2021	08:00	10/Mar/2021	18:00	During this shut down 400KV Bay of 500MVA ICT - II & 400KV Samath-Anpara L3 Line Bay will be charged through 400KV Bus Transfer Bay simultaneously and also supply will not interrupted.
435	RQ48281	OCC_180	stuup_sd	BUS	400KV BUS 2 AT BARA(UP)	UPPTCL	C	For stringing work at Bara TPS for new 3x500MVA ICT-2 bay	03/Mar/2021	08:00	05/Mar/2021	20:00	
436	RQ48280	OCC_180	stuup_sd	BUS	400KV BUS 1 AT BARA(UP)	UPPTCL	C	For stringing work at Bara TPS for new 3x500MVA ICT-2 bay	01/Mar/2021	08:00	02/Mar/2021	20:00	
437	RQ48239	OCC_180	slcdps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Checking and tightening of upper clamp and connectors of bus bar-2, Greasing/oiling of isolator moving parts, cleaning and terminal tightening of CVT marshaling box and junction box.	25/Mar/2021	08:00	25/Mar/2021	18:00	
438	RQ48238	OCC_180	slcdps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Checking and tightening of upper clamp and connectors of bus bar-1, Greasing/oiling of isolator moving parts, cleaning and terminal tightening of CVT marshaling box and junction box.	11/Mar/2021	08:00	11/Mar/2021	18:00	
439	RQ48088	OCC_180	stuup_sd	BUS	400KV BUS 1 AT GR.NOIDA(UPC)	UPPCL	D	For maintenance work of 400KV main bus-I	21/Mar/2021	10:00	21/Mar/2021	16:00	There will be no any supply interruption due to this shut down .Load of shub station will be fed through 400kv main bus-II
440	RQ48658	OCC_180	bbmb_sd	BUS	400KV BUS 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc.	18/Mar/2021	08:00	18/Mar/2021	18:00	
441	RQ48659	OCC_180	bbmb_sd	BUS	400KV BUS 2 AT PANIPAT(BB)	BBMB	D	to replace bus isolator	08/Mar/2021	08:00	10/Mar/2021	18:00	
442	RQ48237	OCC_180	slcdps_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	16/Mar/2021	08:00	16/Mar/2021	18:00	
443	RQ48468	OCC_180	nhpccc_sd	BUS	400KV BUS 1 AT CHAMERA_1(NH)	NHPC	C	For inter-connection work of GIS Extension bay with existing GIS Bus.	15/Mar/2021	08:00	30/Mar/2021	18:00	The shutdown approved in 179th OCC meeting (22/02/2021 to 08/03/2021) was not availed due to BHEL Engineers could not visited site. Further they have requested for the shutdown of bus in March 2021. Accordingly the revised date is proposed.

444	RQ48433	OCC_180	slcdcv_sd	BUS	400KV BUS 1 AT BAWANA(DV)	DTL	D	To carry out Capacitance & Tan-Delta testing of CB PIR's, CT's, CVT's etc. along with other general mtnc. / PMS activities.	09/Mar/2021	11:00	09/Mar/2021	17:00
445	RQ48830	OCC_180	slcdcu_sd	BUS	400KV BUS 2 AT KASHIPUR(UK)	PTCUL	C	For main bus II stability test	04/Mar/2021	10:30	04/Mar/2021	17:30
446	RQ48829	OCC_180	slcdcu_sd	BUS	400KV BUS 1 AT KASHIPUR(UK)	PTCUL	C	For main bus I stability test	03/Mar/2021	10:30	03/Mar/2021	17:30
447	RQ48614	OCC_180	slcdchr_sd	BUS	400KV BUS 1 AT DEEPALPUR(JHKT)	KT-JHAJJAR	D	AMP of 4400kv Bus-1 equipment	04/Mar/2021	10:00	04/Mar/2021	16:00
448	RQ48423	OCC_180	slcdchr_sd	BUS	400KV BUS 2 AT DHANODA(HV)	GPTL	D	For preventive mtc of bus isolators and allied equipment of the bus	04/Mar/2021	09:00	04/Mar/2021	16:00
449	RQ48422	OCC_180	slcdchr_sd	BUS	400KV BUS 1 AT DHANODA(HV)	GPTL	D	For preventive mtc of bus isolators and allied equipment of the bus	03/Mar/2021	09:00	03/Mar/2021	16:00
450	RQ48662	OCC_180	bbmb_sd	LINE REACTOR	50 MVAR LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB)	BBMB	C	To attend oil leakage in line reactor.	03/Mar/2021	08:00	05/Mar/2021	18:00
451	RQ48469	OCC_180	stuup_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400KV MURADNAGAR_2(UP)	UPPTCL	D	Privitive Maintenance and Tightening of clamps	31/Mar/2021	10:00	31/Mar/2021	17:00
452	RQ48099	OCC_180	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV NEHTAUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work	25/Mar/2021	09:00	25/Mar/2021	13:00
453	RQ48100	OCC_180	stuup_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP)	UPPTCL	D	For Periodic testing and maintenance work	22/Mar/2021	09:00	22/Mar/2021	13:00
454	RQ48277	OCC_180	slcdcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	30/Mar/2021	08:00	30/Mar/2021	18:00
455	RQ48276	OCC_180	slcdcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	23/Mar/2021	08:00	23/Mar/2021	18:00
456	RQ48279	OCC_180	slcdcrs_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400 KV BABA(RS)	RRVPNL	D	Quarterly Maintenance	04/Mar/2021	08:00	04/Mar/2021	18:00
457	RQ48233	OCC_180	slcdcps_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)	PSTCL	D	HV and LV Bushing cleaning and jumper tightening of Bus Reactor, CTR panel cleaning, Removal of moisture CTR fire sensor	22/Mar/2021	08:00	22/Mar/2021	18:00
458	RQ48874	OCC_180	cpcc1_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV ROORKEE(PG)	POWERGRID	D	For installation of CSD relay	16/Mar/2021	08:00	16/Mar/2021	18:00
459	RQ48278	OCC_180	slcdcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	POWERGRID	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	08/Mar/2021	08:00	08/Mar/2021	18:00
460	RQ48652	OCC_180	bbmb_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Half Yearly Mtc.	15/Mar/2021	08:00	15/Mar/2021	18:00
461	RQ48651	OCC_180	bbmb_sd	BR/BSR/MSC/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV PANIPAT(BB)	BBMB	D	Half Yearly Mtc.	02/Mar/2021	08:00	02/Mar/2021	18:00
462	RQ48292	OCC_180	slcdcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APRL	C	For Commissioning of CSD relay in Bus Reactor #2 Breaker Panel. (Both Its Bay 409 (Main) & Bay 408 (Tie) will be under shutdown)	12/Mar/2021	08:00	13/Mar/2021	18:00
463	RQ48291	OCC_180	slcdcrs_sd	BR/BSR/MSC/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APRL	C	For Commissioning of CSD relay in Bus Reactor #1 Breaker Panel. (Both Bay 401 (Main) & 402 (Tie) at Kawai TPP will be under shutdown)	09/Mar/2021	08:00	10/Mar/2021	18:00
464	RQ48940	OCC_180	cpcc1_sd	BAY	420 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for new 125 MVAR 400kV Bus Reactor at 400 kV Sikar Substation under NRSS-XL scheme	25/Mar/2021	08:00	27/Mar/2021	18:00
465	RQ48939	OCC_180	cpcc1_sd	BAY	405 TIE BAY - 400KV BASSI-SIKAR (PG) CKT-1 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	22/Mar/2021	08:00	24/Mar/2021	18:00
466	RQ48948	OCC_180	cpcc1_sd	BAY	40252B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AT RATANGARH(RS)	POWERGRID	D	For CB/CT bay AMP testing at 400 KV Ratangarh, RVPNL	19/Mar/2021	08:00	19/Mar/2021	18:00

467	RQ48938	OCC_180	cpcc1_sd	BAY	402 TIE BAY - 400KV BASSI-SIKAR (PG) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	19/Mar/2021	08:00	21/Mar/2021	18:00
468	RQ48715	OCC_180	sterlite_sd	BAY	409 MAIN BAY - 400/220KV 500 MVA ICT 1 AT PATRAN(PATR)	POWERGRID	D	DC Changeover circuit modification in LCC panel.	17/Mar/2021	09:00	17/Mar/2021	20:00
469	RQ48710	OCC_180	sterlite_sd	BAY	408 TIE BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-2 AND 400/220KV 500 MVA ICT 1 AT PATRAN(PATR)	POWERGRID	D	DC Changeover circuit modification in LCC panel.	16/Mar/2021	09:00	16/Mar/2021	20:00
470	RQ48921	OCC_180	cpcc1_sd	BAY	40652T TIE BAY - 400 KV CHITTORGARH(RS)-CHITTORGARH(PG) (PG) CKT-2 AND FUTURE AT 400 KV CHITTORGARH(RS)	POWERGRID	D	AMP of Tie bay equipment at RRVPNL end/Chittorgarh. Line remain in service through Main bay	16/Mar/2021	08:00	16/Mar/2021	18:00
471	RQ48290	OCC_180	slcdcrs_sd	BAY	423 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-1 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	HALF YEARLY MAINTENANCE WORK OF BAY EQUIPMENTS	16/Mar/2021	08:00	16/Mar/2021	18:00
472	RQ48946	OCC_180	cpcc1_sd	BAY	420 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for new 125 MVAR 400kV Bus Reactor at 400 kV Sikar Substation under NRSS-XL scheme	16/Mar/2021	08:00	18/Mar/2021	18:00
473	RQ48951	OCC_180	cpcc1_sd	BAY	40152B MAIN BAY - 400 KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AT RATANGARH(RS)	POWERGRID	D	For CB/CT bay AMP testing at 400 KV Ratangarh, RVPNL	16/Mar/2021	08:00	16/Mar/2021	18:00
474	RQ48716	OCC_180	sterlite_sd	BAY	407 MAIN BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-2 AT PATRAN(PATR)	POWERGRID	D	DC Changeover circuit modification in LCC panel.	15/Mar/2021	09:00	15/Mar/2021	20:00
475	RQ48289	OCC_180	slcdcrs_sd	BAY	420 TIE BAY - 400 KV AJMER(RS)-AJMER(PG) (PG) CKT-2 AND FUTURE AT 400 KV AJMER(RS)	POWERGRID	D	HALF YEARLY MAINTENANCE WORK OF BAY EQUIPMENTS	15/Mar/2021	08:00	15/Mar/2021	18:00
476	RQ48714	OCC_180	sterlite_sd	BAY	406 MAIN BAY - 400/220KV 500 MVA ICT 2 AT PATRAN(PATR)	POWERGRID	D	DC Changeover circuit modification in LCC panel.	13/Mar/2021	09:00	13/Mar/2021	20:00
477	RQ48945	OCC_180	cpcc1_sd	BAY	405 TIE BAY - 400KV BASSI-SIKAR (PG) CKT-1 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	13/Mar/2021	08:00	15/Mar/2021	18:00
478	RQ48711	OCC_180	sterlite_sd	BAY	405 TIE BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-1 AND 400/220KV 500 MVA ICT 2 AT PATRAN(PATR)	POWERGRID	D	DC Changeover circuit modification in LCC panel.	12/Mar/2021	09:00	12/Mar/2021	20:00
479	RQ48717	OCC_180	sterlite_sd	BAY	404 MAIN BAY - 400KV PATRAN(PATR)-KAITHAL(PG) (PG) CKT-1 AT PATRAN(PATR)	POWERGRID	D	DC Changeover circuit modification in LCC panel.	11/Mar/2021	09:00	11/Mar/2021	20:00
480	RQ48713	OCC_180	sterlite_sd	BAY	403 MAIN BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-1 AT PATRAN(PATR)	POWERGRID	D	DC Changeover circuit modification in LCC panel.	10/Mar/2021	09:00	10/Mar/2021	20:00
481	RQ48944	OCC_180	cpcc1_sd	BAY	402 TIE BAY - 400KV BASSI-SIKAR (PG) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	10/Mar/2021	08:00	12/Mar/2021	18:00
482	RQ48712	OCC_180	sterlite_sd	BAY	402 TIE BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-2 AND 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-1 AT PATRAN(PATR)	POWERGRID	D	DC Changeover circuit modification in LCC panel.	09/Mar/2021	09:00	09/Mar/2021	20:00
483	RQ48718	OCC_180	sterlite_sd	BAY	401 MAIN BAY - 400KV PATIALA(PG)-PATRAN(PATR) (PG) CKT-2 AT PATRAN(PATR)	POWERGRID	D	DC Changeover circuit modification in LCC panel.	08/Mar/2021	09:00	08/Mar/2021	20:00
484	RQ48942	OCC_180	cpcc1_sd	BAY	405 TIE BAY - 400KV BASSI-SIKAR (PG) CKT-1 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	07/Mar/2021	08:00	09/Mar/2021	18:00

485	RQ48943	OCC_180	cpcc1_sd	BAY	420 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for new 125 MVAR 400kV Bus Reactor at 400 kV Sikar Substation under NRSS-XL scheme	05/Mar/2021	08:00	08/Mar/2021	18:00
486	RQ48963	OCC_180	cpcc1_sd	BAY	414 TIE BAY - 400 KV BIKANER(PG)-BIKANER RENEW SOLAR(RENEW) (RENEW POWER) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BIKANER(PG) (POWERGRID)	POWERGRID	D	FOR AMP WORK	05/Mar/2021	08:00	05/Mar/2021	18:00
487	RQ48941	OCC_180	cpcc1_sd	BAY	402 TIE BAY - 400KV BASSI-SIKAR (PG) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	04/Mar/2021	08:00	06/Mar/2021	18:00
488	RQ48914	OCC_180	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	POWERGRID	C	Construction activities of Bay-403 (Upcoming ICT Bay) for ICT-4 400/220 kV	01/Mar/2021	08:00	03/Mar/2021	18:00
489	RQ48464	OCC_180	sldcdv_sd	BAY	403 MAIN BAY - 400 KV BAWANA-MUNDKA (DV) CKT-2 (DTL)	DTL	D	RTV coating on 400kV C.T. (Y-ph.) / BPI associated with CB No.-352.	24/Mar/2021	11:00	24/Mar/2021	17:00
490	RQ48465	OCC_180	sldcdv_sd	BAY	418 MAIN BAY - 400 KV MANDOLA(PG)-BAWANA(DV) (DV) CKT-2 (DTL)	DTL	D	RTV coating on 400kV C.T.'s (R&B-ph.) / BPI associated with CB No.-1852.	23/Mar/2021	11:00	23/Mar/2021	17:00
491	RQ48434	OCC_180	sldcdv_sd	BAY	426 MAIN BAY - 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) (DTL)	DTL	D	RTV coating on 400kV C.T.'s / BPI associated with CB No.- 426-52.	15/Mar/2021	11:00	15/Mar/2021	17:00
492	RQ48463	OCC_180	sldcdv_sd	BAY	426 MAIN BAY - 400/220 KV 315 MVA ICT 6 AT BAWANA(DV) (DTL)	DTL	D	RTV coating on 400kV C.T.'s / BPI associated with CB No.- 426-52.	15/Mar/2021	11:00	15/Mar/2021	17:00
493	RQ48927	OCC_180	cpcc1_sd	BAY	406 TIE BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) (DTL) AND FUTURE AT 400 KV BAWANA(DV) (DTL)	DTL	D	FOR AMP WORK	01/Mar/2021	08:00	01/Mar/2021	18:00
494	RQ48285	OCC_180	sldcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	APRL	C	Circuit Breaker Overhauling.	24/Mar/2021	08:00	25/Mar/2021	18:00
495	RQ48286	OCC_180	sldcrs_sd	BAY	402 TIE BAY - 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-1 AND 63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR) AT 400 KV KAWAI SCTPS(APR)	APRL	C	Circuit Breaker Overhauling.	22/Mar/2021	08:00	23/Mar/2021	18:00
496	RQ48250	OCC_180	sldcps_sd	BAY	415 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 415 bay CB, CT and isolators. IR value measurement of CT,Cleaning and terminal tighteneing of C&R panels.	22/Mar/2021	09:00	22/Mar/2021	17:00
497	RQ48249	OCC_180	sldcps_sd	BAY	412 MAIN BAY - 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 412 bay CB, CT and isolators. IR value measurement of CT,Cleaning and terminal tighteneing of C&R panels.	18/Mar/2021	09:00	18/Mar/2021	17:00
498	RQ48248	OCC_180	sldcps_sd	BAY	414 TIE BAY - 80 MVAR BUS REACTOR NO 1 AT 400KV MAKHU(PS) AND FUTURE		D	Nut bolt tighteneing of clamp and connectors of 414 bay CB, CT and isolators. IR value measurement of CT,Cleaning and terminal tighteneing of C&R panels.	16/Mar/2021	09:00	16/Mar/2021	17:00
499	RQ48247	OCC_180	sldcps_sd	BAY	409 MAIN BAY - 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 409 bay CB, CT and isolators. IR value measurement of CT, Cleaning and terminal tighteneing of C&R panels.	15/Mar/2021	09:00	15/Mar/2021	17:00
500	RQ48246	OCC_180	sldcps_sd	BAY	411 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-2 AND 400/220KV 315 MVA ICT 2 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 411 bay CB, CT and isolators. IR value measurement of CT,Cleaning and terminal tighteneing of C&R panels.	09/Mar/2021	09:00	09/Mar/2021	17:00
501	RQ48245	OCC_180	sldcps_sd	BAY	408 TIE BAY - 400KV MUKTSAR-MAKHU (PS) CKT-1 AND 400/220KV 315 MVA ICT 1 AT MAKHU(PS)		D	Nut bolt tighteneing of clamp and connectors of 408 bay CB, CT and isolators. IR value measurement of CT, Cleaning and terminal tighteneing of C&R panels.	08/Mar/2021	09:00	08/Mar/2021	17:00

502	RQ48244	OCC_180	sldcps_sd	BAY	405 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-2 AND 400KV MUKTSAR-MAKHU (PS) CKT-2 AT MUKTSAR(PS)		D	Nut bolt tighteneing of clamp and connectors of 405 bay CB, CT and isolators. IR value measurement of CT,Cleaning and terminal tighteneing of C&R panels.	04/Mar/2021	09:00	04/Mar/2021	17:00	
503	RQ48243	OCC_180	sldcps_sd	BAY	402 TIE BAY - 400KV TALWANDI SABOO(PSG)-MUKTSAR(PS) (PS) CKT-1 AND 400KV MUKTSAR-MAKHU (PS) CKT-1 AT MUKTSAR(PS)		D	Nut bolt tighteneing of clamp and connectors of 402 bay CB, CT and isolators. IR value measurement of CT,Cleaning and terminal tighteneing of C&R panels.	02/Mar/2021	09:00	02/Mar/2021	17:00	
504	RQ48947	OCC_180	cpcc1_sd	BAY	40252T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-2 AND 50 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	For CB/CT bay AMP testing at 400 KV Ratangarh, RVPNL	20/Mar/2021	08:00	20/Mar/2021	18:00	
505	RQ48949	OCC_180	cpcc1_sd	BAY	40152A MAIN BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	For CB/CT bay AMP testing at 400 KV Ratangarh, RVPNL	18/Mar/2021	08:00	18/Mar/2021	18:00	
506	RQ48950	OCC_180	cpcc1_sd	BAY	40152T TIE BAY - 400KV SIKAR(PG)-RATANGARH(RS) (PG) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV RATANGARH(RS)	RRVPNL	D	For CB/CT bay AMP testing at 400 KV Ratangarh, RVPNL	17/Mar/2021	08:00	17/Mar/2021	18:00	
507	RQ48284	OCC_180	sldcrs_sd	BAY	40652T TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-2 AND 400/220 KV 500 MVA ICT 2 AT BHADLA(RS) AT 400 KV BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work	12/Mar/2021	16:00	12/Mar/2021	23:00	
508	RQ48283	OCC_180	sldcrs_sd	BAY	40552T TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work	10/Mar/2021	16:00	10/Mar/2021	23:00	
509	RQ48287	OCC_180	sldcrs_sd	BAY	40752C MAIN BAY - 765/400KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	1-Measurement of Tan-Delta of CTs. 2- Measurement of operation timings of CB. 3- Tightness of clamps & connectors	04/Mar/2021	08:00	04/Mar/2021	18:00	
510	RQ48668	OCC_180	koteswar_sd	BAY	408 BUS COUPLER BAY - 400KV BUS 1 AT KOTESWAR(TH) AND 400KV BUS 2 AT KOTESWAR(TH) AT 400 KV KOTESWAR(TH)	THDC	D	For condition monitoring & Health assessment of CB of Bus Coupler	19/Mar/2021	10:00	19/Mar/2021	17:00	
511	RQ48619	OCC_180	stuup_sd	BAY	403 MAIN BAY - 400KV SARNATH(UP)-VARANASI(PG) (PG) CKT-2 AT SARNATH(UP)	UPPTCL	D	Routine Testing	19/Mar/2021	08:00	19/Mar/2021	18:00	Routine Testing
512	RQ48104	OCC_180	stuup_sd	BAY	412 MAIN BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie bay)	16/Mar/2021	09:00	16/Mar/2021	13:00	
513	RQ48101	OCC_180	stuup_sd	BAY	403 TRANSFER BUS BAY - 400KV BUS 3 AT PANKI(UP)	UPPTCL	D	Bay Maintenance Work	16/Mar/2021	08:00	16/Mar/2021	17:00	50 MVAR Bus Reactor will be in shutdown during this period
514	RQ48490	OCC_180	sldchr_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT NAWADA(HV) AND 400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	HVPNL	D	For General Maintenance of 400kV Isolators and transformer	18/Mar/2021	10:00	18/Mar/2021	16:00	
515	RQ48491	OCC_180	sldchr_sd	BAY	405 TIE BAY - 400KV BALLABHGARH(PG)-NAWADA(HV) (PG) CKT-1 AND 400/220KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	For General Maintenance of 400kV Isolators and BCUs	04/Mar/2021	10:00	04/Mar/2021	16:00	
516	RQ48288	OCC_180	sldcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling.	18/Mar/2021	08:00	20/Mar/2021	18:00	
517	RQ48348	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	31/Mar/2021	08:00	31/Mar/2021	18:00	
518	RQ48336	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT RATANGARH(RS)	RRVPNL	C	Oil filtration and overhauling of OLTC	25/Mar/2021	08:00	27/Mar/2021	18:00	
519	RQ48327	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT HINDAUN(RS)	RRVPNL	D	quarterly maintenance work	25/Mar/2021	08:00	25/Mar/2021	18:00	
520	RQ48331	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AKAL(RS)	RRVPNL	D	Quarterly Maintenance	25/Mar/2021	08:00	25/Mar/2021	18:00	

521	RQ48322	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	25/Mar/2021	08:00	25/Mar/2021	18:00	
522	RQ48335	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT RAMGARH(RS)	RRVPNL	D	1st quarterly maintenance work	24/Mar/2021	08:00	24/Mar/2021	18:00	
523	RQ48325	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT HINDAUN(RS)	RRVPNL	D	quarterly maintenance work	24/Mar/2021	08:00	24/Mar/2021	18:00	
524	RQ48343	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHITTORGARH(RS)	RRVPNL	D	FOR MAINTAINCE WORK and Testing work	24/Mar/2021	08:00	24/Mar/2021	18:00	
525	RQ48340	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Change over LT supply from 500 MVA ICT-IV TO 315 MVA ICT-I	24/Mar/2021	08:00	24/Mar/2021	18:00	
526	RQ48319	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT RAMGARH(RS)	RRVPNL	D	Quarterly Maintenance	22/Mar/2021	08:00	22/Mar/2021	18:00	
527	RQ48329	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	C	Oil filtration and overhauling of OLTC	22/Mar/2021	08:00	24/Mar/2021	18:00	
528	RQ48345	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work	19/Mar/2021	16:00	19/Mar/2021	23:00	
529	RQ48347	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT HEERAPURA(RS)	RRVPNL	D	Testing work of bay Equipments	19/Mar/2021	08:00	19/Mar/2021	18:00	
530	RQ48350	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINT. WORK OF 400 KV MAIN BUS BAR-II	19/Mar/2021	08:00	19/Mar/2021	18:00	
531	RQ48351	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	18/Mar/2021	08:00	18/Mar/2021	18:00	
532	RQ48339	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance	18/Mar/2021	08:00	18/Mar/2021	18:00	
533	RQ48326	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	quarterly maintenance work	17/Mar/2021	16:00	17/Mar/2021	23:00	
534	RQ48323	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 3 AT HEERAPURA(RS)	RRVPNL	D	Testing work of bay Equipments	17/Mar/2021	08:00	17/Mar/2021	18:00	
535	RQ48328	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	C	Oil filtration and overhauling of OLTC	17/Mar/2021	08:00	19/Mar/2021	18:00	
536	RQ48332	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	Quarterly Maintenance work	15/Mar/2021	16:00	15/Mar/2021	23:00	
537	RQ48333	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT HEERAPURA(RS)	RRVPNL	D	Testing work of bay Equipments	15/Mar/2021	08:00	15/Mar/2021	18:00	
538	RQ48342	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BARMER(RS)	RRVPNL	D	1st quarterly maintenance work	13/Mar/2021	08:00	13/Mar/2021	18:00	
539	RQ48321	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BABA(RS)	RRVPNL	D	Quarterly Maintenance	12/Mar/2021	08:00	12/Mar/2021	18:00	
540	RQ48338	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BARMER(RS)	RRVPNL	D	Quarterly Maintenance	12/Mar/2021	08:00	12/Mar/2021	18:00	
541	RQ48341	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT JODHPUR(RS)	RRVPNL	D	1st quarterly maintenance work	12/Mar/2021	08:00	12/Mar/2021	18:00	
542	RQ48334	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT JODHPUR(RS)	RRVPNL	D	1st quarterly maintenance work	09/Mar/2021	08:00	10/Mar/2021	18:00	
543	RQ48346	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 250 MVA ICT 1 AT HEERAPURA(RS)	RRVPNL	D	Testing work of bay Equipments	09/Mar/2021	08:00	09/Mar/2021	18:00	
544	RQ48349	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT KANKANI(RS)	RRVPNL	D	Preventive maintenance and testing work	04/Mar/2021	08:00	05/Mar/2021	18:00	
545	RQ48320	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	04/Mar/2021	08:00	04/Mar/2021	18:00	
546	RQ48318	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MERTA(RS)	RRVPNL	C	For Overhauling of OLTC of 400/220/33KV,315 MVA ILT-II(Areva) by M/s CTR	04/Mar/2021	08:00	05/Mar/2021	18:00	
547	RQ48324	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SURATGARH(RVUN)	RRVPNL	D	Replacement of Transformer oil of OLTC chamber at Urgent Basis.	03/Mar/2021	09:00	03/Mar/2021	21:00	
548	RQ48337	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT AJMER(RS)	RRVPNL	D	HALF YEARLY MAINTENANCE WORK OF BAY EQUIPMENTS & TRANSFORMER	03/Mar/2021	08:00	03/Mar/2021	18:00	
549	RQ48344	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MERTA(RS)	RRVPNL	C	For Overhauling of OLTC of 400/220/33KV,315 MVA ILT-I (Alstom) by M/s CTR	02/Mar/2021	08:00	03/Mar/2021	18:00	
550	RQ48330	OCC_180	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SURATGARH(RVUN)	RRVPNL	D	Replacement of Transformer oil of OLTC chamber at Urgent Basis.	01/Mar/2021	09:00	01/Mar/2021	21:00	
551	RQ48661	OCC_180	bbmb_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT PANIPAT(BB)	POWERGRID	D	Half Yearly Mtc.	26/Mar/2021	08:00	26/Mar/2021	18:00	

552	RQ48562	OCC_180	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT KURUKSHETRA(PG)	POWERGRID	D	For AMP works.	23/Mar/2021	08:00	23/Mar/2021	18:00	For AMP works.
553	RQ48867	OCC_180	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT SIKAR(PG)	POWERGRID	C	To attend oil leakage from bottom portion of Bell tank of 500 MVA ICT-3 (Make-T&R, Sr. No. PM0300141) at 400 KV Sikar S/S	23/Mar/2021	08:00	06/Apr/2021	18:00	
554	RQ48126	OCC_180	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KAITHAL(PG)	POWERGRID	D	For AMP works	16/Mar/2021	09:00	16/Mar/2021	17:30	Kindly approve
555	RQ48864	OCC_180	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	11/Mar/2021	10:00	11/Mar/2021	17:00	
556	RQ48866	OCC_180	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHINMAL(PG)	POWERGRID	D	FOR AMP WORK	05/Mar/2021	08:00	05/Mar/2021	18:00	
557	RQ48865	OCC_180	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BHINMAL(PG)	POWERGRID	D	FOR AMP WORK	04/Mar/2021	08:00	04/Mar/2021	18:00	
558	RQ48870	OCC_180	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWERGRID	D	Erection of Beam for ICT-6 bay (GIS)	03/Mar/2021	18:00	04/Mar/2021	04:00	S/D required from 25.02.21 to 26.02.21
559	RQ48868	OCC_180	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAHARANIBAGH(PG)	POWERGRID	D	AMP WORK and its Bay associated bay 201	02/Mar/2021	10:00	02/Mar/2021	17:00	
560	RQ48869	OCC_180	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT BHADLA(PG)	POWERGRID	D	Erection of Beam for ICT-6 bay (GIS)	01/Mar/2021	18:00	02/Mar/2021	04:00	S/D required from 21.02.21 to 22.02.21
561	RQ48871	OCC_180	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MANDOLA(PG)	POWERGRID	D	Transformer internal inspection due to rising fault Gasses	01/Mar/2021	10:00	16/Mar/2021	18:00	
562	RQ48502	OCC_180	cpcc3_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT LUCKNOW_1(PG)	POWERGRID	D	For AMP WORK	01/Mar/2021	08:00	01/Mar/2021	18:00	
563	RQ48660	OCC_180	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	Half Yearly Mtc.	25/Mar/2021	08:00	25/Mar/2021	18:00	
564	RQ48084	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT SIKANDRABAD(UP)	UPPTCL	D	For Periodic testing and maintenance work	24/Mar/2021	09:00	24/Mar/2021	13:00	
565	RQ48467	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 3 AT MURADNAGAR_2(UP)	UPPTCL	D	Privintive Maintenance and Painting	23/Mar/2021	10:00	23/Mar/2021	17:00	
566	RQ48074	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT AGRA(UP)	UPPTCL	D	For preventive maintenance of ICT-1 which includes Relay testing, Mechanical Protection Testing, Tan delta IR and WRM of units	23/Mar/2021	09:00	23/Mar/2021	18:00	
567	RQ48086	OCC_180	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT NEHTAUR(UP)	UPPTCL	D	For Periodic testing and maintenance work	23/Mar/2021	09:00	23/Mar/2021	13:00	
568	RQ48087	OCC_180	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT NEHTAUR(UP)	UPPTCL	D	For Periodic testing and maintenance work	22/Mar/2021	09:00	22/Mar/2021	13:00	
569	RQ48077	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MATHURA(UP)	UPPTCL	D	Routine Resting and Maintenance	22/Mar/2021	09:00	23/Mar/2021	20:00	
570	RQ48071	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT MORADABAD(UP)	UPPTCL	D	General Maintenance and C.T. Ten-delta Testing	18/Mar/2021	10:00	19/Mar/2021	18:00	General Maintenance and C.T. Ten-delta Testing
571	RQ48466	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MURADNAGAR_2(UP)	UPPTCL	D	Privintive Maintenance and attending oil leakage	17/Mar/2021	10:00	17/Mar/2021	17:00	
572	RQ48070	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT GR.NOIDA(UPC)	UPPTCL	D	For General maintenance work of ICT-I bay	16/Mar/2021	10:00	16/Mar/2021	16:00	There will be no supply intruption due to this shut down load of 400kv S/S Greater noida will be feed by (1X315+2x500)MVA ICTS
573	RQ48073	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AGRA(UP)	UPPTCL	D	For preventive maintenance of ICT-2 which includes Relay testing, Mechanical Protection Testing, Tan delta IR and WRM of units	16/Mar/2021	09:00	16/Mar/2021	18:00	
574	RQ48078	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SARNAATH(UP)	UPPTCL	D	Routine Testing	16/Mar/2021	08:00	16/Mar/2021	18:00	
575	RQ48085	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing work	15/Mar/2021	09:00	15/Mar/2021	13:00	

576	RQ48069	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 5 AT GR.NOIDA(UPC)	UPPTCL	D	For General maintenance work of ICT-IV bay	14/Mar/2021	10:00	14/Mar/2021	16:00	There will be no supply intrusion due to this shut down load of 400kV S/S Greater noida will be feed by (2x315+1x500)MVA ICTS
577	RQ48079	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	D	Replacement of 220KV Main Bus-II Isolator Arm Assembly of 500MVA ICT-II Bay by Higher Rating , General Maintenance	12/Mar/2021	08:00	12/Mar/2021	18:00	
578	RQ48072	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	D	For preventive maintenance of ICT-3 which includes Relay testing, Mechanical Protection Testing, Tan delta IR and WRM of units	09/Mar/2021	09:00	09/Mar/2021	18:00	
579	RQ48068	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAREILLY(UP)	UPPTCL	D	for preventive maintenance and testing	08/Mar/2021	06:00	09/Mar/2021	13:00	
580	RQ48067	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	for preventive maintenance and testing	08/Mar/2021	06:00	08/Mar/2021	13:00	
581	RQ48081	OCC_180	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	All gasket replacement of ICT-II.	05/Mar/2021	09:00	09/Apr/2021	18:00	
582	RQ48080	OCC_180	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MAU(UP)	UPPTCL	D	Complete bay tightening & relay testing of ICT-III.	03/Mar/2021	09:00	03/Mar/2021	18:00	
583	RQ48082	OCC_180	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	D	Complete bay tightening & relay testing of ICT-I.	02/Mar/2021	09:00	02/Mar/2021	18:00	
584	RQ48499	OCC_180	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 3 AT MASOLI(UP)	UPPTCL	D	Commissioning of online T/F oil dryout system	01/Mar/2021	09:00	01/Mar/2021	17:00	
585	RQ48066	OCC_180	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAREILLY(UP)	UPPTCL	C	for attending oil seepages	01/Mar/2021	06:00	03/Mar/2021	18:00	
586	RQ48528	OCC_180	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DEEPALPUR(JHKT)	HVPNL	C	For replacement of epoxy board of CFT and filtration of Oil	23/Mar/2021	10:00	24/Mar/2021	18:00	
587	RQ48428	OCC_180	sldchr_sd	TRANSFORMER	400KV BUS 1 AT NAWADA(HV)	HVPNL	D	For general mtc of 400kV isolators and transformer along with TIE-1	18/Mar/2021	10:00	18/Mar/2021	16:00	
588	RQ48487	OCC_180	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	D	For General Maintenance of 400kV Isolators and transformer	18/Mar/2021	10:00	18/Mar/2021	16:00	
589	RQ48446	OCC_180	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	To carryout annual/schedule mtc	17/Mar/2021	10:00	17/Mar/2021	17:00	
590	RQ48450	OCC_180	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	To carryout annual/schedule mtc	16/Mar/2021	10:00	16/Mar/2021	17:00	
591	RQ48445	OCC_180	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	To carryout annual/schedule mtc	15/Mar/2021	10:00	15/Mar/2021	17:00	
592	RQ48430	OCC_180	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	For annual Mtc	09/Mar/2021	09:30	09/Mar/2021	17:30	
593	RQ48429	OCC_180	sldchr_sd	TRANSFORMER	400KV BUS 2 AT NAWADA(HV)	HVPNL	D	For general mtc of 400kV isolators and BCUs along with TIE-II	04/Mar/2021	10:00	04/Mar/2021	16:00	
594	RQ48488	OCC_180	sldchr_sd	TRANSFORMER	400/220 KV 250 MVA ICT 2 AT NAWADA(HV)	HVPNL	D	For General Maintenance of 400kV Isolators and BCUs	04/Mar/2021	10:00	04/Mar/2021	16:00	
595	RQ48765	OCC_180	sterlite_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AMARGARH(NRSS XXIX)	NRSS XXIX	D	RPH3 Relay powercard replacing work	19/Mar/2021	11:00	19/Mar/2021	13:00	
596	RQ48421	OCC_180	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Tan Delta testing of 315MVA ICT 3.	19/Mar/2021	11:00	19/Mar/2021	17:00	
597	RQ48424	OCC_180	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAWANA(DV)	DTL	D	1.) Arresting the Oil leakage of 315MVA ICT by application of cleaner/ conditioner, plastic steel putty SF, titanium putty and silite sealent. 2.) Painting work of 315MVA ICT along with associated accessories. 3.) RTV coating on 400kV C.T.'s / BPI associated with CB No.- 420-52.	16/Mar/2021	11:00	19/Mar/2021	17:00	

598	RQ48426	OCC_180	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	1.) Arresting the Oil leakage of 315MVA ICT by application of cleaner/ conditioner, plastic steel putty SF, titanium putty and silite sealent. 2.) Painting work of 315MVA ICT along with associated accessories. 3.) RTV coating on 400kV C.T.'s / BPI associated with CB Nos.- 422-52 & 421-52.	10/Mar/2021	11:00	13/Mar/2021	17:00
599	RQ48427	OCC_180	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT BAWANA(DV)	DTL	D	1.) Capacitance & Tan-Delta testing of ICT, CT's etc. along with other general mtnc. / PMS activities. 2.) RTV coating on 400kV C.T.'s / BPI associated with CB Nos.- 424-52 & 425-52.	08/Mar/2021	11:00	08/Mar/2021	17:00
600	RQ48695	OCC_180	sldcdv_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV)	DTL	C	For Retrofitting/Overhauling of S&S make 400kV Line Isolator (1089A, 1089L,989B) through OEM M/s S&S Power Switchgear equipment Ltd.	06/Mar/2021	09:00	08/Mar/2021	17:30
601	RQ48707	OCC_180	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	05/Mar/2021	11:00	05/Mar/2021	17:00
602	RQ48418	OCC_180	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MUNDKA(DV)	DTL	D	Attending oil leakage of 315MVA ICT 3	04/Mar/2021	11:00	04/Mar/2021	17:00
603	RQ48697	OCC_180	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV)	DTL	D	For Transformer Testings and Annual Maintenance as per PMS.	04/Mar/2021	11:00	04/Mar/2021	17:00
604	RQ48425	OCC_180	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BAWANA(DV)	DTL	D	1.) Arresting the Oil leakage of 315MVA ICT by application of cleaner/ conditioner, plastic steel putty SF, titanium putty and silite sealent. 2.) Painting work of 315MVA ICT along with associated accessories.	03/Mar/2021	11:00	06/Mar/2021	17:00
605	RQ48222	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)	PSTCL	D	HV and LV Bushing cleaning and jumper tightening of ICT-2, checking of working cooling fans with manual actuation and greasing	18/Mar/2021	08:00	18/Mar/2021	18:00
606	RQ48223	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)	PSTCL	D	Periodical Testing by Protection Team	16/Mar/2021	08:00	16/Mar/2021	18:00
607	RQ48410	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)	PSTCL	D	HV and LV bushing cleaning and jumper tightening	15/Mar/2021	08:00	15/Mar/2021	18:00
608	RQ48411	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)	PSTCL	D	Cleaning and tightening nut/bolts of CT, CB, LA of bay 206 (LV side of ICT-4)	04/Mar/2021	08:00	04/Mar/2021	18:00
609	RQ48409	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)	PSTCL	D	Maintenance of isolator 405 89B and 406 89A	01/Mar/2021	08:00	01/Mar/2021	18:00
610	RQ48264	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	10/Mar/2021	09:00	10/Mar/2021	17:00
611	RQ48262	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	09/Mar/2021	09:00	09/Mar/2021	17:00
612	RQ48263	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)		D	Cleaning of post insulators , LA,BPI,CB of bay 408,409,205	09/Mar/2021	09:00	09/Mar/2021	17:00
613	RQ48260	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DHURI(PS)		D	Periodical Testing by Protection Team	04/Mar/2021	09:00	04/Mar/2021	17:00
614	RQ48259	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT RAJPURA(PS)		D	Maintenance of Isolators and earth switches of bay no 412, 411,Cleaning and Greasing of parts ,Cleaning of CB,CTs ,LA,PI, support insulators and all MBs (BAY-411,412,206).	03/Mar/2021	09:00	03/Mar/2021	17:00
615	RQ48258	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	03/Mar/2021	09:00	03/Mar/2021	17:00
616	RQ48257	OCC_180	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	02/Mar/2021	09:00	02/Mar/2021	17:00
617	RQ48782	OCC_180	sldcuk_sd	TRANSFORMER	400/220 KV 240 MVA ICT 1 AT RISHIKESH(UK)	PTCUL	D	tightening and maintenance work of transformer	08/Mar/2021	10:00	08/Mar/2021	15:00

618	RQ48988	OCC_180	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTO_GIS(HP)	HPSEB	D	Routine tests on transformer, associated circuit breakers and relays(Bay 415 , 414 and 207)	04/Mar/2021	08:00	04/Mar/2021	17:00	
619	RQ48985	OCC_180	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT WANGTO_GIS(HP)	HPSEB	D	Routine tests on transformer, associated circuit breakers and relays(Bay 415 , 414 and 207)	04/Mar/2021	08:00	04/Mar/2021	17:00	
620	RQ48979	OCC_180	slchp_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT WANGTO_GIS(HP)	HPSEB	D	Routine tests on transformer, associated circuit breakers and relays(Bay 415 , 414 and 207)	02/Mar/2021	08:00	02/Mar/2021	17:00	
621	RQ47958	OCC_180	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Tightening of Jumpers, hardware fittings, arcing horns, tower members above basic body 1, cleaning of insulators strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	29/Mar/2021	10:00	31/Mar/2021	16:30	
622	RQ47957	OCC_180	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Tightening of Jumpers, hardware fittings, arcing horns, tower members above basic body 1, cleaning of insulators strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	22/Mar/2021	10:00	27/Mar/2021	16:30	
623	RQ47956	OCC_180	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Tightening of Jumpers, hardware fittings, arcing horns, tower members above basic body 1, cleaning of insulators strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	15/Mar/2021	10:00	20/Mar/2021	16:30	
624	RQ47955	OCC_180	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Tightening of Jumpers, hardware fittings, arcing horns, tower members above basic body 1, cleaning of insulators strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	12/Mar/2021	10:00	13/Mar/2021	16:30	
625	RQ47954	OCC_180	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Tightening of Jumpers, hardware fittings, arcing horns, tower members above basic body 1, cleaning of insulators strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	08/Mar/2021	10:00	10/Mar/2021	16:30	
626	RQ47953	OCC_180	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)-NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	D	Tightening of Jumpers, hardware fittings, arcing horns, tower members above basic body 1, cleaning of insulators strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	01/Mar/2021	10:00	06/Mar/2021	16:30	
627	RQ48119	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	D	For AMP works.	29/Mar/2021	10:00	29/Mar/2021	17:00	Kindly approve
628	RQ48545	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DHAULIGANGA(NH)-BAREILLY(UP) (PG) CKT-1	POWERGRID	C	For LILo arrangement/Connection at Jauljibi & Bareilly end.	29/Mar/2021	08:00	31/Mar/2021	18:00	
629	RQ48645	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	Replacement of 245 KV Bus side isolator.	27/Mar/2021	12:00	27/Mar/2021	16:00	
630	RQ48816	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-DEBARI(RS) (PG) CKT-1	POWERGRID	D	For annual maintenance work eg. Insulator cleaning Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc	24/Mar/2021	08:00	24/Mar/2021	18:00	
631	RQ48815	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-2	POWERGRID	D	For annual maintenance work eg. Insulator cleaning Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc	23/Mar/2021	08:00	23/Mar/2021	18:00	
632	RQ48642	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)-PONG(BB) (PG) CKT-1	POWERGRID	D	Replacement of 245 KV Bus side isolator.	23/Mar/2021	08:00	23/Mar/2021	12:00	

633	RQ48136	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HIRANAGAR(PDD)-SARNA(PS) (PG) CKT-1	POWERGRID	C	Shut Down for shift of highly vulnerable T. No. 66 to new tower. Foundation at T. no. 66 got severely damaged due change in river flow. Dismatelling of old tower and de-stringing. Erection of new tower & stringing in span 65-66-67.	22/Mar/2021	09:00	28/Mar/2021	18:00	Kindly approve
634	RQ48814	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)-CHITTORGARH(RS) (PG) CKT-1	POWERGRID	D	For annual maintenance work eg. Insulator cleaning Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc	22/Mar/2021	08:00	22/Mar/2021	18:00	
635	RQ48852	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV FARIDABAD(NT)-SAMAYPUR(BB) (PG) CKT-1	POWERGRID	D	For Annual maintenance work of line and bay equipment's	15/Mar/2021	08:00	15/Mar/2021	18:00	
636	RQ48582	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	For replacement of flashed insulators.	13/Mar/2021	09:00	13/Mar/2021	18:00	Kindly approve
637	RQ48680	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-2	POWERGRID	C	Retrofitment of 220 KV transfer Bus isolater of Auraiya sikandra Ckt-2 at Sikandra(UP)	12/Mar/2021	08:00	13/Mar/2021	18:00	
638	RQ48513	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAEBAREILLY(PG)-CG CITY(UP) (PG) CKT-1	POWERGRID	D	FOR AMP OF LINE BAY EQUIPMENTS AT RAEBARELI S/S	10/Mar/2021	08:00	10/Mar/2021	18:00	
639	RQ48679	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AURAIYA(NT)-SIKANDRA(UP) (PG) CKT-1	POWERGRID	C	Retrofitment of 220 KV transfer Bus isolater of Auraiya sikandra Ckt-1 at Sikandra(UP)	10/Mar/2021	08:00	11/Mar/2021	18:00	
640	RQ48543	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ALLAHABAD(PG)-JHUSI(UP) (PG) CKT-1	POWERGRID	D	For replacement of balance disc insulator with Polymer string. by Allahabad	05/Mar/2021	08:00	05/Mar/2021	18:00	
641	RQ48125	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	For AMP Of the Line/ Replacement of Flashed Polymers.	04/Mar/2021	10:00	04/Mar/2021	16:00	Kindly approve
642	RQ48161	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	D	Quarterly Maintenance	04/Mar/2021	08:30	04/Mar/2021	12:30	
643	RQ48229	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	Quartererly maintenance of Bay Equipment	04/Mar/2021	08:00	04/Mar/2021	18:00	
644	RQ48124	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	For AMP Of the Line/ Replacement of Flashed Polymers.	03/Mar/2021	10:00	03/Mar/2021	16:00	Kindly approve
645	RQ48228	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	Quartererly maintenance of Bay Equipment	03/Mar/2021	08:00	03/Mar/2021	18:00	
646	RQ48544	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SITARGANJ(PG)-CBGANJ(UP) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-Auto reclose mode for OPGW LIVE LINE WORK.	02/Mar/2021	08:00	11/Mar/2021	18:00	
647	RQ48508	OCC_180	nhpccc_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KISHENPUR(PG)-SALAL(NH) (PG) CKT-2	POWERGRID	D	Replacement of Isolator Clamp & Conductor of Bus-B.	01/Mar/2021	08:00	01/Mar/2021	18:00	Actually Shutdown required for dated 26/02/2021 (10:00 hrs) to 26/02/2021 (18:00 hrs.)
648	RQ48643	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Replacement of 245 KV Bus side isolator.	27/Mar/2021	12:00	27/Mar/2021	16:00	
649	RQ48644	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Replacement of 245 KV Bus side isolator.	27/Mar/2021	12:00	27/Mar/2021	16:00	
650	RQ48637	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-2	BBMB	D	For half yearly Mtc. of line & Substation equipment	24/Mar/2021	08:00	26/Mar/2021	18:00	
651	RQ48640	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-1	BBMB	D	Replacement of 245 KV Bus side isolator.	23/Mar/2021	08:00	23/Mar/2021	12:00	
652	RQ48641	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Replacement of 245 KV Bus side isolator.	23/Mar/2021	08:00	23/Mar/2021	12:00	
653	RQ48646	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-1	BBMB	D	Yearly Mtc.	23/Mar/2021	08:00	23/Mar/2021	18:00	
654	RQ48635	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-CHARKHI DADRI (BB) CKT-1	BBMB	D	H/Yearly mtc.	22/Mar/2021	08:00	22/Mar/2021	18:00	
655	RQ48634	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Replacement of 245 KV TBC isolator.	20/Mar/2021	12:00	20/Mar/2021	16:00	
656	RQ48633	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	H/Yearly mtc.	20/Mar/2021	08:00	20/Mar/2021	18:00	
657	RQ48204	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)-CHIRAWA(RS) (BB) CKT-1	BBMB	D	For tree trimming of locations requiring shutdown	19/Mar/2021	08:00	19/Mar/2021	19:00	
658	RQ48632	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	H/Yearly mtc.	19/Mar/2021	08:00	19/Mar/2021	18:00	

659	RQ48631	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-4	BBMB	D	Half yearly mtc	18/Mar/2021	08:00	18/Mar/2021	18:00	
660	RQ48630	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-3	BBMB	D	Yearly Mtc.	17/Mar/2021	08:00	17/Mar/2021	18:00	
661	RQ48618	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2	BBMB	D	Replacement of 245 KV TBC isolator.	16/Mar/2021	08:00	16/Mar/2021	12:00	
662	RQ48613	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-2	BBMB	D	Yearly Mtc.	16/Mar/2021	08:00	16/Mar/2021	18:00	
663	RQ48863	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For Stringing work of under construction 765kV D/C Khetri-Jhatikara Line under Rajasthan SEZ PART-C TBCB project	16/Mar/2021	08:00	17/Mar/2021	18:00	The shutdown for this line was approved in OCC_178 at Sr. No: 529 but due to delay in tower Erection this shutdown has been rescheduled in March 2021.
664	RQ48626	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-DHULKOTE (BB) CKT-1	BBMB	D	For half yearly Mtc. of line & Substation equipment	16/Mar/2021	08:00	18/Mar/2021	18:00	
665	RQ48617	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-1	BBMB	D	Annual mtc of 220 KV Bus Section 3 at Bhakra R	15/Mar/2021	08:00	16/Mar/2021	18:00	
666	RQ48612	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	15/Mar/2021	08:00	15/Mar/2021	18:00	
667	RQ48608	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Replacement of 245 KV TBC isolator.	13/Mar/2021	12:00	13/Mar/2021	16:00	
668	RQ48609	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	Half/yearly Mtc.	13/Mar/2021	08:00	13/Mar/2021	18:00	
669	RQ48606	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-DHULKOTE (BB) CKT-2	BBMB	D	Yearly Mtc.	12/Mar/2021	08:00	12/Mar/2021	18:00	
670	RQ48607	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH-SAMAYPUR (BB) CKT-3	BBMB	D	Half/yearly Mtc.	12/Mar/2021	08:00	12/Mar/2021	18:00	
671	RQ48605	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	Half/yearly Mtc.	10/Mar/2021	08:00	10/Mar/2021	18:00	
672	RQ48604	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-2	BBMB	D	Replacement of 245 KV TBC isolator.	09/Mar/2021	08:00	09/Mar/2021	12:00	
673	RQ48599	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHATINDA (PS)-LEHRAMOHABBAT(PS) (BBMB) CKT-1	BBMB	D	Mtc. Of line	08/Mar/2021	08:00	08/Mar/2021	18:00	
674	RQ48602	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-1	BBMB	D	Annual mtc of 220 KV Bus Section-2 at Bhakra Right	08/Mar/2021	08:00	09/Mar/2021	18:00	
675	RQ48603	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-JAMALPUR (BB) CKT-2	BBMB	D	Annual mtc of 220 KV Bus Section-2 at Bhakra Right	08/Mar/2021	08:00	09/Mar/2021	18:00	
676	RQ48598	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Replacement of 245 KV TBC isolator.	06/Mar/2021	12:00	06/Mar/2021	16:00	
677	RQ48473	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	To carry out General Mtn. works as per PMS	05/Mar/2021	11:00	05/Mar/2021	17:00	
678	RQ48596	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-3	BBMB	D	Half/yearly Mtc.	05/Mar/2021	08:00	05/Mar/2021	18:00	
679	RQ48593	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-2	BBMB	D	Attend hotspot.	05/Mar/2021	08:00	05/Mar/2021	18:00	
680	RQ48472	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-2	BBMB	D	To carry out General Mtn. works as per PMS	04/Mar/2021	11:00	04/Mar/2021	17:00	
681	RQ48595	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly Mtc.	04/Mar/2021	08:00	04/Mar/2021	18:00	
682	RQ48211	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-2	BBMB	D	For maintenance Work	04/Mar/2021	08:00	04/Mar/2021	18:00	
683	RQ48594	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL-JAMALPUR (BB) CKT-1	BBMB	D	Attend hotspot.	04/Mar/2021	08:00	04/Mar/2021	18:00	
684	RQ48471	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)-NARELA(DV) (BBMB) CKT-1	BBMB	D	To carry out General Mtn. works as per PMS.	03/Mar/2021	11:00	03/Mar/2021	17:00	
685	RQ48210	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)-KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work	03/Mar/2021	08:00	03/Mar/2021	18:00	
686	RQ48592	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT-KURUKSHETRA (BB) CKT-1	BBMB	D	Half Yearly Mtc.	03/Mar/2021	08:00	03/Mar/2021	18:00	

687	RQ48542	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	C & Tanδ Test of CT and CVT.	02/Mar/2021	13:30	02/Mar/2021	17:30	
688	RQ48541	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	C & Tanδ Test of CT and CVT.	02/Mar/2021	09:30	02/Mar/2021	13:30	
689	RQ48590	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R-GANGUWAL (BB) CKT-2	BBMB	D	Annual mtc of 220 KV Bus Section-1 at Bhakra Right	02/Mar/2021	08:00	03/Mar/2021	18:00	
690	RQ48591	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR-PONG (BB) CKT-1	BBMB	D	Replacement of 245 KV TBC isolator.	02/Mar/2021	08:00	02/Mar/2021	12:00	
691	RQ48849	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI-SAMAYPUR (BB) CKT-1	BBMB	C	For stringing work of 765 KV D/C Khetri-Jhatikra TL between AP 28/0 to AP 29/0	01/Mar/2021	08:00	02/Mar/2021	18:00	Shut down of one Ckt namely 220 KV BALLABHGARH-CHARKHI DADRI has already been approved in 179th OCC from 22.02.21 to 23.02.21 for stringing work of 765KV D/C Khetri-Jhatikra TL. But there is another Ckt namely 220KV SAMAYPUR-CHARKHI DADRI on same towers. Therefore, shut down of this ckt is also required for stringing work of 765KV D/C Khetri-Jhatikra TL from 22.02.21 to 23.02.21.
692	RQ48808	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-1	BBMB	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01/Mar/2021	08:00	31/Mar/2021	18:00	
693	RQ48809	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)-BADARPUR(NT) (BB) CKT-2	BBMB	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01/Mar/2021	08:00	31/Mar/2021	18:00	
694	RQ48393	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers of Tower No. 87,93,95 & 100.	26/Mar/2021	09:00	26/Mar/2021	17:00	
695	RQ48390	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers of Tower No. 87,93,95 & 100.	22/Mar/2021	09:00	22/Mar/2021	17:00	
696	RQ48384	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)-DASUYA(PS) (BBMB) CKT-2		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	17/Mar/2021	09:00	17/Mar/2021	17:00	
697	RQ48365	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers of T.no 77,78,83,84	04/Mar/2021	09:00	04/Mar/2021	17:00	
698	RQ48358	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)-MOHALI(PS) (PS) CKT-1		D	Tightening of nut bolts of jumpers of T.no 77,78,83,84	01/Mar/2021	09:00	01/Mar/2021	17:00	
699	RQ48217	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)-SAKATPURA(RS) (RS) CKT-2	RRVPNL	D	Quarterly Maintenance work	26/Mar/2021	08:00	26/Mar/2021	18:00	
700	RQ48209	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	Quarterly maintenance work of Bay and equipment.	24/Mar/2021	08:00	25/Mar/2021	18:00	
701	RQ48162	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	For Quarterly Maintenance work	09/Mar/2021	08:00	09/Mar/2021	18:00	
702	RQ48861	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-SEZJAIPUR(RS) (RS) CKT-1	RRVPNL	D	AMP of bay equipment	05/Mar/2021	08:00	05/Mar/2021	18:00	
703	RQ48540	OCC_180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-ALWAR MIA(RS) (RS) CKT-1	RRVPNL	D	C & Tanδ Test of CT and CVT.	03/Mar/2021	13:30	03/Mar/2021	17:30	
704	RQ48847	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(PG)-KUSHKHERA(RS) (RS) CKT-1	RRVPNL	D	AMP of bay equipment	02/Mar/2021	09:00	02/Mar/2021	17:00	
705	RQ48860	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAIPUR SOUTH(PG)-CHAKSU(RS) (RS) CKT-1	RRVPNL	D	AMP of bay equipment	01/Mar/2021	08:00	01/Mar/2021	18:00	
706	RQ48159	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-SIKANDRA(UP) (PG) CKT-1	POWERGRID,RR	D	For line maintenance work	20/Mar/2021	08:00	20/Mar/2021	18:00	
707	RQ48151	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AGRA(PG)-BHARATPUR(RS) (PG) CKT-1	POWERGRID,RR	D	For line and bay maintenance work	18/Mar/2021	08:00	18/Mar/2021	18:00	
708	RQ48163	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-BAGRU(RS) (PG) CKT-1	POWERGRID,RR	D	For Quarterly maintenance work of whole grid sub-station	07/Mar/2021	08:00	07/Mar/2021	18:00	

709	RQ48628	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-2	HVPNL	D	Half Yearly Mtc.	18/Mar/2021	08:00	18/Mar/2021	18:00	
710	RQ48112	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-RAILWAYHR(RLY) (HVPNL) CKT-2	HVPNL	D	For AMP works.	17/Mar/2021	09:00	17/Mar/2021	18:00	Kindly approve
711	RQ48111	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ABDULLAPUR(PG)-TEPLA(HV) (HVPNL) CKT-1	HVPNL	D	For AMP works	16/Mar/2021	09:00	16/Mar/2021	18:00	Kindly approve
712	RQ48627	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPATTH(HV)-PANIPAT(BB) (HVPNL) CKT-1	HVPNL	D	Half Yearly Mtc.	16/Mar/2021	08:00	16/Mar/2021	18:00	
713	RQ48133	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-2	HVPNL	D	For AMP works.	10/Mar/2021	09:00	10/Mar/2021	17:00	Kindly approve
714	RQ48132	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAWLI(HV)-PANCHKULA(PG) (HVPNL) CKT-1	HVPNL	D	For AMP works.	03/Mar/2021	09:00	03/Mar/2021	17:00	Kindly approve
715	RQ48848	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWADI(RS)-MAU(HV) (HV) CKT-1	HVPNL	D	AMP of bay equipment	03/Mar/2021	08:00	03/Mar/2021	18:00	
716	RQ48926	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-PRAGATI(DV) (DTL) CKT-1	DTL	D	AMP of Bay 206. During shut down of Bay-206 (Pragati line), Power flow will also interrupt from this line. i.e pragati line will shut down.	16/Mar/2021	10:00	16/Mar/2021	17:00	
717	RQ48398	OCC_180	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Replacement of single jumper with twin jumper of Bus-II isolator.	12/Mar/2021	11:00	12/Mar/2021	17:00	
718	RQ48925	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	AMP of Bay 205. During shut down of Bay-205 (sarita vihar line), Power flow will also interrupt from this line. i.e Sarita vihar line will shut down.	12/Mar/2021	10:00	12/Mar/2021	17:00	
719	RQ48396	OCC_180	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-1	DTL	D	Replacement of single jumper with twin jumper of Bus-I isolator.	11/Mar/2021	11:00	11/Mar/2021	17:00	
720	RQ48399	OCC_180	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	Replacement of single jumper with twin jumper of Bus-II isolator.	10/Mar/2021	11:00	10/Mar/2021	17:00	
721	RQ48397	OCC_180	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-GOPALPUR(DTL) (DTL) CKT-2	DTL	D	Replacement of single jumper with twin jumper of Bus-I isolator.	09/Mar/2021	11:00	09/Mar/2021	17:00	
722	RQ48403	OCC_180	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	D	Tree trimming & Tightening	09/Mar/2021	11:00	09/Mar/2021	17:00	
723	RQ48402	OCC_180	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-3	DTL	D	Tree trimming & Tightening	08/Mar/2021	11:00	08/Mar/2021	17:00	
724	RQ48400	OCC_180	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-1	DTL	D	For measurement of line clearance of premises as per Instruction of CGRF BSES yamuna power limited.	07/Mar/2021	11:00	07/Mar/2021	17:00	
725	RQ48401	OCC_180	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)-SOUTH WAZIRABAD(DV) (DTL) CKT-2	DTL	D	Tree trimming & Tightening	04/Mar/2021	11:00	04/Mar/2021	17:00	220kV Bus-1 at Wazirabad shall be in shutdown for strengthening of Bus-1 in line with HTLS ckts of Mandola. 220kV Wazirabad-mandola ckt-II and 220kV wazirabad-Gopalpur ckt-II shall be in off position from 24.02.2021 to 05.03.2021 due non selection of Bus.
726	RQ48799	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	OPGW laying going on in this line under Reliable Communication package (Auto Reclose off) - 12 out of 13Kms	01/Mar/2021	08:00	31/Mar/2021	18:00	
727	RQ48798	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(PG)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	OPGW laying going on in this line under Reliable Communication package (Auto Reclose off) - 12 out of 13Kms	01/Mar/2021	08:00	31/Mar/2021	18:00	
728	RQ48123	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)-KARTARPUR(PS) (PSTCL) CKT-1	PSTCL	D	For AMP works.	15/Mar/2021	09:00	15/Mar/2021	18:00	Kindly approve
729	RQ48601	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-1	PSTCL	D	Annual mtc of 220 KV Bus Section-2 at Bhakra Right	08/Mar/2021	08:00	09/Mar/2021	18:00	
730	RQ48589	OCC_180	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA_R(BB)-MAHILPUR(PS) (PS) CKT-2	PSTCL	D	Annual mtc of 220 KV Bus Section-1 at Bhakra Right	02/Mar/2021	08:00	03/Mar/2021	18:00	

731	RQ48521	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)-FEROZABAD(UP) (UP) CKT-1	UPPTCL	D	Over Head Crossing By U/C 765 kV S/C Ghatampur - Hapur Transmission Line by manual method, required complete shutdown	10/Mar/2021	08:00	11/Mar/2021	18:00	
732	RQ48189	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)-ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Checking of polymer, lopping chopping of trees & jumper tightening	09/Mar/2021	09:00	10/Mar/2021	18:00	
733	RQ48539	OCC_180	slcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)-NOIDA SEC38A(UP) (UP) CKT-1	UPPTCL	D	C & Tanδ Test of CT and CVT.	03/Mar/2021	09:30	03/Mar/2021	13:30	
734	RQ48519	OCC_180	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BANSI(UP)-GORAKHPUR(PG) (UP) CKT-1	UPPTCL	D	For Jumper connection between newly erected bus & existing bus .(Jumper to be connected is falling in Induction Zone of Line) at Gorakhpur S/S.	03/Mar/2021	08:00	03/Mar/2021	18:00	
735	RQ48518	OCC_180	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)-KHURJA(UP) (UP) CKT-1	UPPTCL	D	Over Head Crossing By U/C 765 kV S/C Ghatampur- Hapur Transmission Line by manual method, required complete shutdown	02/Mar/2021	08:00	03/Mar/2021	18:00	
736	RQ48972	OCC_180	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)-KANGOO(HP) (HP) CKT-1	HPPTCL	D	For testing of metering equipment installed at 220 kV S/S at kangoo by M&T team Bilaspur and replacement of T-camp of 220kV and other Maintenance work.	09/Mar/2021	10:00	09/Mar/2021	17:00	
737	RQ48862	OCC_180	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DUNI(RS)-JAIPUR SOUTH(PG) (RS) CKT-1	RRVUNL	D	AMP of bay equipment	03/Mar/2021	08:00	03/Mar/2021	18:00	
738	RQ48355	OCC_180	slcdhp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMBA(PG)-KARIAN(HP) (HPSEB) CKT-1	HPSEB	C	Shutdown required for stringing of the second circuit of this transmission line.	01/Mar/2021	08:30	12/Mar/2021	19:00	
739	RQ48137	OCC_180	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-BUDHIL(LB) (LB) CKT-1	GREENKO BUDH	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Mar/2021	08:00	31/Mar/2021	18:00	Kindly approve
740	RQ48586	OCC_180	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	POWERGRID	D	For dropper connection of bus isolator and Bus bar stability test for upcoming Bus Reactor.	27/Mar/2021	08:00	28/Mar/2021	18:00	Kindly approve
741	RQ48585	OCC_180	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	For dropper connection of bus isolator and Bus bar stability test for upcoming Bus Reactor.	25/Mar/2021	10:00	26/Mar/2021	18:00	Kindly approve
742	RQ48905	OCC_180	cpcc1_sd	BUS	220KV BUS 3 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	20/Mar/2021	08:00	20/Mar/2021	18:00	
743	RQ48904	OCC_180	cpcc1_sd	BUS	220KV BUS 2 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	19/Mar/2021	08:00	19/Mar/2021	18:00	
744	RQ48504	OCC_180	cpcc3_sd	BUS	220KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	AMP WORK & RELAY TESTING	19/Mar/2021	08:00	19/Mar/2021	18:00	
745	RQ48937	OCC_180	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	For testing purpose & installation of dropper on the equipment	18/Mar/2021	08:00	18/Mar/2021	18:00	
746	RQ48117	OCC_180	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For AMP works.	17/Mar/2021	10:00	17/Mar/2021	17:00	Kindly approve
747	RQ48936	OCC_180	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	For testing purpose & installation of dropper on the equipment	17/Mar/2021	08:00	17/Mar/2021	18:00	
748	RQ48903	OCC_180	cpcc1_sd	BUS	220KV BUS 1 AT MANESAR(PG)	POWERGRID	D	FOR AMP WORK	17/Mar/2021	08:00	17/Mar/2021	18:00	
749	RQ48122	OCC_180	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	POWERGRID	D	For AMP works.	16/Mar/2021	10:00	16/Mar/2021	18:00	Kindly approve
750	RQ48503	OCC_180	cpcc3_sd	BUS	220KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	AMP WORK & RELAY TESTING	16/Mar/2021	08:00	16/Mar/2021	18:00	
751	RQ48121	OCC_180	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	For AMP works.	15/Mar/2021	10:00	15/Mar/2021	18:00	Kindly approve
752	RQ48555	OCC_180	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	For Bus Jumper Connection and Stability test of bay associated with upcoming Bus reactor.	12/Mar/2021	10:00	13/Mar/2021	18:00	Kindly approve
753	RQ48554	OCC_180	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	For Bus Jumper Connection and Stability test of bay associated with upcoming Bus reactor.	10/Mar/2021	10:00	11/Mar/2021	18:00	Kindly approve
754	RQ48114	OCC_180	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP works.	10/Mar/2021	08:30	11/Mar/2021	18:00	Kindly approve
755	RQ48902	OCC_180	cpcc1_sd	BUS	220KV BUS 2 AT JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	10/Mar/2021	08:00	10/Mar/2021	18:00	

756	RQ48912	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	For illumination work	10/Mar/2021	08:00	10/Mar/2021	18:00	220KV Main Bus-1C AT BHADLA(split bus)
757	RQ48584	OCC_180	cpcc2_sd	BUS	220KV BUS 2 AT FATEHABAD(PG)	POWERGRID	D	For support Structure & Equipment erection under 220KV Bus-I for 220KV 25MVAR Bus Reactor bay extension works.	09/Mar/2021	10:00	09/Mar/2021	18:00	Kindly approve
758	RQ48913	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	For illumination work	09/Mar/2021	08:00	09/Mar/2021	18:00	220KV Main Bus-2C AT BHADLA(split)
759	RQ48482	OCC_180	cpcc3_sd	BUS	220KV BUS 2 AT FATEHPUR(PG)	POWERGRID	D	For Busbar stability test of 220KV Bus-2 of New bays Constructed under bay Extension Work	09/Mar/2021	08:00	09/Mar/2021	18:00	
760	RQ48886	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	C	Dropper connection from ICT-4 to Main bus-2	08/Mar/2021	18:00	09/Mar/2021	06:00	
761	RQ48928	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	C	For Erection of ICT 6 GIS bay (Bay-222)	08/Mar/2021	18:00	12/Mar/2021	21:00	220KV Main Bus-2B at Bhadla(split bus)
762	RQ48885	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	C	Dropper connection from ICT-4 to Main bus-1	08/Mar/2021	18:00	09/Mar/2021	06:00	
763	RQ48583	OCC_180	cpcc2_sd	BUS	220KV BUS 1 AT FATEHABAD(PG)	POWERGRID	D	For support Structure & Equipment erection under 220KV Bus-I for 220KV 25MVAR Bus Reactor bay extension works.	08/Mar/2021	10:00	08/Mar/2021	18:00	Kindly approve
764	RQ48113	OCC_180	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP works.	08/Mar/2021	08:30	09/Mar/2021	18:00	Kindly approve
765	RQ48893	OCC_180	cpcc1_sd	BUS	220KV BUS 2 AT ROORKEE(PG)	POWERGRID	D	For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kV switchyard	08/Mar/2021	08:00	11/Mar/2021	18:00	
766	RQ48481	OCC_180	cpcc3_sd	BUS	220KV BUS 1 AT FATEHPUR(PG)	POWERGRID	D	For Busbar stability test of 220KV Bus-1 of New bays Constructed under bay Extension Work.	08/Mar/2021	08:00	08/Mar/2021	18:00	
767	RQ48901	OCC_180	cpcc1_sd	BUS	220KV BUS 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	08/Mar/2021	08:00	08/Mar/2021	18:00	
768	RQ48911	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	For illumination work	06/Mar/2021	08:00	06/Mar/2021	18:00	220KV Main Bus-2B AT BHADLA(split bus)
769	RQ48910	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	For illumination work	05/Mar/2021	08:00	05/Mar/2021	18:00	220KV Main Bus-1B AT BHADLA(split bus)
770	RQ48890	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	For illumination work	04/Mar/2021	18:00	04/Mar/2021	21:00	S/D required of 220KV Main Bus-2A AT BHADLA
771	RQ48553	OCC_180	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	SD required for sectionising of 220kV Bus-I & II for erection of upcoming 220kV Bus reactor and associated equipment. Equipment are to be erected under Bus conductors hence, bus will be sectionalised temporarily and ICT-IV shall be charged through TBC.	04/Mar/2021	10:00	04/Mar/2021	18:00	Kindly approve
772	RQ48997	OCC_180	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	POWERGRID	D	For Jumper connection & BB stability test for upcoming 211 & 213 bays at Samba.	04/Mar/2021	09:00	04/Mar/2021	17:30	Kindly approve
773	RQ48880	OCC_180	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For connection of 89B isolator to Bus 2 by M/S KPTL for construction package under NRSS-XL	04/Mar/2021	08:00	04/Mar/2021	18:00	
774	RQ48889	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	For illumination work	03/Mar/2021	18:00	03/Mar/2021	21:00	S/D required of 220KV Main Bus-1A AT BHADLA
775	RQ48552	OCC_180	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	SD required for sectionising of 220kV Bus-I & II for erection of upcoming 220kV Bus reactor and associated equipment. Equipment are to be erected under Bus conductors hence, bus will be sectionalised temporarily and ICT-IV shall be charged through TBC.	03/Mar/2021	10:00	03/Mar/2021	18:00	Kindly approve
776	RQ48996	OCC_180	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)	POWERGRID	D	For Jumper connection & BB stability test for upcoming 211 & 213 bays at Samba.	03/Mar/2021	09:00	03/Mar/2021	17:30	Kindly approve
777	RQ48892	OCC_180	cpcc1_sd	BUS	220KV BUS 1 AT ROORKEE(PG)	POWERGRID	D	For Equipment erection/ Busbar connection and busbar augmentation under substation extension package in 220 kV switchyard	03/Mar/2021	08:00	06/Mar/2021	18:00	

778	RQ48882	OCC_180	cpcc1_sd	BUS	220KV BUS 2 AT MANDOLA(PG)	POWERGRID	D	For erection of 89B near to Bus 2 by M/S KPTL for construction package under NRSS-XL	03/Mar/2021	08:00	03/Mar/2021	18:00	S/D required from 27.02.21 to 27.02.21
779	RQ48501	OCC_180	cpcc3_sd	BUS	220KV BUS 2 AT LUCKNOW_1(PG)	POWERGRID	D	Connection of jumpers of newly constructed bay with Bus -2	03/Mar/2021	08:00	03/Mar/2021	18:00	
780	RQ48492	OCC_180	cpcc3_sd	BUS	220KV BUS 2 AT GORAKHPUR(PG)	POWERGRID	D	For Bus extension work for 220kV Lines under Construction	02/Mar/2021	08:00	02/Mar/2021	18:00	
781	RQ48879	OCC_180	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For connection of 89A isolator to Bus 1 by M/S KPTL for construction package under NRSS-XL	02/Mar/2021	08:00	02/Mar/2021	18:00	
782	RQ48500	OCC_180	cpcc3_sd	BUS	220KV BUS 1 AT LUCKNOW_1(PG)	POWERGRID	D	Connection of jumpers of newly constructed bays with Bus -1	02/Mar/2021	08:00	02/Mar/2021	18:00	
783	RQ48993	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	C	Jumper connection & Charging of New Sectionalizer 216	01/Mar/2021	19:00	02/Mar/2021	04:00	S/D required on dt 15.02.21
784	RQ48992	OCC_180	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	C	Jumper connection of New Sectionalizer 215	01/Mar/2021	15:00	02/Mar/2021	04:00	S/D required on dt 15.02.21
785	RQ48995	OCC_180	cpcc2_sd	BUS	220KV BUS 2 AT SAMBA(PG)	POWERGRID	D	For erection of IPS Alluminium Tube connecting different equipment which are falling under 220 kV Bus-1 & Bus-2 for upcoming bays 211 & 213 for Samba (PG) to Samba (JKPTCL) line at PG Samba. 220kV complete SS will out during the shut down.	01/Mar/2021	09:00	01/Mar/2021	17:30	Kindly approve
786	RQ48994	OCC_180	cpcc2_sd	BUS	220KV BUS 1 AT SAMBA(PG)	POWERGRID	D	For erection of IPS Alluminium Tube connecting different equipment which are falling under 220 kV Bus-1 & Bus-2 for upcoming bays 211 & 213 for Samba (PG) to Samba (JKPTCL) line at PG Samba. 220kV complete SS will out during the shut down.	01/Mar/2021	09:00	01/Mar/2021	17:30	Kindly approve
787	RQ48489	OCC_180	cpcc3_sd	BUS	220KV BUS 1 AT GORAKHPUR(PG)	POWERGRID	D	For Bus extension work for 220kV Lines under Construction	01/Mar/2021	08:00	01/Mar/2021	18:00	
788	RQ48881	OCC_180	cpcc1_sd	BUS	220KV BUS 1 AT MANDOLA(PG)	POWERGRID	D	For erection of 89A isolator near Bus 1 by M/S KPTL for construction package under NRSS-XL	01/Mar/2021	08:00	01/Mar/2021	18:00	S/D required from 25.02.21 to 25.02.21
789	RQ48510	OCC_180	nhpcc_sd	BUS	220KV BUS 2 AT SALAL(NH)	NHPC	D	Replacement of Isolator Clamp & Conductor of Bus-2	01/Mar/2021	08:00	01/Mar/2021	18:00	Shutdown required for 26/02/2021 (10:00 hrs.) to 26/02/2021 (18:00 hrs.).
790	RQ48377	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end towers no. 96,107,116,195	15/Mar/2021	09:00	15/Mar/2021	17:00	
791	RQ48376	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Checking of Jumper,suspension clamp and Damper.Tree cutting and disc cleaning	12/Mar/2021	09:00	12/Mar/2021	17:00	
792	RQ48374	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end towers no. 68,70,71	12/Mar/2021	09:00	12/Mar/2021	17:00	
793	RQ48373	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end towers no. 16,31,49,50	10/Mar/2021	09:00	10/Mar/2021	17:00	
794	RQ48369	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end towers no. 1,4,8,9	09/Mar/2021	09:00	09/Mar/2021	17:00	
795	RQ48366	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end towers no. 71,96,107,116	05/Mar/2021	09:00	05/Mar/2021	17:00	
796	RQ48364	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end towers no. 65,66,67,69	04/Mar/2021	09:00	04/Mar/2021	17:00	
797	RQ48363	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end towers no. 16,31,49,50	03/Mar/2021	09:00	03/Mar/2021	17:00	

798	RQ48359	OCC_180	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1		D	Jumper tightening,checking of tower accessories,checking of conductor on dead end towers no. 1,3,7,9	02/Mar/2021	09:00	02/Mar/2021	17:00	
799	RQ48156	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	Quarterly Maintenance work	11/Mar/2021	08:00	11/Mar/2021	18:00	
800	RQ48157	OCC_180	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)-KHANDAR(RS) (MPSEB) CKT-1	MPSEB,RRVPNL	D	Quarterly Maintenance	02/Mar/2021	09:00	02/Mar/2021	12:00	
801	RQ48735	OCC_180	cpcc3_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT SHAHJAHANPUR(PG) (POWERGRID)	POWERGRID	C	For termination of 220 KV Ajjipur-Paina Line(New UPPTCL line) with bay 202	23/Mar/2021	08:00	26/Mar/2021	18:00	
802	RQ48734	OCC_180	cpcc3_sd	BAY	203 MAIN BAY - 220KV BUS 1 AT SHAHJAHANPUR(PG) (POWERGRID)	POWERGRID	C	For termination of 220 KV Ajjipur-Paina Line(New UPPTCL line) with bay 203	23/Mar/2021	08:00	26/Mar/2021	18:00	
803	RQ48923	OCC_180	cpcc1_sd	BAY	204 MAIN BAY - 220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-1 (POWERGRID) AT BAHADURGARH(PG)	POWERGRID	C	Overhauling work of CB	22/Mar/2021	08:00	25/Mar/2021	18:00	
804	RQ48964	OCC_180	cpcc1_sd	BAY	204 BUS COUPLER BAY - 220KV BUS 1 AT MAHARANIBAGH(PG) (POWERGRID) AND 220KV BUS 2 AT MAHARANIBAGH(PG) AT 220 KV MAHARANIBAGH(PG) (POWERGRID)	POWERGRID	D	AMP of Bus coupler. Need shut down of Bus coupler(bay-204) . There will be no Power flow interruption in any charged Bay.	17/Mar/2021	08:00	17/Mar/2021	18:00	
805	RQ48924	OCC_180	cpcc1_sd	BAY	205 MAIN BAY - 220 KV BAHADURGARH(PG)-NUNA MAJRA(HV) (HVPNL) CKT-2 (POWERGRID) AT BAHADURGARH(PG)	POWERGRID	C	Overhauling work of CB	08/Mar/2021	08:00	11/Mar/2021	18:00	
806	RQ48922	OCC_180	cpcc1_sd	BAY	202 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG) (POWERGRID)	POWERGRID	C	Overhauling work of CB	02/Mar/2021	08:00	05/Mar/2021	18:00	
807	RQ48958	OCC_180	cpcc3_sd	BAY	202 MAIN BAY - 220KV BUS 1 AT SHAHJAHANPUR(PG) (POWERGRID)	POWERGRID	C	For termination of 220 KV Ajjipur-Paina Line(New UPPTCL line) with bay 202(S/D required from 23/02/2021 to 26/02/2021)	01/Mar/2021	08:00	04/Mar/2021	18:00	
808	RQ48957	OCC_180	cpcc3_sd	BAY	203 MAIN BAY - 220KV BUS 1 AT SHAHJAHANPUR(PG) (POWERGRID)	POWERGRID	C	For termination of 220 KV Ajjipur-Paina Line(New UPPTCL line) with bay 203(S/D required from 23/02/2021 to 26/02/2021)	01/Mar/2021	08:00	04/Mar/2021	18:00	
809	RQ48737	OCC_180	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	C	REFURBISHMENT OF AC LINES AND COMMON SYSTEM(S/D will continue till 05.04.21)	23/Mar/2021	08:00	05/Apr/2021	18:00	
810	RQ48738	OCC_180	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	C	REFURBISHMENT OF AC LINES AND COMMON SYSTEM	23/Mar/2021	08:00	05/Apr/2021	18:00	
811	RQ48736	OCC_180	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	C	POST-REFURBISHMENT SYSTEM TESTS AND TRIAL RUN OPERATION(TESTING SCHEDULE ATTACHED)	03/Mar/2021	08:00	21/Mar/2021	18:00	
812	RQ48447	OCC_180	cpcc3_sd	FILTER BANK	400 KV 40 MVAR Filter Bank No 2 at Rihand(PG)	POWERGRID	C	For replacement of Existing 400 KV main CB of Filter bank with new CB under ADD CAP " Note-There will be no outage	26/Mar/2021	08:00	31/Mar/2021	18:00	
813	RQ48496	OCC_180	cpcc3_sd	FSC	FSC(40%) OF 400 KV BALIA-SOHAWAL (PG) CKT-2 AT SOHAWAL(PG)	POWERGRID	D	AMP Work OF FSC OF BALLIA -2 LINE AT SOHAWAL	15/Mar/2021	08:00	17/Mar/2021	18:00	
814	RQ48550	OCC_180	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z3 at DADR(PG)	POWERGRID	D	For Jumper connection of Z33 D isolator from Filter bank-3 bus under ADD CAP	15/Mar/2021	08:00	15/Mar/2021	18:00	
815	RQ48444	OCC_180	cpcc3_sd	FILTER BANK	400 KV 120 MVAR Filter Bank No 1 at Rihand(PG)	POWERGRID	C	For replacement of Existing 400 KV main CB of Filter bank with new CB under ADD CAP " Note-There will be no outage	15/Mar/2021	08:00	25/Mar/2021	18:00	
816	RQ48454	OCC_180	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWERGRID	D	"For erection of CB (to avoid induction of overhead bus) for its replacement under ADD-CAP Note- Filter Bank 3 consists of 03 sub banks of 40,80 & 120 MVAR(Complete outage of 230 MVAR Filter Bank with no power restriction.)"	09/Mar/2021	08:00	10/Mar/2021	18:00	
817	RQ48549	OCC_180	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z3 at DADR(PG)	POWERGRID	D	For Jumper removal of Z33 D isolator from Filter bank-3 bus under ADD CAP	08/Mar/2021	08:00	08/Mar/2021	18:00	
818	RQ48551	OCC_180	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z3 at DADR(PG)	POWERGRID	C	For isolator replacement Z33D under ADD CAP	08/Mar/2021	08:00	15/Mar/2021	18:00	only sub filter bank Z-33 will be in outage.

819	RQ48494	OCC_180	cpcc3_sd	TCSC	TCSC OF 400 KV GORAKHPUR-MUZAFFARPUR (PG) CKT-2 AT GORAKHPUR(PG)	POWERGRID	D	AMP work of TCSC Breakers & FSC breakers of 400kV GKP-MZP Line 2	04/Mar/2021	08:00	05/Mar/2021	18:00	
820	RQ48449	OCC_180	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWERGRID	D	"For dismantling of CB (to avoid induction of overhead bus) for its replacement under ADD-CAP Note-Filter Bank 3 consists of 03 sub banks of 40,80 & 120 MVAR(Complete outage of 230 MVAR Filter Bank with no power restriction.)"	02/Mar/2021	08:00	03/Mar/2021	18:00	
821	RQ48448	OCC_180	cpcc3_sd	FILTER BANK	400 KV 70 MVAR Filter Bank No 3 at Rihand(PG)	POWERGRID	C	For replacement of Existing 400 KV main CB of Filter bank with new CB under ADD CAP " Note-There will be no outage	02/Mar/2021	08:00	14/Mar/2021	18:00	

LIST OF SHUTDOWNS PROPOSED FOR APPROVAL IN OCC MEETING

S.N.	LINE/EQUIPT	OWNER	MODE	DURATION				PURPOSE	Remark
				FROM		TO			
				DATE	TIME	DATE	TIME		
1	765kV D/C Bhadla-Bikaner TL		DAILY	02.03.2021	8:00	02.03.2021	17:00	Installation of Bird diverters	Non auto mode of circuit 2
2	765kV D/C Bhadla-Bikaner TL		DAILY	03.03.2021	8:00	03.03.2021	17:00	Installation of Bird diverters	Non auto mode of circuit 1
3	765KV Main Bus-I Phagi (RRVPNL)		DAILY	01.03.2021	9:00	03.03.2021	18:00	Busbar Stability Test and Final Jumpering with Bushing	All Lines and elements will remain in service through Main Bus-II
4	765KV Main Bus-II Phagi (RRVPNL)		DAILY	04.03.2021	9:00	06.03.2021	18:00	Busbar Stability Test and Final Jumpering with Bushing	All Lines and elements will remain in service through Main Bus-I
5	400 KV Bus-1 at Ballabhagrh		Daily	30.03.2021	10.00 hrs	30.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work (Old ABB relay to be replaced by new numerical relay)	
6	400 KV Bus-2 Ballabhagrh		Daily	31.03.2021	10.00 hrs	31.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work (Old ABB relay to be replaced by new numerical relay)	
7	220KV BUS 3 at Mandola		DAILY	26.03.2121	0930	26.03.2121	1830	For Busbar Bay unit retrofitment	
8	220KV BUS 4 at Mandola		DAILY	27.03.2121	0930	27.03.2121	1830	For Busbar Bay unit retrofitment	
9	220KV BUS 1 at Mandola		DAILY	28.03.2121	0930	26.03.2121	1830	For Busbar Bay unit retrofitment	
10	220KV BUS 2 at Mandola		DAILY	29.03.2121	0930	27.03.2121	1830	For Busbar Bay unit retrofitment	
11	BAY 426 - MEERUT 4 TIE BAY at Mandola		DAILY	25.02.2021	0930	01.03.2021	1830	For CB erection in bay 425 by M/S KPTL for construction package under NRSS-XL	
12	BAY 404 - BAWANA 1 BUS 1 MAIN BAY at Mandola		DAILY	01.03.2021	0930	01.03.2021	1830	For Busbar Bay unit retrofitment	
13	BAY 406 - BAWANA 1 BUS 2 MAIN BAY at Mandola		DAILY	02.03.2021	0930	02.03.2021	1830	For Busbar Bay unit retrofitment	
14	BAY 407 - BAWANA 2 MAIN BAY at Mandola		DAILY	03.03.2021	0930	03.03.2021	1830	For Busbar Bay unit retrofitment	
15	BAY 408 - BAWANA2/BSR TIE BAY at Mandola		DAILY	04.03.2021	0930	04.03.2021	1830	For Busbar Bay unit retrofitment	
16	BAY 409- BUS SERIES REACTOR MAIN BAY at Mandola		DAILY	05.03.2021	0930	05.03.2021	1830	For Busbar Bay unit retrofitment	
17	BAY 428 - BSR BUS 1 MAIN BAY at Mandola		DAILY	06.03.2021	0930	06.03.2021	1830	For Busbar Bay unit retrofitment	
18	BAY 429 - BSR BUS 2 MAIN BAY at Mandola		DAILY	07.03.2021	0930	07.03.2021	1830	For Busbar Bay unit retrofitment	
19	BAY 410 - ICT 4 MAIN BAY at Mandola		DAILY	08.03.2021	0930	08.03.2021	1830	For Busbar Bay unit retrofitment	
20	BAY 411- ICT4/ICT2 TIE BAY at Mandola		DAILY	09.03.2021	0930	09.03.2021	1830	For Busbar Bay unit retrofitment	
21	BAY 412- ICT 2 MAIN BAY at Mandola		DAILY	10.03.2021	0930	10.03.2021	1830	For Busbar Bay unit retrofitment	

22	BAY 413 - ICT 3 MAIN BAY at Mandola		DAILY	11.03.2021	0930	11.03.2021	1830	For Busbar Bay unit retrofitment	
23	BAY 414- ICT3/ICT1 TIE BAY at Mandola		DAILY	12.03.2021	0930	12.03.2021	1830	For Busbar Bay unit retrofitment	
24	BAY 415- ICT 1 MAIN BAY at Mandola		DAILY	13.03.2021	0930	13.03.2021	1830	For Busbar Bay unit retrofitment	
25	BAY 416- DADRI 2 MAIN BAY at Mandola		DAILY	14.03.2021	0930	14.03.2021	1830	For Busbar Bay unit retrofitment	
26	BAY 417 - DADRI2/REACTOR TIE BAY at Mandola		DAILY	15.03.2021	0930	15.03.2021	1830	For Busbar Bay unit retrofitment	
27	BAY 418 - BUS REACTOR MAIN BAY at Mandola		DAILY	16.03.2021	0930	16.03.2021	1830	For Busbar Bay unit retrofitment	
28	BAY 419 - MEERUT 2 MAIN BAY at Mandola		DAILY	17.03.2021	0930	17.03.2021	1830	For Busbar Bay unit retrofitment	
29	BAY 420 - MRT2/DADRI1 TIE BAY at Mandola		DAILY	18.03.2021	0930	18.03.2021	1830	For Busbar Bay unit retrofitment	
30	BAY 421 - DADRI 1 MAIN BAY at Mandola		DAILY	19.03.2021	0930	19.03.2021	1830	For Busbar Bay unit retrofitment	
31	BAY 422 - MEERUT 3 MAIN BAY at Mandola		DAILY	20.03.2021	0930	20.03.2021	1830	For Busbar Bay unit retrofitment	
32	BAY 423 - MRT3/MRT1 TIE BAY at Mandola		DAILY	21.03.2021	0930	21.03.2021	1830	For Busbar Bay unit retrofitment	
33	BAY 424 - MEERUT 1 MAIN BAY at Mandola		DAILY	22.03.2021	0930	22.03.2021	1830	For Busbar Bay unit retrofitment	
34	BAY 426 - MEERUT 4 TIE BAY at Mandola		DAILY	23.03.2021	0930	23.03.2021	1830	For Busbar Bay unit retrofitment	
35	BAY 427 - MEERUT 4 MAIN BAY at Mandola		DAILY	24.03.2021	0930	24.03.2021	1830	For Busbar Bay unit retrofitment	
36	BAY 201 - NARELA 1 at Mandola		DAILY	10.03.2021	0930	10.03.2021	1830	For Busbar Bay unit retrofitment	
37	BAY 202 - NARELA 2 at Mandola		DAILY	11.03.2021	0930	11.03.2021	1830	For Busbar Bay unit retrofitment	
38	BAY 203 - GOPALPUR 2 at Mandola		DAILY	12.03.2021	0930	12.03.2021	1830	For Busbar Bay unit retrofitment	
39	BAY 204 - GOPALPUR 1 at Mandola		DAILY	13.03.2021	0930	13.03.2021	1830	For Busbar Bay unit retrofitment	
40	BAY 207 - ICT 4 at Mandola		DAILY	14.03.2021	0930	14.03.2021	1830	For Busbar Bay unit retrofitment	
41	BAY 208 - BUSCOUPLER 1 at Mandola		DAILY	15.03.2021	0930	15.03.2021	1830	For Busbar Bay unit retrofitment	
42	BAY 209 - ICT 2 at Mandola		DAILY	16.03.2021	0930	16.03.2021	1830	For Busbar Bay unit retrofitment	
43	BAY 210 - BUS SECTION 1 at Mandola		DAILY	17.03.2021	0930	17.03.2021	1830	For Busbar Bay unit retrofitment	
44	BAY 211 - BUS SECTION 2 at Mandola		DAILY	18.03.2021	0930	18.03.2021	1830	For Busbar Bay unit retrofitment	
45	BAY 212 - ICT 3 at Mandola		DAILY	19.03.2021	0930	19.03.2021	1830	For Busbar Bay unit retrofitment	
46	BAY 213 - BUSCOUPLER 2 at Mandola		DAILY	20.03.2021	0930	20.03.2021	1830	For Busbar Bay unit retrofitment	
47	BAY 215 - ICT1 at Mandola		DAILY	21.03.2021	0930	21.03.2021	1830	For Busbar Bay unit retrofitment	
48	BAY 217- WAZIRABAD 4 at Mandola		DAILY	22.03.2021	0930	22.03.2021	1830	For Busbar Bay unit retrofitment	
49	BAY 218- WAZIRABAD 3 at Mandola		DAILY	23.03.2021	0930	23.03.2021	1830	For Busbar Bay unit retrofitment	
50	BAY 219- WAZIRABAD 2 at Mandola		DAILY	24.03.2021	0930	24.03.2021	1830	For Busbar Bay unit retrofitment	
51	BAY 220- WAZIRABAD 1 at Mandola		DAILY	25.03.2121	0930	25.03.2121	1830	For Busbar Bay unit retrofitment	
52	Bus Reactor Tie Bay (429) at Ballabharh		Continuous	22.03.2021	10.00 hrs	24.03.2021	18.00 Hrs	S/D required for dismantling of equipments (CB/CT/ISO) of future bay 430 and Bus Bar retrofitment work.	
53	Tuglakabad-1 Tie bay (403) at Ballabharh		Daily	06.03.2021	10.00 hrs	06.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
54	ICT-3 Main bay (406) at Ballabharh		Daily	07.03.2021	10.00 hrs	07.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	

55	ICT-2 Main bay (409) at Ballabhagarh		Daily	08.03.2021	10.00 hrs	08.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
56	Gurgaon Main bay (415) at Ballabhagarh		Daily	11.03.2021	10.00 hrs	11.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
57	Mainpuri-1 Main bay (418) at Ballabhagarh		Daily	12.03.2021	10.00 hrs	12.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
58	Mainpuri-2 Main bay (419) at Ballabhagarh		Daily	13.03.2021	10.00 hrs	13.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
59	Maharanibagh Main bay (425) at Ballabhagarh		Daily	14.03.2021	10.00 hrs	14.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
60	Bus Reactor Main bay Bay (428) at Ballabhagarh		Daily	15.03.2021	10.00 hrs	15.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
61	Kanpur-1 Tie bay (432) at Ballabhagarh		Daily	16.03.2021	10.00 hrs	16.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
62	Kanpur-2 Tie bay (435) at Ballabhagarh		Daily	17.03.2021	10.00 hrs	17.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
63	Kanpur-3 Tie bay (438) at Ballabhagarh		Daily	18.03.2021	10.00 hrs	18.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
64	Nawada Main bay (427) at Ballabhagarh		Daily	19.03.2021	10.00 hrs	19.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
65	Bus Reactor Tie Bay (429) at Ballabhagarh		Daily	20.03.2021	10.00 hrs	20.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
66	Kanpur-1 Main bay (433) at Ballabhagarh		Daily	21.03.2021	10.00 hrs	21.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
67	Kanpur-2 Main bay (436) at Ballabhagarh		Daily	22.03.2021	10.00 hrs	22.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
68	Kanpur-3 Main bay (437) at Ballabhagarh		Daily	23.03.2021	10.00 hrs	23.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
69	ICT-1 Tie bay (405) at Ballabhagarh		Daily	24.03.2021	10.00 hrs	24.03.2021	18.00 Hrs	S/D Required for LBB retrofitment work.	
70	ICT-1 Tie bay (408) at Ballabhagarh		Daily	25.03.2021	10.00 hrs	25.03.2021	18.00 Hrs	S/D Required for LBB retrofitment work.	
71	Agra Tie bay (414) at Ballabhagarh		Daily	26.03.2021	10.00 hrs	26.03.2021	18.00 Hrs	S/D Required for LBB retrofitment work.	
72	Mainpuri-1 Tie bay (417) at Ballabhagarh		Daily	27.03.2021	10.00 hrs	27.03.2021	18.00 Hrs	S/D Required for LBB retrofitment work.	
73	Mainpuri-2 Tie bay (420) at Ballabhagarh		Daily	28.03.2021	10.00 hrs	28.03.2021	18.00 Hrs	S/D Required for LBB retrofitment work.	
74	Nawada Tie bay (426) at Ballabhagarh		Daily	29.03.2021	10.00 hrs	29.03.2021	18.00 Hrs	S/D Required for LBB retrofitment work.	
75	Tuglakabad-1 Main bay (401) at Ballabhagrh		Daily	02.03.2021	10.00 hrs	02.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
76	ICT-1 Main bay (404) at Ballabhagrh		Daily	03.03.2021	10.00 hrs	03.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	
77	ICT-4 Main bay (407) at Ballabhagrh		Daily	05.03.2021	10.00 hrs	05.03.2021	18.00 Hrs	S/D Required for Bus Bar protection retrofitment work.	

Outage Programme for the Month of February 2021-1000 MW Solar Park Phase III,Saurya Urja Company of Rajasthan Ltd,Bhadla

Ref: NRPC/P/01/106/2021/1041- on dated 05-02-2021 (180th Meeting operation co-ordination of Sub Committee)

Date:08-02-2021

Sr.No.	Date	Voltage Level	Element Name	Duration in Hrs				Reason
				From		To		
				Date	Time	Date	Time	
1	19/02/21	220 kV	Power Transformer-01 (Bay 206) with HT Panel	19/02/21	18:45	20/02/21	5:00	Half yearly Maintenance of Power Transformer
2	20/02/21	220 kV	Power Transformer-02 (Bay 205) with HT Panel	20/02/21	18:45	21/02/21	5:00	Half yearly Maintenance of Power Transformer
3	22/02/21	220 kV	Power Transformer-03 (Bay 204) with HT Panel	22/02/21	18:45	23/02/21	5:00	Half yearly Maintenance of Power Transformer
4	23/02/21	220 kV	Power Transformer-04 (Bay 203) with HT Panel	23/02/21	18:45	24/02/21	5:00	Half yearly Maintenance of Power Transformer
5	24/02/21	220 kV	Power Transformer-04 (Bay 203) with HT Panel	24/02/21	18:45	25/02/21	5:00	Half yearly Maintenance of Power Transformer
6	25/02/21	220 kV	Power Transformer-05 (Bay 201) with HT Panel	25/02/21	18:45	26/02/21	5:00	Half yearly Maintenance of Power Transformer
7	26/02/21	220 kV	Power Transformer-05 (Bay 201) with HT Panel	26/02/21	18:45	27/02/21	5:00	Half yearly Maintenance of Power Transformer

FORMAT (B): REQUEST FOR BUS,BAY,ICTs,FACTS,FSCs,SVCs etc OUTAGE TO RPC (PLANNED SHUT DOWNS)														
INDENTING AGENCY		PGCIL, CPCC (NR-III), LUCKNOW			FOR THE MONTH			Mar-21		DATE		DD:MM:YYYY		Remarks
S.N	NAME OF REQUESTING AGENCY	EQUIPMENT DETAILS					DAILY/ CONTINUOUS	Reason	PROPOSED DATE AND TIME					
		VOLT LEVEL (KV)	NAME OF ELEMENTS (ICT, B/R, SVC, Bays, etc)	OWNER	INTER/ INTRA REGION	FROM			TO					
						DATE			TIME	DATE	TIME			
1	PGCIL	400kV	400kV Bus 7 at Agra	POWERGRID	INTRA	DAILY	For enabling M2 LBB function and checking tripping on LBB operation (of Bus -3 and Bus -7) Note: Simultaneous SD of both Bus-3 and Bus-7 are required at Agra.Request for BUS-3 has already been punched in Software.	26.03.2021	9:00	26.03.2021	14:00	Due to software issue, Request for 400 KV BUS-7 at Agra on 26.03.21 could not punch.		

OUTAGE PLANNING TO BE APPROVED IN 180TH OCC MEETING

Format I(A): Request for transmission element outage by Indenting agency to RPC

Indenting Agency			For the Month	Feb-21	Date	08/02/21								
Line Details							Proposed Date and Time							
Sl. No.	Name of the Requesting Agency	Voltage Level (kV)	From substation	To substation	Owner	Ckt ID	Inter-Regional / Intra-Regional	Daily/ Continuous	Reason	From Date	From Time	To Date	To Time	Remarks
1	HPSEBL	132 KV	Dehar	Kangoo			Intra-Regional	Daily	For testing of metering equipments installed at 220kv S/Stn at Kangoo by M&T team Bilaspur	10.03.2021	10:00	10.03.2021	17:00	Feeder
2	PGCIL	400	Orai GIS	Orai (UPPTL)	PGCIL	1	INTRA	CONTINUOUS	Diverison work due to Bundelkhand expressway conctructed by UPEIDA - Tower erection and stringing for crossing of Bundelkhand expressway Between Tower Loc No. 26 to 26 A	1-Mar-2021	16-Mar-2021	18:00 Hrs	
3	PGCIL	400	Orai GIS	Orai (UPPTL)	PGCIL	2	INTRA	CONTINUOUS	Diverison work due to Bundelkhand expressway conctructed by UPEIDA - Tower erection and stringing for crossing of Bundelkhand expressway Between Tower Loc No. 26 to 26 A	1-Mar-2021	16-Mar-2021	18:00 Hrs	

Proposed Shutdown for the Month of March, 2020 (UPPTCL)

S.No.	Detail of transmission element		Category to which transmission element belong (A/B/C)	Date		Timings		Purpose	Remarks	Daily/Continuous basis
	Voltage level	Name		From	To	From	To			
1	800 kV	800 kV HVDC Nidhura-Agra TL(PGCIL)	A	20.03.2021	20.03.2021	7:00	19:00	Over head crossing by U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, required complete shutdown		daily
2	765 kV	765 kV Anpara D- Unnao Line	A	05/03/21	06/03/21	9:00	18:00	1. Testing of 765 kV CTs and CVTs of 765 kV Anpara D Line Bay. 2. Checking testing and setting of 765 kV Anpara D Line Protection Relays for commissioning and charging of this line. 3. A/R tesing of protection relays & Tie Bay-2 BCU by M/s GE T&D Engineer of 765 kV Unnao-Anpara D line.	Inspection has been done by the Directorate of Electrical Safety Lucknow for the electrical safety clearance of 765 kV Anpara'D' Line Reactor.	daily
3	765 kV	765 kV S/C (Mainpuri-Hapur) Line Dimond	A	11.03.2021	12.03.2021	8:00	18:00	Over head crossing by U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, required complete shutdown		daily
4	220 kV	220 kV Khurja-Debai Ckt-1	B	02.03.2021	03.03.2021	8:00	18:00	Over head crossing by U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, required complete shutdown		daily
5	220 kV	220 kV D/C Mainpuri-Harduaganj line	B	10.03.2021	11.03.2021	8:00	18:00	Over head crossing by U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, required complete shutdown		daily
6	132 kV	132 kV Dadri Dankaur line (Power grid Dadri)	B	02.03.2021	02.03.2021	10:00	14:00	For over head crossing of 220 kV D/C Gr. Noida (765 kV)-ITGNL (220 kV) T/L of UPPTCL	NOC from PGCIL has been obtained	daily
7	220 kV	220 kV Fatehpur-Unchhahar line Ckt-II	B	16.02.2021	25.02.2021	10:00	18:00	Due to widening of NH-2, Shifting of 220 kV Fatehpur Unchhahar Ckt-II line is required.	During shut down period of 220 kV Fatehpur Unchhahar Ckt I&II line, all 220 kV load will be fed from 220 kV Fatehpur PGCIL DC line and 220 kV Fatehpur Banda line	daily

S. No.	Element Name	Name of requesting agency	Shutdown requisition		Reason
			Date	Time	
1	400KV Motihari – Gorakhpur circuit2	DMTCL	03-03-2021	9:00 to 17:00 Hrs.	Stringing work at LILO Section
2	400KV Motihari – Gorakhpur circuit1	DMTCL	07-03-2021	9:00 to 17:00 Hrs.	Stringing work at LILO Section

sl no	OCC Number	Name of Requesting Agency	Element Type	Element Name	Daily/Continuous	Reason	Requested From Date	Request
1	OCC_180	Meja Urja Nigam Ltd	GENERATING UNIT	660MW Meja Unit-2	C	For carrying out preparatory work before commencement of actual PG Test	22/Mar/2021	00:00

Requested To Date	Requested To Time	Requester Remarks
31/Mar/2021	23:59	

FORMAT (A): REQUEST FOR TRANSMISSION ELEMENT OUTAGE TO RPC

(PLANNED SHUTDOWNS)

INDENTING AGENCY		PGCIL, CPCC (NR-III), Lucknow			FOR THE MONTH				DATE		DD-MM-YYYY		
S.N.	NAME OF REQUESTING AGENCY	LINE DETAILS						REASON	PROPOSED DATE AND TIME				
		VOLT LEVEL (KV)	FROM S/S	TO S/S	OWNER	CKT ID	INTER/ INTRA REGIONAL		DAILY/ CONTINUOUS	FROM		TO	
										DATE	TIME	DATE	TIME
4	Koteshwar HEP	400	Koteshwar Generating station	Koteshwar Pol	PGCIL	2	INTRA	Daily	For routine maintenance of Circuit Breaker of Line -2 to check Auxiliary Switch Mechanism	19/02/21	10:00hrs	19/02/21	17:00hrs
5	PGCIL	400	Patna	Ballia	PGCIL	2	INTER	DAILY	A/R OFF- TO FACILITATE S/D WORK ON THE ALTERNATE CKT ON SAME TOWER.	11.03.2021	9:00	11.03.2021	17:00
6	PGCIL	400	Patna	Ballia	PGCIL	1	INTER	DAILY	A/R OFF- TO FACILITATE S/D WORK ON THE ALTERNATE CKT ON SAME TOWER.	12.03.2021	9:00	12.03.2021	17:00