

**PROPOSED OUTAGES FOR 155th OCC MEETING**

Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC	OCC Comment
							From Date	From Time	To Date	To Time			
1	JSW	JSW	GENCO	Karcham Wangtoo-U1/250	CONTINUOUS	Annual maintenance	2019-02-01	00:00	2019-02-20	23:59	479.98	-	
2	NTPC	NTPC	GENCO	Dadri NCTPS-U1/210	CONTINUOUS	Unit-5 (490 MW) Boiler Overhaul + FGD	2019-02-01	00:00	2019-03-17	23:59	1079.98	-	
3	NTPC	NTPC	GENCO	Faridabad GPS (GT)-U1/137.75	CONTINUOUS	GRP & LF line repl+GT#1 Generator Inspection+ AFR	2019-02-01	00:00	2019-03-20	23:59	1151.98	146	
4	NTPC	NTPC	GENCO	Faridabad GPS (GT)-U2/137.75	CONTINUOUS	Minor Inspection	2019-03-01	00:00	2019-03-05	23:59	119.98	-	
5	NTPC	NTPC	GENCO	Faridabad GPS (ST)-U1/156.07	CONTINUOUS	Annual S/D - Condenser Cleaning	2019-02-01	00:00	2019-02-07	23:59	167.98	-	
6	NTPC	NTPC	GENCO	Koldam-U4/200	CONTINUOUS	Annual Inspection	2019-02-26	00:00	2019-03-03	23:59	143.98	144	
7	RRVFN	RRVUNL	GENCO	Suratgarh TPS-U1/250	CONTINUOUS	Annual Overhaul	2019-02-14	00:00	2019-03-05	23:59	479.98	154	
8	POWERGRID	POWERGRID	BAY	765kV Bareilly Line Main Bay, at Bareilly	DAILY	For AMP Work (Line and ICT's will remain charged through 708 and 711 Tie Bay)	2019-02-01	09:30	2019-02-01	17:30	8	151	
9	POWERGRID	POWERGRID	BAY	(Main bay of 765 KV ICT-2), at Fatehpur	DAILY	For AMP Work	2019-02-18	09:00	2019-02-18	18:00	9	154	
10	POWERGRID	POWERGRID	BAY	708- 765kV Bus Reactor Tie Bay , at Lucknow	DAILY	For AMP Work	2019-02-01	09:00	2019-02-02	18:00	18	-	
11	POWERGRID	POWERGRID	BAY	701- 765kV Balia Line Main Bay, at Lucknow	DAILY	For AMP Work	2019-02-04	09:00	2019-02-05	18:00	18	152	
12	POWERGRID	POWERGRID	BAY	765kV Bareilly Line Main Bay at Lucknow	DAILY	For AMP Work	2019-02-08	09:00	2019-02-09	18:00	18	153	
13	POWERGRID	POWERGRID	BAY	765kV ICT-2 Tie Bay , at Lucknow	DAILY	For AMP Work	2019-02-12	09:00	2019-02-13	18:00	18	152	
14	POWERGRID	POWERGRID	BAY	765kV Bareilly Line Reactor Bay at Lucknow	DAILY	For AMP Work	2019-02-14	09:00	2019-02-15	18:00	18	153	
15	POWERGRID	POWERGRID	BAY	765 kv (Main Bay Aligarh Line) , at Kanpur	DAILY	AMP Work.	2019-02-05	09:00	2019-02-05	17:00	8	-	
16	POWERGRID	POWERGRID	BAY	765 kv ICT-1 Main Bay, at Bareilly	DAILY	For AMP Work (ICT-1 will remain charged through 708 Tie Bay)	2019-02-02	09:30	2019-02-02	17:30	8	-	
17	POWERGRID	POWERGRID	BAY	"765KV Main Bay 715 of Bus reactor-1, at Agra	DAILY	AMP Work	2019-02-16	08:00	2019-02-16	18:00	10	-	
18	POWERGRID	POWERGRID	BAY	765 KV B/R-II M/BAY 718 BHIWANI	DAILY	For AMP Work	2019-02-23	09:30	2019-02-24	18:30	18	153	
19	POWERGRID	POWERGRID	BAY	765 KV B/R-II T/BAY 717 BHIWANI	DAILY	For AMP Work	2019-02-25	09:00	2019-02-26	18:00	18	153	
20	POWERGRID	POWERGRID	BAY	765 KV PHAGI-II M/BAY 719 BHIWANI	DAILY	For AMP Work	2019-02-27	09:00	2019-02-27	18:00	9	153	
21	POWERGRID	POWERGRID	BAY	765 KV PHAGI-II T/BAY 720 BHIWANI	DAILY	For AMP Work	2019-02-28	09:00	2019-02-28	18:00	9	153	
22	POWERGRID	POWERGRID	BAY	765KV B/R-II M/BAY 703 JHATIKRA	DAILY	For AMP Work	2019-02-07	09:00	2019-02-08	18:00	18	152	
23	POWERGRID	POWERGRID	BAY	765 KV B/R-II T/BAY 717 BHIWANI	DAILY	For AMP Work	2019-02-14	09:00	2019-02-15	18:00	18	153	
24	POWERGRID	POWERGRID	BAY	765KV AGRA LINE M/BAY 704 JHATIKRA	DAILY	AMP WORKS	2019-02-11	09:30	2019-02-12	18:30	18	-	
25	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-II Tie Bay at Moga	CONTINUOUS	Connection of Moga-Bikaner Line & reactor's bay with existing B/B-I system and protection testing etc. The circuit breakers, Isolators and CTs of Bikaner D/C lines and reactors bays are also to be tested & commissioned. During shut down of B/B-I AMP is also be carried out.	2019-01-21	09:00	2019-01-23	17:00	56	154	

26	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-I Tie Bay at Moga	CONTINUOUS	Connection of Moga-Bikaner Line & reactor's bay with existing B/B-I system and protection testing etc. The circuit breakers, Isolators and CTs of Bikaner D/C lines and reactors bays are also to be tested & commissioned. During shut down of B/B-I AMP is also be carried out.	2019-01-24	09:00	2019-01-25	17:00	32	154
27	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-I Tie Bay at Moga	DAILY	SD required for replacement of existing porcelain Disc Insulators with Polymer Composite long rod Insulators at Moga Sub-station.	2019-02-18	08:00	2019-02-20	18:00	30	154
28	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-II Tie Bay at Moga	DAILY	SD required for replacement of existing porcelain Disc Insulators with Polymer Composite long rod Insulators at Moga Sub-station.	2019-02-21	08:00	2019-02-23	18:00	30	154
29	POWERGRID	POWERGRID	BAY	765KV ICT-4 & Aligarh line Tie bay 717 JHATIKRA	DAILY	AMP WORK	2019-02-14	08:30	2019-02-15	18:30	20	152
30	POWERGRID	POWERGRID	BUS	Bus-1 BAREILY-PG (765 KV)	DAILY	For AMP Work (Lines will remain charged through 765kV Tie Bays)	2019-02-07	09:30	2019-02-07	18:30	9	-
31	POWERGRID	POWERGRID	BUS	Bus-1 BAREILY-PG (765 KV)	DAILY	For AMP Work (Lines will remain charged through 765kV Tie Bays)	2019-02-08	09:30	2019-02-08	18:30	9	-
32	POWERGRID	POWERGRID	BUS	765KV BUS-I AJMER	DAILY	AMP WORKS	2019-01-21	09:00	2019-01-24	18:00	36	154
33	POWERGRID	POWERGRID	BUS	765KV BUS-II AJMER	DAILY	AMP WORKS	2019-01-28	09:00	2019-01-31	18:00	36	154
34	POWERGRID	POWERGRID	BUS	765KV BUS-I BHIWANI	DAILY	For RTV Application work in sw/yard	2019-02-03	09:00	2019-02-07	18:00	45	151
35	POWERGRID	POWERGRID	BUS	765KV BUS-II AT BHIWANI	DAILY	For RTV Application work in sw/yard	2019-02-08	09:30	2019-02-12	18:30	45	152
36	POWERGRID	POWERGRID	BUS	765KV BUS-1 at Moga	CONTINUOUS	Connection of Moga-Bikaner Line & reactor's bay with existing B/B-I system and protection testing etc. The circuit breakers, Isolators and CTs of Bikaner D/C lines and reactors bays are also to be tested & commissioned. During shut down of B/B-I AMP is also be carried out.	2019-01-21	09:00	2019-01-25	17:00	104	151
37	RRVFN	POWERGRID	BUS	BUS II CHITTORGARH(765KV)	CONTINUOUS	FOR MAINTAINCE WORK. LOAD OF ALL 400 KV FEEDERS WILL BE SHIFTED ON 400KV MAIN BUS A (THERE WILL BE NO SYPLY DISTURBANCE). 400 KV Tie Bay of Chittorgarh (PGCIL)-II will also be under shutdown during this period.	2019-02-19	09:00	2019-02-22	17:00	80	154
38	POWERGRID	POWERGRID	ICT	ICT01 FATEHPUR-PG (765 KV)(POWERGRID)/1500	DAILY	For AMP Work	2019-02-01	09:00	2019-02-01	18:00	9	145
39	POWERGRID	POWERGRID	ICT	ICT02 FATEHPUR-PG (765 KV)(POWERGRID)/1500	DAILY	For AMP Work	2019-02-04	09:00	2019-02-04	18:00	9	145
40	POWERGRID	POWERGRID	ICT	ICT04 JHATIKALA(765 KV)(POWERGRID)/	DAILY	"i) RTV coating in sw/yard ii)Counter weight Installation iii) 33 KV CONNECTION"	2019-02-01	07:30	2019-02-03	18:30	33	152
41	POWERGRID	POWERGRID	ICT	765KV 1500MVA ICT-I AJMER/1500	DAILY	AMP WORKS	2019-02-11	09:30	2019-02-13	18:30	27	-
42	POWERGRID	POWERGRID	ICT	765KV 1500MVA ICT-II AJMER/1500	DAILY	AMP WORKS	2019-02-14	09:00	2019-02-16	18:00	27	-

43	POWERGRID	POWERGRID	ICT	ICT01 MOGA( 765KV)(POWERGRID)/1500	DAILY	SD required for replacement of existing porcelain Disc Insulators with Polymer Composite long rod Insulators at Moga Sub-station.	2019-02-25	08:00	2019-02-27	18:00	30	154
44	POWERGRID	POWERGRID	ICT	ICT 02 MOGA ( 765KV)(POWERGRID)/1500	DAILY	SD required for replacement of existing porcelain Disc Insulators with Polymer Composite long rod Insulators at Moga Sub-station.	2019-02-28	08:00	2019-03-02	18:00	30	151
45	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)I	DAILY	Strengthening of suspension towers Delta Configuration by fixing of additional tower member ( 64 Nos)	2019-02-04	08:00	2019-02-06	18:00	30	154
46	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)II	DAILY	Strengthening of suspension towers Delta Configuration by fixing of additional tower member ( 64Nos)	2019-02-11	08:00	2019-02-13	18:00	30	154
47	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)I	DAILY	Strengthening of suspension towers Delta Configuration by fixing of additional tower member ( 659 Nos)	2019-02-16	08:00	2019-02-19	18:00	40	152
48	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-FATEHPUR-PG (765 KV)II	DAILY	Strengthening of suspension towers Delta Configuration by fixing of additional tower member ( 649 Nos)	2019-02-21	08:00	2019-02-24	18:00	40	151
49	POWERGRID	POWERGRID	LINE	Orai (765KV)-GWALIOR-WR (765KV)/S/C	DAILY	Replacement of suspension and tension stringing .requested by WR-2 Varodra	2019-02-04	09:00	2019-02-04	18:00	9	154
50	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)I	DAILY	For erection of Line isolator post insulator in phase where wave trap is not available and replacement of suspension and tension string, requested by WR-2 Varodra. (may clubbed with NR-III outages proposal )	2019-02-01	09:00	2019-02-01	18:00	9	154
51	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)II	DAILY	Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. requested by WR-2 Varodra. (may clubbed with NR-III outages proposal )	2019-02-02	09:00	2019-02-02	18:00	9	154
52	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-GREATER NOIDA(765 KV)/S/C	DAILY	Strengthening of suspension towers Delta Configuration (40 Nos)	2019-01-25	08:00	2019-01-31	18:00	70	151
53	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)-PG-BALIA (765KV)	DAILY	Strengthening of suspension towers Delta Configuration (249 Nos)	2019-01-18	08:00	2019-01-25	18:00	80	153
54	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-BALIA (765KV)	DAILY	Strengthening of suspension towers Delta Configuration (82 Nos)	2019-02-01	08:00	2019-02-04	18:00	40	154
55	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	DAILY	Strengthening of suspension towers Delta Configuration (52 Nos)	2019-01-20	08:00	2019-01-23	18:00	40	151
56	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-FATEHPUR-PG (765 KV)	DAILY	Strengthening of suspension towers Delta Configuration (16 Nos)	2019-01-19	08:00	2019-01-25	18:00	70	153

57	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)-PG-BAREILY-PG (765 KV)	DAILY	Strengthening of suspension towers Delta Configuration (79 Nos)	2019-01-18	08:00	2019-01-21	18:00	40	153
58	POWERGRID	POWERGRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	DAILY	Strengthening of suspension towers Delta Configuration (419 Nos)	2019-01-22	08:00	2019-01-29	18:00	80	153
59	POWERGRID	POWERGRID	LINE	MOGA( 765KV)-BHIWANI-PG (765 KV)	DAILY	SD required for replacement of existing porcelain Disc Insulators with Polymer Composite long rod Insulators at Moga Sub-station.	2019-02-11	08:00	2019-02-13	18:00	30	154
60	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-MOGA( 765KV)	DAILY	SD required for replacement of existing porcelain Disc Insulators with Polymer Composite long rod Insulators at Moga Sub-station.	2019-02-14	08:00	2019-02-16	18:00	30	153
61	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-BHIWANI-PG (765 KV)	DAILY	for tower strengthening work of A type delta towers 108 nos.	2019-02-12	08:30	2019-02-20	18:30	90	154
62	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-JHATIKALA (765 KV)	DAILY	For tower strengthening work in "A" type delta towers.	2019-02-26	08:30	2019-03-04	18:30	70	151
63	POWERGRID	POWERGRID	REACTOR	765kV Bus Reactor, at Lucknow/240.00	DAILY	For AMP Work	2019-02-11	09:00	2019-02-11	18:00	9	-
64	POWERGRID	POWERGRID	REACTOR	330 MVAR S/R ALIGRH LINE AT JHATIKRA/765.00	DAILY	"i) Erection of B phase CB ii) AMP work"	2019-02-04	07:30	2019-02-05	18:30	22	147
65	POWERGRID	POWERGRID	REACTOR	REACTOR-I BHIWANI-PG 765KV/240.00	DAILY	For AMP Work	2019-02-02	09:30	2019-02-02	18:30	9	151
66	POWERGRID	POWERGRID	REACTOR	REACTOR-II BHIWANI-PG (765 KV)/240.00	DAILY	For AMP Work	2019-02-01	09:00	2019-02-01	18:00	9	-
67	RRVFN	RRVFN	BAY	706-52T tie CB for 765kV ANTA-1 & GWALIOR-1 LINES AT 765KV PHAGI	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2019-02-06	10:00	2019-02-07	18:00	16	153
68	RRVFN	RRVFN	BAY	800kV CB (706-52 B) for 765kV Phagi-Anta-1 line at 765kV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2019-02-12	10:00	2019-02-13	18:00	16	153
69	RRVFN	RRVFN	BAY	800kV CB (701-52 B) for 3*500 MVA ICT-1 at 765kV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2019-02-14	10:00	2019-02-15	18:00	16	153
70	RRVFN	RRVFN	BAY	702-52T tie CB for ICT-2 & PHAGI-BHIWANI-1 LINE AT 765KV PHAGI	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2019-02-18	10:00	2019-02-19	18:00	16	148
71	RRVFN	RRVFN	BAY	409-52D CB on 400kV Anta-Kawai-II line at 765kV GSS Anta	DAILY	FOR 1st Quarter maintenance & TAKEN CB timming	2019-02-19	09:00	2019-02-19	18:00	9	147
72	RRVFN	RRVFN	BAY	406-52T Tie CB of ICT-1, 765 KV GSS ANTA	DAILY	FOR 1st Quarter maintenance & TAKEN CB timming	2019-02-20	09:00	2019-02-20	18:00	9	152

73	RRVPN	RRVPN	BAY	408-52T TIE CB on 400kV Anta-Kawai-I line at 765kV GSS Anta	DAILY	FOR 1st Quarter maintenance & TAKEN CB timming	2019-02-21	09:00	2019-02-21	18:00	9	147
74	RRVPN	RRVPN	BAY	406-52 D CB of Anta-Chhabra-I at 765kV GSS Anta	DAILY	FOR 1st Quarter maintenance & TAKEN CB timming	2019-02-14	09:00	2019-02-14	18:00	9	-
75	RRVPN	RRVPN	BAY	408-52D CB on 400kV Anta-Kawai-I line at 765kV GSS Anta	DAILY	FOR 1st Quarter maintenance & TAKEN CB timming	2019-02-15	09:00	2019-02-15	18:00	9	-
76	RRVPN	RRVPN	BAY	404-52T Tie CB of Anta-Kalisindh-I, 765 KV GSS ANTA	DAILY	FOR 1st Quarter maintenance & TAKEN CB timming	2019-02-27	09:00	2019-02-27	18:00	9	-
77	RRVPN	RRVPN	BAY	403-52T Tie CB of Anta-Kalisindh-II, 765 KV GSS ANTA	DAILY	FOR 1st Quarter maintenance & TAKEN CB timming	2019-02-28	09:00	2019-02-28	18:00	9	-
78	RRVPN	RRVPN	BUS	765 kV Main Bus-I at 765 kV GSS Anta	DAILY	1st Half yearly maintenace work	2019-02-12	09:00	2019-02-12	18:00	9	151
79	RRVPN	RRVPN	ICT	ICT02 PHAGI (765KV)(RRVPN)/1500	CONTINUOUS	1. Maintenance of Transformers. 2. Tightening of clamps and connectors. 3.To connect the R-Phase Transformer in circuit of ICT-2 in place of spare Transformer.	2019-02-21	09:00	2019-02-22	19:00	34	145
80	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)II	DAILY	REPLACEMENT OF DEFECTIVE M-1 RELAY	2019-02-26	09:00	2019-02-26	18:00	9	152
81	RRVPN	RRVPN	REACTOR	Reactor Bank 2 ANTA(765KV)/240.00	DAILY	1st quaterly maintenace work & For Maintaining air cell in main conservator	2019-02-13	09:00	2019-02-13	18:00	9	148
82	UPPTCL	UPPTCL	ICT	ICT03 UNNAO (765KV)(UPPTCL)/1000	DAILY	Commissioning of CSD relay	2019-02-26	08:00	2019-02-27	18:00	20	151
83	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-I at Fatehabad S/S/1500MVA	DAILY	Checking of all alarm and tripping of WTI, OTI, PRV, Bucholtz and OSR, Maintenace of connecting Bay.	2019-01-28	08:00	2019-01-28	18:00	10	154
84	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-II at Fatehabad S/S/1500MVA	DAILY	Checking of all alarm and tripping of WTI, OTI, PRV, Bucholtz and OSR, Maintenace of connecting Bay.	2019-01-29	08:00	2019-01-29	18:00	10	154
85	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA 765 KV)(UPPTCL)/315	CONTINUOUS	Annual Maintenance & charging of spare ICT.	2019-02-11	06:00	2019-02-12	06:00	24	149
86	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (765 KV)(UPPTCL)/315	DAILY	Annual Maintenance	2019-02-14	09:00	2019-02-14	10:00	1	149
87	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (765 KV)(UPPTCL)/315	DAILY	Annual Maintenance	2019-02-15	09:00	2019-02-15	10:00	1	149
88	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (765 KV)(UPPTCL)/315	DAILY	Annual Maintenance	2019-02-16	09:00	2019-02-16	10:00	1	149
89	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA(765 KV)(UPPTCL)/315	DAILY	Annual Maintenance	2019-02-17	09:00	2019-02-17	10:00	1	149
90	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT-1 HAPUR/3x500 MVA	DAILY	Annual Maintenance	2019-02-07	09:00	2019-02-07	10:00	1	153
91	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT-1 HAPUR/3x500 MVA	DAILY	Annual Maintenance	2019-02-08	09:00	2019-02-08	10:00	1	153

92	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT-1 HAPUR/3x500 MVA	DAILY	Annual Maintenance	2019-02-09	09:00	2019-02-09	10:00	1	153
93	UPPTCL	UPPTCL	ICT	765/400/33 kV, 3x500 MVA ICT-1 HAPUR/3x500 MVA	DAILY	Annual Maintenance	2019-02-10	09:00	2019-02-10	10:00	1	153
94	UPPTCL	UPPTCL	LINE	ANPARA-C (765KV)-UNNAO (765KV)	DAILY	To attend oil leakage in R-phase of 3X110 MVAR Anpara-C line reactor	2019-02-26	08:00	2019-02-27	18:00	20	152
95	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)- FATEHBAD_AGRA(765KV)I	DAILY	Jumper cony and CC ring nut bolt tightening, Checking of all alarm and tripping of WTI, OTI, PRV, Bucholtz and OSR, Maintenance of connecting Bay.	2019-02-03	08:00	2019-02-05	18:00	30	154
96	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)- FATEHBAD_AGRA(765KV)II	DAILY	Jumper cony and CC ring nut bolt tightening, Checking of all alarm and tripping of WTI, OTI, PRV, Bucholtz and OSR, Maintenece of connecting Bay.	2019-02-17	08:00	2019-02-19	18:00	30	154
97	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-MAINPURI-UP (765KV)	CONTINUOUS	Annual maintenance	2019-02-27	08:00	2019-02-28	06:00	22	154
98	UPPTCL	UPPTCL	LINE	BALIA (765KV)-SULTANPUR (400KV)	DAILY	For dimond crossing/stringing of OPGW & E/W only of under construction LILO of Sultanpur - Azamgarh (UPPTCL) line at Tanda Thermal Stage- II(Crossing b/w tower Loc. No-387-388-389 of PGCIL line)	2019-01-07	08:00	2019-01-08	18:00	20	-
99	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-GREATER NOIDA (400KV)II	DAILY	For general maintenance works alongwith 400KV Main Bus-B.	2019-02-12	09:00	2019-02-12	17:00	8	153
100	UPPTCL	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)	DAILY	Conductor, and E/W Clamps and Jumpers. 2. Complete Thightening of suspenstion tower, Conductor, and E/W Clamps. 3. Replacement of of Jumpers. 4. Checking of OPGW wire 5. Thightening of OPGW wire tension and	2019-02-18	08:00	2019-02-21	18:00	40	152
101	UPPTCL	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)2	DAILY	"1. Complete tightening of Section Tower, Conductor, and E/W Clamps and Jumpers. 2. Complete Thightening of suspenstion tower, Conductor, and E/W Clamps. 3. Replacement of of Jumpers. 4. Checking of OPGW wire	2019-02-22	08:00	2019-02-25	18:00	40	152
102	UPPTCL	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-PG (400KV)I	DAILY	"1. Complete tightening of Section Tower, Conductor, and E/W Clamps and Jumpers. 2. Complete Thightening of suspenstion tower, Conductor, and E/W Clamps. 3. Replacement of of Jumpers. 4. Checking of OPGW wire	2019-02-26	08:00	2019-02-27	18:00	20	149
103	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-MATHURA (400KV)I	DAILY	Tightening of jumpers of line.	2019-02-21	08:00	2019-02-22	19:00	22	153

104	UPPTCL	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-UP (400KV)II	DAILY	1. Complete tightening of Section Tower, Conductor, and E/W Clamps and Jumpers. 2. Complete Thightening of suspension tower, Conductor, and E/W Clamps. 3. Replacement of of Jumpers. 4. Checking of OPGW wire 5. Thightening of OPGW wire tension and suspension clamps. 6. Re-alignment of vibratation damper CC ring,	2019-02-28	08:00	2019-03-01	18:00	20	-		
105	UPPTCL	UPPTCL	REACTOR	765kV Bus reactor at Fatehabad S/S/80.00	DAILY	Checking of all alarm and tripping of WTI, OTI, PRV, Bucholtz and OSR, Maintenance of connecting Bay.	2019-01-27	08:00	2019-01-27	18:00	10	151		
106	UPPTCL	UPPTCL	REACTOR	400 kV Bus Reactor at 765 kV Fatehabad (UPPTCL)/80.00	DAILY	Checking of all alarm and tripping of WTI, OTI, PRV, Bucholtz and OSR, Maintenance of connecting Bay.	2019-02-15	08:00	2019-02-15	18:00	10	150		
107	UPPTCL	UPPTCL	REACTOR	400 kV Bus Reactor at 765 kV Fatehabad (UPPTCL)/80.00	DAILY	Half-yearly Testing ofBDV,PPM,TAN DELTA of Bushings etc,Testing of associated CB Relays,CT,CVT and LA	2019-02-07	08:00	2019-02-08	19:00	22	150		
108	RRVPN	ADANIRJ	BAY	Main Bay 403 Kawai Anta Line-1	DAILY	For CVT replacement	2019-02-06	09:00	2019-02-06	18:30	9.5	154		
109	RRVPN	ADANIRJ	BAY	Main Bay 407 Kawai Anta Line-2	DAILY	For CVT replacement	2019-02-07	09:00	2019-02-07	18:30	9.5	154		
110	ADHPL	ADHPL	LINE	PHOZAL (220KV)-CHHAUR (220KV)	DAILY	Preventive maintenance work of the 220kV Trans.Line which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	2019-02-01	11:00	2019-02-15	16:30	82.5	-		
111	ADHPL	ADHPL	LINE	NALLAGARH (220KV)-CHHAUR (220KV)	DAILY	Preventive maintenance work of the 220kV Trans.Line which includes tightening of tower jumpers,checking and rectification of vibration dampers, arcing horns,tightening of tower body bolt/nuts,inspection & cleaning of insulator strings,clearance of tower beds,lopping of trees etc. in the Line corridors and rectification of loose sags if any.	2019-02-16	11:00	2019-02-28	16:30	71.5	153		
112	DTL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)2	DAILY	OVERHAULING OF 400KV LINE ISOLATOR 411-89L, BAY ISOLATOR 411-89B, 412-89B, PIPE INSTALLATION FROM CVT TO WAVE TRAP AND PREVENTIVE MTC ACTIVITIES OF JHAJJAR CKT. -II	2019-02-01	09:30	2019-02-01	17:00	7.5	151		
113	DTL	APCPL	LINE	JHAJJAR-APCPL (400KV)-MUNDKA (400KV)1	DAILY	PIPE INSTALLATION FROM CVT TO WAVE TRAP AND PREVENTIVE MTC ACTIVITIES OF JHAJJAR CKT. -I	2019-02-06	09:30	2019-02-06	17:00	7.5	152		
114	RRVPN	APL	BUS	400kV Bus-1 at Alwar	DAILY	Bay Equipments Maintenance Activity	2019-02-17	09:00	2019-02-17	18:30	9.5	-		

115	RRVPN	APL	BUS	400kV Bus-2 at Alwar	DAILY	Bay Equipments Maintenance Activity	2019-02-18	09:00	2019-02-18	18:30	9.5	-	
116	POWERGRID	APL	HVDC	ADANI MUNDRA-MAHINDERGARH POLE-1/500	DAILY	For the Stringing work of Power line crossing of 765KV Ajmer-Bikaner part-I line (loc AP 24/0-25/0) at 500 kV HVDC Mundra-Mahendranagar (Adani Power Limited) Line location no 1896-1897.	2019-01-20	08:30	2019-01-21	18:30	20	152	
117	POWERGRID	APL	HVDC	ADANI MUNDRA-MAHINDERGARH POLE-2/500	DAILY	For the Stringing work of Power line crossing of 765KV Ajmer-Bikaner part-I line (loc AP 24/0-25/0) at 500 kV HVDC Mundra-Mahendranagar (Adani Power Limited) Line location no 1896-1897.	2019-01-20	08:30	2019-01-21	18:30	20	147	
118	RRVPN	APL	ICT	ICT01 DEEDWANA (400KV)(APL)/315	DAILY	Bay Equipments Maintenance Activity	2019-02-14	09:00	2019-02-14	18:30	9.5	-	
119	RRVPN	APL	ICT	ICT02 DEEDWANA (400KV)(APL)/315	DAILY	Bay Equipments Maintenance Activity	2019-02-15	09:00	2019-02-15	18:30	9.5	-	
120	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)1	DAILY	Cleaning of conventional disc insulators and mtc. Work.	2019-02-06	08:00	2019-02-06	17:00	9	153	
121	BBMB	BBMB	LINE	NARELA (220KV)-ROHTAK ROAD DELHI (220KV)2	DAILY	Cleaning of conventional disc insulators and mtc. Work.	2019-02-13	08:00	2019-02-13	17:00	9	153	
122	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-NARELA (220KV)3	DAILY	Removal of bird nest.	2019-02-07	08:00	2019-02-07	17:00	9	154	
123	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-CHARKHI DADRI (220KV)2	CONTINUOUS	Replacement of Breakers at both ends	2019-02-04	08:00	2019-02-08	17:00	105	152	
124	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-CHARKHI DADRI (220KV)	CONTINUOUS	Replacement of 1 no. Breaker at Ch. Dadri	2019-02-11	08:00	2019-02-15	17:00	105	154	
125	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAGADHRI (220KV)	CONTINUOUS	Replacement of CVTs with new PTs at Ganguwal end.	2019-02-04	08:00	2019-02-07	17:00	81	153	
126	BBMB	BBMB	LINE	BHAKRA LEFT (220KV)-GANGUWAL (220KV)3	CONTINUOUS	Replacement of CTs with new CTs at Ganguwal end	2019-02-11	08:00	2019-02-14	17:00	81	152	
127	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)-JAMALPUR (220KV)I	CONTINUOUS	dismantling of existing old 220 KV Bus bar protection scheme (220 KV Bus section-3) and erection, testing and commissioning of new numerical low impedance bus bar protection scheme.	2019-02-11	08:00	2019-02-14	17:00	81	153	
128	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)-JAMALPUR (220KV)II	CONTINUOUS	dismantling of existing old 220 KV Bus bar protection scheme (220 KV Bus section-2) and erection, testing and commissioning of new numerical low impedance bus bar protection scheme.	2019-02-15	08:00	2019-02-19	17:00	105	152	
129	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)-GANGUWAL (220KV)1	CONTINUOUS	dismantling of existing old 220 KV Bus bar protection scheme (220 KV Bus section-2) and erection, testing and commissioning of new numerical low impedance bus bar protection scheme.	2019-02-15	08:00	2019-02-19	17:00	105	154	



130	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)-GANGUWAL (220KV)2	CONTINUOUS	dismantling of existing old 220 KV Bus bar protection scheme (220 KV Bus section-1) and erection, testing and commissioning of new numerical low impedance bus bar protection scheme.	2019-02-20	08:00	2019-02-24	17:00	105	154
131	PSTCL	BBMB	LINE	DASUYA (220KV)-PONG (220KV)IV	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-06	10:00	2019-02-06	16:00	6	152
132	DTL	DTL	BAY	400kV CB42052 CONTROLLING ICT-1 AT BAWANA	DAILY	ANNUAL MTC OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-02-15	10:00	2019-02-15	16:00	6	-
133	DTL	DTL	BAY	400kV CB 42152 CONTROLLING 315MVA ICT-1 & 315MVA ICT-4 AT BAWANA	DAILY	ANNUAL MTC OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-02-19	10:00	2019-02-19	16:00	6	-
134	DTL	DTL	BAY	400kV CB 42252 CONTROLLING 315MVA ICT-4 (BUS-II) AT BAWANA	DAILY	ANNUAL MTC OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-02-21	10:00	2019-02-21	16:00	6	-
135	DTL	DTL	BAY	400kV CB 42552 CONTROLLING 315MVA ICT-5 & 315MVA ICT-6 AT BAWANA	DAILY	ANNUAL MTC OF CB AND ITS BAY EQUIPMENTS AS PER OS MANUAL.	2019-02-25	10:00	2019-02-25	16:00	6	-
136	DTL	DTL	ICT	ICT05 BAWANA-CCGT (400KV)(DTL)/315	DAILY	PROTECTION TESTING OF THE TBC-3 WITH 220KV I/C-5 AND CB TESTING OF 42452 AS PER OS MANUAL.	2019-02-08	10:00	2019-02-08	16:00	6	153
137	DTL	DTL	ICT	ICT05 BAWANA-CCGT (400KV)(DTL)/315	DAILY	PROTECTION TESTING OF THE TBC-3 WITH 220KV I/C-5 AND CB TESTING OF 42552 AS PER OS MANUAL.	2019-02-11	10:00	2019-02-11	16:00	6	153
138	DTL	DTL	ICT	ICT06 BAWANA-CCGT (400KV)(DTL)/315	DAILY	PROTECTION TESTING OF THE TBC-3 WITH 220KV I/C-6 AND CB TESTING OF 42652 AS PER OS MANUAL.	2019-02-12	10:00	2019-02-12	16:00	6	153
139	DTL	DTL	ICT	ICT06 BAWANA-CCGT (400KV)(DTL)/315	DAILY	PROTECTION TESTING OF THE TBC-3 WITH 220KV I/C-6	2019-02-13	10:00	2019-02-13	16:00	6	153
140	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)1	DAILY	BY ALIGNMENT. 2.REPLACEMENT OF Y PHASE ISOLATOR	2019-01-27	07:00	2019-01-27	17:00	10	154
141	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)1	DAILY	1. REPLACEMENT OF R PHASE CT DUE TO OIL LEAKAGE. 2.ATTEND HOT POINT ON T. NO-55 & 51 & TIGHTENING WORK.	2019-01-30	07:00	2019-01-30	17:00	10	154
142	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA	DAILY	HOT POINT ON TOWER NO 50 & 43A.	2019-01-20	07:00	2019-01-20	17:00	10	154
143	DTL	DTL	LINE	MUNDKA (400KV)-JHATIKALA (400KV)1	DAILY	PIPE INSTALLATION FROM CVT TO WAVE TRAP AND PREVENTIVE MTC ACTIVITIES OF JHTIKALAN CKT. -I	2019-02-04	09:30	2019-02-04	17:00	7.5	153
144	DTL	DTL	LINE	MUNDKA (400KV)-JHATIKALA (400KV)2	DAILY	PIPE INSTALLATION FROM CVT TO WAVE TRAP AND PREVENTIVE MTC ACTIVITIES OF JHTIKALAN CKT. -II	2019-02-05	09:30	2019-02-05	17:00	7.5	153
145	DTL	DTL	LINE	BAWANA-DTL (400KV)-MUNDKA (400KV)2	DAILY	PIPE INSTALLATION FROM CVT TO WAVE TRAP AND PREVENTIVE MTC ACTIVITIES OF BAWANA CKT. -II	2019-02-07	09:30	2019-02-07	17:00	7.5	152

146	DTL	DTL	LINE	BAWANA-DTL (400KV)-MUNDKA (400KV)1	DAILY	PIPE INSTALLATION FROM CVT TO WAVE TRAP AND PREVENTIVE MTC ACTIVITIES OF BAWANA CKT. -I	2019-02-08	09:30	2019-02-08	17:00	7.5	152
147	POWERGRID	DTL	LINE	NARELA (220KV)-MANDOLA (220KV)1	DAILY	For AMP work of Narela-1 Line bay & alignment of 201-89C isolator	2019-02-25	09:00	2019-02-25	18:00	9	154
148	POWERGRID	DTL	LINE	NARELA (220KV)-MANDOLA (220KV)2	DAILY	For AMP work of Narela-2 Line bay & alignment of 202-89C isolator	2019-02-26	09:00	2019-02-26	18:00	9	154
149	POWERGRID	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)	DAILY	For AMP work of Wazirabad-1 Line bay & alignment of 220-89C isolator	2019-02-27	09:00	2019-02-27	18:00	9	154
150	POWERGRID	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)	DAILY	For AMP work of Wazirabad-2 Line bay & alignment of 219-89C isolator	2019-02-28	09:00	2019-02-28	18:00	9	154
151	HIMACHAL PRADESH STATE ELECTRICIT	HPPTCL	LINE	DEHAR (220KV)-KANGOO (220KV)	DAILY	Replacement of old distance protection relay with latest numerical distance protection relay REL 670 against PSDF scheme at Dehar Power House end. (Urgent targeted work of PSDF scheme) and repair of	2019-02-13	09:00	2019-02-13	17:00	8	152
152	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)	DAILY	For RTV Coating in SW/YARD	2019-02-26	09:00	2019-02-26	18:00	9	154
153	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)	DAILY	For RTV Coating in SW/YARD	2019-02-27	09:00	2019-02-27	18:00	9	152
154	POWERGRID	HVPNL	LINE	BAHADURGARH-NunamajraI	DAILY	Retrofitment of M-2 distance protection relay at Bahadurgrh	2019-02-12	10:00	2019-02-12	14:00	4	152
155	POWERGRID	HVPNL	LINE	BAHADURGARH (400KV)-NunamajraII	DAILY	Retrofitment of M-2 distance protection relay at Bahadurgrh	2019-02-13	10:00	2019-02-13	14:00	4	150
156	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-GURGAON (220KV) SECTOR 721	DAILY	For AMP work of Bay	2019-02-06	09:30	2019-02-06	18:30	9	-
157	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-GURGAON (220KV) SECTOR 722	DAILY	For AMP work of Bay	2019-02-07	08:00	2019-02-07	17:30	9.5	-
158	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-GURGAON (220KV) SECTOR 723	DAILY	For AMP work of Bay	2019-02-08	08:00	2019-02-08	18:00	10	-
159	POWERGRID	HVPNL	LINE	GURGAON (220KV) SECTOR 72-GURGAON(220 KV)4	DAILY	AMP WORK OF BAY	2019-02-09	09:30	2019-02-09	18:30	9	150
160	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-gurgaon sec 331	DAILY	AMP work of Bay	2019-02-04	09:30	2019-02-04	18:30	9	-
161	POWERGRID	HVPNL	LINE	GURGAON(220 KV)-gurgaon sec 332	DAILY	AMP of Bay	2019-02-05	09:00	2019-02-05	18:00	9	-
162	JSW	JSW	LINE	BASPA (400KV)-KARCHAM WANGTOO (400KV)1	DAILY	Annual maintenance	2019-03-01	09:00	2019-03-18	17:30	153	153
163	JSW	JSW	LINE	BASPA (400KV)-KARCHAM WANGTOO (400KV)2	DAILY	Annual maintenance	2019-03-19	09:00	2019-03-31	17:30	110.5	152
164	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension	2019-01-21	09:30	2019-01-21	16:30	7	154
165	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.Approved in 154th OCC Meeting	2019-01-21	09:30	2019-01-21	16:30	7	154

166	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS. Approved in 154th OCC Meeting	2019-01-23	09:30	2019-01-23	16:30	7	154
167	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS. Approved in 154th OCC Meeting	2019-01-23	09:30	2019-01-23	16:30	7	154
168	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ- Panchkula-I feeder. Approved in 154th OCC Meeting	2019-01-26	09:30	2019-01-26	16:30	7	154
169	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)2	CONTINUOUS	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation), APM of GIS Line Bay & Relay Testing.Approved in 154th OCC Meeting	2019-01-31	09:00	2019-02-02	17:00	56	154
170	SJVNL	JSW	LINE	KARCHAM WANGTOO (400KV)-NATHPA-JHAKRI (NJPC) (400KV)1	CONTINUOUS	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation), APM of GIS Line Bay & Relay Testing.Approved in 154th OCC Meeting	2019-02-07	09:00	2019-02-09	17:00	56	154
171	JSW	JSW	LINE	ABDULLAPUR (400KV)-KARCHAM WANGTOO (400KV)I	DAILY	Erection of 400 KV LILO tower No. ST-3 which is near the existing 400 KV tower / line (T-3) of Wangtoo Abdullpur transmission line (River Side at Tower No. 2)  Proposed shut down stands already approved in 154th meeting of OCC dated 17.12.2018 w.e.f. 15.01.2019 to 22.01.2019, but could not be availed due to non readiness of foundations of LILO tower ST-3.	2019-02-10	09:00	2019-02-17	17:00	64	154
172	NHPC	NHPC	BUS	BUS 1 KISHENGANGA	DAILY	Erection of Isolators and Aluminium Tubes in Bay-4	2019-01-30	09:00	2019-02-01	17:00	24	-
173	NHPC	NHPC	BUS	BUS 2 kishenganga	DAILY	Erection of Isolators and Aluminium tubes in Bay-4.	2019-01-30	09:00	2019-02-01	17:00	24	-
174	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)I	DAILY	A/R in non Auto Mode, for Installation of OPGW in Place of earth wire.	2019-02-01	07:00	2019-02-28	19:00	336	154
175	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)II	DAILY	A/R in non Auto Mode, for Installation of OPGW in Place of earth wire.	2019-02-01	07:00	2019-02-28	19:00	336	154
176	NTPC	NTPC	BUS	Bus 1 dadri thermal	CONTINUOUS	400 KV bus sectionalizer work and bus bar protection upgradation	2019-02-20	08:00	2019-03-06	17:00	345	154

177	NTPC	NTPC	ICT	ICT02 DADRI-THERMAL (400KV)(NTPC)/500	CONTINUOUS	Annual testing of All 03 phases of ICT-2	2019-02-07	09:30	2019-02-09	17:00	55.5	-	
178	NTPC	NTPC	ICT	ICT03 DADRI-THERMAL (400KV)(NTPC)/500	DAILY	Pipe structure dismantling for replacement of CT 25 R, Y,B phase (3 CT)	2019-02-11	09:00	2019-02-11	13:00	4	152	
179	NTPC	NTPC	ICT	ICT03 DADRI-THERMAL (400KV)(NTPC)/500	DAILY	Pipe structure normalization after replacement of CT 25 R, Y,B phase (3 CT)	2019-02-16	12:00	2019-02-16	18:00	6	152	
180	NTPC	NTPC	ICT	ICT04 DADRI GAS(NTPC)/500	DAILY	Pipe structure dismantling for replacement of CT 27 R, Y,B phase (3 CT)	2019-02-18	09:00	2019-02-18	13:00	4	152	
181	NTPC	NTPC	ICT	ICT04 DADRI GAS(NTPC)/500	DAILY	Pipe structure normalization after replacement of CT 25 R, Y,B phase (3 CT)	2019-02-23	12:00	2019-02-23	18:00	6	152	
182	NTPC	NTPC	ICT	ICT05 DADRI GAS(NTPC)/500	CONTINUOUS	Annual testing of All 03 phases of ICT-5	2019-02-25	09:30	2019-02-27	17:00	55.5	-	
183	NTPC	NTPC	LINE	DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)1	CONTINUOUS	Busbar protection panel segregation and separation of line protection during 400 kV bus sectionaliser work	2019-02-20	08:00	2019-03-06	18:00	346	152	
184	POWERGRID	POWERGRID	BAY	712 bay( Main bay of 110X3=330 MVAR Bus Reactor), at Fatehpur	DAILY	For AMP Work	2019-02-15	09:00	2019-02-15	18:00	9	147	
185	POWERGRID	POWERGRID	BAY	703 Bay, (ICT-1 Main Bay), at Lucknow	DAILY	For AMP Work	2019-02-06	09:00	2019-02-07	18:00	18	153	
186	POWERGRID	POWERGRID	BAY	Ballabgarh-1 Main Bay at Kanpur	CONTINUOUS	CB replacement under CERC Add cap , at Kanpur	2019-02-01	09:00	2019-02-15	17:00	344	153	
187	POWERGRID	POWERGRID	BAY	FATEHPUR-2 TIE BAY , at Kanpur	CONTINUOUS	CB replacement under CERC Add cap , at Kanpur	2019-02-16	09:00	2019-02-22	17:00	152	149	
188	POWERGRID	POWERGRID	BAY	FATEHPUR-2 MAIN BAY, at Kanpur	CONTINUOUS	CB replacement under CERC Add cap , at Kanpur	2019-02-11	09:00	2019-02-15	17:00	104	152	
189	POWERGRID	POWERGRID	BAY	Panki-2 Tie Bay, at Kanpur	CONTINUOUS	CB replacement under CERC Add cap , at Kanpur	2019-02-16	09:00	2019-02-22	17:00	152	-	
190	POWERGRID	POWERGRID	BAY	Panki-1 Main Bay, at Kanpur	CONTINUOUS	CB replacement under CERC Add cap , at Kanpur	2019-02-04	09:00	2019-02-08	17:00	104	-	
191	POWERGRID	POWERGRID	BAY	400 KV AC filter Z-1 Dia Tie Bay , at Agra	DAILY	AMP work of AC filter Z1 Dia Tie Bay at AGRA	2019-02-21	08:00	2019-02-21	18:00	10	-	
192	POWERGRID	POWERGRID	BAY	400 KV AC filter Z-1 Dia main Bay ,at Agra	DAILY	AMP work of AC filter Z1 Dia Main Bay at AGRA	2019-02-18	08:00	2019-02-18	18:00	10	-	
193	POWERGRID	POWERGRID	BAY	220 KV ICT-II M/BAY 203 KOTA	CONTINUOUS	Recycling of SF6 Gas in CB due to low Dew Point.	2019-01-25	09:00	2019-01-29	18:00	105	153	
194	POWERGRID	POWERGRID	BAY	400KV ICT-3 & 1 T/BAY 414 MANDOLA	CONTINUOUS	For Isolator Retrofitment of 414-89A & 414-89B ( RK Make Bus Isolators)	2019-02-18	08:00	2019-02-23	18:00	130	149	
195	POWERGRID	POWERGRID	BAY	400KV ICT-4 M/BAY 410 MANDOLA	CONTINUOUS	For Isolator Retrofitment of 410-89 & 419-89 ( RK Make Bus Isolators)	2019-02-04	08:00	2019-02-09	18:00	130	151	
196	POWERGRID	POWERGRID	BAY	400KV MEERUT M/BAY 419 AT MANDOLA	CONTINUOUS	For Isolator Retrofitment of 410-89 & 419-89 ( RK Make Bus Isolators)	2019-02-04	08:00	2019-02-09	18:00	130	151	
197	POWERGRID	POWERGRID	BAY	400KV ICT-3 M/BAY 413 MANDOLA	DAILY	For Isolator Retrofitment of 413-89 & 416-89 ( RK Make Bus Isolators)	2019-02-09	09:00	2019-02-14	18:00	54	149	
198	POWERGRID	POWERGRID	BAY	400KV HAPUR M/BAY 94 AT UPPCL MURADNGR	DAILY	Shutdown for 400 KV ABB CB Overhauling, Line will remain in service through Transfer Bay.	2019-02-19	08:00	2019-02-23	18:00	50	151	

199	POWERGRID	POWERGRID	BAY	220KV ICT-1 M/BAY 204 KOTA	CONTINUOUS	Recycling of SF6 Gas in CB due to low Dew Point.	2019-01-20	09:30	2019-01-24	18:30	105	-	
200	POWERGRID	POWERGRID	BAY	400KV dadri m/bay 416 at mandola	CONTINUOUS	For Isolator Retrofitment of 413-89 & 416-89 ( RK Make Bus Isolators)	2019-02-09	08:00	2019-02-14	18:00	130	-	
201	POWERGRID	POWERGRID	BUS	BUS-1 , at Bareilly	DAILY	AMP scheduled at Bareilly	2019-02-05	09:30	2019-02-05	18:30	9	154	
202	POWERGRID	POWERGRID	BUS	BUS-2, at Bareilly	DAILY	AMP scheduled at Bareilly	2019-02-06	09:30	2019-02-06	18:30	9	154	
203	POWERGRID	POWERGRID	BUS	Transfer Bus, Singrauli (NTPC)	CONTINUOUS	Extension of Transfer Bus for Sing - Ald #3 line Bay , at Singrauli	2019-02-25	09:00	2019-02-26	18:00	33	151	
204	POWERGRID	POWERGRID	BUS	Main Bus-3, at Singrauli (NTPC)	CONTINUOUS	Extension of Main Bus 03 for Sing - Ald #3 line Bay , at Singrauli	2019-02-27	09:00	2019-02-28	18:00	33	151	
205	POWERGRID	POWERGRID	BUS	Main Bus-4, Singrauli (NTPC)	CONTINUOUS	Extension of Main Bus 04 for Sing - Ald #3 line Bay , at Singrauli	2019-03-01	09:00	2019-03-02	18:00	33	151	
206	POWERGRID	POWERGRID	BUS	BUS-I LUCKNOW-Kursi Road (400KV) PG	DAILY	AMP Work , at Lucknow	2019-02-04	09:00	2019-02-04	17:00	8	154	
207	POWERGRID	POWERGRID	BUS	Bus-2, at Lucknow	DAILY	AMP Work , at Lucknow	2019-02-05	09:00	2019-02-05	17:00	8	154	
208	POWERGRID	POWERGRID	BUS	Bus I , at Gorakhpur	DAILY	Testing of 220 kV Bus I for Integration of 201 Line Bay element at Gorakhpur	2019-02-06	09:00	2019-02-06	17:00	8	149	
209	POWERGRID	POWERGRID	BUS	Bus - 2 , at Gorakhpur	DAILY	Testing of 220 kV Bus II for Integration of 202 Line Bay element at Gorakhpur	2019-02-08	09:00	2019-02-08	17:00	8	149	
210	POWERGRID	POWERGRID	BUS	400 kV Bus I, at Gorakhpur (PG)	DAILY	AMP of Bus I and Maintenance of all 400 kV Bus I Isolators	2019-02-11	09:00	2019-02-11	17:00	8	152	
211	POWERGRID	POWERGRID	BUS	Bus - 2 , at Gorakhpur	DAILY	AMP of Bus II and Maintenance of all 400 kV Bus II Isolators ,at Gorakhpur	2019-02-13	09:00	2019-02-13	17:00	8	149	
212	POWERGRID	POWERGRID	BUS	BUS-1 at Kanpur	DAILY	AMP Work , at Kanpur	2019-02-11	09:00	2019-02-11	17:00	8	-	
213	POWERGRID	POWERGRID	BUS	BUS-2,at Kanpur	DAILY	AMP Work , at Kanpur	2019-02-12	09:00	2019-02-12	17:00	8	153	
214	POWERGRID	POWERGRID	BUS	Bus-1 at Kanpur	DAILY	AMP Work , at Kanpur	2019-02-25	09:00	2019-02-25	17:00	8	152	
215	POWERGRID	POWERGRID	BUS	Bus - 1 , at Agra HVDC	DAILY	Shut down AMP work of Isolators connected to Bus 1, at Agra	2019-02-02	08:00	2019-02-04	18:00	30	154	
216	POWERGRID	POWERGRID	BUS	Bus - 2 , at Agra HVDC	DAILY	Shut down AMP work of Isolators connected to Bus 2 at AGRA	2019-02-07	08:00	2019-02-09	18:00	30	154	
217	POWERGRID	POWERGRID	BUS	220KV Bus -1, at Mainpuri S/S (PG)	DAILY	AMP work & attending of Hot spot , at Mainpuri S/S	2019-02-06	09:00	2019-02-06	18:00	9	153	
218	POWERGRID	POWERGRID	BUS	220KV Bus -2 at Mainpuri S/S	DAILY	AMP work , at Mainpuri S/S	2019-02-08	09:00	2019-02-08	18:00	9	152	
219	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500 .,at Agra HVDC	2019-02-07	08:00	2019-02-07	18:00	10	154	
220	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500 ..at Agra HVDC	2019-02-08	08:00	2019-02-08	18:00	10	154	
221	POWERGRID	POWERGRID	BUS	Bus-1, at AGRA	DAILY	For repalcment of Jack Bus , at Agra HVDC	2019-02-11	09:00	2019-02-12	18:00	18	154	
222	POWERGRID	POWERGRID	BUS	400kV Bus-2 at AGRA	DAILY	For repalcment of Jack Bus at Agra HVDC	2019-02-13	09:00	2019-02-14	18:00	18	154	
223	POWERGRID	POWERGRID	BUS	Bus-1 at Kanpur	DAILY	AMP Work, at Kanpur	2019-02-26	09:00	2019-02-26	17:00	8	152	
224	POWERGRID	POWERGRID	BUS	220 KV BUS-1, at Lucknow	DAILY	AMP Work , at Lucknow	2019-02-07	09:00	2019-02-07	17:00	8	-	
225	POWERGRID	POWERGRID	BUS	220 KV BUS-2, at Lucknow	DAILY	AMP Work , at Lucknow	2019-02-08	09:00	2019-02-08	17:00	8	-	
226	POWERGRID	POWERGRID	BUS	400 KV WCB.Q2, BUS 1 SECTIONALISER, at Agra"	DAILY	OIL SAMPLING & AMP WORK at AGRA	2019-02-22	08:00	2019-02-22	18:00	10	-	

227	POWERGRID	POWERGRID	BUS	"400 KV WCB.Q1 BUS 2, SECTIONALISER, at Agra"	DAILY	AMP WORK at AGRA	2019-02-23	08:00	2019-02-23	18:00	10	-	
228	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Amritsar	DAILY	For AMP Works.	2019-02-13	09:00	2019-02-13	17:00	8	-	
229	POWERGRID	POWERGRID	BUS	400KV BUS-2 at Amritsar	DAILY	For AMP Works.	2019-02-14	09:00	2019-02-14	17:00	8	-	
230	POWERGRID	POWERGRID	BUS	220 KV BUS-I at Jalandhar	DAILY	For AMP works.	2019-02-07	09:00	2019-02-07	17:00	8	153	
231	POWERGRID	POWERGRID	BUS	220 KV BUS-II at Jalandhar	DAILY	For AMP works.	2019-02-08	09:00	2019-02-08	17:00	8	153	
232	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Kaithal	DAILY	For Amp works.	2019-02-06	09:00	2019-02-06	17:00	8	151	
233	POWERGRID	POWERGRID	BUS	400KV Bus-2 at Kaithal	DAILY	For Amp works.	2019-02-08	09:00	2019-02-08	17:00	8	151	
234	POWERGRID	POWERGRID	BUS	400 KV Bus-I at Abdullapur	DAILY	For AMP works.	2019-02-05	09:00	2019-02-06	17:00	16	152	
235	POWERGRID	POWERGRID	BUS	400 KV Bus-II at Abdullapur	DAILY	For AMP Works.	2019-02-07	09:00	2019-02-08	17:00	16	152	
236	POWERGRID	POWERGRID	BUS	400 KV BUS-I at Panchkula	DAILY	For AMP Works.	2019-02-05	09:00	2019-02-05	18:00	9	-	
237	POWERGRID	POWERGRID	BUS	400 KV BUS-II at Panchkula	DAILY	For AMP Works.	2019-02-06	09:00	2019-02-06	18:00	9	-	
238	POWERGRID	POWERGRID	BUS	220 KV BUS-I at Panchkula	DAILY	For AMP Works.	2019-02-07	09:00	2019-02-07	18:00	9	150	
239	POWERGRID	POWERGRID	BUS	220 KV BUS-II at Panchkula	DAILY	For AMP Works.	2019-02-08	09:00	2019-02-08	18:00	9	150	
240	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-02-12	09:00	2019-02-21	18:00	90	154	
241	POWERGRID	POWERGRID	BUS	BUS-II AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-02-03	09:00	2019-02-10	18:00	72	154	
242	POWERGRID	POWERGRID	BUS	400KV BUS-I BAHADUGARH	DAILY	Apply of RTV coating in sw/yard	2019-02-07	10:00	2019-02-07	18:00	8	151	
243	POWERGRID	POWERGRID	BUS	400KV BUS-II BAHADURGARH	DAILY	Apply of RTV coating in sw/yard	2019-02-08	09:30	2019-02-08	18:30	9	151	
244	POWERGRID	POWERGRID	BUS	BUS-I BHIWANI	DAILY	Apply of RTV coating in sw/yard	2019-02-15	09:30	2019-02-19	18:30	45	153	
245	POWERGRID	POWERGRID	BUS	BUS-II BHIWANI	DAILY	Apply of RTV coating in bhiwani sw/yard	2019-02-21	09:00	2019-02-25	18:00	45	153	
246	POWERGRID	POWERGRID	BUS	400KV BUS-I CHIOTRGARH PG	DAILY	AMP of Bus # 1 & associated equipment	2019-02-06	09:00	2019-02-07	18:00	18	154	
247	POWERGRID	POWERGRID	BUS	400KV BUS-II CHIOTRGARH PG	DAILY	AMP of Bus # 2 & associated equipment	2019-02-08	08:00	2019-02-09	18:00	20	154	
248	POWERGRID	POWERGRID	BUS	400KV BUS-I MANDOLA	DAILY	Shutdown for 400 kv Isolator retrofitment ( Removal of jumpers of 410-89 & 419-89 isolator).	2019-02-04	09:30	2019-02-04	18:30	9	152	
249	POWERGRID	POWERGRID	BUS	400KV BUS-II MANDOLA	DAILY	RTV Coating in sw/yard	2019-01-30	09:30	2019-02-01	18:30	27	152	
250	POWERGRID	POWERGRID	BUS	400KV BUS-I MANDOLA	DAILY	Shutdown for 400 kv Isolator retrofitment ( Removal of jumpers of 410-89 & 419-89 isolator ).	2019-02-09	08:00	2019-02-09	18:00	10	152	
251	POWERGRID	POWERGRID	BUS	400KV BUS-I MANDOLA	DAILY	Connection of Jumpers of 413 89 & 419 89 for isolator retrofitment	2019-02-14	09:30	2019-02-14	18:30	9	152	
252	POWERGRID	POWERGRID	BUS	400KV BUS-I AJMER	DAILY	AMP WORK.	2019-02-06	09:00	2019-02-06	18:00	9	152	
253	POWERGRID	POWERGRID	BUS	400KV BUS-II AJMER	DAILY	AMP WORK	2019-02-08	08:00	2019-02-08	18:00	10	152	
254	POWERGRID	POWERGRID	BUS	400KV BUS COUPLER MANESAR	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCCOL TO 104 PROTOCOL	2019-02-14	08:30	2019-02-14	18:30	10	-	
255	POWERGRID	POWERGRID	BUS	400KV BUS-III MANDOLA	DAILY	RTV Coating in sw/yard	2019-01-28	08:00	2019-01-29	18:00	20	-	
256	POWERGRID	POWERGRID	BUS	220 KV Bus IV Mandola	DAILY	RTV Coating in sw/yard	2019-01-24	09:30	2019-01-25	18:30	18	153	
257	POWERGRID	POWERGRID	HVDC	KURUKSHETRA-CHAMPA POLE-1/800	CONTINUOUS	For Parallel operation test of Pole-1 & Pole-3 under construction.	2019-02-18	09:00	2019-02-24	18:00	153	152	
258	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	CONTINUOUS	For Parallel operation test of Pole-1 & Pole-3 under construction.	2019-02-18	09:00	2019-02-24	18:00	153	152	
259	POWERGRID	POWERGRID	ICT	ICT02 LUCKNOW-Kursi Road (400KV) PG(POWERGRID)/500	DAILY	Installation and testing of back up impedance relay In ICT-2 , at Lucknow	2019-02-01	09:00	2019-02-01	17:00	8	150	
260	POWERGRID	POWERGRID	ICT	ICT01 GORAKHPUR-PG (400KV)(POWERGRID)/315	DAILY	For application of insulation sleeve on tertiary system of 315 MVA ICT 1, at Gorakhpur	2019-02-04	09:00	2019-02-04	17:00	8	151	

261	POWERGRID	POWERGRID	ICT	ICT-1, 3X105 MVA, at Agra HVDC/315 MVA	DAILY	To carryout variable frequency tan delta test at AGRA	2019-02-07	08:00	2019-02-07	18:00	10	154
262	POWERGRID	POWERGRID	ICT	ICT-2, 315 MVA , at Agra HVDC/315 MVA	CONTINUOUS	For replacement of turret CT terminal PAD on HV bushing , at Agra	2019-02-08	08:00	2019-02-09	18:00	34	154
263	POWERGRID	POWERGRID	ICT	ICT01 AMRITSAR	DAILY	For AMP Works.	2019-02-12	10:00	2019-02-12	17:00	7	150
264	POWERGRID	POWERGRID	ICT	ICT-3 at Fatehabad/315MVA	DAILY	For Taking CT oil sample for DGA testing Fatehabad SS.	2019-02-04	11:00	2019-02-04	14:00	3	-
265	POWERGRID	POWERGRID	ICT	ICT03 kaithal/315	DAILY	For replacement of Oil in R-Ph. OLTC due to low BDV value.	2019-02-01	10:00	2019-02-01	14:00	4	150
266	POWERGRID	POWERGRID	ICT	ICT02 KISHENPUR	DAILY	For AMP works.	2019-02-27	09:30	2019-02-27	17:30	8	-
267	POWERGRID	POWERGRID	ICT	ICT04 ABDULLAPUR	DAILY	For AMP works.	2019-02-26	09:00	2019-02-26	17:00	8	151
268	POWERGRID	POWERGRID	ICT	ICT-3 at Kishenpur/315	DAILY	For AMP works.	2019-02-12	09:30	2019-02-12	18:00	8.5	-
269	POWERGRID	POWERGRID	ICT	ICT02 MALERKOTLA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2019-02-02	09:00	2019-02-02	17:00	8	150
270	POWERGRID	POWERGRID	ICT	ICT03 MALERKOTLA (400KV)(POWERGRID)/500	DAILY	For AMP Works.	2019-02-01	09:00	2019-02-01	17:00	8	150
271	POWERGRID	POWERGRID	ICT	ICT01 MANESAR (400KV)(POWERGRID)/500	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-02-14	08:00	2019-02-14	18:00	10	148
272	POWERGRID	POWERGRID	ICT	ICT02 MANESAR (400KV)(POWERGRID)/500	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-02-14	08:00	2019-02-14	18:00	10	148
273	POWERGRID	POWERGRID	ICT	ICT03 MANDOLA (220KV)(POWERGRID)/500	DAILY	For connection of Jumpers of 413-89A for isolator retrofitment work	2019-02-15	09:00	2019-02-15	12:00	3	154
274	POWERGRID	POWERGRID	ICT	ICT01 MANDOLA (220KV)(POWERGRID)/500	DAILY	For removal of Jumpers of 414 -89B isolator for isolator retrofitment work.	2019-02-18	09:00	2019-02-18	12:00	3	154
275	POWERGRID	POWERGRID	ICT	ICT03 MANDOLA (220KV)(POWERGRID)/500	DAILY	For removal of Jumpers of 414 -89B isolator for isolator retrofitment work	2019-02-18	14:00	2019-02-18	17:00	3	154
276	POWERGRID	POWERGRID	ICT	ICT01 MANDOLA (220KV)(POWERGRID)/500	DAILY	For connection of Jumpers of 414 -89B isolator for isolator retrofitment	2019-02-23	09:00	2019-02-23	12:00	3	154
277	POWERGRID	POWERGRID	ICT	ICT03 MANDOLA (220KV)(POWERGRID)/500	DAILY	For connection of Jumpers of 414 -89A isolator for isolator retrofitment	2019-02-23	14:00	2019-02-23	17:00	3	154
278	POWERGRID	POWERGRID	ICT	ICT03 MANDOLA (220KV)(POWERGRID)/500	DAILY	For removal of Jumpers of 413 -89A isolator ( RK Make Bus Isolators) for isolator retrofitment	2019-02-10	09:00	2019-02-10	12:00	3	154
279	POWERGRID	POWERGRID	ICT	ICT01 SIKAR (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & testing/commissioning of Impedance relay in sw/yard.	2019-02-03	09:30	2019-02-03	18:30	9	154
280	POWERGRID	POWERGRID	ICT	ICT02 SIKAR (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators & testing/commissioning of Impedance relay in sw/yard.	2019-02-04	09:00	2019-02-04	18:00	9	154
281	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	CONTINUOUS	To attend oil leakage from Bell tank of ICT-3	2019-02-05	09:00	2019-02-07	18:00	57	154
282	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-JAIPUR South (400KV)II	DAILY	REACTOR AMP, Y - PH BUSHING DGA.	2019-02-05	08:00	2019-02-05	18:00	10	152

283	POWERGRID	POWERGRID	LINE	PITHORAGRH (220KV)-BAREILY-CB GANJ (220KV)	DAILY	AMP OF LINE EQUIPMENTS (CT, CVT & LA).	2019-02-01	08:00	2019-02-01	16:00	8	149
284	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)I	CONTINUOUS	While jumpering of existing BUS-3, BUS-4 & Transfer Bus with the 400KV Singrauli-Allahabad#3, we will require the shutdown of 400 KV Singrauli- Rihand#1 Line, since the electrical clearance b/w the jumper from existing bus to new bus (extended) and IPS tube of 400 KV Singrauli-Rihand#1 Line is neither sufficient to work and nor safe and therefore would requires the shutdown of 400 KV Singrauli- Rihand#1.	2019-02-23	09:00	2019-02-28	18:00	129	152
285	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR (400KV)	DAILY	AMP WORK.	2019-02-01	09:00	2019-02-01	17:00	8	153
286	POWERGRID	POWERGRID	LINE	KANPUR SOUTH(220KV)-MAINPURI-PG (220KV)	DAILY	AMP WORK .	2019-02-02	09:00	2019-02-02	17:00	8	-
287	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-PANKI KANPUR (400KV)II	DAILY	For Main Bay old CT Dismantling under addcap.	2019-02-04	10:00	2019-02-04	12:00	2	154
288	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-PANKI KANPUR (400KV)II	DAILY	For Main Bay CT Erection under Addcap .	2019-02-06	10:00	2019-02-06	15:00	5	154
289	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-FATEHPUR -PG (400KV)II	DAILY	For Main Bay CT Erection under Addcap .	2019-02-11	10:00	2019-02-11	12:00	2	152
290	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-FATEHPUR -PG (400KV)II	DAILY	For Main Bay CT Erection under Addcap .	2019-02-13	10:00	2019-02-13	15:00	5	152
291	NTPC	POWERGRID	LINE	AGRA-PG (400KV)-AURAIYA GPS (400KV)I	CONTINUOUS	400KV Auraiya Agra line 1 on 04/02/2019.It is required for testing of bay equipments like CT,CVT,LA and Breaker.Annual testing of these equipments is pending	2019-02-04	08:30	2019-02-04	18:30	10	154
292	NTPC	POWERGRID	LINE	AGRA-PG (400KV)-AURAIYA GPS (400KV)II	CONTINUOUS	400KV Auraiya Agra line 2 from 05/02/2019 to 06/02/2019 on continuous basis.It is required for replacement of CT and testing of bay equipments like CT,CVT,LA and Breaker.Annual testing of these equipments is pending.	2019-02-05	08:30	2019-02-06	18:30	34	154
293	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	CONTINUOUS	for removal of Bird Nest ( for 2 hours)	2019-02-06	09:30	2019-02-06	11:30	2	154
294	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	CONTINUOUS	Annual PM. For Protection relay testing and Seq Isolator Maintenance.	2019-02-12	09:30	2019-02-12	11:30	2	152
295	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	CONTINUOUS	Singrauli-Anpara line-1: For Protection relay testing and Seq Isolator Maintenance, ( Also for Bird nest removal)	2019-02-07	08:30	2019-02-07	18:30	10	154
296	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	CONTINUOUS	Singrauli-Anpara line-1: for 400kV Breaker Replacement. Line will be taken on Transfer Bus-1. Main breaker Permit is required.	2019-02-28	08:30	2019-02-28	18:30	10	154



297	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR - PG (400KV)	CONTINUOUS	For removal of Bird Nest	2019-02-04	08:30	2019-02-04	11:30	3	154
298	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	CONTINUOUS	for 400kV Breaker Replacement. Line will be taken on Transfer Bus-1. Main breaker Permit is required.	2019-02-28	09:30	2019-03-07	11:30	170	154
299	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-RIHAND HVDCFD-I	CONTINUOUS	400 KV Bay no. 4 (Main Bay of NTPC Rihand-PGCIL Rihand AC Line-1): for replacement of 3 no. CTs due to aeging. Line Shutdown not required.From 5.02.19-7.02.19 on continuous basis.	2019-02-05	08:30	2019-02-07	18:30	58	152
300	NTPC	POWERGRID	LINE	RIHAND NTPC (400KV)-RIHAND HVDCFD-II	CONTINUOUS	400 KV Bay no. 12 (Main Bay of NTPC Rihand-PGCIL Rihand AC Line-2) : for replacement of 3 no. CTs due to aeging. Line Shutdown not require from 12.02.19-14.02.19 on continuous basis.	2019-02-12	08:30	2019-02-14	18:30	58	152
301	UPPTCL	POWERGRID	LINE	BHIWADI HVDC-BALIA HVDC	DAILY	For overhead crossing/stringing work of under construction LILO of Sultanpur - Azamgarh (UPPTCL) line at Tanda Thermal Stage-II (Crossing b/w tower Loc. No-378&379 of PGCIL line)	2019-02-04	08:00	2019-02-05	18:00	20	148
302	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.Approved in 154th OCC Meeting	2019-01-21	09:30	2019-01-21	16:30	7	154
303	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA-JHAKRI (NJPC) (400KV)I	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.Approved in 154th OCC Meeting	2019-01-21	09:30	2019-01-21	16:30	7	154
304	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA-JHAKRI (NJPC) (400KV)II	CONTINUOUS	Installation & Commissioning of Operating Mechanism for common Point Bus Earth Switch of Station Transformer GIS Bay & thereafter HV Testing of Station Transformer GIS Extension Bay.Approved in 154th OCC Meeting	2019-01-21	09:30	2019-01-21	16:30	7	154
305	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA-JHAKRI (NJPC) (400KV)I	CONTINUOUS	Retrofitting of 03 Nos latest technology Circuit Breaker Pole & associated equipments in place of existing obsolete Line Circuit Breaker type FB-16D (03 Nos) of 400KV NJ- Panchkula-I feeder. Approved in 154th OCC Meeting	2019-01-22	09:30	2019-01-27	16:30	127	154

306	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS. Approved in 154th OCC Meeting	2019-01-23	09:30	2019-01-23	16:30	7	154
307	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA-JHAKRI (NJPC) (400KV)II	CONTINUOUS	Installation & Commissioning of Bus Bar Interface equipments (B-142 Model to T-155-3 Model) at existing Double Bus Bar system associated with retrofit CB's Bay (NJ-Panchkula-I) of 420KV GIS System of NJHPS. Approved in 154th OCC Meeting	2019-01-23	09:30	2019-01-23	16:30	7	154
308	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ- Panchkula-I feeder. Approved in 154th OCC Meeting	2019-01-26	09:30	2019-01-26	16:30	7	154
309	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ- Panchkula-I feeder. Approved in 154th OCC Meeting	2019-01-26	09:30	2019-01-26	16:30	7	154
310	SJVNL	POWERGRID	LINE	PANCHKULA-PG (400KV)-NATHPA-JHAKRI (NJPC) (400KV)II	CONTINUOUS	HV Testing of Retrofit CB's Bay & associated equipments of NJ- Panchkula-I feeder. Approved in 154th OCC Meeting	2019-01-26	09:30	2019-01-26	16:30	7	154
311	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	CONTINUOUS	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation), APM of GIS Line Bay & Relay Testing.Approved in 154th OCC Meeting	2019-01-28	09:00	2019-01-30	17:00	56	154
312	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	CONTINUOUS	Overhauling of Hydraulic Mechanism of 420KV GIS System from OEM Expert (Mandatory M-4 level GIS Maintenance between 12-18 Years of GIS operation), APM of GIS Line Bay & Relay Testing.Approved in 154th OCC Meeting	2019-02-04	09:00	2019-02-06	17:00	56	154
313	POWERGRID	POWERGRID	LINE	RIHAND NTPC (400KV)-VINDHYACHAL POOL-WR (400KV)2	DAILY	For insulator Cleaning and other line maintenance works.	2019-01-19	08:00	2019-01-19	18:00	10	154
314	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	Mid-Span broken earth wire restoration work between Tower location no. 317 -318 near Mirzapur (UP).	2019-01-29	08:58	2019-01-29	17:00	8.03	152
315	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)I	DAILY	RTV COATING WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-02-05	09:30	2019-02-05	18:30	9	152
316	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)II	DAILY	RTV COATING WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-02-06	09:00	2019-02-06	18:00	9	152

317	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)I	DAILY	UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL RTV COATING WORK AND GATEWAY	2019-02-07	09:00	2019-02-07	18:00	9	154
318	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)2	DAILY	UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-02-08	09:00	2019-02-08	18:00	9	154
319	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)II	DAILY	For RTV Coating in SW/YARD	2019-02-25	09:30	2019-02-25	18:30	9	152
320	POWERGRID	POWERGRID	LINE	BASSI (400KV)-PHAGI(400KV)I	DAILY	Polymer insulator replacement in line	2019-01-28	08:00	2019-01-29	18:00	20	153
321	POWERGRID	POWERGRID	LINE	BASSI (400KV)-PHAGI(400KV)II	DAILY	Polymer insulator replacement in line	2019-01-30	09:00	2019-01-31	18:00	18	153
322	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)II	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2019-02-09	08:00	2019-02-16	18:00	178	154
323	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	DAILY	Shutdown for completion of balance OPGW works (1.5 Kms) due to critical span & line /rail track crossing.S/D by ULDC	2019-02-18	07:30	2019-02-23	18:30	66	154
324	POWERGRID	POWERGRID	LINE	KOTA (400KV)-RAPP D (400KV)	DAILY	For stringing work of 400 KV D/C Kota LILO Point to Jaipur south and Kota LILO to RAPPD gantry transmission line(PART-B).	2019-01-20	09:00	2019-01-21	18:00	18	153
325	POWERGRID	POWERGRID	LINE	BAWANA-CCGT (400KV)- BAHADURGARH (400KV)	DAILY	Retrofitment of M-2 distance protection relay	2019-02-09	09:30	2019-02-09	18:30	9	151
326	POWERGRID	POWERGRID	LINE	KABULPUR (400KV)-BAHADURGARH (400KV)	DAILY	Retrofitment of M-2 distance protection relay	2019-02-11	09:30	2019-02-11	18:30	9	151
327	UPPTCL	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	CONTINUOUS	400KV Dadri-Gr. Noida line Isolator and T/F Bus Isolators repalcement (2000 Amp. To 3150 Amp.).Load will be fed through 400KV Nawada line and 400KV Gr. Noida (765)- Gr. Noida (400) Ckt-I & II.	2019-02-28	09:00	2019-03-07	17:00	176	154
328	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-HAMIRPUR- PG (400KV)	DAILY	Replacement of porcelain insulator with polymer insulator.	2019-02-05	09:00	2019-02-07	19:00	30	154
329	POWERGRID	POWERGRID	LINE	HAMIRPUR-PG (400KV)-ParbatiPooling- BANALA (400KV)	DAILY	For AMP Works.	2019-02-27	09:00	2019-02-27	18:00	9	153
330	POWERGRID	POWERGRID	LINE	AMRITSAR (400KV)-ParbatiPooling- BANALA (400KV)I	DAILY	Replacement of porcelain insulator with polymer insulator.	2019-02-08	09:00	2019-02-22	18:00	135	154
331	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-NAKODAR (400KV)	DAILY	For AMP and pilot string installation.	2019-01-30	09:00	2019-01-30	17:00	8	152
332	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-NAKODAR (400KV)	DAILY	For AMP and pilot string installation.	2019-01-29	09:00	2019-01-29	17:00	8	152
333	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)- JALLANDHAR-PG (400KV)	DAILY	For AMP and pilot string installation.	2019-01-31	09:00	2019-01-31	17:00	8	152
334	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)II	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2019-02-08	08:00	2019-02-09	18:00	34	154
335	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)I	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2019-02-12	08:00	2019-02-13	18:00	34	154

336	UPPTCL	POWERGRID	LINE	BALIA(400KV)-SOHAWAL (400KV)I	DAILY	For overhead crossing/stringing work of under construction LILO of Sultanpur - Azamgarh (UPPTCL) line at Tanda Thermal Stage-II (Crossing b/w tower Loc. No-382-383 of PGCIL line)	2019-02-10	08:00	2019-02-11	18:00	20	152
337	UPPTCL	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-UNNAO (400KV)2	DAILY	General Maintenance of Bay at 400 KV Sub-station Unnao	2019-02-12	08:00	2019-02-12	18:00	10	151
338	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)1	CONTINUOUS	Diversion of 400 KV Anpara-Sarnath (L-3) line for the DFCC corridor.	2019-02-21	08:00	2019-02-28	18:00	178	154
339	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)2	DAILY	For replacement of disc insulator by polymer.	2019-02-01	08:00	2019-02-10	18:00	100	154
340	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-KOTESHWAR (400KV)1	DAILY	For insulator replacement work. These S/D already approved in OCC in last month date 27 & 28.12.2018 for cleaning of disc insulators.Insulator replacement work is necessary instead of cleaning work.The actual s/d to be avail date is 17.01.19 to 19.01.19	2019-01-23	08:30	2019-01-25	18:30	30	154
341	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-KOTESHWAR (400KV)2	DAILY	For insulator replacement work. These S/D already approved in OCC in last month date 27 & 28.12.2018 for cleaning of disc insulators.Insulator replacement work is necessary instead of cleaning work.The actual s/d to be avail date is 21.01.19 to 23.01.19	2019-01-26	08:30	2019-01-28	18:30	30	153
342	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)-SONIPAT (400KV)I	DAILY	Apply of RTV coating in sw/yard	2019-02-05	09:30	2019-02-05	18:30	9	151
343	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)-SONIPAT (400KV)II	DAILY	Apply of RTV coating in bahadurgarh sw/yard	2019-02-06	10:00	2019-02-06	18:30	8.5	151
344	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in Sikar sw/yard	2019-02-05	09:00	2019-02-05	18:00	9	154
345	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in Sikar sw/yard	2019-02-09	08:00	2019-02-09	18:00	10	154
346	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in Sikar sw/yard	2019-02-03	08:00	2019-02-04	18:00	20	154
347	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in Sikar sw/yard	2019-02-05	08:00	2019-02-06	18:00	20	154
348	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-BABAI GSS	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in Sikar sw/yard	2019-02-18	08:00	2019-02-18	18:00	10	154
349	POWERGRID	POWERGRID	LINE	MOGA (400KV)-FATEHABAD PG (400KV)	DAILY	For AMP Works.	2019-02-15	08:00	2019-02-15	18:00	10	150
350	POWERGRID	POWERGRID	LINE	FATEHABAD PG (400KV)-HISSAR-PG (400KV)	DAILY	For AMP Works.	2019-02-16	08:00	2019-02-16	18:00	10	152
351	POWERGRID	POWERGRID	LINE	HISSAR-PG (400KV)-MOGA (400KV)II	DAILY	For AMP Works.	2019-02-22	08:00	2019-02-22	18:00	10	150
352	POWERGRID	POWERGRID	LINE	HISSAR-PG (400KV)-MOGA (400KV)III	DAILY	For AMP Works.	2019-02-23	08:00	2019-02-23	18:00	10	150
353	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)I	DAILY	For AMP & Jumper Replacement Works.	2019-02-12	09:00	2019-02-13	17:00	16	151

354	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)II	DAILY	For AMP & Jumper Replacement Works.	2019-02-14	09:00	2019-02-15	17:00	16	151	
355	POWERGRID	POWERGRID	LINE	DULHASTI (400KV)-KISHENPUR (400KV)2	DAILY	For installation of Pilot Insulator at Location no. 265.	2019-01-29	08:00	2019-01-29	18:00	10	-	
356	POWERGRID	POWERGRID	LINE	JAMMU(220KV)-SAMBA (220KV)	DAILY	For replacement of Flashed Disc insulator with Polymer insulator.	2019-02-04	09:30	2019-02-05	17:00	15	154	
357	POWERGRID	POWERGRID	LINE	NEW WANPOH (400KV)-KISHENPUR (400KV)IV	DAILY	For rectification of broken OPGW between Location No. 364-365.	2019-01-23	10:00	2019-01-23	17:00	7	148	
358	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in Sikar sw/yard	2019-02-19	09:30	2019-02-20	18:30	18	154	
359	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in Sikar sw/yard	2019-02-07	08:30	2019-02-08	18:30	20	154	
360	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Replacement of Porcelain Insulators with Polymer Insulators in Sikar sw/yard	2019-02-09	08:30	2019-02-10	18:30	20	154	
361	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-KOTESHWAR (400KV)1	CONTINUOUS	Stringing of 765 KV Koteswar - Meerut Ckt-I Line	2019-02-25	08:30	2019-02-28	18:30	82	154	
362	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAREILY-PG (400KV)1	DAILY	Stringing of 765 KV Koteswar - Meerut Ckt-I	2019-02-26	08:00	2019-02-26	18:00	10	154	
363	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAREILY-PG (400KV)2	DAILY	Stringing of 765 KV Koteswar - Meerut Ckt-I	2019-02-26	08:00	2019-02-26	18:00	10	154	
364	JKPDD	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)II	CONTINUOUS	Tapping and Jumpering of LILO at Pothead Yard	2019-02-21	09:00	2019-02-26	18:00	129	154	
365	POWERGRID	POWERGRID	LINE	BASSI (220KV)-BAGRU (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI & Removal of Tower Side Grading Ring	2019-02-17	08:00	2019-02-24	18:00	178	154	
366	POWERGRID	POWERGRID	LINE	BASSI (220KV)-INDIRA(IG) NAGAR (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD	2019-02-17	08:00	2019-02-24	18:00	178	154	
367	POWERGRID	POWERGRID	LINE	ANTA GPS (220KV)-LALSOT (220KV)(PG)	DAILY	Removal of Tower Side Grading Ring	2019-02-11	08:00	2019-02-14	18:00	40	152	
368	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	CONTINUOUS	Preparation of Injection Point for HV Testing of GIS Bus Bar, Conducting HV Testing and Revival of Injection Point for HV Testing of GIS Bus Bar Already Approved in 154th OCC	2019-02-01	09:00	2019-02-18	17:00	416	154	
369	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	DAILY	To Avoid Induction; for Work in 400 KV Rampur - Jhakri (Ckt. 1)	2019-02-01	09:00	2019-02-02	17:00	16	154	
370	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	CONTINUOUS	Sf6 Gas Leakage Arrest work in 400 KV Rampur - Nalagarh (Ckt. 1) Already Approved in 154th OCC	2019-02-04	09:00	2019-02-07	17:00	80	154	
371	UPPTCL	POWERGRID	LINE	TANAKPUR (220KV)-BAREILY-CB GANJ (220KV)	DAILY	Stringing of Conductors of 220 KV Roza-C.B. Ganj Line (Dohna-C.B. Ganj Section) on D.C. Towers (under construction) between Loc. 41-42 & 71-72 over 220 KV C.B. Ganj - Tanak Pur Line and 220 KV C.B. Ganj - Sitar Ganj Line on same D.C. Towers."	2019-02-02	08:00	2019-02-03	18:00	20	154	
372	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 154th OCC	2019-02-08	08:00	2019-02-08	17:00	9	154	

373	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 154th OCC	2019-02-08	08:00	2019-02-08	17:00	9	154
374	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 154th OCC	2019-02-08	08:00	2019-02-08	17:00	9	154
375	UPPTCL	POWERGRID	LINE	SITARGANJ (220KV)-BAREILY-CB GANJ (220KV)	DAILY	"Stringing of Conductors of 220 KV Roza-C.B. Ganj Line (Dohna-C.B. Ganj Section) on D.C. Towers (under construction) between Loc. 41-42 & 71-72 over 220 KV C.B. Ganj - Tanak Pur Line and 220 KV C.B. Ganj - Sitar Ganj Line on same D.C. Towers."	2019-02-02	08:00	2019-02-03	18:00	20	146
376	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 154th OCC	2019-02-08	08:00	2019-02-08	17:00	9	154
377	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	CONTINUOUS	SF6 Gas Leakage Arrest work in 400 KV Rampur - Nalagarh (Ckt. 2) Already Approved in 154th OCC	2019-02-11	09:00	2019-02-14	17:00	80	154
378	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	To Avoid Induction; for Work in 400 KV Rampur - Nalagarh (Ckt. 2)	2019-02-11	09:00	2019-02-14	17:00	32	154
379	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)I	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2)Already Approved in 154th OCC	2019-02-15	08:00	2019-02-15	17:00	9	154
380	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2)Already Approved in 154th OCC	2019-02-15	08:00	2019-02-15	17:00	9	154
381	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2)Already Approved in 154th OCC	2019-02-15	08:00	2019-02-15	17:00	9	154
382	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2)Already Approved in 154th OCC	2019-02-15	08:00	2019-02-15	17:00	9	154
383	SJVNL	POWERGRID	LINE	NATHPA-JHAKRI (NJPC) (400KV)-RAMPUR HEP (400KV)II	DAILY	To Avoid Induction; for Work in 400 KV Rampur - Jhakri (Ckt. 1)	2019-02-16	09:00	2019-02-17	17:00	16	154
384	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)-LALSOT (220KV)(PG)	DAILY	Routine maintenance at Lalsot. 220kV Main bus-I & II will also be under shutdown during this period. 132 kV GSS RVPN, Nagalpyariwas & Toonga will be fed from 220 kV GSS Dausa, 132 kV GSS RVPN, Bagadi & Badhoti will be fed from 220 kV GSS RVPN, Swaimadhopur.	2019-02-07	09:30	2019-02-07	15:30	6	152
385	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)1	DAILY	quarterly maintenance at Dausa	2019-02-14	09:30	2019-02-14	15:30	6	152
386	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	quarterly maintenance at Dausa	2019-02-15	09:30	2019-02-15	15:30	6	152
387	RRVPN	POWERGRID	LINE	KANKROLI (400KV)-JODHPUR (400KV)	DAILY	QUATERLY maintenance at Jodhpur	2019-02-04	10:00	2019-02-04	18:00	8	152
388	UPPTCL	POWERGRID	LINE	AGRA-UP (400KV)-FATEHBAD _AGRA(400KV)	DAILY	Tightening of jumper and replacement of damage jumper and other line maintenace work	2019-02-20	08:00	2019-02-23	18:00	40	153

389	RRVFN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Maintenance work of bay equipment & replacement of damage line isolator conductor. at Ratangarh.	2019-02-04	09:30	2019-02-04	16:00	6.5	154
390	UPPTCL	POWERGRID	LINE	RIHAND NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	Stringing of conductor by crossing 400 kV various mentioned T/L for construction of 765 kV Anpara 'D'-Jhusi T/L	2019-02-03	08:00	2019-02-04	18:00	20	151
391	UPPTCL	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	DAILY	Stringing of conductor by crossing 400 kV various mentioned T/L for construction of 765 kV Anpara 'D'-Jhusi T/L	2019-02-12	08:00	2019-02-13	18:00	20	152
392	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MURADNAGAR II (400KV)	DAILY	Pipe structure dismantling for replacement of CT 10 R, Y phase (2 CT) and CVT replacement of R phase	2019-02-04	09:00	2019-02-04	17:30	8.5	152
393	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MURADNAGAR II (400KV)	DAILY	CVT replacement of Y phase	2019-02-05	09:00	2019-02-05	17:00	8	152
394	NTPC	POWERGRID	LINE	DADRI-THERMAL (400KV)-MURADNAGAR II (400KV)	DAILY	Pipe structure normalisation after replacement of CT 10 R, Y phase (2 CT)	2019-02-09	12:00	2019-02-09	17:30	5.5	152
395	NPCIL	POWERGRID	LINE	RAPS B (220KV)-CHITTORGARH(220KV)II	CONTINUOUS	To replace all the three Current Transformers (CTs) at RAPS-B end	2019-02-12	09:00	2019-02-13	20:00	35	154
396	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	CONTINUOUS	for 400kV Breaker Replacement. Line will be taken on Transfer Bus-1. Main breaker Permit is required	2019-02-28	09:30	2019-03-07	18:30	177	154
397	POWERGRID	POWERGRID	REACTOR	REACTOR-II AGRA-PG (400KV)/125.00	DAILY	For repalcment of all 03 Nos. HV Bushings due Tan Delta Violation on Variable Frequency. at AGRA	2019-02-01	09:00	2019-02-15	18:00	135	151
398	POWERGRID	POWERGRID	REACTOR	REACTOR-II AGRA-PG (400KV)/125.00	DAILY	TAN D OF BUSHING AND DGA at AGRA	2019-02-24	08:00	2019-02-24	18:00	10	151
399	POWERGRID	POWERGRID	REACTOR	REACTOR MANESAR (400KV)/125.00	DAILY	AMP WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL.THIS IS REACTOR 1	2019-02-14	09:30	2019-02-14	12:30	3	146
400	POWERGRID	POWERGRID	REACTOR	REACTOR MANESAR/125.00	DAILY	AMP WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL.THIS IS REACTOR 2	2019-02-14	13:00	2019-02-14	14:00	1	-
401	POWERGRID	POWERGRID	REACTOR	REACTOR I SIKAR (400KV)/80.00	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-02-09	09:00	2019-02-09	18:00	9	153
402	POWERGRID	POWERGRID	REACTOR	REACTOR I RATANGARH (400KV)/125.00	CONTINUOUS	Replacement of existing 125 MVAR Bus Reactor (Make-CGL) by new 125 MVAR Bus Reactor (Make-GE) at 400 KV Ratangarh S/s.	2019-02-05	09:00	2019-02-20	18:00	369	152
403	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)III	DAILY	Stringing of 765 KV Koteswar - Meerut Ckt-I Line.Reschedule from approval in OCC 154.	2019-02-18	08:30	2019-02-18	18:30	10	154

404	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)IV	DAILY	Stringing of 765 KV Koteswar - Meerut Ckt-I Line.Reschedule from approval in OCC 154.	2019-02-18	08:30	2019-02-18	18:30	10	154
405	PSTCL	PSTCL	BUS	RAJPURA - BUS BAR 2	DAILY	Annual Protection	2019-02-04	09:00	2019-02-05	17:00	16	152
406	PSTCL	PSTCL	BUS	MUKTSAR - BUS BAR 1	DAILY	Periodic testing and general maintenance	2019-02-04	10:00	2019-02-05	17:00	14	-
407	PSTCL	PSTCL	BUS	RAJPURA - BUS BAR 1	DAILY	Annual Protection, testing & maintenance	2019-02-08	09:00	2019-02-08	17:00	8	153
408	PSTCL	PSTCL	BUS	MAKHU - BUS BAR 1	DAILY	General maintenance	2019-02-11	09:00	2019-02-12	17:00	16	154
409	PSTCL	PSTCL	BUS	MUKTSAR - BUS BAR 2	DAILY	Periodic testing and general maintenance	2019-02-12	10:00	2019-02-13	17:00	14	-
410	PSTCL	PSTCL	ICT	ICT03 RAJPURA (400KV)(PSTCL)/500	DAILY	Annual Protection, Testing & Maintenance	2019-02-04	09:00	2019-02-05	17:00	16	154
411	PSTCL	PSTCL	ICT	ICT01 DHURI (400KV)(PSTCL)/500	DAILY	General maintenance	2019-02-05	09:00	2019-02-06	17:00	16	152
412	PSTCL	PSTCL	ICT	ICT01 NAKODAR (400KV)(PSTCL)/315	DAILY	Periodic Maintenance	2019-02-08	09:00	2019-02-08	17:00	8	153
413	PSTCL	PSTCL	ICT	ICT02 MUKTSAR (400KV)(PSTCL)/315	DAILY	Periodic testing and general maintenance	2019-02-18	09:00	2019-02-18	17:00	8	154
414	PSTCL	PSTCL	ICT	ICT01 MAKHU (400KV)(PSTCL)/315	DAILY	General Maintenance	2019-02-18	09:00	2019-02-18	17:00	8	152
415	PSTCL	PSTCL	ICT	ICT02 NAKODAR (400KV)(PSTCL)/315	DAILY	Periodic Maintenance	2019-02-22	09:30	2019-02-22	17:00	7.5	153
416	PSTCL	PSTCL	ICT	ICT01 MUKTSAR (400KV)(PSTCL)/315	DAILY	Periodic testing and general maintenance	2019-02-25	09:00	2019-02-25	17:00	8	154
417	BBMB	PSTCL	LINE	BHAKRA RIGHT (220KV)-MAHILPUR (220KV)1	CONTINUOUS	dismantling of existing old 220 KV Bus bar protection scheme (220 KV Bus section-2) and erection, testing and commissioning of new numerical low impedance bus bar protection scheme.	2019-02-15	08:00	2019-02-19	17:00	105	152
418	BBMB	PSTCL	LINE	BHAKRA RIGHT (220KV)-MAHILPUR (220KV)2	CONTINUOUS	dismantling of existing old 220 KV Bus bar protection scheme (220 KV Bus section-1) and erection, testing and commissioning of new numerical low impedance bus bar protection scheme.	2019-02-20	08:00	2019-02-24	17:00	105	152
419	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-RAJPURA (400KV)1	DAILY	Annual Protection, Testing & Maintenance	2019-02-11	09:00	2019-02-11	17:00	8	154
420	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-RAJPURA (400KV)2	DAILY	Annual Protection, Testing & Maintenance	2019-02-12	09:00	2019-02-12	17:00	8	154
421	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)1	DAILY	General Maintenance	2019-02-26	10:00	2019-02-26	17:00	7	154
422	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)I	DAILY	General Maintenance	2019-02-25	10:00	2019-02-25	17:00	7	154
423	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2019-02-04	09:00	2019-02-04	17:00	8	154
424	PSTCL	PSTCL	LINE	RAJPURA (400KV)-DHURI (400KV)2	DAILY	Line jumper/ Nut Bolt tightening	2019-02-11	09:00	2019-02-11	17:00	8	154
425	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)1	DAILY	Line jumper/ Nut Bolt tightening	2019-02-20	09:00	2019-02-21	17:00	16	154
426	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-DHURI (400KV)2	DAILY	Line jumper/ Nut Bolt tightening	2019-02-26	09:00	2019-02-27	17:00	16	154
427	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)1	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-04	10:00	2019-02-04	16:00	6	154
428	PSTCL	PSTCL	LINE	NAKODAR (400KV)-MAKHU (400KV)2	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-06	10:00	2019-02-06	16:00	6	154
429	PSTCL	PSTCL	LINE	NALLAGARH (220KV)-MOHALI (220KV)1	DAILY	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 140 to 155	2019-02-04	10:00	2019-02-04	17:00	7	154



430	PSTCL	PSTCL	LINE	NALLAGARH (220KV)-MOHALI (220KV)2	DAILY	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 140 to 155	2019-02-11	10:00	2019-02-11	17:00	7	154
431	PSTCL	PSTCL	LINE	NALLAGARH (220KV)-MOHALI (220KV)1	DAILY	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 125 to 139	2019-02-19	10:00	2019-02-19	17:00	7	154
432	PSTCL	PSTCL	LINE	NALLAGARH (220KV)-MOHALI (220KV)2	DAILY	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 125 to 139	2019-02-25	10:00	2019-02-25	17:00	7	154
433	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)I	DAILY	General Maintenance	2019-02-05	10:00	2019-02-05	16:00	6	154
434	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)II	DAILY	General Maintenance	2019-02-11	10:00	2019-02-11	16:00	6	154
435	PSTCL	PSTCL	LINE	KANGRA (132KV)-SHANAN (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-02-11	10:00	2019-02-14	16:00	24	154
436	PSTCL	PSTCL	LINE	HAMIRPUR HSEB (132KV)-CHOHAL (132KV)	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-13	10:00	2019-02-13	16:00	6	154
437	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)1	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-14	10:00	2019-02-14	16:00	6	154
438	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)2	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-13	10:00	2019-02-13	16:00	6	154
439	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)1	DAILY	To check and tighten the jumpers,check and clean the Insulators/ and Tree cutting, setting of Dampers etc.	2019-02-20	10:00	2019-02-24	17:00	35	154
440	PSTCL	PSTCL	LINE	MOGA (400KV)-NAKODAR (400KV)	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-20	17:30	2019-02-20	17:30	0	154
441	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-02-15	10:00	2019-02-15	16:00	6	154
442	PSTCL	PSTCL	LINE	KANGRA (132KV)-PATHANKOT (132KV)	DAILY	Mtc of line,disc cleaning and tightening of jumper with ptw	2019-02-25	10:00	2019-02-27	16:00	18	154
443	PSTCL	PSTCL	LINE	MAKHU (400KV)-AMRITSAR (400KV)I	DAILY	General Maintenance	2019-02-13	10:00	2019-02-13	16:00	6	154
444	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-NAKODAR (400KV)	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-18	10:00	2019-02-18	16:00	6	154
445	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-MOGA (400KV)	DAILY	General maintenance, Jumper tightening and Tree Cutting	2019-02-22	09:00	2019-02-22	17:00	8	153
446	PSTCL	PSTCL	LINE	MUKTSAR (400KV)-MAKHU (400KV)2	DAILY	General Maintenance	2019-02-22	10:00	2019-02-22	16:00	6	154
447	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-NAKODAR (400KV)	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-25	10:00	2019-02-25	17:00	7	154
448	PSTCL	PSTCL	LINE	MOGA (400KV)-NAKODAR (400KV)	DAILY	Tightening of Jumpers of Dead-end Towers, Disc Cleaning & Tree Cutting	2019-02-27	10:00	2019-02-27	16:00	6	154

449	PSTCL	PSTCL	LINE	RAJPURA TPS (400KV)-NAKODAR (400KV)1	DAILY	To check and tighten the jumpers,check and clean the Insulators/ and Tree cutting, setting of Dampers etc.	2019-02-26	10:00	2019-02-27	17:00	14	154
450	PSTCL	PSTCL	LINE	TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)1	DAILY	General maintenance, Jumper tightening and Disc Cleaning	2019-02-28	09:00	2019-02-28	17:00	8	153
451	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR-UP (220KV)2 +UP	DAILY	For lopping and chopping of trees in line corridor & maintenance work of bay.	2019-02-12	09:00	2019-02-14	17:00	24	154
452	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR-UP (220KV)1 +UP	DAILY	For lopping and chopping of trees in line corridor & maintenance work of bay.	2019-02-16	09:00	2019-02-16	17:00	8	151
453	UPPTCL	PTCUL	LINE	AFZALGARH-KALAGARH	DAILY	For lopping and chopping of tree branches and other maintenance work of line.	2019-02-12	08:00	2019-02-12	17:00	9	154
454	UPPTCL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance works.	2019-02-07	09:00	2019-02-08	17:00	16	154
455	PTCUL	PTCUL	REACTOR	REACTOR/80.00	DAILY	For installation of energy meter for energy monitoring of 80 MVA reactor bay.	2019-02-09	11:00	2019-02-09	15:00	4	-
456	RRVPN	RRVPN	BAY	6052T Tie bay of PGCIL-II at 400kV GSS Chittorgarh	CONTINUOUS	FOR MAINTAINCE WORK. This shutdown is with shutdown of 400kv main Bus-B. LOAD OF ALL 400 KV FEEDERS WILL BE SHIFTED ON 400KV MAIN BUS A (THERE WILL BE NO SYPPPLY DISTURBANCE)	2019-02-19	09:00	2019-02-22	17:00	80	150
457	RRVPN	RRVPN	BAY	400KV 152B CB OF FUTURE JAIPUR NORTH AT 400KV HEERAPURA	CONTINUOUS	400 KV CB No. 152B is the Main Circuit Breaker of Future Jaipur North, This CB is dismental from Location No. 152B &To be installed at Location No. 452T (Tie Circuit Breaker of 400 KV Heerapura-Phagi Circuit 2 & ILT-1). During Shut down period 400 KV Circuit Breaker No. 152T(Tie Circuit Breaker of Future Jaipur North & ILT-4) remain off And Supply of 400/220/33 KV, 315 MVA, ILT-4 will be fed from 400 KV Circuit Breaker No. 152A from 400 KV Main Bus-1 & There is no supply disturbance.	2019-02-04	10:00	2019-02-20	17:00	391	153
458	RRVPN	RRVPN	BAY	400kv Tie CB 152T of Jaipur North & ILT-4 at 400kV GSS Heerapura	CONTINUOUS	400 KV CB No. 152B is the Main Circuit Breaker of Future Jaipur North, This CB is dismental from Location No. 152B &To be installed at Location No. 452T (Tie Circuit Breaker of 400 KV Heerapura-Phagi Circuit 2 & ILT-1). During Shut down period 400 KV Circuit Breaker No. 152T(Tie Circuit Breaker of Future Jaipur North & ILT-4) remain off And Supply of 400/220/33 KV, 315 MVA, ILT-4 will be fed from 400 KV Circuit Breaker No. 152A from 400 KV Main Bus-1 & There is no supply disturbance.	2019-02-04	10:00	2019-02-20	17:00	391	-

459	RRVPN	RRVPN	BUS	400kV Main Bus-I at 400KV GSS Bhadla.	DAILY	Quarterly Maintenance work	2019-02-08	15:00	2019-02-08	19:00	4	153
460	RRVPN	RRVPN	BUS	400KV MAIN BUS-I BIKANER	DAILY	Routine Bay Maintenance Work	2019-02-14	10:00	2019-02-14	17:00	7	152
461	RRVPN	RRVPN	BUS	400KV MAIN BUS-II bikaner	DAILY	Routine Bay Maintenance Work	2019-02-15	10:00	2019-02-15	17:00	7	152
462	RRVPN	RRVPN	BUS	400KV BUS-A AT 400KV GSS MERTA	DAILY	Supply maintained through 400 KV MAIN BUS-B AND ALSO 400 MERTA-JODHPUR-II LINE AND 400 KV MERTA-RATANGARH LINE SHOULD BE IN CLOSED CONDITION TO AVOID 315 MVA ILT-I AND ILT-II. Hence No supply disturbance.	2019-02-14	09:00	2019-02-14	17:00	8	152
463	RRVPN	RRVPN	BUS	400KV BUS-B AT 400 KV GSS MERTA	DAILY	IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS. Supply maintained through 400 KV MAIN BUS-A. BUT 400KV MERTA-RATANGARH LINE AND 315 MVA ILT-II WILL ALSO BE IN OFF CONDITION DURING THIS SHUTDOWN AS ILT-II AND 400KV MERTA-RATANGARH LINES ARE RUNNING THROUGH 400KV BUS-B VIA 552B AND 552 T.C.B.'S ONLY.SINCE 552 A.C.B. IS DAMAGED ON DT-19.06.2018 DUE TO DUSTY STORM AT MERTA.	2019-02-15	09:00	2019-02-15	17:00	8	152
464	RRVPN	RRVPN	BUS	400KV MAIN BUS A RATANGARH	DAILY	Maintenance work of bay equipment	2019-02-27	09:30	2019-02-27	18:00	8.5	153
465	RRVPN	RRVPN	ICT	ICT02 BARMER (400KV)(RRVPN)/315	DAILY	Quarterly Maintenance	2019-02-21	10:00	2019-02-21	18:00	8	153
466	RRVPN	RRVPN	ICT	ICT01 BHADLA (400KV)(RRVPN)/500	DAILY	Quarterly Maintenance work	2019-02-07	15:00	2019-02-07	19:00	4	153
467	RRVPN	RRVPN	ICT	ICT02 BIKANER (400KV)(RRVPN)/315	DAILY	Routine Bay Maintenance Work	2019-02-07	10:00	2019-02-07	17:00	7	152
468	RRVPN	RRVPN	ICT	ICT02 CHITTORGARH (400KV)(RRVPN)/315	DAILY	FOR MAINTAINCE WORK	2019-02-07	09:00	2019-02-07	17:00	8	153
469	RRVPN	RRVPN	ICT	ICT01 CHITTORGARH (400KV)(RRVPN)/315	DAILY	FOR MAINTAINCE WORK	2019-02-14	09:00	2019-02-14	17:00	8	153
470	RRVPN	RRVPN	ICT	ICT01 AKAL JAISALMER (400KV)(RRVPN)/315	DAILY	QUATERLY maintenance	2019-02-11	08:30	2019-02-11	18:00	9.5	153
471	RRVPN	RRVPN	ICT	ICT02 HINDAUN (400KV)(RRVPN)/315	DAILY	YEARLY maintenance	2019-02-21	10:00	2019-02-21	16:00	6	150
472	RRVPN	RRVPN	ICT	ICT01 MERTA (400KV)(RRVPN)/315	DAILY	Quarterly maintenance work	2019-02-07	09:00	2019-02-07	17:00	8	152
473	RRVPN	RRVPN	ICT	ICT02 MERTA (400KV)(RRVPN)/315	DAILY	Quarterly maintenance work	2019-02-15	09:00	2019-02-15	17:00	8	154
474	RRVPN	RRVPN	ICT	ICT02 RATANGARH (400KV)(RRVPN)/315	DAILY	Maintenance work of bay equipment	2019-02-13	09:30	2019-02-13	18:00	8.5	153
475	RRVPN	RRVPN	ICT	ICT02 JODHPUR (400KV)(RRVPN)/315	DAILY	Maintenance work	2019-02-07	10:00	2019-02-07	18:00	8	151
476	POWERGRID	RRVPN	LINE	BHARATPUR (220KV)-SIKANDRA (220KV)	CONTINUOUS	Continuous S/D is required to faciliate dismantling on the existing span length and strining of new span towards POWERGRID , Agra & UPPCL , Sikandra in LILO line section , alongwith commissioning of PLCC link and associate protection scheame	2019-01-20	08:00	2019-01-22	18:00	58	154
477	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)1	DAILY	Testing & commissioning of PMU System for NRLDC requirement at Sikar	2019-02-07	09:00	2019-02-08	18:00	18	154

478	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)2	DAILY	Testing & commissioning of PMU System for NRLDC requirement at Sikar	2019-02-09	09:00	2019-02-10	18:00	18	154
479	POWERGRID	RRVPN	LINE	SIKAR-PG (220KV)-SIKAR-RRVNL (220KV)I(PG)	DAILY	For AMP testing of Line Terminal Equipments	2019-02-24	09:00	2019-02-25	18:00	18	152
480	POWERGRID	RRVPN	LINE	SIKAR-PG (220KV)-RATANGARH(220KV)II(PG)	DAILY	For AMP testing of Line Terminal Equipments.	2019-02-27	09:00	2019-02-28	18:00	18	150
481	POWERGRID	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)1	DAILY	Stringing work Between loc no 41/0 & 42/0 of 765 KV D/C Bikaner-Moga line part-II	2019-01-23	08:00	2019-01-24	18:00	20	154
482	POWERGRID	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)2	DAILY	Stringing work Between loc no 41/0 & 42/0 of 765 KV D/C Bikaner-Moga line part-II	2019-01-23	08:00	2019-01-24	18:00	20	154
483	POWERGRID	RRVPN	LINE	LALSOT (220KV)-DAUSA (220KV)PG	DAILY	Removal of Tower Side Grading Ring	2019-02-04	08:00	2019-02-05	18:00	20	152
484	POWERGRID	RRVPN	LINE	SAWAI MADHOPUR (220KV)-DAUSA (220KV)I( PG)	DAILY	Removal of Tower Side Grading Ring	2019-02-06	08:00	2019-02-08	18:00	30	153
485	RRVPN	RRVPN	LINE	KOTA(220KV)-BAROD (220KV)	CONTINUOUS	Jumpering work required for commissioning of 220 KV GSS Ranpur (Under PPP Mode)	2019-01-24	08:00	2019-01-25	18:00	34	154
486	RRVPN	RRVPN	LINE	AJMER (400KV)-PHAGI(400KV)II	DAILY	Quarterly Maintenance of Bay and associated equipments Ajmer end.	2019-02-21	09:00	2019-02-21	18:00	9	153
487	RRVPN	RRVPN	LINE	AJMER (400KV)-PHAGI(400KV)I	DAILY	Quarterly Maintenance of Bay and associated equipments Ajmer end.	2019-02-08	09:00	2019-02-08	18:00	9	153
488	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)1	DAILY	Quarterly Maintenance work at Bhadla	2019-02-14	16:00	2019-02-14	20:00	4	153
489	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)2	DAILY	Quarterly Maintenance work at Bhadla	2019-02-15	16:00	2019-02-15	20:00	4	154
490	RRVPN	RRVPN	LINE	LALSOT (220KV)-DAUSA (220KV)PG	DAILY	Quarterly/Routine maintenance at both ends. 220kV Main bus-I & II at Lalsot will also be under shutdown during this period. 132 kV GSS RVPN, Nagalpyariwas & Toonga will be fed from 220 kV GSS Dausa, 132 kV GSS RVPN, Bagadi & Badhoti will be fed from 220 kV GSS RVPN, Swaimadhpor.	2019-02-07	09:30	2019-02-07	15:30	6	152
491	RRVPN	RRVPN	LINE	SAWAI MADHOPUR (220KV)-DAUSA (220KV)I( PG)	DAILY	quarterly maintenance at Dausa	2019-02-08	09:30	2019-02-08	15:30	6	153
492	RRVPN	RRVPN	LINE	HINDAUN (400KV)-HEERAPURA (400KV)	DAILY	Yearly manitenance work	2019-02-08	10:00	2019-02-08	16:00	6	153
493	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	DAILY	QUATERLY maintenance	2019-02-13	08:30	2019-02-13	18:00	9.5	153
494	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-RAMGARHII	DAILY	QUATERLY maintenance at Akal.	2019-02-14	08:30	2019-02-14	18:00	9.5	151
495	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)I	DAILY	QUATERLY maintenance at Jodhpur.	2019-02-27	10:00	2019-02-27	18:00	8	152

496	RRVPN	RRVPN	LINE	MERTA (400KV)-RATANGARH (400KV)	DAILY	IV th QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS OF 400kV Main Bus-B. During this shutdown 400KV MERTA-RATANGARH LINE AND 315 MVA ILT-II WILL ALSO BE IN OFF CONDITION DURING THIS SHUTDOWN AS ILT-II AND 400KV MERTA-RATANGARH LINES ARE RUNNING THROUGH 400KV BUS-B VIA 552B AND 552 T C.B.'S ONLY.SINCE 552 A C.B. IS DAMAGED ON DT-19.06.2018 DUE TO DUSTY STORM AT MERTA.	2019-02-15	09:00	2019-02-15	17:00	8	154
497	RRVPN	RRVPN	LINE	KHANDAR (132KV)-SHEOPUR MPSEB-WR (132KV)+MPSE	DAILY	For Quarterly/Half yearly/yearly Maintenance of 132 sheopur bay.(CT,CVT and LA are connected on line at khandar GSS)	2019-02-15	10:00	2019-02-15	14:00	4	153
498	NPCIL	RRVPN	LINE	RAPP A (220KV)-RAPS B (220KV)	CONTINUOUS	To replace all the three Current Transformers (CTs) at RAPS-B end	2019-02-14	09:00	2019-02-15	20:00	35	-
499	RRVPN	RRVPN	REACTOR	Bus Reactor 1 KAWAI (400KV)/63.00	DAILY	For annual relay testing and Isolator maintenance	2019-02-12	09:00	2019-02-12	18:30	9.5	149
500	RRVPN	RRVPN	REACTOR	Bus Reactor 2 KAWAI (400KV)/63.00	DAILY	For annual relay testing and Isolator maintenance	2019-02-13	09:00	2019-02-13	18:30	9.5	-
501	RRVPN	RRVPN	REACTOR	Series Reactor 1 BHADLA (400KV)/50.00	DAILY	Quarterly Maintenance work	2019-02-14	16:00	2019-02-14	20:00	4	153
502	RRVPN	RRVPN	REACTOR	Series Reactor 2 BHADLA (400KV)/50.00	DAILY	Quarterly Maintenance work	2019-02-15	16:00	2019-02-15	20:00	4	153
503	RRVPN	RRVPN	REACTOR	SHUNT REACTOR-I BIKANER (400KV)/50.00	DAILY	Routine Bay Maintenance Work	2019-02-08	10:00	2019-02-08	17:00	7	152
504	RRVPN	RRVPN	REACTOR	REACTOR AKAL JAISALMER (400KV)/50.00	CONTINUOUS	For filtration of 400 KV 50 MVAR BUS REACTOR OIL due to low BDV and High water content	2019-02-04	08:30	2019-02-06	18:00	57.5	151
505	RRVPN	RRVPN	REACTOR	Shunt Reactor (line reactor for Rajwest-1 Bay)/50.00	DAILY	1st Quarterly maintenance work	2019-02-27	10:00	2019-02-27	18:00	8	152
506	RRVPN	RRVPN	REACTOR	REACTOR MERTA (400KV)/50.00	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-02-21	09:00	2019-02-21	17:00	8	152
507	RRVPN	RRVPN	REACTOR	Shunt Reactor RATANGARH (400KV)/50.00	DAILY	Maintenance work of bay equipment	2019-02-05	09:30	2019-02-05	14:00	4.5	153
508	SJVNL	SJVNL	BUS	400 KV GIS Bus Bar - II	CONTINUOUS	SF6 Gas Leakage Arrest work in 400 KV Rampur - Nalagarh (Ckt. 1&2)Already Approved in 154th OCC	2019-02-01	09:00	2019-02-19	17:00	440	154
509	SJVNL	SJVNL	BUS	400 KV GIS BUS COUPLER(RAMPUR)	CONTINUOUS	SF6 Gas Leakage Arrest work in 400 KV Rampur - Nalagarh (Ckt. 1&2)Already Approved in 154th OCC	2019-02-01	09:00	2019-02-19	17:00	440	154
510	SJVNL	SJVNL	REACTOR	REACTOR RAMPUR HEP (400KV)/80.00	DAILY	HV Testing of GIS Bus Bar-2Already Approved in 154th OCC	2019-02-08	08:00	2019-02-08	17:00	9	153
511	SJVNL	SJVNL	REACTOR	REACTOR RAMPUR HEP (400KV)/80.00	DAILY	HV Testing of GIS Rampur - Nalagarh (Ckt-2)Already Approved in 154th OCC	2019-02-15	08:00	2019-02-15	17:00	9	153
512	UPPTCL	UPPTCL	BAY	Aligarh-Muradnagar-I	CONTINUOUS	Replacement of 400KV CT & CVT.	2019-02-09	08:00	2019-02-11	18:00	58	-

513	UPPTCL	UPPTCL	BAY	400 kV Aaur (UPPTCL) at 400 kV Muradnagar -1 (UPPTCL)	CONTINUOUS	Replacement of 400KV CVT.	2019-02-12	08:00	2019-02-13	18:00	34	-	
514	UPPTCL	UPPTCL	BAY	400 KV Transfer Bay 400 KV S/s Sarnath	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I	2019-02-23	08:00	2019-02-24	18:00	34	147	
515	UPPTCL	UPPTCL	BUS	400 kV Bus coupler at Muradnagar	CONTINUOUS	For replacement of 400KV CT.	2019-02-05	08:00	2019-02-06	18:00	34	153	
516	UPPTCL	UPPTCL	BUS	400 kV transfer bus coupler at Muradnagar	CONTINUOUS	Replacement of 400KV CT.	2019-02-07	08:00	2019-02-08	19:00	35	153	
517	UPPTCL	UPPTCL	BUS	transfer bus at Simbholi	DAILY	For attending problem of 220KV Bus Isoaltor of 220KV Simbhaoli-Matore Line.	2019-02-11	09:00	2019-02-11	12:00	3	154	
518	UPPTCL	UPPTCL	BUS	bus 1 SARNATH	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. No supply disturbance as the load shall be fed through Main Bus - II.	2019-02-04	08:00	2019-02-24	18:00	490	154	
519	UPPTCL	UPPTCL	BUS	400KV A Bus Sultanpur	DAILY	For CT replacement and M&R Work along with Bus Coupler	2019-02-04	08:00	2019-02-05	18:00	20	154	
520	UPPTCL	UPPTCL	BUS	BUS B-PANKI	DAILY	Replacement of 400/220 KV, 315 MVA ICT-II B-Bus PG Isolator	2019-02-20	08:00	2019-02-25	17:00	54	153	
521	UPPTCL	UPPTCL	BUS	400 kV Bus 2 Greater Noida	CONTINUOUS	For upgradation of 400KV PG Isolator (2000 Amp. To 3150 Amp.) of Gr. Noida-Dadri Line and transfer bus bay & CB of T/F Bay.	2019-02-16	10:00	2019-02-25	17:00	223	153	
522	UPPTCL	UPPTCL	BUS	400 kV transfer bay at Greater Noida	CONTINUOUS	For upgradation of 400KV PG Isolator (2000 Amp. To 3150 Amp.) of Gr. Noida-Dadri Line and transfer bus bay & CB of T/F Bay.	2019-02-16	10:00	2019-02-25	17:00	223	-	
523	UPPTCL	UPPTCL	BUS	400 kV Bus1 Greater Noida	CONTINUOUS	For upgradation of 400KV PG Isolator (2000 Amp. To 3150 Amp.) of Gr. Noida-Dadri Line and transfer bus bay & CB of T/F Bay.	2019-02-26	10:00	2019-03-05	17:00	175	153	
524	UPPTCL	UPPTCL	BUS	400 kV transfer bus at Gorakhpur	DAILY	for stringing work of 400KV Jack busbar for installation of proposed 240MVA T/F & extension of busbars for proposed new 400KV TBC bay.	2019-02-20	11:00	2019-02-22	16:00	15	153	
525	UPPTCL	UPPTCL	BUS	MAIN BUS I GORAKHPUR	DAILY	for stringing work of 400KV Jack busbar for installation of proposed 240MVA T/F & extension of busbars for proposed new 400KV TBC bay.	2019-02-20	11:00	2019-02-22	16:00	15	154	
526	UPPTCL	UPPTCL	BUS	400 kV Main bus 2 at Gorakhpur (UPPTCL)	DAILY	for stringing work of 400KV Jack busbar for installation of proposed 240MVA T/F & extension of busbars for proposed new 400KV TBC bay.	2019-02-20	11:00	2019-02-22	16:00	15	154	
527	UPPTCL	UPPTCL	BUS	MAIN BUS I-ORAI	DAILY	For Tightening of Jumpers and Clamps	2019-02-15	09:00	2019-02-15	19:00	10	151	
528	UPPTCL	UPPTCL	ICT	ICT -2/3x500 MVA	DAILY	Annual Maintenance	2019-02-21	09:00	2019-02-21	10:00	1	153	
529	UPPTCL	UPPTCL	ICT	ICT -2/3x500 MVA	DAILY	Annual Maintenance	2019-02-22	09:00	2019-02-22	10:00	1	153	
530	UPPTCL	UPPTCL	ICT	ICT -2/3x500 MVA	DAILY	Annual Maintenance	2019-02-23	09:00	2019-02-23	10:00	1	153	
531	UPPTCL	UPPTCL	ICT	ICT -2/3x500 MVA	DAILY	Annual Maintenance	2019-02-24	09:00	2019-02-24	10:00	1	153	

532	UPPTCL	UPPTCL	ICT	ICT02 MURADNAGAR NEW (400KV)(UPPTCL)/240	DAILY	Maintenance of T/F & Bay.	2019-02-07	09:00	2019-02-07	15:00	6	153
533	UPPTCL	UPPTCL	ICT	ICT01 MUZZAFARNAGAR-UP (400KV)(UPPTCL)/315	DAILY	For routine protection testing & other maintenance works.	2019-02-11	11:00	2019-02-11	16:00	5	-
534	UPPTCL	UPPTCL	ICT	ICT02 MUZZAFARNAGAR-UP (400KV)(UPPTCL)/240	DAILY	For routine protection testing & other maintenance works.	2019-02-13	11:00	2019-02-13	16:00	5	153
535	UPPTCL	UPPTCL	ICT	ICT03 MUZZAFARNAGAR-UP (400KV)(UPPTCL)/315	DAILY	For routine protection testing & other maintenance works.	2019-02-15	11:00	2019-02-15	16:00	5	149
536	UPPTCL	UPPTCL	ICT	ICT01 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	Replacement with 500 MVA T/F under increasing capacity work. During the S/D load will be taken by 315 MVA T/F - III & 500 MVA T/F. (Dismantling - 15 days, Civil work - 40 Days, Erection, Testing & commissioning, - 30 days) (Work shall continue till 30.04.2019)	2019-02-05	08:00	2019-03-31	18:00	1306	154
537	UPPTCL	UPPTCL	ICT	ICT03 SARNATH (400KV)(UPPTCL)/315	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. During the S/D load will be taken by 315 MVA T/F - I & 500 MVA T/F.	2019-02-15	08:00	2019-02-16	18:00	34	154
538	UPPTCL	UPPTCL	ICT	ICT02 SARNATH (400KV)(UPPTCL)/500	CONTINUOUS	General Maintenance during S/D of 400 KV Main Bus - I. During the S/D load will be taken by 315 MVA T/F - I & III.	2019-02-21	08:00	2019-02-22	18:00	34	154
539	UPPTCL	UPPTCL	ICT	ICT02 LUCKNOW (Sarojini Nagar) 400-UP(UPPTCL)/315	CONTINUOUS	For 40 days on continuous basis for replacement of 315 MVA T/F With 500 MVA T/F	2019-02-01	09:00	2019-03-10	16:00	895	154
540	UPPTCL	UPPTCL	ICT	ICT01 UNNAO (400KV)(UPPTCL)/315	DAILY	General Maintenance of Bay and Transformer at 400 KV Sub-station Unnao	2019-02-18	08:00	2019-02-18	18:00	10	151
541	UPPTCL	UPPTCL	ICT	ICT02 UNNAO (400KV)(UPPTCL)/315	DAILY	General Maintenance of Bay and Transformer at 400 KV Sub-station Unnao	2019-02-26	08:00	2019-02-26	18:00	10	151
542	UPPTCL	UPPTCL	ICT	ICT02 BAREILY-UP (400KV)(UPPTCL)/315	DAILY	For Routine Maintenance of Transformer like tightening, Cleaning, Oiling, greasing etc. of all equipments of Bay, alongwith Tan delta testing.	2019-02-20	09:00	2019-02-20	17:00	8	154
543	UPPTCL	UPPTCL	ICT	ICT03 BAREILY-UP (400KV)(UPPTCL)/315	DAILY	For Annual Maintenance of Transformer like tightening, Cleaning, Oiling, greasing etc. of all equipments of Bay and Complete testing.	2019-02-21	09:00	2019-02-21	17:00	8	152
544	UPPTCL	UPPTCL	ICT	ICT01 SULTANPUR (400KV)(UPPTCL)/240	CONTINUOUS	For Complete gasket replacement by manufacturing Company	2019-02-06	08:00	2019-02-10	18:00	106	154
545	UPPTCL	UPPTCL	ICT	ICT03 SULTANPUR (400KV)(UPPTCL)/315	CONTINUOUS	For Complete gasket replacement by manufacturing Company	2019-02-12	08:00	2019-02-16	18:00	106	154
546	UPPTCL	UPPTCL	ICT	ICT01 MAU (400KV)(UPPTCL)/200	CONTINUOUS	"For attending oil leakage and retrofitting of relay at 400 KV S/S Kasara Mau. For painting of ICT-I, testing of relay panel & maintenance work at 400 KV S/S Kasara Mau. "	2019-02-18	09:00	2019-02-20	18:00	57	152
547	UPPTCL	UPPTCL	ICT	ICT02 MAU (400KV)(UPPTCL)/200	DAILY	For attending oil leakage, retrofitting of relay, painting of ICT-II, testing of relay panel and maintenance work at 400 KV S/S Kasara Mau.	2019-02-21	09:00	2019-02-23	18:00	27	152

548	UPPTCL	UPPTCL	ICT	ICT01 PANKI (400KV)(UPPTCL)/240	DAILY	Due to replacement of 240 MVA ICT-I by 315 MVA T/F	2019-02-01	08:00	2019-02-20	17:00	180	153	
549	UPPTCL	UPPTCL	ICT	ICT02 PANKI (400KV)(UPPTCL)/240	DAILY	Replacement of old & obsolete R. Y & B phase 245 KV CVT	2019-02-20	08:00	2019-02-21	17:00	18	147	
550	UPPTCL	UPPTCL	ICT	ICT03 AGRA-UP (400KV)(UPPTCL)/315	DAILY	For replacement of defective air cell balloon and routine maintenance	2019-02-20	08:00	2019-02-21	18:00	20	148	
551	UPPTCL	UPPTCL	ICT	ICT 01 AGRA-UP (400KV)(UPPTCL)/500	DAILY	For routine maintenance & testing	2019-02-22	08:00	2019-02-22	18:00	10	152	
552	UPPTCL	UPPTCL	ICT	ICT02 AGRA-UP (400KV)(UPPTCL)/500	DAILY	For bay tightening & transformer routine maintenance	2019-02-23	08:00	2019-02-23	18:00	10	152	
553	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	For general maintenance works.	2019-02-28	11:00	2019-02-28	17:00	6	154	
554	UPPTCL	UPPTCL	ICT	ICT01 GORAKHPUR-UP (400KV)(UPPTCL)/240	DAILY	For routine testing & general maintenance	2019-02-21	11:00	2019-02-21	16:00	5	151	
555	UPPTCL	UPPTCL	ICT	ICT02 GORAKHPUR-UP (400KV)(UPPTCL)/315	CONTINUOUS	For replacement of Gasket of OL TC & OSR	2019-02-01	11:00	2019-02-03	16:00	53	152	
556	UPPTCL	UPPTCL	ICT	ICT ORAI (400KV)(UPPTCL)/315	DAILY	For Checking of Scada operation of Transformer.	2019-02-05	09:00	2019-02-05	19:00	10	153	
557	POWERGRID	UPPTCL	LINE	SIRSAGANJ (220KV)-MAINPURI-PG (220KV)	DAILY	Y-Phase CVT replacement due to voltage violation.	2019-02-02	11:00	2019-02-02	15:00	4	-	
558	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-MUZZAFARNAGAR-UP (400KV)	DAILY	Lopping and chopping of trees in corridor, fixing of bulldog grip, at earth wire, tightening of jumpers.	2019-02-05	08:00	2019-02-08	17:00	36	154	
559	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-AZAMGARH (400KV)	DAILY	Tapping at lilo Tower of under construction LILO of Sultanpur - Azamgarh line at Tanda Thermal Stage-II	2019-01-13	08:00	2019-01-15	18:00	30	154	
560	UPPTCL	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	DAILY	Line maintenance and other associated works	2019-02-21	08:00	2019-02-23	18:00	30	154	
561	UPPTCL	UPPTCL	LINE	SHERKOT-KALAGARHSC	DAILY	For lopping and chopping of tree branches and other maintenance work of line.	2019-02-12	08:00	2019-02-12	17:00	9	154	
562	UPPTCL	UPPTCL	LINE	MURADNAGAR II (400KV)-MATHURA (400KV)	DAILY	For maintenance of Bay.	2019-02-13	09:00	2019-02-13	15:00	6	153	
563	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SAMBHAL (220KV)	DAILY	For lopping and chopping and cutting of trees & line maintenance works.	2019-02-25	09:00	2019-02-26	17:00	16	154	
564	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-AZAMGARH (400KV)	DAILY	Tapping at lilo Tower of under construction LILO of Sultanpur - Azamgarh line at Tanda Thermal Stage-II	2019-01-13	08:00	2019-01-15	18:00	30	154	
565	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-LUCKNOW-Kursi Road (400KV) PG	DAILY	Replacement of disc insulator by Polymer insulator & Lopping/Chopping of Tree branches	2019-02-09	09:00	2019-02-10	17:00	16	154	
566	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV)	DAILY	Replacement of disc insulator by Polymer insulator & Lopping/Chopping of Tree branches	2019-02-16	09:00	2019-02-17	17:00	16	154	
567	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	Diversion of 400 KV Obra-Anpara L-2 line from the proposed coal handling area of 2x660 MW Obra C TPP	2019-02-11	08:00	2019-02-20	18:00	226	154	



568	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-MAU (400KV)	CONTINUOUS	For Diversion of 400 KV Anpara-Mau (L-6) S/C line for UPEIDA & retrofitting of relay testing of relay panel & maintenance work at 400 KV S/S Kasara Mau.	2019-02-15	08:00	2019-02-20	18:00	130	154
569	UPPTCL	UPPTCL	LINE	AZAMGARH (400KV)-SARNATH (400KV)	CONTINUOUS	For diversion of 400 KV Sarnath-Azamgarh line for UPEIDA	2019-02-20	08:00	2019-02-28	18:00	202	154
570	UPPTCL	UPPTCL	LINE	MAU (400KV)-AZAMGARH (400KV)	DAILY	For stringing work in the diversion of 400 KV Sarnath-Azamgarh line for UPEIDA	2019-02-23	08:00	2019-02-28	18:00	60	154
571	UPPTCL	UPPTCL	LINE	MURADNAGAR (400KV)-ALIGARH (400KV)	DAILY	Maintenance of bay and routine testing, looping and chopping of trees in line corridor and other maintenance work of line	2019-02-15	08:00	2019-02-19	18:00	50	153
572	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-PANKI KANPUR (400KV)	DAILY	Replacement of 400 KV Y phase CVT, Routine testing & replacement R phase wave trap jumper	2019-02-18	08:00	2019-02-18	17:00	9	154
573	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-IndirapuramI	CONTINUOUS	For repairing/rectification works (Bend in legs) at tower no. -25 (DD+31)	2019-01-02	09:00	2019-02-25	17:00	1304	151
574	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-IndirapuramII	CONTINUOUS	For repairing/rectification works (Bend in legs) at tower no. -25 (DD+31)	2019-01-02	09:00	2019-02-25	17:00	1304	151
575	UPPTCL	UPPTCL	LINE	GAZIPUR (220KV)-NOIDA SECTOR 20 (220KV)	CONTINUOUS	LILO at 220KV S/S Sec-38A (Botanical Garden) (Badarpur BTPS-Noida Ghazipur)	2019-02-10	08:00	2019-02-20	18:00	250	154
576	UPPTCL	UPPTCL	LINE	BAREILY-CB GANJ (220KV)-PANTNAGAR	DAILY	"Stringing of Conductors of 220 KV Roza-C.B. Ganj Line (Dohna-C.B. Ganj Section) on D.C. Towers (under construction) between Loc. 39-40 over 220 KV Bareilly (400 KV S/S) - Pant Nagar Line."	2019-02-04	08:00	2019-02-04	18:00	10	149
577	NPCIL	UPPTCL	LINE	NAPP (220KV)-KHURJA (220KV)1	CONTINUOUS	Overhauling of DS, Bus Diff prot testing on Bus-C, bay jumper tightness	2019-01-20	09:00	2019-01-23	22:00	85	152
578	NPCIL	UPPTCL	LINE	NAPP (220KV)-ATRAULI (220KV)	CONTINUOUS	Bus Diff prot testing on Bus-C, bay jumper tightness	2019-01-24	09:00	2019-01-24	22:00	13	-
579	NPCIL	UPPTCL	LINE	NAPP (220KV)-KHURJA (220KV)2	CONTINUOUS	Overhauling of DS, Bus Diff prot. testing on Bus-C, bay jumper tightness	2019-01-25	09:00	2019-01-28	22:00	85	148
580	NPCIL	UPPTCL	LINE	NAPP (220KV)-SAMBHAL (220KV)	CONTINUOUS	Overhauling of DS	2019-01-29	09:00	2019-01-29	22:00	13	154

Planned shutdown of transmission elements for approval in 155th OCC for the month of Feb-2019:- Haryana											
Sr. No.	Details of Transmission element		Name of S/Stn	Name of transmission elements	Category to which transmissi	Date		Daily basis	Timings		Purpose/ Reasons
	Voltage level					From	To		From (Hrs.)	To (Hrs.)	
1	400KV		400KV DHANONDA	315MVA ICT-2	A	12.02.19	12.02.19	Daily basis	10:00	15:00	Tan Delta Testing and Gen . Mtc of Bay equipment

2	400KV	400KV DHANONDA	On Bus-1 for Bays 401, 404, 407,410, 413,416	A	21.01.19	21.01.19	Daily basis	8:00	18:00	Bus Bar Relay Replacem ent with Commissi oning Main Bus- 1 Shutdown only.
3	400KV	400KV DHANONDA	On Bus-2 for Bays 403, 406, 409 (408- Tie bay also), 412, 415,418.	A	22.01.19	22.01.19	Daily basis	8:00	18:00	Bus Bar Relay Replacem ent with Commissi oning Main Bus- 2 shut down only
4	400KV	400KV DHANONDA	(400KV Dhanonda-Daultabad Ckt-2 & ICT-1) For bays 401, 402, 403	A	23.01.19	23.01.19	Daily basis	8:00	12:00	Bus Bar Relay Replacem ent with Commissi oning for Tie Connecte d Bays in Dia wise
5	400KV	400KV DHANONDA	(400KV Dhanonda-Daultabad Ckt-1 & ICT-2) For bays 404, 405, 406	A	23.01.19	23.01.19	Daily basis	12:00	18:00	Bus Bar Relay Replacem ent with Commissi oning for Tie Connecte d Bays in Dia wise

6	400KV	400KV DHANONDA	(400KV Dhanonda-CLP Ckt-2) For bays 407, 408.	A	24.01.19	24.01.19	Daily basis	8:00	12:00	Bus Bar relay Replacem ent with Commissi oning for Tie Connecte d Bays in Dia wise
7	400KV	400KV DHANONDA	(400KV Dhanonda-CLP Ckt-2 & ICT-3) For bays 410, 411, 412	A	24.01.19	24.01.19	Daily basis	12:00	18:00	Bus Bar relay Replacem ent with Commissi oning for Tie Connecte d Bays in Dia wise
8	400KV	400KV DHANONDA	(400KV Dhanonda-M/Garh Ckt-2 & 400KV Dhanonda-Neemrana Ckt-1) For bays 413, 414, 415.	A	25.01.19	25.01.19	Daily basis	8:00	12:00	Bus Bar relay Replacem ent with Commissi oning for Tie Connecte d Bays in Dia wise
9	400KV	400KV DHANONDA	(400KV Dhanonda-M/Garh Ckt-1 & 400KV Dhanonda-Neemrana Ckt-2) For bays 416, 417, 418.	A	25.01.19	25.01.19	Daily basis	12:00	18:00	Bus Bar relay Replacem ent with Commissi oning for Tie Connecte d Bays in Dia wise

10	400KV	400KV Daultabad	315MVA, 400/220KV, ICT-2 & 400KV Bus-Bar 2	A	22.01.19	22.01.19	Daily basis	10:00	17:00	Testing of Circuit breaker, CTs, alignment of newly erected isolators and Jack bus connection (ICT-2 remain switch off due Tie breaker is defective)
11	400KV	400KV Daultabad	400kV Daultabad-Dhanonda Ckt-1	A	07.02.19	07.02.19	Daily basis	10:00	17:00	Alignment of Isolators and tightening and replacing of Female copper contacts
12	400KV	400KV Daultabad	400kV Daultabad-Dhanonda Ckt-2	A	08.02.19	08.02.19	Daily basis	10:00	17:00	Alignment of Isolators and tightening and replacing of Female copper contacts

13	400KV	400KV Nawada	315 MVA 400/220/33KV ICT-I, TIE-I and BUS-II	A	06.02.19	06.02.19	Daily basis	11:00	17:00	For The general maintenance of the transformer and allied equipment
14	400KV	400KV Nawada	250 MVA 400/220/33KV ICT-II, TIE-II and BUS-II	A	13.02.19	13.02.19	Daily basis	10:00	16:00	For The general maintenance of the transformer and allied equipment
15	220KV	220KV Ballabgarh	220KV Ballabgarh- BBMB Samaypur line (The custodian of the line is BBMB)	B	27.01.19	28.01.19	Cont	9:00	17:00	For Crossing work of LILO of both circuits of 220KV Sec 72 GGN-Rangala Rajpur line
16	220KV	220KV Ballabgarh	220KV Ballabgarh- BBMB Charkhi Dadri line (The custodian of the line is BBMB)	B	27.01.19	28.01.19	Cont	9:00	17:00	For Crossing work of LILO of both circuits of 220KV Sec 72 GGN-Rangala Rajpur line