

Report for Outage Approval by OCC meeting no. 157

Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	Outage Request				Total Hours	Last OCC Number
							From Date	From Time	To Date	To Time		
1	K-THDC	THDC	GENCO	Koteshwar-U1/100	CONTINUOUS	Annual Maintenance	2019-04-11	09:30	2019-05-10	18:30	705	145
2	NTPC	NTPC	GENCO	Tanda TPS-U1/110	CONTINUOUS	Boiler over haul, TG Bearing Inspection, Generator seal inspection	2019-04-26	00:00	2019-05-24	23:59	695.98	-
3	NTPC	NTPC	GENCO	Rihand TPS-U4/500	CONTINUOUS	COH	2019-04-15	23:00	2019-05-29	23:59	1056.98	-
4	NTPC	NTPC	GENCO	Singrauli STPS-U1/200	CONTINUOUS	COH+DDCMIS	2019-04-02	00:00	2019-05-15	23:59	1055.98	146
5	NTPC	NTPC	GENCO	ANTA GPS(GT)-U1/88.71	CONTINUOUS	Minor Inspection	2019-04-25	00:00	2019-04-29	23:30	119.5	147
6	NTPC	NTPC	GENCO	Dadri GPS (GT)-U1/130.19	CONTINUOUS	Minor Inspection	2019-04-20	00:00	2019-04-24	23:30	119.5	145
7	NTPC	NTPC	GENCO	Dadri NCTPS-U4/210	CONTINUOUS	solar thermal research and development project	2019-03-14	00:00	2019-04-20	23:50	911.83	-
8	NTPC	NTPC	GENCO	Dadri NCTPP-U1/490	CONTINUOUS	BLR+DSI	2019-04-26	00:00	2019-05-02	23:55	167.92	-
9	RRVPN	RRVUNL	GENCO	Kota TPS-U6/195	CONTINUOUS	Annual capital overhauling	2019-04-09	00:01	2019-05-15	23:59	887.97	146
10	RRVPN	RRVUNL	GENCO	Suratgarh TPS-U5/250	CONTINUOUS	Annual boiler overhauling	2019-04-10	00:01	2019-04-29	23:59	479.97	-
11	RRVPN	RRVUNL	GENCO	Kalisindh-U1/600	CONTINUOUS	Annual generator overhauling, including electric testing and turbine and generator bearing inspection	2019-04-02	00:01	2019-05-04	23:59	791.97	148
12	RRVPN	RRVUNL	GENCO	Chhabra Stage-2-U1/250	CONTINUOUS	Annual boiler overhauling	2019-04-05	00:01	2019-04-24	23:59	479.97	-
13	RRVPN	APL	GENCO	Kawai-U1/660	CONTINUOUS	AOH and boiler license renewal	2019-05-01	00:01	2019-05-20	23:59	479.97	-
14	THDC INDIA	THDC	GENCO	Tehri-U4/250	CONTINUOUS	Major(Capital) Maintenance of Unit#4 from 01.04.19 (09:00 Hrs) to 30.04.19 (17:30 Hrs)	2019-04-01	09:00	2019-04-30	17:30	704.5	144
15	THDC INDIA	THDC	GENCO	Tehri-U3/250	CONTINUOUS	Annual Maintenance of unit#3 from 26.04.19 (09:00 Hrs) to 20.05.19 (17:30 Hrs)	2019-04-26	09:00	2019-05-20	17:30	584.5	144
16	POWERGRID	POWERGRID	BAY	765KV BHIWANI M/BAY 712 MEERUT	DAILY	AMP MAINTENANCE WORK.	2019-04-04	08:00	2019-04-05	18:00	20	146
17	POWERGRID	POWERGRID	BAY	765KV MOGA/BHIWANI T/BAY 711 AT MEERUT	DAILY	AMP MAINTENANCE WORK	2019-04-09	08:30	2019-04-10	18:30	20	-
18	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-I Tie Bay at Moga	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-18	08:00	2019-03-18	18:00	10	156
19	POWERGRID	POWERGRID	BAY	765kV Bus Reactor-II Tie Bay at Moga	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-19	08:00	2019-03-19	18:00	10	156
20	POWERGRID	POWERGRID	BUS	765KV BUS -I JHATIKRA	DAILY	RTV coating of BPI & AMP work.	2019-04-11	08:00	2019-04-12	18:00	20	151
21	POWERGRID	POWERGRID	BUS	765 KV BUS-II JHATIKRA	DAILY	RTV coating of BPI & AMP work.	2019-04-13	08:00	2019-04-14	18:00	20	151
22	POWERGRID	POWERGRID	BUS	765KV BUS-1 at Moga	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-15	09:30	2019-03-19	18:30	45	155

23	POWERGRID	POWERGRID	BUS	765 kV Bus-2 at Moga	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-20	08:00	2019-03-27	18:00	80	151
24	POWERGRID	POWERGRID	ICT	ICT-II AGRA-PG (765KV)(POWERGRID)/1500	DAILY	For VFTD of 400 KV Bushings & AMP works, at Agra HVDC	2019-04-05	09:00	2019-04-05	18:00	9	150
25	POWERGRID	POWERGRID	ICT	ICT01 FATEHPUR-PG (765 KV)(POWERGRID)/1500	DAILY	AMP and Tightening Work and CSD Fine tuning Work , at Fatehpur	2019-04-02	09:30	2019-04-02	18:00	8.5	155
26	POWERGRID	POWERGRID	ICT	ICT02 FATEHPUR-PG (765 KV)(POWERGRID)/1500	DAILY	AMP and Tightening Work and CSD Fine tuning Work, at Fatehpur	2019-04-04	09:30	2019-04-04	18:00	8.5	155
27	POWERGRID	POWERGRID	ICT	ICT 1 orai (765kv)/1000	DAILY	Variable frequency tan delta of ICT bushings, at Orai	2019-04-08	09:00	2019-04-08	17:00	8	149
28	POWERGRID	POWERGRID	ICT	ICT II orai(765kv)/1000	DAILY	Variable frequency tan delta of ICT bushings,at Orai	2019-04-09	09:00	2019-04-09	17:00	8	149
29	POWERGRID	POWERGRID	ICT	ICT01 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	RTV coating of BPL.	2019-04-01	08:00	2019-04-02	19:00	22	154
30	POWERGRID	POWERGRID	ICT	ICT02 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	RTV coating of BPL.	2019-04-05	08:00	2019-04-06	19:00	22	154
31	POWERGRID	POWERGRID	ICT	ICT03 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	RTV coating of BPL.	2019-04-07	08:00	2019-04-08	19:00	22	154
32	POWERGRID	POWERGRID	ICT	ICT01 MOGA(765KV)(POWERGRID)/1500	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-24	08:00	2019-03-25	18:00	20	155
33	POWERGRID	POWERGRID	ICT	ICT 02 MOGA(765KV)(POWERGRID)/1500	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-26	08:00	2019-03-27	18:00	20	155
34	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR1	DAILY	Variable frequency tan delta of Line Reactor bushings	2019-04-01	09:00	2019-04-01	17:00	8	-
35	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR2	DAILY	Variable frequency tan delta of Line Reactor bushings	2019-04-02	09:00	2019-04-02	17:00	8	156
36	POWERGRID	POWERGRID	LINE	Orai (765KV)-SATNAS/C	DAILY	Variable frequency tan delta of Line Reactor bushings	2019-04-03	09:00	2019-04-03	17:00	8	156
37	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)I	DAILY	Variable frequency tan delta of Line Reactor bushings	2019-04-04	09:00	2019-04-04	17:00	8	156
38	POWERGRID	POWERGRID	LINE	Orai (765KV)-ALIGARH-PG (765KV)II	DAILY	Variable frequency tan delta of Line Reactor bushings	2019-04-05	09:00	2019-04-05	17:00	8	156
39	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)1	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening and line maintenance work.	2019-04-08	09:30	2019-04-10	18:30	27	154
40	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)2	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening and line maintenance work.	2019-04-11	08:00	2019-04-13	18:00	30	154
41	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)1	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening and line maintenance work.	2019-04-04	08:00	2019-04-06	18:00	30	156

42	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	CONTINUOUS	For diversion work due to DFCC	2019-04-10	08:00	2019-04-25	19:00	371	156
43	POWERGRID	POWERGRID	LINE	CHITTORGARH(765KV)-AJMER(765KV)II	DAILY	Construction activities of 765 KV Ajmer-Bikaner Bays Extension work Jumper connection b/w Jack bus to isolator & Al bus pipe connection 709-52 CB to 709-89A Erection work related to 709 bay of 765 KV Ajmer-Bikaner line under construction.	2019-03-22	08:30	2019-03-22	18:30	10	156
44	POWERGRID	POWERGRID	LINE	BHIWANI-PG (765 KV)-PHAGI (765KV)2	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening and Line maintenance work.	2019-04-17	09:30	2019-04-18	18:30	18	156
45	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-BHIWANI-PG (765 KV)	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	2019-04-01	09:00	2019-04-03	18:00	27	156
46	POWERGRID	POWERGRID	LINE	JHATIKALA(765 KV)-BHIWANI-PG (765 KV)	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	2019-04-04	09:00	2019-04-06	18:00	27	156
47	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)I	DAILY	Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. Requested by WR-2	2019-04-05	07:00	2019-04-05	18:30	11.5	155
48	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)II	DAILY	Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. , requested by WR-2	2019-04-06	07:00	2019-04-06	18:30	11.5	155
49	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR1	DAILY	For Fine tuning of CSD relay available for associated Line Reactor through on Line switching, requested by WR-2	2019-04-08	10:00	2019-04-08	18:30	8.5	-
50	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR2	DAILY	For Fine tuning of CSD relay available for associated Line Reactor through on Line switching , requested by WR-2	2019-04-09	10:00	2019-04-09	18:30	8.5	156
51	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-BALIA (765KV)	DAILY	FOR TOWER STRENGTHENING WORK. requested by ER-1	2019-03-26	08:00	2019-04-10	18:00	160	155
52	POWERGRID	POWERGRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	DAILY	FOR TOWER STRENGTHENING WORK, requested by ER-1	2019-04-15	07:00	2019-04-30	19:00	192	156
53	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-VARANASI (765KV)2	DAILY	for rectification of defects identified by corporate AM department. requested by ER-1	2019-04-11	07:00	2019-04-12	18:00	22	154
54	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-VARANASI (765KV)2	DAILY	For Replacement of Insulators Damaged by Miscreant. requested by ER-1	2019-04-23	09:00	2019-04-24	18:00	18	154

55	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-JHATIKALA(765 KV)	CONTINUOUS	For tower strengthening work in "A" type delta towers	2019-03-25	09:00	2019-03-31	18:00	153	155
56	POWERGRID	POWERGRID	LINE	MOGA(765KV)-BHIWANI-PG (765 KV)	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-15	08:00	2019-03-16	18:00	20	156
57	POWERGRID	POWERGRID	LINE	MEERUT (765KV)-MOGA(765KV)	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-17	17:58	2019-03-17	17:58	0	155
58	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-KANPUR GIS (765KV)I	DAILY	For balance strengthening of Suspension Towers (Delta configuration) 326 nos Towers . renewal of 156 OCC	2019-04-01	08:00	2019-04-02	18:00	20	156
59	POWERGRID	POWERGRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	DAILY	For balance strengthening of Suspension Towers (Delta configuration) 419 nos Towers . renewal of 156 OCC	2019-04-01	08:00	2019-04-08	18:00	80	156
60	POWERGRID	POWERGRID	LINE	VARANASI (765KV)-KANPUR GIS (765KV)II	DAILY	For balance strengthening of Suspension Towers (Delta configuration) 326 nos Towers . renewal of 156 OCC	2019-04-03	08:00	2019-04-04	18:00	20	156
61	POWERGRID	POWERGRID	REACTOR	REACTOR BUS -1 orai (765kv)/330.00	DAILY	Variable frequency tan delta of Bus Reactor bushings, at Orai	2019-04-10	09:00	2019-04-10	17:00	8	149
62	POWERGRID	POWERGRID	REACTOR	REACTOR BUS-2 orai (765kv)/330.00	DAILY	Variable frequency tan delta of Bus Reactor bushings,at Orai	2019-04-11	09:00	2019-04-11	17:00	8	149
63	POWERGRID	POWERGRID	REACTOR	765KV B/R-II JHATIKRA/765.00	DAILY	AMP work	2019-04-15	08:30	2019-04-16	18:30	20	149
64	POWERGRID	POWERGRID	REACTOR	REACTOR-I BHIWANI-PG 765KV/240.00	DAILY	For AMP work	2019-04-15	08:00	2019-04-15	18:00	10	156
65	POWERGRID	POWERGRID	REACTOR	765 KV 240MVAR B/R-II BHIWANI/240.00	DAILY	For AMP work	2019-04-16	08:00	2019-04-16	18:00	10	-
66	POWERGRID	POWERGRID	REACTOR	REACTOR I(S) MOGA(765KV)/240.00	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-20	08:00	2019-03-21	18:00	20	151
67	POWERGRID	POWERGRID	REACTOR	REACTOR II MOGA(765KV)/240.00	DAILY	Shut down required for replacement of existing porcelain Disc Insulators with Composite long rod Insulators.	2019-03-22	08:00	2019-03-23	18:00	20	151
68	RRVPN	RRVPN	BUS	765 kV Main Bus-I at 765 kV GSS Anta	DAILY	1 HALF YEARLY MAINTENANCE	2019-04-02	09:00	2019-04-02	18:00	9	151
69	RRVPN	RRVPN	BUS	765 kV Main Bus-II at 765 kV GSS Anta	DAILY	1 HALF YEARLY MAINTENANCE	2019-04-03	09:00	2019-04-03	18:00	9	151
70	RRVPN	RRVPN	BUS	400 kV Main Bus-I at 765 kV GSS Anta	DAILY	1 HALF YEARLY MAINTENANCE	2019-04-04	09:00	2019-04-04	18:00	9	153
71	RRVPN	RRVPN	BUS	400 kV Main Bus-II AT 765 kV GSS Anta	DAILY	1 HALF YEARLY MAINTENANCE	2019-04-09	09:00	2019-04-09	18:00	9	153
72	RRVPN	RRVPN	ICT	ICT01 ANTA(765KV)(RRVPN)/1500	DAILY	1 HALF YEARLY MAINTENANCE	2019-04-10	09:00	2019-04-10	18:00	9	150

73	RRVPN	RRVPN	ICT	ICT02 ANTA(765KV)(RRVPN)/1500	DAILY	1 HALF YEARLY MAINTENANCE	2019-04-24	09:00	2019-04-24	18:00	9	152
74	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)II	DAILY	1 HALF YEARLY MAINTENANCE	2019-04-25	09:00	2019-04-25	18:00	9	152
75	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)I	DAILY	1 HALF YEARLY MAINTENANCE AT 765KV GSS ANTA AND Replacement of CVT due to oil leakage at 765kV GSS Phagi	2019-04-16	09:00	2019-04-16	18:00	9	156
76	RRVPN	RRVPN	REACTOR	Reactor Bank 1 ANTA(765KV)/240.00	DAILY	1 HALF YEARLY MAINTENANCE	2019-04-23	09:00	2019-04-23	18:00	9	148
77	RRVPN	POWERGRID	REACTOR	LINE REACTOR -1(S) PHAGI (765KV)/240.00	DAILY	1. Maintenance of Reactors. 2. Maintenance of CB. 3. To connect the Y-Ph. Reactor in ckt of Reactor Bank in place of Spare Reactor.	2019-04-04	10:00	2019-04-05	18:00	16	-
78	RRVPN	POWERGRID	REACTOR	LINE REACTOR -2(S) PHAGI(765KV)/240.00	DAILY	1. Maintenance of Reactors. 2. Maintenance of CB. 3. To connect the Spare Reactor in ckt of Reactor Bank in place of R-Ph. Reactor as the R-Ph. Reactor will be put out of ckt to attend the oil leakage from radiators.	2019-04-09	10:00	2019-04-10	18:00	16	-
79	RRVPN	RRVPN	REACTOR	Bus Reactor PHAGI (765KV)/240.00	DAILY	Maintenance of Reactors.	2019-04-23	10:00	2019-04-24	18:00	16	145
80	UPPTCL	UPPTCL	BUS	Bus-2 Greater Noida (765 kV)	DAILY	For general maintenance and overhauling of problematic B Bus P.G.Isolator.	2019-04-08	10:00	2019-04-08	17:00	7	152
81	UPPTCL	UPPTCL	LINE	ANPARA-C (765KV)-UNNAO (765KV)	CONTINUOUS	For routine protection testing of Anpara C line and Anpara C line reactor & attending oil leakage in R-phase of Anpara C line reactor at Unnao	2019-04-23	08:00	2019-04-24	18:00	34	152
82	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-MAINPURI-UP (765KV)	DAILY	Replenishment of Tower parts & hardware.	2019-04-29	09:00	2019-04-30	18:00	18	156
83	UPPTCL	UPPTCL	LINE	ALIGARH (400KV)-MAINPURI-UP (765KV)II	DAILY	Bay maintenance & routine testing work.	2019-04-10	08:00	2019-04-10	18:00	10	-
84	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-MATHURA (400KV)II	DAILY	Tightening of jumper and replacement of damage jumper and other line maintenance work	2019-04-16	08:00	2019-04-19	18:00	40	156
85	BBMB	BBMB	BUS	220 KV Bus-2 at Panipat	DAILY	Half yearly Mtc. of left hand side of Bus-II	2019-04-10	08:00	2019-04-10	17:00	9	146
86	BBMB	BBMB	BUS	220 KV Bus-2 at Panipat	DAILY	Half yearly Mtc. of right hand side of Bus-II	2019-04-11	08:00	2019-04-11	17:00	9	146
87	BBMB	BBMB	ICT	ICT BHIWANI BBMB (400KV)(BBMB)/500	DAILY	To attend the hot point	2019-04-02	09:00	2019-04-02	13:00	4	151
88	BBMB	BBMB	LINE	PANIPAT BBMB (220KV)-KURUKSHETRA BBMB (220KV)	DAILY	Half yearly Mtc.	2019-04-02	08:00	2019-04-02	17:00	9	154
89	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)-JAMALPUR (220KV)I	DAILY	Half yearly mtc. of Line	2019-04-03	08:00	2019-04-04	17:00	18	155
90	BBMB	BBMB	LINE	JAMALPUR (220KV)-JALLANDHAR BBMB (220KV)II	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-05	08:00	2019-04-05	17:00	9	151

91	BBMB	POWERGRID	LINE	BHIWANI-PG (400KV)-BHIWANI BBMB (400KV)	DAILY	To attend the hot point	2019-04-03	09:00	2019-04-03	13:00	4	152
92	BBMB	POWERGRID	LINE	HISSAR-PG (400KV)-BHIWANI BBMB (400KV)	DAILY	To attend the hot point	2019-04-04	09:00	2019-04-04	13:00	4	152
93	BBMB	BBMB	LINE	JAMALPUR (220KV)-JALLANDHAR BBMB (220KV)I	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-06	08:00	2019-04-06	17:00	9	153
94	BBMB	BBMB	LINE	BARNALA (220KV)-SANGRUR (220KV)	DAILY	Half yearly mtc. of Line	2019-04-08	08:00	2019-04-08	17:00	9	151
95	BBMB	BBMB	LINE	JAMALPUR (220KV)-SANGRUR (220KV)I	DAILY	Half yearly mtc. of Line	2019-04-08	08:00	2019-04-09	17:00	18	153
96	BBMB	BBMB	LINE	JALLANDHAR BBMB (220KV)- JAMSHER (220KV)1	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-09	08:00	2019-04-09	17:00	9	151
97	BBMB	BBMB	LINE	BARNALA (220KV)-LEHRA MOHABAT (200KV)	DAILY	Half yearly mtc. of Line	2019-04-09	08:00	2019-04-09	17:00	9	150
98	BBMB	BBMB	LINE	JAMALPUR (220KV)-SANGRUR (220KV)II	DAILY	Half yearly mtc. of Line	2019-04-10	08:00	2019-04-11	17:00	18	152
99	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAMALPUR (220KV)I	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-12	08:00	2019-04-12	17:00	9	156
100	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAMALPUR (220KV)II	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-15	08:00	2019-04-15	17:00	9	150
101	BBMB	PSTCL	LINE	JAMALPUR (220KV)- DHANDARIKALANI	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-16	08:00	2019-04-16	17:00	9	153
102	BBMB	PSTCL	LINE	JAMALPUR (220KV)- DHANDARIKALANI	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-17	08:00	2019-04-17	17:00	9	153
103	BBMB	BBMB	LINE	JALLANDHAR BBMB (220KV)- JAMSHER (220KV)2	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-18	08:00	2019-04-18	17:00	9	151
104	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)-JAMALPUR (220KV)II	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-18	08:00	2019-04-19	17:00	18	155
105	BBMB	PSTCL	LINE	JALLANDHAR BBMB (220KV)- BUTARI	DAILY	Half yearly mtc. of S/Stn. Equipment.	2019-04-19	08:00	2019-04-19	17:00	9	152
106	BBMB	BBMB	LINE	BARNALA (220KV)-SANGRUR (220KV)	DAILY	Half yearly mtc. of S/Stn. and Line	2019-04-23	08:00	2019-04-23	17:00	9	151
107	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAGADHRI (220KV)	DAILY	Half yearly mtc. of S/Stn. and Line	2019-04-23	08:00	2019-04-25	18:00	30	156
108	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)- SAMAYPUR (220KV)2	DAILY	Half yearly mtc. of S/Stn. and Line	2019-04-25	08:00	2019-04-25	17:00	9	153
109	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)- SAMAYPUR (220KV)3	DAILY	Half yearly mtc. of S/Stn. and Line	2019-04-26	08:00	2019-04-26	17:00	9	151
110	BBMB	BBMB	LINE	JAGADHRI (220KV)-KURUKSHETRA BBMB (220KV)	DAILY	Half yearly mtc. of S/Stn. and Line	2019-04-29	08:00	2019-04-30	17:00	18	151
111	BBMB	BBMB	LINE	BHAKRA LEFT (220KV)-GANGUWAL (220KV)3	CONTINUOUS	Replacement of 220 KV R,Y,B phase old CTs with new CTs	2019-04-08	08:00	2019-04-10	17:00	57	155
112	BBMB	BBMB	LINE	DHULKOTE (220KV)-GANGUWAL (220KV)I	DAILY	Quarterly mtc. of sub station equipment.	2019-04-16	08:00	2019-04-17	17:00	18	152
113	BBMB	BBMB	LINE	DHULKOTE (220KV)-GANGUWAL (220KV)II	DAILY	Quarterly mtc. of sub station equipment.	2019-04-19	08:00	2019-04-20	17:00	18	152
114	BBMB	PSTCL	LINE	MISS-MOHALI (220KV)	DAILY	Quarterly mtc. of sub station equipment.	2019-04-22	08:00	2019-04-23	17:00	18	-
115	BBMB	PSTCL	LINE	GANGUWAL (220KV)-MAJRA (220KV)	DAILY	Quarterly mtc. of sub station equipment.	2019-04-29	08:00	2019-04-30	17:00	18	147

116	BBMB	PSTCL	LINE	BHAKRA RIGHT (220KV)- MAHILPUR (220KV)1	DAILY	Annual mtc. Of equipment.	2019-04-11	08:00	2019-04-11	17:00	9	155
117	BBMB	PSTCL	LINE	BHAKRA RIGHT (220KV)- MAHILPUR (220KV)2	DAILY	Annual mtc. Of equipment.	2019-04-30	08:00	2019-04-30	17:00	9	155
118	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)- GANGUWAL (220KV)1	DAILY	1. Replacement installation & commissioning of 3 Nos. Las with new Las 2. Installation and commissioning of 2 nos new IVTs and half yearly mtc of equipment.	2019-04-29	08:00	2019-04-29	17:00	9	155
119	BBMB	BBMB	LINE	BHAKRA RIGHT (220KV)- GANGUWAL (220KV)2	DAILY	1. Replacement installation & commissioning of 3 Nos. Las with new Las 2. Installation and commissioning of 2 nos new IVTs and half yearly mtc of equipment.	2019-04-05	08:00	2019-04-05	17:00	9	155
120	BBMB	BBMB	LINE	JALLANDHAR BBMB (220KV)- DASUYA (220KV)	DAILY	Half yearly mtc. of S/Stn. Equipment & line.	2019-04-10	08:00	2019-04-10	17:00	9	152
121	BBMB	HVPNL	LINE	BHIWANI BBMB (220KV)- BAPOORAI	DAILY	To attend the hot point	2019-04-09	08:00	2019-04-09	12:10	4.17	152
122	BBMB	BBMB	LINE	DEHAR (400KV)-PANCHKULA-PG (400KV)	DAILY	Half yearly mtc. of switchyard equipments.	2019-04-22	08:00	2019-04-23	17:00	18	154
123	BBMB	BBMB	LINE	DEHAR (220KV)-GANGUWAL (220KV)1	DAILY	Half yearly mtc. & replacement of PT on R phase	2019-04-18	08:00	2019-04-19	17:00	18	154
124	BBMB	BBMB	LINE	DEHAR (400KV)-RAJPURA (400KV)	DAILY	Half yearly mtc. of switchyard equipments.	2019-04-15	08:00	2019-04-16	17:00	18	152
125	BBMB	HPPTCL	LINE	DEHAR (220KV)-KANGOO (220KV)	DAILY	Half yearly mtc. of switchyard equipments.	2019-04-24	08:00	2019-04-25	17:00	18	155
126	HVPNL	HVPNL	BUS	400kv bus -1 KHEDAR	DAILY	Setting of pantograph isolators related to Bus-1 & Gen. Mtc.	2019-03-25	07:00	2019-03-25	19:00	12	-
127	HVPNL	HVPNL	BUS	400kv Bus-2 khedar	DAILY	Setting of pantograph isolators related to Bus-2 & Gen. Mtc.	2019-03-26	10:00	2019-03-26	16:00	6	-
128	HVPNL	HVPNL	BUS	400kv bus -1 KHEDAR	DAILY	Setting of pantograph isolators related to Bus-1 & Gen. Mtc.	2019-03-27	10:00	2019-03-27	15:00	5	-
129	HVPNL	HVPNL	BUS	400kv bus -1 KHEDAR	DAILY	Setting of pantograph isolators related to Bus-1 & Gen. Mtc.	2019-03-28	10:00	2019-03-28	15:00	5	-
130	HVPNL	HVPNL	ICT	ICT01 KABULPUR (400KV)(HVPNL)/315	CONTINUOUS	replacement of air cell of main conservator tank	2019-04-09	10:00	2019-04-10	18:00	32	154
131	HVPNL	HVPNL	ICT	ICT02 KABULPUR (400KV)(HVPNL)/315	DAILY	Attending oil leakage from Buchholz relay	2019-04-05	10:00	2019-04-05	12:00	2	152
132	HVPNL	HVPNL	ICT	ICT02 KABULPUR (400KV)(HVPNL)/315	DAILY	For annual Mtc. & testing	2019-04-12	10:00	2019-04-12	18:00	8	152
133	HVPNL	HVPNL	LINE	FATEHABAD PG (400KV)-KHEDAR (400KV)	DAILY	Setting of panto-graph isolators related to any one bus & gen mtc	2019-03-25	07:00	2019-03-25	19:00	12	152
134	HVPNL	HVPNL	LINE	KHEDAR (400KV)-NUHIANWALI (400KV)1	DAILY	Setting of panto-graph isolators related to any one bus & gen mtc	2019-03-26	10:00	2019-03-26	16:00	6	153
135	HVPNL	HVPNL	LINE	KHEDAR (400KV)-KIRORI (400KV)1	DAILY	Setting of panto-graph isolators related to any one bus & gen mtc	2019-03-27	10:00	2019-03-27	15:00	5	152
136	HVPNL	HVPNL	LINE	KHEDAR (400KV)-KIRORI (400KV)2	DAILY	Setting of panto-graph isolators related to any one bus & gen mtc	2019-03-28	10:00	2019-03-28	15:00	5	152

137	HVPNL	KT JHAJJAR	LINE	JHAJJAR-CLP (400KV)-KABULPUR (400KV)I	DAILY	Setting of panto-graph isolators related to any one bus & gen mtc	2019-04-02	09:00	2019-04-02	19:00	10	149
138	HVPNL	HVPNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)1	DAILY	For gen mtc of line and tree cutting.	2019-04-24	10:00	2019-04-24	15:00	5	154
139	HVPNL	HVPNL	LINE	DHANONDA (400KV)-JHAJJAR-CLP (400KV)1	DAILY	For gen mtc of line and tree trimming.	2019-04-25	10:00	2019-04-25	16:00	6	154
140	HVPNL	KT JHAJJAR	LINE	KABULPUR (400KV)-DEEPALPUR (400KV)1	DAILY	Tightening of spacer in line	2019-04-26	10:00	2019-04-26	16:00	6	153
141	HVPNL	KT JHAJJAR	LINE	KABULPUR (400KV)-DEEPALPUR (400KV)2	DAILY	Tightening of spacer in line	2019-04-27	10:00	2019-04-27	17:00	7	153
142	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	For gen mtc and nut bolt tightening and isolator alignment	2019-04-02	10:00	2019-04-02	16:00	6	154
143	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	For gen mtc and nut bolt tightening, isolator alignment.	2019-04-04	10:00	2019-04-04	16:00	6	156
144	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	DAILY	For annual mtc.	2019-04-08	10:00	2019-04-08	16:00	6	156
145	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	DAILY	For annual mtc.	2019-04-11	10:00	2019-04-11	16:00	6	156
146	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)1	DAILY	For annual mtc.	2019-04-16	10:00	2019-04-16	16:00	6	154
147	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-GURGAON (400KV)2	DAILY	For annual mtc.	2019-04-18	10:00	2019-04-18	16:00	6	152
148	JKPDD	POWERGRID	LINE	KISHENPUR (400KV)-NEW WANPOH (400KV)II	CONTINUOUS	For LILO at BHEP-II and erection, testing, commissioning of PLCC panels	2019-04-22	09:00	2019-04-27	18:00	129	155
149	NHPC	POWERGRID	LINE	URI-1 (400KV)-WAGOORA (400KV)I	DAILY	Testing of Line Shunt Reactors	2019-04-23	09:30	2019-04-23	17:30	8	156
150	NHPC	POWERGRID	LINE	URI-1 (400KV)-WAGOORA (400KV)II	DAILY	Testing of Lie Shunt Reactors	2019-04-25	09:30	2019-04-25	17:30	8	156
151	NHPC	POWERGRID	LINE	CHAMERA-2 (400KV)-KISHENPUR (400KV)	DAILY	Testing of ABB make line protection relay Model REL521 by the OEM.	2019-03-25	09:00	2019-03-27	17:00	24	-
152	NHPC	POWERGRID	LINE	CHAMERA-2 (400KV)-CHAMERA-1 (400KV)	DAILY	Testing of ABB make line protection relay Model REL 521.	2019-03-28	09:00	2019-03-30	17:00	24	152
153	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)I	DAILY	A/R in non Auto Mode, for Installation of OPGW in Place of earth wire.	2019-04-01	08:00	2019-04-30	19:00	330	156
154	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)II	DAILY	A/R in non Auto Mode, for Installation of OPGW in Place of earth wire.	2019-04-01	08:00	2019-04-30	19:00	330	156
155	NTPC	NTPC	BAY	RIHAND STATION TRANSFORMER-5 BAY-32	CONTINUOUS	Shutdown of 400 KV,Bay-27: (Bus coupler b/w Bus 3 & 5) for annual maintenance of CTs & CB, on 02.04.19 from 8.30hr to 17.30 hr	2019-04-02	08:30	2019-04-02	18:30	10	151
156	NTPC	NTPC	BAY	RIHAND STATION TRANSFORMER-5 BAY-32	CONTINUOUS	Shutdown of 400 KV ,Bay-28: (Bus coupler b/w Bus 4 & 6) for annual maintenance of CTs & CB, on 09.04.19 from 8.30hr to 17.30 hr	2019-04-09	08:30	2019-04-09	18:30	10	151

157	NTPC	NTPC	BAY	RIHAND STATION TRANSFORMER-5 BAY-32	CONTINUOUS	Shutdown of 400 KV, Bay-13: (Bus coupler b/w Bus 1 & 3) for annual maintenance of CTs & CB, on 16.04.19 from 8.30hr to 17.30 hr	2019-04-16	08:30	2019-04-16	18:30	10	151
158	NTPC	NTPC	BAY	RIHAND STATION TRANSFORMER-5 BAY-32	CONTINUOUS	Shutdown of 400 KV, Bay-14 : (Bus coupler b/w Bus 2 & 4) for annual maintenance of CTs & CB, on 23.04.19 from 8.30hr to 17.30 hr	2019-04-23	08:30	2019-04-23	18:30	10	151
159	NTPC	NTPC	ICT	ICT01 SINGRAULI NTPC (400KV)(NTPC)/100	CONTINUOUS	400 KV ICT:1 - Main Breaker Maintenance : ICT#1 shall be taken on Transfer Bus-1. main breaker maintenance shall be carried out after that. Permission is required for Transfer of ICT#1 on TBC-1 and maintenance in Main Breaker.	2019-04-11	09:00	2019-04-12	19:04	34.07	154
160	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II	DAILY	Singrauli-Allahabad line 2 : Annual PM for Reactor and protection equipment	2019-04-08	07:00	2019-04-08	18:29	11.48	156
161	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Annual PM for Reactor and protection equipment	2019-04-11	08:00	2019-04-11	18:30	10.5	155
162	POWERGRID	POWERGRID	BAY	BALLABGARH-1 MAIN BAY at Kanpur	CONTINUOUS	CB replacement work, under CERC Add Cap ,at Kanpur	2019-04-10	09:00	2019-04-30	17:00	488	151
163	POWERGRID	POWERGRID	BAY	400 KV AC Filter Z2 Main bay, at Agra HVDC	DAILY	AMP Testing, at Agra HVDC	2019-04-10	08:00	2019-04-10	18:00	10	-
164	POWERGRID	POWERGRID	BAY	400KV M.Bagh M/Bay-425 at BLBGARH	CONTINUOUS	S/D required for retrofit of M&G CB with new CB	2019-03-12	09:30	2019-04-05	18:30	585	146
165	POWERGRID	POWERGRID	BAY	400KV ICT-1 M/BAY 415 MANDOLA	CONTINUOUS	For Isolator Retrofit of 415-89 A (RK Make Bus Isolators) under ADD CAP.	2019-04-04	08:00	2019-04-08	18:00	106	150
166	POWERGRID	POWERGRID	BAY	400KV ICT-4 & 2 T/BAY 411 MANDOLA	CONTINUOUS	For Isolator Retrofit of 411-89 A (RK Make Bus Isolators) under ADD CAP.	2019-04-09	08:00	2019-04-12	18:00	82	149
167	POWERGRID	POWERGRID	BAY	400kv Hapur line m/bay 492 at Muradnagr	CONTINUOUS	Shutdown for 400 KV ABB CB Overhauling, 400 KV Hapur- Muradnagar Line will remain in service through Transfer Bay	2019-04-25	08:00	2019-04-30	18:00	130	156
168	POWERGRID	POWERGRID	BAY	220KV ICT-3 BAY at Kishanpur	CONTINUOUS	For Circuit Breaker Overhauling works.	2019-04-22	09:30	2019-04-27	18:30	129	-
169	POWERGRID	POWERGRID	BUS	Bus-1, at Fatehpur	DAILY	AMP and Tightening Work, at Fatehpur	2019-04-09	09:30	2019-04-09	18:00	8.5	147
170	POWERGRID	POWERGRID	BUS	Bus-2, at Fatehpur	DAILY	AMP and Tightening Work, at Fatehpur	2019-04-11	09:30	2019-04-11	18:00	8.5	147
171	POWERGRID	POWERGRID	BUS	400 KV WCA Bus-1/1A sectionaliser, at Agra HVDC	DAILY	AMP TESTING, at Agra HVDC	2019-04-12	08:00	2019-04-12	18:00	10	-
172	POWERGRID	POWERGRID	BUS	Bus Coupler Bay , at Agra HVDC	DAILY	AMP TESTING, AT Agra HVDC	2019-04-08	09:00	2019-04-08	18:00	9	146

173	POWERGRID	POWERGRID	BUS	220KV Bus-1 at Powergrid, Sitarganj	DAILY	AMP Work	2019-03-25	09:00	2019-03-25	17:00	8	154
174	POWERGRID	POWERGRID	BUS	220KV Bus-2 at Powergrid,Sitarganj	DAILY	AMP work	2019-03-26	09:00	2019-03-26	17:00	8	154
175	POWERGRID	POWERGRID	BUS	400 KV Bus-I at Abdullapur	DAILY	For tightening of Tee connectors of Line Isolator dropper as these are developing hotspots . SD is required with Dehradun ckt-1 & 2.	2019-04-10	09:00	2019-04-10	13:30	4.5	155
176	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Nalagarh	DAILY	Hot commissioning of STATCOM under construction.	2019-03-12	09:00	2019-03-12	17:00	8	154
177	POWERGRID	POWERGRID	BUS	400KV BUS-2 at Nalagarh	DAILY	Hot commissioning of STATCOM under construction.	2019-03-13	09:00	2019-03-13	17:00	8	154
178	POWERGRID	POWERGRID	BUS	220KV BUS-1 at Nalagarh	DAILY	For AMP Work.	2019-03-18	10:00	2019-03-18	17:00	7	-
179	POWERGRID	POWERGRID	BUS	220KV BUS-2 at Nalagarh	DAILY	For AMP Work.	2019-03-19	10:00	2019-03-19	17:00	7	-
180	POWERGRID	POWERGRID	BUS	400KV BUS-II AT DEHRADUN	DAILY	AMP WORK	2019-03-26	08:30	2019-03-27	18:30	20	154
181	POWERGRID	POWERGRID	BUS	400KV BUS-I BAHADUGARH	DAILY	For RTV coating on BPIs	2019-04-08	08:00	2019-04-08	18:00	10	156
182	POWERGRID	POWERGRID	BUS	400KV BUS-II BAHADURGARH	DAILY	For RTV coating on BPIs	2019-04-09	08:00	2019-04-09	18:00	10	156
183	POWERGRID	POWERGRID	BUS	400KV BUS-I AJMER	DAILY	AMP work	2019-04-15	08:30	2019-04-15	18:30	10	156
184	POWERGRID	POWERGRID	BUS	400KV BUS-II AJMER	DAILY	AMP work	2019-04-16	08:00	2019-04-16	18:00	10	156
185	POWERGRID	POWERGRID	BUS	BUS-I AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-11	08:00	2019-04-22	18:00	120	156
186	POWERGRID	POWERGRID	BUS	BUS-II AT 400KV SIKAR	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-03	08:00	2019-04-10	18:00	80	156
187	POWERGRID	POWERGRID	BUS	BUS-I AT 220KV SIKAR PG	DAILY	AMP work	2019-04-24	08:00	2019-04-25	18:00	20	156
188	POWERGRID	POWERGRID	BUS	BUS-II AT 220KV SIKAR	DAILY	AMP work	2019-04-27	08:00	2019-04-28	18:00	20	156
189	POWERGRID	POWERGRID	BUS	BUS-II JAIPUR (SOUTH) 400KV	DAILY	AMP work	2019-04-26	08:00	2019-04-26	18:00	10	154
190	POWERGRID	POWERGRID	BUS	BUS-I BHIWANI	DAILY	For Busbar Stability and commissioning of new extended busbar for new incoming 400kV Babai-Bhiwani D/C Line	2019-04-08	08:00	2019-04-10	18:00	30	156
191	POWERGRID	POWERGRID	BUS	BUS-II BHIWANI	DAILY	For Busbar Stability and commissioning of new extended busbar for new incoming 400kV Babai-Bhiwani D/C Line	2019-04-11	08:00	2019-04-13	18:00	30	156
192	POWERGRID	POWERGRID	BUS	220KV BUS-1 at Moga	DAILY	For AMP works.	2019-04-05	09:30	2019-04-05	18:30	9	154
193	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Moga	DAILY	AMP of Bus Bar	2019-04-03	09:00	2019-04-03	17:30	8.5	154

194	POWERGRID	POWERGRID	BUS	400KV BUS-2 at Moga	DAILY	AMP of Bus Bar	2019-04-04	09:30	2019-04-04	17:30	8	154
195	POWERGRID	POWERGRID	BUS	400KV BUS-2 at Malerkotla	DAILY	For AMP and replacement of CVT due to oil seepage.	2019-04-06	09:00	2019-04-06	18:00	9	-
196	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-1/500	DAILY	RTV coating work in HVDC SW/Yard at Bhiwadi	2019-03-18	08:30	2019-03-21	19:00	42	152
197	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-2/500	DAILY	RTV coating work in HVDC SW/Yard at Bhiwadi	2019-03-22	08:00	2019-03-25	19:00	44	153
198	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-1/800	DAILY	Balance Erection of Cross arm & Earth peak line side ie on Pole -II (For completion of balance tower erection and stringing activities regarding shifting of existing Tower at Loc no. 118 on Newly constructed pile foundation of ± 800 KV HVDC AGRA-BNC TL pole #1 &2)	2019-03-15	08:00	2019-03-19	18:00	50	156
199	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-2/800	DAILY	Balance Erection of Cross arm & Earth peak line side ie on Pole -II (For completion of balance tower erection and stringing activities regarding shifting of existing Tower at Loc no. 118 on Newly constructed pile foundation of ± 800 KV HVDC AGRA-BNC TL pole #1 &2)	2019-03-15	08:00	2019-03-19	18:00	50	-
200	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-1/800	DAILY	Final checking of Tower & to make ready tower for stringing (For completion of balance tower erection and stringing activities regarding shifting of existing Tower at Loc no. 118 on Newly constructed pile foundation of ± 800 KV HVDC AGRA-BNC TL pole #1 &2)	2019-03-20	08:00	2019-03-21	18:00	20	156
201	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-1/800	CONTINUOUS	De stringing of Both pole (conductor, Earth wire) at Loc 118 (Old) and anchoring of conductors along with fixing of back stay on tower at loc 119,118 (old) & 117. Also Mid Span joint 12 nos conductors in between 119 & 118 (New),Stringing work Loc 117-118(new)-119 including stringing of EW & Fixing of Spacer,Stringing of OPGW,Fixing of Jumper & Shifting of Aviation system	2019-03-22	08:00	2019-04-07	18:00	394	156

202	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-2/800	CONTINUOUS	De stringing of Both pole (conductor, Earth wire) at Loc 118 (Old) and anchoring of conductors along with fixing of back stay on tower at loc 119,118 (old) & 117. Also Mid Span joint 12 nos conductors in between 119 & 118 (New),Stringing work Loc 117-118(new)-119 including stringing of EW & Fixing of Spacer,Stringing of OPGW,Fixing of Jumper & Shifting of Aviation system	2019-03-22	08:00	2019-04-07	18:00	394	-
203	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-2/800	DAILY	Dismantling of 118 (old) DB+0 tower from top to waist level. (For completion of balance tower erection and stringing activities regarding shifting of existing Tower at Loc no. 118 on Newly constructed pile foundation of ± 800 KV HVDC AGRA-BNC TL pole #1 &2)	2019-04-08	08:00	2019-04-13	18:00	60	-
204	POWERGRID	POWERGRID	ICT	ICT01 FATEHPUR -PG (400KV)(POWERGRID)/315	DAILY	AMP , Tightening Work and OLTC Top cover gasket replacement Work, at Fatehpur	2019-04-16	09:30	2019-04-16	18:00	8.5	156
205	POWERGRID	POWERGRID	ICT	ICT02 FATEHPUR -PG (400KV)(POWERGRID)/315	DAILY	AMP , Tightening Work and OLTC Top cover gasket replacement Work, at Fatehpur	2019-04-17	09:30	2019-04-17	18:00	8.5	156
206	POWERGRID	POWERGRID	ICT	ICT-II CHITORGARH/1500	DAILY	For providing Insulation Sleevs on 33Kv Side IPS tube of ICT-2.	2019-04-23	09:00	2019-04-23	18:00	9	156
207	POWERGRID	POWERGRID	ICT	ICT-I CHITORGARH/1500	DAILY	For providing Insulation Sleevs on 33Kv Side IPS tube of ICT-1	2019-04-22	08:30	2019-04-22	18:30	10	156
208	POWERGRID	POWERGRID	ICT	ICT01 SITARGANJ (220KV)(POWERGRID)/100	DAILY	AMP work	2019-03-27	09:00	2019-03-27	17:00	8	-
209	POWERGRID	POWERGRID	ICT	ICT02 SITARGANJ (220KV)(POWERGRID)/100	DAILY	AMP work	2019-03-28	09:00	2019-03-28	17:00	8	154
210	POWERGRID	POWERGRID	ICT	ICT01 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	Online replacement of Differential relay.	2019-04-23	10:00	2019-04-23	18:00	8	156
211	POWERGRID	POWERGRID	ICT	ICT02 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	Online replacement of Differential relay	2019-04-24	10:00	2019-04-24	18:00	8	156
212	POWERGRID	POWERGRID	ICT	ICT03 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	Online replacement of REF relay	2019-04-27	10:00	2019-04-27	18:00	8	156
213	POWERGRID	POWERGRID	ICT	ICT01 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	Online replacement of REF relay (Non-Shutdown Activity).	2019-04-25	10:00	2019-04-25	18:00	8	156
214	POWERGRID	POWERGRID	ICT	ICT02 ABDULLAPUR (400KV)(POWERGRID)/315	DAILY	Online replacement of REF relay (Non-Shutdown Activity).	2019-04-26	10:00	2019-04-26	18:00	8	156
215	POWERGRID	POWERGRID	ICT	ICT04 MOGA (400KV)(POWERGRID)/315	DAILY	Degassing of transformer in order to arrest high Hydrogen content in DGA report.	2019-04-10	10:00	2019-04-16	17:00	49	154

216	POWERGRID	POWERGRID	ICT	ICT01 MOGA (400KV)(POWERGRID)/500	DAILY	Degassing of transformer in order to arrest high Hydrogen content in DGA report.	2019-04-18	10:00	2019-04-24	17:00	49	152
217	POWERGRID	POWERGRID	ICT	ICT03 NALLAGARH (400KV)(POWERGRID)/315	DAILY	For installation and connection of tertiary transformer for STATCOM under onstrution.	2019-03-21	09:00	2019-03-21	18:00	9	156
218	POWERGRID	POWERGRID	ICT	ICT01 NALLAGARH (400KV)(POWERGRID)/315	DAILY	For overhauling and complete gasket replacement to arrest leakages.	2019-04-08	10:00	2019-04-18	17:00	77	153
219	POWERGRID	POWERGRID	ICT	ICT02 NALLAGARH (400KV)(POWERGRID)/315	DAILY	For overhauling and complete gasket replacement to arrest leakages.	2019-04-20	10:00	2019-04-30	17:00	77	153
220	POWERGRID	POWERGRID	ICT	ICT01 DEHRADUN (400KV)(POWERGRID)/315	DAILY	AMP WORK & its associated bays i.e. 400KV Side Bay no-403,402 and 220KV Side Bay No-201 also will be in outage.	2019-03-25	08:30	2019-03-25	18:30	10	154
221	POWERGRID	POWERGRID	ICT	ICT02 DEHRADUN (400KV)(POWERGRID)/315	DAILY	AMP WORK & its associated bays i.e. 400KV Side Bay no-406,405 and 220KV Side Bay No-203 also will be in outage.	2019-03-26	08:00	2019-03-26	18:00	10	149
222	POWERGRID	POWERGRID	ICT	ICT01 BAHADURGARH (400KV)(POWERGRID)/315	DAILY	For RTV coating on BPIs at Bahadurgarh	2019-04-15	08:30	2019-04-15	18:30	10	156
223	POWERGRID	POWERGRID	ICT	ICT02 BAHADURGARH (400KV)(POWERGRID)/500	DAILY	For RTV coating on BPIs at Bahadurgarh	2019-04-16	08:00	2019-04-16	18:00	10	156
224	POWERGRID	POWERGRID	ICT	ICT01 MANDOLA (220KV)(POWERGRID)/500	DAILY	For Removal of jumpers of 415-89 A for isolator retrofitment under ADD CAP.	2019-04-04	09:00	2019-04-04	13:00	4	155
225	POWERGRID	POWERGRID	ICT	ICT01 MANDOLA (220KV)(POWERGRID)/500	DAILY	For Removal of jumpers of 415-89 A for isolator retrofitment under ADD CAP.	2019-04-08	09:00	2019-04-08	14:00	5	155
226	POWERGRID	POWERGRID	ICT	ICT02 MANDOLA (220KV)(POWERGRID)/500	DAILY	For Removal of jumpers of 411-89 A for isolator retrofitment under ADD CAP.	2019-04-09	09:00	2019-04-09	13:00	4	156
227	POWERGRID	POWERGRID	ICT	ICT02 MANDOLA (220KV)(POWERGRID)/500	DAILY	For Removal of jumpers of 411-89 A for isolator retrofitment under ADD CAP.	2019-04-12	09:00	2019-04-12	14:00	5	156
228	POWERGRID	POWERGRID	ICT	ICT01 SIKAR (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators Sikar S/s	2019-04-03	08:30	2019-04-03	18:30	10	156
229	POWERGRID	POWERGRID	ICT	ICT02 SIKAR (400KV)(POWERGRID)/315	DAILY	Replacement of Porcelain Insulators with Polymer Insulators Sikar S/s	2019-04-04	08:00	2019-04-04	18:00	10	156
230	POWERGRID	POWERGRID	ICT	ICT-3 SIKAR/500	CONTINUOUS	Replacement of Porcelain Insulators with Polymer Insulators and To attend oil leakage from Bell tank of ICT-3 400 KV Sikar S/s	2019-04-05	08:00	2019-04-07	18:00	58	156
231	POWERGRID	POWERGRID	ICT	ICT02 WAGOORA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2019-04-09	10:00	2019-04-09	17:00	7	153
232	POWERGRID	POWERGRID	ICT	ICT03 WAGOORA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2019-04-10	10:00	2019-04-10	17:00	7	147

233	POWERGRID	POWERGRID	ICT	ICT-3 at Fatehabad/315MVA	DAILY	For CSD relay testing and for Oil sample collection of 220KV CT.	2019-04-15	10:00	2019-04-15	14:00	4	155
234	POWERGRID	POWERGRID	ICT	ICT01 HAMIRPUR-PG (400KV)(POWERGRID)/315	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV GIS Hamirpur SS	2019-04-12	12:30	2019-04-12	13:00	0.5	154
235	POWERGRID	POWERGRID	ICT	ICT02 HAMIRPUR-PG (400KV)(POWERGRID)/315	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV GIS Hamirpur SS	2019-04-12	13:30	2019-04-12	14:00	0.5	156
236	POWERGRID	POWERGRID	ICT	ICT02 KATHAL (400KV)(POWERGRID)/315	DAILY	For AMP Works	2019-04-26	09:00	2019-04-26	17:00	8	156
237	POWERGRID	POWERGRID	ICT	ICT01 KISHENPUR (400KV)(POWERGRID)/315	DAILY	For AMP Work and Isolator Alignment.	2019-04-19	09:30	2019-04-19	17:30	8	145
238	POWERGRID	POWERGRID	ICT	ICT01 MALERKOTLA (400KV)(POWERGRID)/315	CONTINUOUS	For replacement of 220 KV CB. The CB is more than 25 years old and needs retrofitting.	2019-04-01	09:00	2019-04-05	18:30	105.5	153
239	POWERGRID	POWERGRID	ICT	ICT02 PATIALA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2019-04-09	10:00	2019-04-09	17:00	7	145
240	POWERGRID	POWERGRID	ICT	ICT03 PATIALA (400KV)(POWERGRID)/500	DAILY	For AMP Works.	2019-04-10	10:00	2019-04-10	17:00	7	145
241	POWERGRID	POWERGRID	LINE	RIHAND NTPC (400KV)-VINDHYACHAL POOL-WR (400KV)1	DAILY	Re-fixing of broken earthwire .	2019-04-09	08:00	2019-04-09	18:00	10	-
242	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AGRA-PG (400KV)	DAILY	VFTD & AMP of Line Reactor	2019-04-02	09:00	2019-04-02	18:00	9	153
243	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-AGRA-UP (400KV)	DAILY	For protection scheme testing within 01 year of commissioning,	2019-04-09	09:00	2019-04-10	18:00	18	156
244	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-AURAIYA GPS (400KV)I	DAILY	For protection scheme testing within 01 year of commissioning	2019-04-11	09:00	2019-04-13	18:00	27	155
245	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	DAILY	For taking Reactor out of service for AMP, Corona Shield Modification in HV Bushing ,CC-CL plate replacement work and internal Inspection Work	2019-04-22	10:00	2019-04-22	11:00	1	156
246	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	DAILY	For taking Reactor into service after AMP, Corona Shield Modification in HV Bushing,CC-CL plate replacement work and internal Inspection Work.	2019-04-28	17:00	2019-04-28	18:00	1	156
247	POWERGRID	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	CONTINUOUS	De-Stringing Tower Dismantle (Location no 57) New tower Erection & stringing work in relation to diversion of line for construction of outer ring road by NHAI.	2019-03-20	08:00	2019-03-30	18:00	250	155

248	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW (Sarojini Nagar) 400-UP	CONTINUOUS	De-Stringing Tower Dismantle (Location no 57) New tower Erection & stringing work in relation to diversion of line for construction of outer ring road by NHAI	2019-03-20	06:00	2019-03-30	18:00	252	154
249	POWERGRID	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	CONTINUOUS	Taping of 400 KV D/C Lucknow-Sultanpur TL with new diverted 400 KV D/C Lucknow-Sultanpur TL due to construction of outer ring road by NHAI	2019-04-23	06:00	2019-04-25	18:00	60	155
250	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW (Sarojini Nagar) 400-UP	CONTINUOUS	Taping of 400 KV D/C Lucknow-Sultanpur TL with new diverted 400 KV D/C Lucknow-Sultanpur TL due to construction of outer ring road by NHAI.(S/D of 400KV Lucknow-Sarojininager (UPPTCL) to Lucknow (PG) Line is also required)	2019-04-23	06:00	2019-04-25	18:00	60	154
251	POWERGRID	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	DAILY	Tower Erection & stringing work (16/0 to 17/0 & 26/0 to 27/0 & 56/0 to 58/0) ,	2019-04-01	09:00	2019-04-10	18:00	90	155
252	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-SOHAWAL (400KV)I	DAILY	Tower Erection & stringing work (842 to 843 & 849 to 850) ,	2019-04-25	09:00	2019-05-04	18:00	90	151
253	POWERGRID	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-SOHAWAL (400KV)II	DAILY	Tower Erection & stringing work (842 to 843 & 849 to 850)	2019-04-25	09:00	2019-05-04	18:00	90	151
254	POWERGRID	POWERGRID	LINE	DHAULIGANGA (220KV)-PITHORAGRH (220KV)	CONTINUOUS	Rectification of Tower No. 70 of 200 KV Dhualiganga-Bareilly Line ((01 days for de-stringing of both forward & backward spans and back stay arrangement for tower no. 69 & 71 + 4 days for tower dismantling + 4 days for re-erection of tower + 3 days for re-stringing),	2019-04-02	09:00	2019-04-13	18:00	273	153
255	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ANPARA-B (400KV)	DAILY	Replacement of Insulator	2019-04-02	08:00	2019-04-03	18:00	20	156
256	POWERGRID	POWERGRID	LINE	TANAKPUR (220KV)-BAREILY-CB GANJ (220KV)	DAILY	Shifting of Tower at Railway crossing & Erection of ERS	2019-03-20	09:00	2019-03-23	17:00	32	156
257	POWERGRID	POWERGRID	LINE	SITARGANJ (220KV)-BAREILY-CB GANJ (220KV)	DAILY	AMP Work	2019-03-25	09:00	2019-03-25	17:00	8	156
258	POWERGRID	POWERGRID	LINE	TANAKPUR (220KV)-SITARGANJ (220KV)	DAILY	AMP Work	2019-03-26	09:00	2019-03-27	17:00	16	154

259	POWERGRID	POWERGRID	LINE	DHAULIGANGA (220KV)-BAREILY-CB GANJ (220KV)II	CONTINUOUS	Rectification of Tower No. 70 of 200 KV Dhualiganga-Bareilly Line ((01 days for de-stringing of both forward & backward spans and back stay arrangement for tower no. 69 & 71 + 4 days for tower dismantling + 4 days for re-erection of tower + 3 days for re-stringing),	2019-04-02	09:00	2019-04-13	18:00	273	-
260	POWERGRID	POWERGRID	LINE	DHAULIGANGA (220KV)-BAREILY-CB GANJ (220KV)II	DAILY	For taking 25 MVAR Line reactor at NHPC, Dhauliganga out of service for oil filtration ,	2019-03-28	09:00	2019-03-28	10:00	1	-
261	POWERGRID	POWERGRID	LINE	DHAULIGANGA (220KV)-BAREILY-CB GANJ (220KV)II	DAILY	For taking 25 MVAR Line reactor at NHPC, Dhauliganga in service after oil filtration ,	2019-03-30	16:00	2019-03-30	17:00	1	-
262	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)1	DAILY	For tightening of Tee connectors of line Isolator dropper as these are developing Hotspots . 400KV Bus-1 SD is also required with SD of Line.	2019-04-10	09:00	2019-04-10	13:30	4.5	154
263	POWERGRID	POWERGRID	LINE	DEHRADUN (400KV)-ABDULLAPUR (400KV)2	DAILY	For tightening of Tee connectors of line Isolator dropper as these are developing Hotspots . 400KV Bus-1 SD is also required with SD of Line.	2019-04-10	11:30	2019-04-10	13:30	2	154
264	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)I	CONTINUOUS	Online replacement of Main-1 protection Relay (Non-Shutdown Activity).	2019-04-16	07:30	2019-04-17	17:30	34	156
265	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)II	CONTINUOUS	Online replacement of Main-1 protection Relay (Non-Shutdown Activity).	2019-04-18	09:00	2019-04-19	17:00	32	156
266	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)I	DAILY	For testing of Main-1 protection relay after replacement.	2019-04-17	15:00	2019-04-17	16:00	1	156
267	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)II	DAILY	For testing of Main-1 protection relay after replacement.	2019-04-19	15:00	2019-04-19	16:00	1	156
268	POWERGRID	POWERGRID	LINE	DEEPALPUR (400KV)-ABDULLAPUR (400KV)	DAILY	Online replacement of Main-1 protection Relay (Non-Shutdown Activity).	2019-04-25	09:00	2019-04-25	17:00	8	147
269	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	CONTINUOUS	Online replacement of Main-1 protection Relay (Non-Shutdown Activity).	2019-04-24	09:00	2019-04-25	17:30	32.5	154
270	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)II	CONTINUOUS	Online replacement of Main-1 protection Relay (Non-Shutdown Activity).	2019-04-26	09:00	2019-04-27	17:00	32	152
271	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)I	DAILY	For testing of Main-1 protection relay after replacement.	2019-04-27	15:00	2019-04-27	16:00	1	154
272	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-PANIPAT-PG (400KV)II	DAILY	For testing of Main-1 protection relay after replacement.	2019-04-29	15:00	2019-04-29	16:00	1	152
273	POWERGRID	POWERGRID	LINE	KANKROLI (400KV)-ZERDA-WR (400KV)I	DAILY	For pre- summer line maintenance work.	2019-04-01	08:30	2019-04-03	18:30	30	156

274	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)1	DAILY	Replacement of Porcelain Insulator with polymer , requested by ER-1	2019-04-10	08:00	2019-04-11	17:00	18	150
275	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)2	DAILY	Replacement of Porcelain Insulator with polymer , requested by ER-1	2019-04-11	08:00	2019-04-12	17:00	18	150
276	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)3	DAILY	Power line crossing work of 400 kV Patna - Nabinagar line, requested by ER-1	2019-04-12	08:00	2019-04-13	17:00	18	152
277	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)4	DAILY	Power line crossing work of 400 kV Patna - Nabinagar line, requested by ER-1	2019-04-12	08:00	2019-04-13	17:00	18	152
278	POWERGRID	POWERGRID	LINE	BALIA(400KV)-BIHARSHARIF-ER (400KV)I	DAILY	for replacement of porcelain insulator by polymer insulator, requested by ER-1	2019-04-23	08:00	2019-04-24	18:00	20	153
279	POWERGRID	POWERGRID	LINE	BALIA(400KV)-BIHARSHARIF-ER (400KV)II	DAILY	for replacement of porcelain insulator by polymer insulator, requested by ER-1	2019-04-25	08:00	2019-04-26	18:00	20	150
280	POWERGRID	POWERGRID	LINE	VARANASI (400KV)-BIHARSHARIF-ER (400KV)1	CONTINUOUS	"Realignmnet works of 400KV Biharsharif - Varanasi & 400KV Biharsharif - Sasaram Line due to Construction of New Railway Line by ECR from Natesar to Islampur. HVDC SASARAM WILL BE OUT OF SERVICE" requested by ER-1	2019-04-01	08:00	2019-04-29	18:00	682	-
281	POWERGRID	POWERGRID	LINE	VARANASI (400KV)-BIHARSHARIF-ER (400KV)2	CONTINUOUS	Biharsharif - Sasaram Line due to Construction of New Railway Line by ECR from Natesar to Islampur. HVDC SASARAM WILL BE OUT OF SERVICE" requested by ER-1	2019-04-01	08:00	2019-04-29	18:00	682	-
282	POWERGRID	UPPTCL	LINE	SAHUPURI (220KV)-PUSAULI BSEB-ER (220KV)+BSEB	CONTINUOUS	TO FACILITATE THE SHUT DOWN OF ICT - I AT PUSAULI SS, requested by ER-1	2019-04-02	09:00	2019-04-05	18:00	81	156
283	POWERGRID	POWERGRID	LINE	MEERUT (400KV)-BAGHPAT (400KV)1	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	2019-04-01	08:30	2019-04-07	18:30	70	154
284	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BASSI (400KV)I	DAILY	INSULATOR REPLACEMENT WORK IN LINE	2019-04-22	08:00	2019-04-27	18:00	60	156
285	POWERGRID	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)II	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2019-04-08	08:00	2019-04-15	18:00	178	156
286	POWERGRID	POWERGRID	LINE	BASSI (220KV)-BAGRU (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2019-04-22	08:00	2019-04-29	18:00	178	156
287	POWERGRID	POWERGRID	LINE	BASSI (220KV)-INDIRA(IG) NAGAR (220KV)	CONTINUOUS	Diversion of Line due to Construction of RING ROAD by NHAI	2019-04-22	08:00	2019-04-29	18:00	178	156
288	POWERGRID	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	INSULATOR REPLACEMENT WORK IN LINE	2019-04-29	08:00	2019-04-29	18:00	10	155
289	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)I	DAILY	AMP and Replacement of Jumpers.	2019-04-24	08:00	2019-04-25	18:00	20	155

290	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)II	DAILY	AMP and Replacement of Jumpers.	2019-04-26	08:00	2019-04-27	18:00	20	155
291	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)III	DAILY	Stringing of 765KV Kotesawar-Meerut Ckt-1 line for diversion work Between span 1A-2A.Existing line charged at 400KV level.	2019-04-01	08:00	2019-04-01	18:00	10	154
292	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)IV	DAILY	Stringing of 765KV Kotesawar-Meerut Ckt-1 line for diversion work Between span 1A-2A.Existing line charged at 400KV level.	2019-04-01	08:00	2019-04-01	18:00	10	154
293	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-MOGA (400KV)1	DAILY	AMP WORK	2019-04-08	08:00	2019-04-08	18:00	10	152
294	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)III	DAILY	Stringing of 765KV Kotesawar-Meerut Ckt-2 line for diversion work Between span 1B-2B.Existing line charged at 400KV level.	2019-04-03	08:00	2019-04-03	18:00	10	154
295	POWERGRID	POWERLINK	LINE	MEERUT (400KV)-MANDOLA (400KV)IV	DAILY	Stringing of 765KV Kotesawar-Meerut Ckt-2 line for diversion work Between span 1B-2B.Existing line charged at 400KV level.	2019-04-03	08:00	2019-04-03	18:00	10	154
296	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)-SONIPAT (400KV)I	DAILY	For RTV coating on BPIs at Bahadurgarh	2019-04-10	08:00	2019-04-10	18:00	10	156
297	POWERGRID	POWERGRID	LINE	BAHADURGARH (400KV)-SONIPAT (400KV)II	DAILY	For RTV coating on BPIs at Bahadurgarh	2019-04-11	08:00	2019-04-11	18:00	10	156
298	POWERGRID	POWERGRID	LINE	BAWANA-CCGT (400KV)-BAHADURGARH (400KV)	DAILY	For RTV coating on BPIs at Bahadurgarh	2019-04-12	08:00	2019-04-12	18:00	10	156
299	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-MOGA (400KV)I	DAILY	Protection scheme testing	2019-04-08	10:00	2019-04-08	13:00	3	154
300	POWERGRID	POWERGRID	LINE	KABULPUR (400KV)-BAHADURGARH (400KV)	DAILY	For RTV coating on BPIs at Bahadurgarh	2019-04-13	08:00	2019-04-13	18:00	10	156
301	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-MOGA (400KV)II	DAILY	Protection scheme testing	2019-04-09	10:00	2019-04-09	13:00	3	154
302	POWERGRID	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSHDC for setting up a Sewerage Treatment Plant	2019-04-22	08:00	2019-04-25	19:00	83	154
303	POWERGRID	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSHDC for setting up a Sewerage Treatment Plant	2019-04-22	08:00	2019-04-25	19:00	83	156
304	POWERGRID	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSHDC for setting up a Sewerage Treatment Plant	2019-04-22	08:00	2019-04-25	19:00	83	156

305	POWERGRID	HVNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant	2019-04-22	08:00	2019-04-25	19:00	83	156
306	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-11	08:00	2019-04-11	18:00	10	156
307	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-12	09:00	2019-04-12	18:00	9	156
308	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)I	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-13	08:00	2019-04-13	18:00	10	156
309	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-14	08:00	2019-04-14	18:00	10	156
310	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-BABAI GSS	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-18	08:00	2019-04-18	18:00	10	156
311	POWERGRID	POWERGRID	LINE	NEMRANA (400KV)-SIKAR (400KV)II	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-19	08:00	2019-04-20	18:00	20	156
312	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-16	08:00	2019-04-17	18:00	20	156
313	POWERGRID	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-21	08:00	2019-04-22	18:00	20	156
314	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)1	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-07	08:00	2019-04-08	18:00	20	156
315	POWERGRID	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)2	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-09	08:00	2019-04-10	18:00	20	156
316	POWERGRID	RRVPN	LINE	SIKAR-PG (220KV)-RATANGARH(220KV)I(PG)	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	2019-04-24	08:00	2019-04-25	18:00	20	156
317	POWERGRID	RRVPN	LINE	SIKAR-PG (220KV)-RATANGARH(220KV)II(PG)	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.	2019-04-27	08:00	2019-04-28	18:00	20	156
318	POWERGRID	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)3	DAILY	AMP of Line bay equipments.	2019-04-01	08:00	2019-04-01	18:00	10	154
319	POWERGRID	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)4	DAILY	AMP of Line bay equipments.	2019-04-02	08:00	2019-04-02	18:00	10	154
320	POWERGRID	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	POD connection for STATCOM under construction.	2019-03-13	09:00	2019-03-13	18:00	9	154
321	POWERGRID	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)II	DAILY	POD connection for STATCOM under construction.	2019-03-15	09:00	2019-03-15	18:00	9	154
322	POWERGRID	POWERGRID	LINE	DADRI-THERMAL (400KV)-KAITHAL (400KV)	DAILY	For AMP works.	2019-04-16	08:00	2019-04-16	18:00	10	152

323	POWERGRID	UPPTCL	LINE	FATEHPUR-PG (220KV)-SARAH I	DAILY	For AMP and Tightening work of Bays and oil Sampling of Bay CTs for DGA Analysis,	2019-04-23	10:00	2019-04-23	11:00	1	148
324	POWERGRID	UPPTCL	LINE	FATEHPUR-PG (220KV)-SARAH II	DAILY	For AMP and Tightening work of Bays and oil Sampling of Bay CTs for DGA Analysis	2019-04-25	17:00	2019-04-25	18:00	1	148
325	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-JIND (400KV)I	DAILY	For AMP works.	2019-04-25	08:00	2019-04-25	18:00	10	145
326	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-JIND (400KV)II	DAILY	For AMP works.	2019-04-26	08:00	2019-04-26	18:00	10	145
327	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-SAMBA (400KV)I	DAILY	For Amp and tightening of Transmission Line Equipment's.	2019-04-08	10:00	2019-04-08	17:30	7.5	154
328	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-SAMBA (400KV)II	DAILY	For Amp and tightening of Transmission Line Equipment's.	2019-04-09	10:00	2019-04-09	17:30	7.5	154
329	POWERGRID	POWERGRID	LINE	PATIALA (400KV)-PATRAN (400KV)I	DAILY	For AMP works, rectification of open spaced damper, CC ring and Grading ring.	2019-04-16	08:00	2019-04-17	17:00	18	153
330	POWERGRID	POWERGRID	LINE	PATIALA (400KV)-PATRAN (400KV)I	DAILY	For AMP works, rectification of open spaced damper, CC ring and Grading ring.	2019-04-18	08:00	2019-04-19	17:00	18	153
331	POWERGRID	POWERGRID	LINE	KAITHAL (400KV)-PATRAN (400KV)I	DAILY	For AMP works, rectification of open spaced damper, CC ring and Grading ring.	2019-04-20	08:00	2019-04-21	17:00	18	153
332	POWERGRID	PTCL	LINE	KAITHAL (400KV)-PATRAN (400KV)L/2	DAILY	For AMP works, rectification of open spaced damper, CC ring and Grading ring.	2019-04-22	08:00	2019-04-23	17:00	18	147
333	POWERGRID	POWERGRID	LINE	PATIALA (400KV)-PATRAN (400KV)I	CONTINUOUS	For Online Replacement of Distance relay Micom 442 with Micom 444.	2019-04-18	09:00	2019-04-20	17:00	56	153
334	POWERGRID	POWERGRID	LINE	MALERKOTLA (400KV)-PATIALA (400KV)	CONTINUOUS	For Online Replacement of Distance relay Micom 442 with Micom 444.	2019-04-22	09:00	2019-04-24	17:00	56	153
335	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)I	CONTINUOUS	For Online Replacement of Distance relay Micom 442 with Micom 444.	2019-04-27	09:00	2019-04-29	17:00	56	155
336	POWERGRID	RRVPN	LINE	JAIPUR SOUTH (220KV)-SEZ	DAILY	AMP of bay and line equipment.	2019-04-11	09:30	2019-04-11	18:30	9	-
337	POWERGRID	RRVUNL	LINE	JAIPUR SOUTH (220KV)-Dhuni	DAILY	AMP of bay and line equipment.	2019-04-12	08:00	2019-04-12	18:00	10	-
338	POWERGRID	POWERGRID	LINE	MOGA (400KV)-FATEHABAD PG (400KV)	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV Fatehabad SS.	2019-04-01	10:00	2019-04-01	15:00	5	155
339	POWERGRID	POWERGRID	LINE	FATEHABAD PG (400KV)-HISSAR-PG (400KV)	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV Fatehabad SS.	2019-04-02	10:00	2019-04-02	15:00	5	155
340	POWERGRID	HVPNL	LINE	FATEHABAD PG (400KV)-NUHIANWALI (400KV)	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV Fatehabad SS.	2019-04-03	10:00	2019-04-03	15:00	5	153

341	POWERGRID	HVPNL	LINE	FATEHABAD PG (400KV)-KHEDAR (400KV)	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV Fatehabad SS.	2019-04-04	10:00	2019-04-04	15:00	5	152
342	POWERGRID	POWERGRID	LINE	HAMIRPUR-PG (220KV)-HAMIRPUR HSEB (220KV)I	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV GIS Hamirpur SS	2019-04-12	09:30	2019-04-12	10:00	0.5	156
343	POWERGRID	POWERGRID	LINE	HAMIRPUR-PG (220KV)-HAMIRPUR HSEB (220KV)II	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV GIS Hamirpur SS	2019-04-12	10:00	2019-04-12	10:30	0.5	156
344	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-HAMIRPUR-PG (400KV)	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV GIS Hamirpur SS.	2019-04-12	11:30	2019-04-12	12:00	0.5	155
345	POWERGRID	POWERGRID	LINE	HAMIRPUR-PG (400KV)-Parbati Pooling-BANALA (400KV)	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV GIS Hamirpur SS	2019-04-12	12:00	2019-04-12	12:30	0.5	155
346	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-HAMIRPUR-PG (400KV)	DAILY	For AMP Works.	2019-04-15	09:00	2019-04-15	18:00	9	155
347	POWERGRID	POWERGRID	LINE	AMRITSAR (400KV)-Parbati Pooling-BANALA (400KV)I	DAILY	For AMP Works.	2019-04-17	09:00	2019-04-17	18:00	9	155
348	POWERGRID	POWERGRID	LINE	SARNA (220KV)-DASUYA (220KV)I	CONTINUOUS	For CB Retrofitting at Sarna End.	2019-04-15	09:00	2019-04-22	18:00	177	156
349	POWERGRID	POWERGRID	LINE	MALERKOTLA (400KV)-PATIALA (400KV)	DAILY	For Fixing of loose/damaged/missing grading rings in Polymer Insulators.	2019-04-18	09:00	2019-04-18	17:00	8	153
350	POWERGRID	POWERGRID	LINE	KAITHAL (400KV)-MALERKOTLA (400KV)	DAILY	For AMP works.	2019-04-19	09:00	2019-04-19	17:00	8	-
351	POWERGRID	POWERGRID	LINE	LUDHIANA (400KV)-MALERKOTLA (400KV)	DAILY	For Fixing of loose/damaged/missing grading rings in Polymer Insulators.	2019-04-29	09:00	2019-04-29	17:00	8	153
352	POWERGRID	POWERGRID	LINE	PATIALA (400KV)-LUDHIANA (400KV)I	DAILY	For Fixing of loose/damaged/missing grading rings in Polymer Insulators.	2019-04-16	09:00	2019-04-16	17:00	8	153
353	POWERGRID	POWERGRID	LINE	PATIALA (400KV)-LUDHIANA (400KV)II	DAILY	For Fixing of loose/damaged/missing grading rings in Polymer Insulators.	2019-04-17	09:00	2019-04-17	17:00	8	153
354	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (220KV)-HAMIRPUR-PG (220KV)I	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV GIS Hamirpur SS. (SD required in 220KV Hamirpur-Nehrian-I)	2019-04-12	09:30	2019-04-12	18:30	9	152

355	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (220KV)-HAMIRPUR-PG (220KV)II	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV GIS Hamirpur SS. (SD of 220KV Hamirpur Nehrian-II required).	2019-04-12	11:00	2019-04-12	11:30	0.5	152
356	POWERGRID	POWERGRID	LINE	JAMMU(220KV)-SAMBA (220KV)	DAILY	For replacement of flashed/broken porcelain disc insulators at various locations	2019-04-02	09:00	2019-04-03	18:00	18	155
357	POWERGRID	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)II	DAILY	For replacement of flashed/broken porcelain disc insulators at various locations	2019-04-05	09:00	2019-04-05	18:00	9	156
358	POWERGRID	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)I	DAILY	For replacement of flashed/broken porcelain disc insulators at various locations	2019-04-06	09:00	2019-04-06	18:00	9	156
359	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (400KV)-NAKODAR (400KV)	DAILY	To install pilot insulator string to avoid tripping due to jumper swing.	2019-04-10	09:00	2019-04-11	18:00	18	155
360	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-JALLANDHAR-PG (400KV)	DAILY	To install pilot insulator string to avoid tripping due to jumper swing.	2019-04-08	09:00	2019-04-09	18:00	18	155
361	POWERGRID	POWERGRID	LINE	KURUKSHETRA-PG (400KV)-NAKODAR (400KV)	DAILY	To install pilot insulator string to avoid tripping due to jumper swing.	2019-04-12	09:00	2019-04-13	18:00	18	155
362	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-DULHASTI (400KV)2	DAILY	To replace flashed over insulator.	2019-03-14	09:00	2019-03-14	18:00	9	-
363	POWERGRID	POWERGRID	LINE	JALLANDHAR-PG (220KV)-HAMIRPUR-PG (220KV)I	DAILY	To replace flashed over insulator.	2019-03-25	09:00	2019-03-26	18:00	18	152
364	POWERGRID	POWERGRID	REACTOR	80 MVAR Singrauli Line Reactor , at Fatehpur/80.00	CONTINUOUS	AMP, Corona Shield Modification in HV Bushing ,CC-CL plate replacement work internal Inspection Work,at Fatehpur	2019-04-22	10:00	2019-04-28	18:00	152	150
365	POWERGRID	POWERGRID	REACTOR	REACTOR KANPUR (400KV)/125.00	DAILY	AMP Work,at Kanpur	2019-04-05	09:00	2019-04-05	18:00	9	153
366	POWERGRID	POWERGRID	REACTOR	REACTOR II ABDULLAPUR (400KV)/125.00	DAILY	Online replacement of Backup Impedance relay.	2019-04-30	10:00	2019-04-30	18:00	8	-
367	POWERGRID	POWERGRID	REACTOR	330MVAR S/R ALIGARH Line at JHATIKALA/330.00	DAILY	Erection and Testing Commissioning of B Phase LR CB and AMP of Line Reactor	2019-03-14	08:30	2019-03-15	18:30	20	-
368	POWERGRID	POWERGRID	REACTOR	REACTOR(S) NALLAGARH (400KV)/125.00	DAILY	Status & command signals connetion with STATCOM under construction.	2019-03-12	09:00	2019-03-13	18:00	18	-
369	POWERGRID	POWERGRID	REACTOR	REACTOR NALLAGARH (400KV)/50.00	DAILY	Status & command signals connetion with STATCOM under construction.	2019-03-14	09:00	2019-03-15	18:00	18	-
370	POWERGRID	POWERGRID	REACTOR	REACTOR(S) NALLAGARH (400KV)/125.00	DAILY	Switch-in & Switch-off during hot commissioning and testing of STATCOM under construction.	2019-03-15	09:00	2019-03-17	17:00	24	-

371	POWERGRID	POWERGRID	REACTOR	REACTOR I RATANGARH (400KV)/125.00	CONTINUOUS	For replacement of existing 125 MVAR Bus Reactor (Make-CGL) by new 125 MVAR Bus Reactor (Make-GE) at 400 KV Ratangarh S/s (RVPNL) for repairing at CGL, Mumbai	2019-04-05	08:30	2019-04-20	18:30	370	156
372	POWERGRID	POWERGRID	REACTOR	REACTOR I SIKAR (400KV)/80.00	DAILY	Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s	2019-04-09	08:00	2019-04-09	18:00	10	156
373	POWERGRID	POWERGRID	REACTOR	REACTOR HAMIRPUR-PG (400KV)/80.00	DAILY	For Signal Testing Activities & To check the status of Alarm etc. of Up-graded SCADA System at 400kV GIS Hamirpur SS	2019-04-12	13:00	2019-04-12	13:30	0.5	-
374	PTCUL	PTCUL	LINE	MORADABAD (400KV)-KASHIPUR (400KV)	DAILY	For preventive maintenance of line including tightening of jumper and replacement of PG clamp and other items if found defective.	2019-04-03	09:00	2019-04-03	18:00	9	156
375	RRVPN	RRVPN	BAY	752T Tie CB of Ramgarh-Bhadla(actually charged as Ramgarh-Akal-I) at 400kV GSS Ramgarh	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-09	10:00	2019-04-09	17:00	7	-
376	RRVPN	RRVPN	BAY	852-T Tie CB for Ramgarh-Bhadla-II(Ramgarh-Akal-II) & ICT-III at 400kV GSS Ramgarh	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-10	10:00	2019-04-10	17:00	7	-
377	RRVPN	RRVPN	BAY	552T Tie CB for Ramgarh-Akal-I	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-17	10:00	2019-04-17	17:00	7	-
378	RRVPN	RRVPN	BAY	400kV Bhilwara-I bay at 400kV Chittorgarh	DAILY	for maintenance work	2019-04-12	09:00	2019-04-12	17:00	8	-
379	RRVPN	RRVPN	BAY	400kV Bhilwara-II bay at 400kV Chittorgarh	DAILY	for maintenance work	2019-04-26	09:00	2019-04-26	17:00	8	-
380	RRVPN	RRVPN	BUS	400kV Main Bus-I at 400KV GSS Bhadla.	DAILY	half yearly Maintenance work	2019-04-10	05:00	2019-04-10	10:00	5	155
381	RRVPN	RRVPN	BUS	400 kV Main Bus - I at 400kV GSS Ramgarh	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-18	10:00	2019-04-18	17:00	7	153
382	RRVPN	RRVPN	BUS	400 kV Main Bus - II at 400 kV GSS Ramgarh	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-19	10:00	2019-04-19	17:00	7	153
383	RRVPN	RRVPN	BUS	MAIN BUS-B RATANGARH	DAILY	Maintenance work of bay equipment	2019-04-12	09:30	2019-04-12	18:00	8.5	154
384	RRVPN	RRVPN	ICT	ICT02 BIKANER (400KV)(RRVPN)/315	DAILY	Routine Bay Maintenance Work	2019-04-11	10:00	2019-04-11	17:00	7	155
385	RRVPN	RRVPN	ICT	ICT01 CHITTORGARH (400KV)(RRVPN)/315	DAILY	FOR MAINTAINCE WORK	2019-04-18	09:00	2019-04-18	17:00	8	155
386	RRVPN	RRVPN	ICT	ICT02 CHITTORGARH (400KV)(RRVPN)/315	DAILY	FOR MAINTAINCE WORK	2019-04-25	09:00	2019-04-25	17:00	8	155
387	RRVPN	RRVPN	ICT	ICT01 BHADLA (400KV)(RRVPN)/500	DAILY	half yearly Maintenance work	2019-04-08	05:00	2019-04-08	10:00	5	155
388	RRVPN	ADANIRJ	ICT	Station Transformer - 1/80	DAILY	CVT has drift in secondary voltage. CVT replacement needed.	2019-04-09	09:00	2019-04-09	18:00	9	-
389	RRVPN	ADANIRJ	ICT	Station Transformer - 2/80	DAILY	CVT has drift in secondary voltage. CVT replacement needed.	2019-04-10	09:00	2019-04-10	18:00	9	-

390	RRVPN	RRVPN	ICT	400/220KV ICT-3 AT 400 KV GSS RAMGAR1/315	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-10	10:00	2019-04-10	17:00	7	151
391	RRVPN	RRVPN	LINE	MORAK (220KV)-BAROD (220KV)	DAILY	QUARTERLY MAINTENANCE WORK at 220 KV GSS MORAK	2019-04-11	09:30	2019-04-11	16:00	6.5	156
392	RRVPN	RRVPN	LINE	RAPP A (220KV)-KOTA(220KV)III	CONTINUOUS	For Disc replacement on 33 no. location	2019-04-23	08:00	2019-04-24	18:00	34	154
393	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)2	DAILY	Rectification of defective OPGW Between Loc No 58-60	2019-04-25	08:00	2019-04-26	18:00	20	154
394	RRVPN	RRVPN	LINE	LALSOT (220KV)-DAUSA (220KV)PG	DAILY	quarterly maintenance	2019-04-04	09:30	2019-04-04	15:30	6	155
395	RRVPN	RRVPN	LINE	SAWAI MADHOPUR (220KV)-DAUSA (220KV)I(PG	DAILY	quarterly maintenance	2019-04-05	09:30	2019-04-05	15:30	6	155
396	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)1	DAILY	quarterly maintenance	2019-04-11	09:30	2019-04-11	15:30	6	155
397	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	quarterly maintenance	2019-04-12	09:30	2019-04-12	15:30	6	155
398	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)-BHILWARA (220KV)1	DAILY	General Maintenance	2019-04-04	08:00	2019-04-04	17:00	9	156
399	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)-BHILWARA (220KV)2	DAILY	General Maintenance	2019-04-11	08:00	2019-04-11	17:00	9	156
400	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)1	DAILY	CVT has drift in secondary voltage. CVT replacement needed	2019-04-08	09:00	2019-04-08	18:30	9.5	152
401	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	For bay maintenance	2019-04-09	08:00	2019-04-09	18:00	10	156
402	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)2	DAILY	For bay maintenance	2019-04-11	08:00	2019-04-11	18:00	10	156
403	RRVPN	POWERGRID	LINE	SIKAR (400KV)-BABAI GSS	DAILY	Quarterly Maintenance	2019-04-04	09:30	2019-04-04	17:00	7.5	156
404	RRVPN	RRVPN	LINE	BIKANER (400KV)-MERTA (400KV)	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-04	10:00	2019-04-04	17:00	7	154
405	RRVPN	POWERGRID	LINE	SHREE CEMENTS (400KV)-MERTA (400KV)	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-11	10:00	2019-04-11	17:00	7	154
406	RRVPN	POWERGRID	LINE	KOTA (400KV)-MERTA (400KV)I	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-12	10:00	2019-04-12	17:00	7	156
407	RRVPN	RRVPN	LINE	MERTA (400KV)-RATANGARH (400KV)	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-26	10:00	2019-04-26	17:00	7	155
408	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)1	DAILY	Routine Bay Maintenance Work	2019-04-18	06:00	2019-04-18	11:00	5	155
409	RRVPN	RRVPN	LINE	BIKANER (400KV)-BHADLA (400KV)2	DAILY	Routine Bay Maintenance Work	2019-04-25	06:00	2019-04-25	11:00	5	155
410	RRVPN	POWERGRID	LINE	KANKROLI (400KV)-JODHPUR (400KV)	DAILY	2nd Quarterly maintenance work	2019-04-04	10:00	2019-04-04	18:00	8	155
411	RRVPN	RRVPN	LINE	SIKAR-PG (220KV)-RATANGARH(220KV)I(PG)	DAILY	Stringing of OPGW on 132KV Ratangarh-sardarshahar & 132KV Ratangarh-Momasar Line (Diamond crossing)	2019-04-04	09:30	2019-04-04	17:30	8	156
412	RRVPN	RRVPN	LINE	SIKAR-PG (220KV)-RATANGARH(220KV)II(PG)	DAILY	Stringing of OPGW on 132KV Ratangarh-sardarshahar & 132KV Ratangarh-Momasar Line (Diamond crossing)	2019-04-04	09:30	2019-04-04	17:30	8	156

413	RRVPN	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)1	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-04-10	09:30	2019-04-10	18:00	8.5	155
414	RRVPN	RRVPN	LINE	SURATGARH (400KV)-RATANGARH (400KV)2	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-04-11	09:30	2019-04-11	18:00	8.5	155
415	RRVPN	RRVPN	LINE	SURATGARH (400KV)-BIKANER (400KV)	DAILY	For Maintenance of Circuit Breakers, Isolators, CTs & CVTs	2019-04-03	10:00	2019-04-03	18:00	8	154
416	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-RAMGARHI	DAILY	QUARTERLY MAINT.	2019-04-14	10:00	2019-04-14	17:00	7	153
417	RRVPN	RRVPN	LINE	RAPS B (220KV)-SAKATPURA-KOTA (220KV)	DAILY	for disc replacement	2019-04-15	08:00	2019-04-16	18:00	20	154
418	RRVPN	RRVPN	LINE	BHARATPUR (220KV)-SIKANDRA (220KV)	CONTINUOUS	for replacement of earth wire and maintenance of the 220kv Bharatpur-Agra(PG) Inter state lineupto ILO	2019-04-15	09:00	2019-04-20	18:00	129	155
419	RRVPN	RRVPN	REACTOR	REACTOR PHAGI(400KV)/125.00	DAILY	Maintenance of Reactors.	2019-04-29	10:00	2019-04-30	18:00	16	-
420	RRVPN	RRVPN	REACTOR	BIKANER/50.00	DAILY	Routine Bay Maintenance Work	2019-04-12	10:00	2019-04-12	17:00	7	149
421	RRVPN	RRVPN	REACTOR	Series Reactor 1 BHADLA (400KV)/50.00	DAILY	half yearly Maintenance work	2019-04-12	05:00	2019-04-12	10:00	5	155
422	RRVPN	RRVPN	REACTOR	Series Reactor 2 BHADLA (400KV)/50.00	DAILY	half yearly Maintenance work	2019-04-25	05:00	2019-04-25	10:00	5	155
423	RRVPN	RRVPN	REACTOR	400KV 50MVAR LINER REACTOR FOR 400KV AKAL-RAMGARH-I AT RAMGARH/50.00	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-09	10:00	2019-04-09	17:00	7	153
424	RRVPN	RRVPN	REACTOR	Series Reactor 5 BHADLA (400KV)/125.00	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-04-12	10:00	2019-04-12	17:00	7	153
425	RRVPN	RRVPN	REACTOR	Line reactor - MERTA (400KV)/400.00	DAILY	quarterly maint. work	2019-04-04	10:00	2019-04-04	17:00	7	150
426	RRVPN	RRVPN	REACTOR	50MVAR Reactor Kota line/50.00	DAILY	quarterly maint. work	2019-04-12	10:00	2019-04-12	17:00	7	-
427	UPPTCL	UPPTCL	BAY	400 KV Transfer Bay 400 KV S/s Sarnath	CONTINUOUS	General Maintenance during S/D of 400 kV Main Bus - I	2019-04-25	08:00	2019-04-25	18:00	10	155
428	UPPTCL	UPPTCL	BAY	400 kV TBC Bay at S/S Gorakhpur	CONTINUOUS	For modification work of 400kV TBC bay into 400kV T/F bay for installation of proposed 240MVA T/F	2019-04-01	09:00	2019-04-10	18:00	225	154
429	UPPTCL	UPPTCL	BUS	BUS B MURADNAGAR	CONTINUOUS	Replacement of pentograph isolator 983 B & Bus PT	2019-04-01	09:00	2019-04-07	17:00	152	145
430	UPPTCL	UPPTCL	BUS	BUS B MURADNAGAR	CONTINUOUS	Replacement of pentograph isolator 983 B & Bus PT	2019-04-08	09:00	2019-04-13	17:00	128	145
431	UPPTCL	UPPTCL	BUS	400 kV Bus1 Greater Noida	DAILY	For general maintenance and rectifying the A Bus PG Isolator of the same ICT.	2019-04-10	09:00	2019-04-10	18:00	9	155
432	UPPTCL	UPPTCL	BUS	transfer bus at Simbholi	DAILY	For attending problem of 220kV Bus Isoaltor of 220kV Simbhaoli-Hapur Line.	2019-04-14	09:00	2019-04-14	12:00	3	155

433	UPPTCL	UPPTCL	BUS	400 kV Bus1 Greater Noida	CONTINUOUS	Reoplacement of standard isolator and PG isolator of TBC. 400kV Main Bus A & B will also be under S/D alternatively for repalocement of PG Isolators.	2019-04-15	09:00	2019-04-30	18:00	369	155
434	UPPTCL	UPPTCL	BUS	400 kV Bus 2 Greater Noida	CONTINUOUS	Reoplacement of standard isolator and PG isolator of TBC. 400kV Main Bus A & B will also be under S/D alternatively for repalocement of PG Isolators.	2019-04-15	17:11	2019-04-30	17:11	360	155
435	UPPTCL	UPPTCL	BUS	BUS B-PANKI	CONTINUOUS	Replacement of 400 kV B-Bus PG Isolator of 315 MVA ICT-B	2019-04-09	08:00	2019-04-13	17:00	105	155
436	UPPTCL	UPPTCL	BUS	BUS B-PANKI	CONTINUOUS	Replacement of 400 kV B-Bus PG Isolator of TBC Bay	2019-04-16	08:00	2019-04-20	17:00	105	155
437	UPPTCL	UPPTCL	BUS	400 kV Bus B at 400 kV Unnao	DAILY	Dismantling of old isolators, erection & alignment for 400 KV Isolators for additional 400/220 KV 315 MVA ICT-3, Work under TTC	2019-03-15	08:00	2019-03-17	18:00	30	150
438	UPPTCL	UPPTCL	BUS	bus 1 SARNATH	CONTINUOUS	General Maintenance during S/D of 400 kV Main Bus - I. No supply disturbance as the load shall be fed through Main Bus - II.	2019-04-15	08:00	2019-04-25	18:00	250	155
439	UPPTCL	UPPTCL	BUS	400kV Main Bus-B Sultanpur	DAILY	For pre-summer maintenance works	2019-04-15	08:00	2019-04-15	18:00	10	-
440	UPPTCL	UPPTCL	BUS	MAIN BUS II-ORAI	DAILY	For Tightening of Jumpers and Clamps.	2019-04-09	09:00	2019-04-09	19:00	10	151
441	UPPTCL	UPPTCL	BUS	400 KV Bus-I at 400 KV S/S UNNAO	CONTINUOUS	Dismantling of old isolators, erection & alignment for 400 KV Isolators for additional 400/220 KV 315 MVA ICT-3, Work under TTC	2019-03-12	08:00	2019-03-14	18:00	58	147
442	UPPTCL	UPPTCL	BUS	Transfer bus 400 kV Unnao	CONTINUOUS	Dismantling of old isolators, erection & alignment for 400 KV Isolators for additional 400/220 KV 315 MVA ICT-3, Work under TTC	2019-03-18	08:00	2019-03-20	18:00	58	151
443	UPPTCL	UPPTCL	BUS	Bus-2 400 kV Obra (UPRVUNL)	DAILY	For connecting 400 kV, 240 MVA ICT-III bay equipment (Bus isolaters) in 400 kV switchyard.	2019-03-18	10:00	2019-03-18	16:00	6	150
444	UPPTCL	UPPTCL	BUS	Bus-1 at 400 kV Obra	DAILY	For connecting 400 kV, 240 MVA ICT-III bay equipment (Bus isolaters) in 400 kV switchyard.	2019-03-15	10:00	2019-03-15	16:00	6	-
445	UPPTCL	UPPTCL	BUS	Bus-2 Agra South	DAILY	For Testing, conducting CRM Test and Due Point	2019-04-09	10:00	2019-04-09	16:00	6	-
446	UPPTCL	UPPTCL	ICT	ICT02 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	To rectify OLTC issue in one phase of 3-phase ICT-2 and replacement of Radiator in one phase of 3-phase of ICT-2	2019-04-15	09:00	2019-04-15	10:00	1	156

447	UPPTCL	UPPTCL	ICT	ICT02 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	To rectify OLTC issue in one phase of 3-phase ICT-2 and replacement of Radiator in one phase of 3-phase of ICT-2	2019-04-19	09:00	2019-04-19	10:00	1	156
448	UPPTCL	UPPTCL	ICT	ICT02 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	To rectify OLTC issue in one phase of 3-phase ICT-2 and replacement of Radiator in one phase of 3-phase of ICT-2	2019-04-23	09:00	2019-04-23	10:00	1	156
449	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	Annual Maintenance of ICT	2019-04-01	09:00	2019-04-01	10:00	1	156
450	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	Annual Maintenance of ICT	2019-04-04	09:00	2019-04-04	10:00	1	156
451	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	Annual Maintenance of ICT	2019-04-08	09:00	2019-04-08	10:00	1	156
452	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	For arresting oil leakage.	2019-04-06	09:00	2019-04-07	18:00	18	156
453	UPPTCL	UPPTCL	ICT	ICT01 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	Annual Maintenance of ICT	2019-04-12	09:00	2019-04-12	10:00	1	156
454	UPPTCL	UPPTCL	ICT	ICT04 GREATER NOIDA (400KV)(UPPTCL)/500	DAILY	For general maintenance and rectifying the A Bus PG Isolator of the same ICT.	2019-04-10	09:00	2019-04-10	18:00	9	154
455	UPPTCL	UPPTCL	ICT	ICT02 GREATER NOIDA (400KV)(UPPTCL)/315	DAILY	For arresting oil leakage.	2019-04-13	09:00	2019-04-14	18:00	18	156
456	UPPTCL	UPPTCL	ICT	ICT III AGRA SOUTH/200 MVA	DAILY	For Testing, conducting CRM Test and Due Point	2019-04-09	10:00	2019-04-09	16:00	6	150
457	UPPTCL	UPPTCL	ICT	ICT01 LUCKNOW (Sarojini Nagar) 400-UP(UPPTCL)/315	CONTINUOUS	For replacement of 315 MVA T/F with 500 MVA T/F at Sarojininagar	2019-04-01	09:00	2019-04-30	16:00	703	156
458	UPPTCL	UPPTCL	ICT	ICT01 SULTANPUR (400KV)(UPPTCL)/240	CONTINUOUS	For Complete gasket replacement by manufacturing Company	2019-04-02	08:00	2019-04-06	18:00	106	156
459	UPPTCL	UPPTCL	ICT	ICT03 SULTANPUR (400KV)(UPPTCL)/315	CONTINUOUS	For Complete gasket replacement by manufacturing Company	2019-04-09	08:00	2019-04-13	18:00	106	156
460	UPPTCL	UPPTCL	ICT	ICT02 SULTANPUR (400KV)(UPPTCL)/240	DAILY	For routine bay maintenance works	2019-04-01	08:00	2019-04-01	18:00	10	156
461	UPPTCL	UPPTCL	ICT	ICT01 BAREILLY-UP (400KV)(UPPTCL)/315	CONTINUOUS	Attending seepages from the R phase CT Turret terminal box of 315 MVA ICT-I	2019-04-24	09:00	2019-04-26	17:00	56	152
462	UPPTCL	UPPTCL	ICT	ICT03 BAREILLY-UP (400KV)(UPPTCL)/315	CONTINUOUS	For complete overhauling of 315MVA ICT-III including replacement of Gasket.	2019-04-27	09:00	2019-05-18	17:00	512	155
463	UPPTCL	UPPTCL	ICT	ICT-I Indirapuram/500 MVA	CONTINUOUS	For renovating the active part in Circuit breakers.	2019-04-01	09:00	2019-04-03	12:00	51	-
464	UPPTCL	UPPTCL	ICT	ICT-II Indirapuram/500 MVA	CONTINUOUS	For renovating the active part in Circuit breakers.	2019-04-08	09:00	2019-04-10	12:00	51	-
465	UPPTCL	UPPTCL	ICT	ICT-1 Nehtaur/200 MVA	DAILY	Annual Maintenance of ICT	2019-04-03	09:00	2019-04-03	18:00	9	-
466	UPPTCL	UPPTCL	ICT	ICT-II Nehtaur/200 MVA	DAILY	Annual Maintenance of ICT	2019-04-06	09:00	2019-04-06	18:00	9	-
467	UPPTCL	POWERGRID	ICT	ICT01 RAEBAREILLY (220KV)(POWERGRID)/100	CONTINUOUS	Replacement of 132kV Jack bus at 132kV S/S Amawan from 1x Panther To 2x Moose	2019-04-20	09:00	2019-04-22	13:00	52	156

468	UPPTCL	POWERGRID	ICT	ICT03 RAEBAREILLY (220KV)(POWERGRID)/100	CONTINUOUS	Replacement of 132kV Jack bus at 132kV S/S Amawan from 1x Panther To 2x Moose	2019-04-20	09:00	2019-04-22	13:00	52	156
469	UPPTCL	POWERGRID	ICT	ICT02 RAEBAREILLY (220KV)(POWERGRID)/100	CONTINUOUS	Replacement of jumpers of 132kV ICT - II (200MVA)	2019-04-20	09:00	2019-04-22	18:00	57	156
470	UPPTCL	UPPTCL	ICT	ICT01 GORAKHPUR-UP (400KV)(UPPTCL)/240	DAILY	For routine testing & general maintenance	2019-04-21	09:00	2019-04-21	18:00	9	155
471	UPPTCL	POWERGRID	ICT	ICT02 GORAKHPUR-PG (400KV)(POWERGRID)/315	CONTINUOUS	For replacement of Gasket of OL TC & OSR	2019-04-02	09:00	2019-04-04	18:00	57	153
472	UPPTCL	PTCUL	LINE	AFZALGARH-KALAGARH	DAILY	For lopping and chopping of tree branches and other maintenance work of line.	2019-04-10	08:00	2019-04-10	17:00	9	156
473	UPPTCL	UPPTCL	LINE	SHERKOT-KALAGARHSC	DAILY	For lopping and chopping of tree branches and other maintenance work of line.	2019-04-10	08:00	2019-04-10	17:00	9	156
474	UPPTCL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	Tightening of jumpers and lopping and chopping of trees in line corridor.	2019-04-04	10:00	2019-04-05	17:00	14	156
475	UPPTCL	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	DAILY	Tightening of jumper of 400kV Line	2019-04-05	08:00	2019-04-05	18:00	10	155
476	UPPTCL	UPPTCL	LINE	MURADNAGAR (400KV)-ALIGARH (400KV)	DAILY	For lopping and chopping of tree branches and other maintenance work of line.	2019-04-06	09:00	2019-04-07	18:00	18	156
477	UPPTCL	POWERGRID	LINE	NAWADA (400KV)-GREATER NOIDA (400KV)	DAILY	Tightening of jumper of 400kV Line	2019-04-07	08:00	2019-04-07	18:00	10	152
478	UPPTCL	UPPTCL	LINE	NAPP (220KV)-KHURJA (220KV)1	DAILY	For replacement of Disc Insulator by Polymer Insulator.	2019-04-08	09:00	2019-04-14	18:00	63	155
479	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-MAU (400KV)	DAILY	For maintenance and routine testing at 400 kV S/S Kasara Mau	2019-04-12	09:00	2019-04-12	18:00	9	156
480	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR-UP (220KV)2 +UP	DAILY	For lopping and chopping of tree in line corridor & maintenance work of bay.	2019-04-12	09:00	2019-04-16	18:00	45	156
481	UPPTCL	UPPTCL	LINE	MATHURA (400KV)-MURADNAGAR (400KV)1	DAILY	Tightening of jumpers of line	2019-04-03	08:00	2019-04-06	19:00	44	156
482	UPPTCL	UPPTCL	LINE	SARASAWA-KHODRI (220KV)	DAILY	For lopping and chopping of tree in line corridor & maintenance work of bay.	2019-04-19	09:00	2019-04-23	18:00	45	156
483	UPPTCL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	Tightening of jumpers and lopping and chopping of trees in line corridor.	2019-04-24	09:00	2019-04-25	17:00	16	156
484	UPPTCL	UPPTCL	LINE	MUZZAFARNAGAR-UP (400KV)-VISHNUPRAYAG (400KV)	DAILY	For replacement of broken disc insulator at tower No. 20.	2019-04-29	08:00	2019-04-30	17:00	18	156
485	UPPTCL	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-LUCKNOW (Sarojini Nagar) 400-UP	DAILY	Replacement of disc insulator & Lopping/Chopping of Trees	2019-04-14	09:00	2019-04-15	18:00	18	154
486	UPPTCL	UPPTCL	LINE	LUCKNOW (Sarojini Nagar) 400-UP-UNNAO (400KV)	DAILY	Replacement of disc insulator & Lopping/Chopping of Trees	2019-04-14	09:00	2019-04-15	18:00	18	156
487	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILLY-UP (400KV)I	DAILY	General Maintenance of Bay and routine Protection Testing at 400 kV S/S ,Unnao	2019-04-11	08:00	2019-04-11	18:00	10	154

488	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-BAREILY-UP (400KV)II	DAILY	General Maintenance of Bay and routine Protection Testing at 400 kV S/S ,Unnao	2019-04-12	08:00	2019-04-12	18:00	10	154
489	UPPTCL	UPPTCL	LINE	AGRA-UP (400KV)-UNNAO (400KV)	DAILY	General Maintenance of Bay and routine Protection Testing at 400 kV S/S ,Unnao	2019-04-19	08:00	2019-04-19	18:00	10	156
490	UPPTCL	UPPTCL	LINE	REWA ROAD (400KV)-PANKI KANPUR (400KV)	CONTINUOUS	Replacement of Gasket of NGR & centrifuging of oil	2019-04-23	08:00	2019-04-27	17:00	105	156
491	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)2	CONTINUOUS	General Maintenance during S/D of 400 kV Main Bus - I	2019-04-15	08:00	2019-04-16	18:00	34	156
492	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)II	CONTINUOUS	General Maintenance during S/D of 400 kV Main Bus - I	2019-04-19	08:00	2019-04-20	18:00	34	156
493	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-TANDA	DAILY	For routine bay maintenance works	2019-04-18	08:00	2019-04-18	18:00	10	154
494	UPPTCL	POWERGRID	LINE	VARANASI (400KV)-SARNATH (400KV)I	CONTINUOUS	General Maintenance during S/D of 400 kV Main Bus - I	2019-04-23	08:00	2019-04-24	18:00	34	156
495	UPPTCL	UPPTCL	LINE	PANKI(220KV)-BHAUTI 400KV)	CONTINUOUS	Diversion of 220 kV Panki - Chhibramau & 220 kV Panki-Bhaunti Line	2019-04-15	08:00	2019-04-30	18:00	370	145
496	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-MURADNAGAR (400KV)I	DAILY	Replacement of damage insulator.	2019-04-22	09:00	2019-04-24	18:00	27	150
497	UPPTCL	UPPTCL	LINE	TANDA (220KV)-SULTANPUR (400KV)	DAILY	For routine bay maintenance works	2019-04-05	09:00	2019-04-05	18:00	9	156
498	UPPTCL	UPPTCL	LINE	UNCHAHAR (220KV)-RAEBAREILLY (220KV)1	DAILY	Disc cleaning	2019-04-15	09:00	2019-04-16	18:00	18	153
499	UPPTCL	UPPTCL	LINE	UNCHAHAR (220KV)-RAEBAREILLY (220KV)2	DAILY	Disc cleaning	2019-04-17	09:00	2019-04-18	18:00	18	153
500	UPPTCL	UPPTCL	LINE	ORAI (400KV)-Orai (400KV)2	DAILY	For Routine Maintenance of Bay.	2019-04-12	09:00	2019-04-12	19:00	10	-
501	UPPTCL	POWERGRID	LINE	TANAKPUR (220KV)-BAREILY-CB GANJ (220KV)	DAILY	"Stringing of Conductors of 220 kV Roza-C.B. Ganj Line (Dohna-C.B. Ganj Section) on D.C. Towers (under construction) between Loc. 41-42 & 71-72 over 220 kV C.B. Ganj - Tanak Pur Line and 220 kV C.B. Ganj - Sitar Ganj Line on same D.C. Towers."	2019-04-06	10:00	2019-04-07	15:00	10	156
502	UPPTCL	UPPTCL	LINE	GORAKHPUR-UP (400KV)-AZAMGARH (400KV)	DAILY	General Maintenance of bay	2019-04-18	09:00	2019-04-18	18:00	9	154
503	UPPTCL	UPPTCL	LINE	MAU (400KV)-AZAMGARH (400KV)	CONTINUOUS	Diversion of 400 kV Mau-Azamgarh SC line due to ROW in construction of Purvanchal Expressway.	2019-04-05	09:00	2019-04-18	18:00	321	156
504	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	Diversion of 400 kV Obra-Anpara L-2 line from the proposed coal handling area of 2x660 MW Obra C TPP	2019-04-11	08:00	2019-04-20	18:00	226	156
505	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)1	CONTINUOUS	Diversion of 400 kV Anpara-Sarnath (L-3) line for the DFCC work.	2019-04-21	08:00	2019-04-25	18:00	106	156

506	UPPTCL	UPPTCL	LINE	AZAMGARH (400KV)-SARNATH (400KV)	CONTINUOUS	For diversion of 400 kV Sarnath-Azamgarh line for UPEIDA work.	2019-04-01	08:00	2019-04-04	18:00	82	156
507	UPPTCL	UPPTCL	LINE	MAU (400KV)-AZAMGARH (400KV)	DAILY	For stringing work in the diversion of 400 kV Sarnath-Azamgarh line for UPEIDA work & complete tightening of bay, maintenance work & routine testing at 400 kV S/S Kasara Mau.	2019-04-01	08:00	2019-04-03	18:00	30	156
508	UPPTCL	POWERGRID	LINE	BALIA(400KV)-MAU (400KV)I	DAILY	For maintenace and routine testing at 400 kV S/S Kasara Mau	2019-04-09	09:00	2019-04-09	18:00	9	156
509	UPPTCL	POWERGRID	LINE	BALIA(400KV)-MAU (400KV)II	DAILY	For maintenace and routine testing at 400 kV S/S Kasara Mau	2019-04-10	09:00	2019-04-10	18:00	9	156
510	UPPTCL	UPPTCL	LINE	OBRA (400KV)-SULTANPUR (400KV)	DAILY	Line maintenance and other associated works	2019-04-12	08:00	2019-04-13	18:00	20	154
511	UPPTCL	UPPTCL	LINE	LUCKNOW-Kursi Road (400KV) PG-SULTANPUR (400KV)	DAILY	Line maintenance and other associated works	2019-04-16	08:00	2019-04-17	18:00	20	155
512	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-AZAMGARH (400KV)	CONTINUOUS	Shut down will be required for the completing line diversion work of Purvanchal Express Way (UPEIDA) For routine bay maintenance works	2019-04-04	08:00	2019-04-10	18:00	154	154
513	UPPTCL	POWERGRID	LINE	AGRA-UP (400KV)-FATEHBAD_AGRA(400KV)	DAILY	Tightening of jumper and replacement of damage jumper and other line maintenance work	2019-04-09	08:00	2019-04-12	18:00	40	155
514	UPPTCL	POWERGRID	LINE	AGRA-PG (400KV)-AGRA-UP (400KV)	DAILY	Tightening of jumper and replacement of damage jumper and other line maintenace work	2019-04-23	08:00	2019-04-25	18:00	30	156
515	UPPTCL	UPPTCL	REACTOR	Reactor Agra South/80.00	DAILY	For Testing, conducting CRM Test and Due Point	2019-04-09	10:00	2019-04-09	16:00	6	152
516	UPPTCL	UPPTCL	REACTOR	REACTOR ORAI (400KV)/63.00	DAILY	For Routine Maintenance of Bay & Reactor	2019-04-15	09:00	2019-04-15	19:00	10	-