

Report for Outage Approval by OCC meeting no. 158											Outage Request				Total Hours	Last OCC Number
Sr.No	Request by	Element Owner	Element Type	Element Name	Mode	Reason	From Date	From Time	To Date	To Time						
1	NTPC	NTPC	GENCO	Unchahar -II-U1/210	CONTINUOUS	Boiler+Boiler RLA+GENERATOR+MOP INSPECTION	2019-05-01	00:00	2019-05-30	23:27	719.45	152				
2	NTPC	NTPC	GENCO	Rihand TPS-U4/500	CONTINUOUS	COH of Boiler+Turbine+ FGD Execution.	2019-05-20	00:00	2019-06-03	23:59	359.98	-				
3	NTPC	NTPC	GENCO	ANTA GPS (GT)-U1/88.71	CONTINUOUS	Minor inspection	2019-05-26	00:00	2019-05-30	23:59	119.98	147				
4	NTPC	NTPC	GENCO	Dadri GPS (GT)-U1/130.19	CONTINUOUS	minor inspection	2019-04-20	00:00	2019-04-24	23:59	119.98	145				
5	NTPC	NTPC	GENCO	Tanda TPS-U2/110	CONTINUOUS	Boiler+TG Bearing+LPT+GEN Bearing	2019-04-25	00:30	2019-05-20	23:30	623	-				
6	RRVFN	RRVUNL	GENCO	Kota TPS-U6/195	CONTINUOUS	Annual capital overhauling & inspection of bearing	2019-05-27	00:00	2019-07-02	23:59	887.98	146				
7	RRVFN	RRVUNL	GENCO	Kalisindh-U1/600	CONTINUOUS	Annual generator overhauling including Electric Testing, turbine & Generator Bearing Inspection & maintenance work of boiler Auxiliaries & bottom Ash Hoper	2019-05-24	00:00	2019-06-25	23:59	791.98	148				
8	RRVFN	RRVUNL	GENCO	Chhabra Stage-2-U1/250	CONTINUOUS	Annual boiler overhauling	2019-05-21	00:00	2019-06-10	23:59	503.98	-				
9	THDC INDIA	THDC	GENCO	Tehri-U2/250	CONTINUOUS	Annual Maintenance of Unit#2 from 14-05-2019 (09:00 Hrs) to 07-06-2019 (17:30 Hrs)	2019-05-14	09:00	2019-06-07	17:30	584.5	145				
10	POWERGRID	POWERGRID	BAY	(Main bay of 765 KV ICT-2), at Fatehpur	DAILY	Bay AMP at Fatehpur substation	2019-05-10	09:00	2019-05-10	18:00	9	155				
11	POWERGRID	POWERGRID	BAY	702 Bay (Tie bay of 765 KV Fatehpur Varanasi Line), at Fatehpur	DAILY	Bay AMP at Fatehpur substation	2019-05-14	09:00	2019-05-14	18:00	9	146				
12	POWERGRID	POWERGRID	BAY	710 Bay (Main bay of 765 KV Fatehpur Agra-2 Line), at Fatehpur	DAILY	Bay AMP at Fatehpur Substation	2019-05-20	09:00	2019-05-20	18:00	9	150				
13	POWERGRID	POWERGRID	BAY	708- 765KV Bus Reactor Tie Bay , at Lucknow	DAILY	Bay AMP at 765kv Lucknow substation	2019-05-01	09:00	2019-05-02	18:00	18	155				
14	POWERGRID	POWERGRID	BAY	701- 765KV Balia Line Main Bay, at Lucknow	DAILY	Bay AMP work	2019-05-03	09:00	2019-05-04	18:00	18	155				
15	POWERGRID	POWERGRID	BAY	765KV Bareilly Line Main Bay at Lucknow	DAILY	Bay AMP work at 765kv Lucknow	2019-05-08	09:00	2019-05-09	18:00	18	155				
16	POWERGRID	POWERGRID	BAY	765KV ICT-2 Tie Bay , at Lucknow	DAILY	Bay AMP at 765kv Lucknow	2019-05-13	09:00	2019-05-14	18:00	18	155				
17	POWERGRID	POWERGRID	BAY	765KV Bareilly Line Reactor Bay at Lucknow	DAILY	Bay AMP at 765kv Lucknow	2019-05-15	09:00	2019-05-16	18:00	18	155				
18	POWERGRID	POWERGRID	BAY	709- 765KV Bus Reactor Main Bay , at Lucknow	DAILY	Bay AMP work at 765KV Lucknow substation	2019-04-18	09:00	2019-04-19	18:00	18	156				
19	POWERGRID	POWERGRID	BAY	706- 765KV ICT2 Main Bay , at Lucknow	DAILY	Bay AMP work at 765 kv Lucknow	2019-04-22	09:00	2019-04-23	18:00	18	156				
20	POWERGRID	POWERGRID	BAY	765KV ICT-1 T/ BAY 702 AT MEERUT	DAILY	765 kv SS Construction works by M/s KEC eg.Stringing of Jack bus and connection of equipment by IPS tube	2019-05-01	09:00	2019-05-10	18:00	90	151				
21	POWERGRID	POWERGRID	BAY	765KV Banaskantha -2 T/bay 705 at chitorgarh	DAILY	To collect CT oil sample.Line / equipment will be remain service through Tie / Main bay	2019-05-14	14:30	2019-05-14	15:30	1	156				
22	POWERGRID	POWERGRID	BAY	765KV Banaskantha -1 T/bay 708 at chitorgarh	DAILY	To collect CT oil sample .Line / equipment will be remain service through Tie / Main bay.	2019-05-15	09:30	2019-05-15	10:30	1	156				
23	POWERGRID	POWERGRID	BAY	765KV Ajmer-II T/Bay 711 at Chitorgarh	DAILY	To collect CT oil sample .Line / equipment will be remain service through Tie / Main bay	2019-05-15	11:00	2019-05-15	12:30	1.5	156				
24	POWERGRID	POWERGRID	BAY	765KV MOGA LINE M/BAY-710 MEERUT	DAILY	AMP WORK	2019-05-06	09:00	2019-05-07	18:00	18	148				
25	POWERGRID	POWERGRID	BAY	765 KV 240MVAR B/R-I/M/BAY CB 712 CHITORGARH	DAILY	To collect CT oil sample,Line / equipment will be remain service through Tie / Main bay	2019-05-14	14:30	2019-05-14	15:30	1	156				
26	POWERGRID	POWERGRID	BAY	765 KV 240MVAR B/R-I/T/BAY CB 711 CHITORGARH	DAILY	Operational Checking of Tie bay equipment from NTAMC/ Manesar BR#1 remain service through Main Bay ,during NTAMC operational checking of Tie bay Equipment.	2019-05-13	11:30	2019-05-13	12:30	1	154				
27	POWERGRID	POWERGRID	BAY	765KV ICT-1 M/BAY 706 CHITOTGARH	DAILY	To collect CT oil sample.Line / equipment will be remain service through Tie / Main bay	2019-05-14	09:30	2019-05-14	10:30	1	154				
28	POWERGRID	POWERGRID	BAY	765KV ICT-II M/BAY 709 CHITORGARH	DAILY	To collect CT oil sample .Line / equipment will be remain service through Tie / Main bay	2019-05-14	11:00	2019-05-14	12:00	1	156				
29	POWERGRID	POWERGRID	BAY	765 KV 240MVAR B/R-I/M/BAY CB 712 CHITORGARH	DAILY	Operational Checking of Main bay equipment from NTAMC/ Manesar. BR#1 remain service through Tie Bay ,during NTAMC operational checking of Main bay Equipment.	2019-05-13	10:00	2019-05-13	11:00	1	156				
30	POWERGRID	POWERGRID	BAY	765KV Future bay 715 at chitorgarh	DAILY	Operational Checking of Main bay equipment from NTAMC/ Manesar. For reactor future bay.	2019-05-13	14:30	2019-05-13	15:30	1	-				
31	POWERGRID	POWERGRID	BAY	765KV Banaskantha -1 M/bay 707 at chitorgarh	DAILY	CSD RELAY COMMISSIONING of Line Reactor CB.LR will be out of service during CSD relay commissioning & Line remain service.	2019-05-09	10:00	2019-05-09	14:00	4	156				
32	POWERGRID	POWERGRID	BAY	765KV Banaskantha -2 L/R(sw) bay 704 at chitorgarh	DAILY	CSD RELAY COMMISSIONING of Line Reactor CB.LR will be out of service during CSD relay commissioning & Line remain service.	2019-05-10	10:00	2019-05-10	14:00	4	-				
33	POWERGRID	POWERGRID	BAY	765 kv Bhiwani Main Bay 710 at Moga	DAILY	For AMP works.	2019-04-24	09:00	2019-04-24	18:00	9	156				
34	POWERGRID	POWERGRID	BAY	765 kv Bhiwani & ICT-2 Tie Bay 711 at Moga	DAILY	For AMP works.	2019-04-25	09:00	2019-04-25	18:00	9	154				
35	POWERGRID	POWERGRID	BAY	765 kv ICT-2 Main Bay 712 at Moga	DAILY	For AMP works.	2019-04-26	09:00	2019-04-26	18:00	9	156				
36	POWERGRID	POWERGRID	BAY	765 kv ICT-1 Main Bay 709 at Moga	DAILY	For AMP works.	2019-04-27	09:00	2019-04-27	18:00	9	154				
37	POWERGRID	POWERGRID	BAY	765KV BR & Bikaner line-1 Future T/bay 708 at Ajmer	CONTINUOUS	Construction activities of 765 KV Ajmer- Bikaner Bays Extension work for checking of protection scheme , CT circuit wiring 765 kv BR will remain in service through its Main 707 bay only	2019-04-18	08:30	2019-05-02	18:30	346	-				
38	POWERGRID	POWERGRID	BAY	765 KV Chitorgarh -1 L/R bay 703 at Ajmer	DAILY	Checking Spare Change over scheme.Line will remain in service with its reactor	2019-04-23	08:00	2019-04-23	18:00	10	-				
39	POWERGRID	POWERGRID	BAY	765 KV Chitorgarh -2 L/R bay 706 at Ajmer	DAILY	Checking Spare Change over scheme.Line will remain in service with its reactor	2019-04-24	08:00	2019-04-24	18:00	10	-				
40	POWERGRID	POWERGRID	BAY	765 kv ICT-1 Main Bay 703, at Agra HVDC	DAILY	For Bay AMP work at Agra	2019-04-18	09:00	2019-04-18	18:00	9	156				
41	POWERGRID	POWERGRID	BAY	765 kv ICT 2 Main Bay 706 , at Agra HVDC	DAILY	For bay AMP work at Agra	2019-04-19	09:00	2019-04-19	18:00	9	156				
42	POWERGRID	POWERGRID	BUS	765KV BUS-I BHIWANI	DAILY	For RTV application work on BPIs in sw/yard	2019-05-14	09:00	2019-05-17	18:00	36	151				
43	POWERGRID	POWERGRID	BUS	765KV BUS-II AT BHIWANI	DAILY	For RTV application work on BPIs in sw/yard	2019-05-18	09:00	2019-05-21	18:00	36	156				
44	POWERGRID	POWERGRID	BUS	765KV BUS -I JHATIKRA	DAILY	For RTV application work on BPIs in sw/yard	2019-05-13	09:00	2019-05-14	18:00	18	157				
45	POWERGRID	POWERGRID	BUS	765 KV BUS-II JHATIKRA	DAILY	For RTV application work on BPIs in sw/yard	2019-05-16	09:00	2019-05-17	18:00	18	157				
46	POWERGRID	POWERGRID	BUS	765KV BUS-II MEERUT	DAILY	765 kv SS Construction works by M/s KEC eg.Stringing of Jack bus and connection of equipment by IPS tube	2019-05-11	09:00	2019-05-13	18:00	27	156				
47	POWERGRID	POWERGRID	BUS	765KV BUS-II MEERUT	DAILY	765 kv SS Construction works by M/s KEC eg. Stringing of Jack bus and connection of equipment by IPS tube	2019-05-24	09:00	2019-05-26	18:00	27	156				
48	POWERGRID	POWERGRID	BUS	765KV BUS-I MEERUT	DAILY	765 kv SS Construction works by M/s KEC eg.Stringing of Jack bus and connection of equipment by IPS tube	2019-05-20	09:00	2019-05-23	18:00	36	156				
49	POWERGRID	POWERGRID	BUS	765KV BUS-1 at Moga	DAILY	For erection, testing and pre-commissioning of CBs & Isolators of 765KV Moga-Bikaner Line-I & II under construction.	2019-05-02	09:00	2019-05-03	17:00	16	157				
50	POWERGRID	POWERGRID	BUS	765KV BUS-I AJMER	DAILY	Construction activities of 765 KV Ajmer- Bikaner Bays Extension work CT Stability testing due to integration of 765 KV Ajmer- Bikaner Bays with existing system along with 765 KV Ajmer- Chitorgarh line#2 Shutdown	2019-04-22	09:30	2019-04-22	18:30	9	156				
51	POWERGRID	POWERGRID	BUS	765KV BUS-I AJMER	DAILY	Integration of new bays of Ajmer- Bikaner line with Existing system	2019-04-19	09:30	2019-04-20	18:30	18	156				

52	POWERGRID	POWERGRID	BUS	765KV BUS-II AJMER	DAILY	Integration of new bays of Ajmer- Bikaner line with Existing system	2019-04-23	09:00	2019-04-24	18:00	18	155
53	POWERGRID	POWERGRID	ICT	ICT02 BHIWANI-PG (765 KV)(POWERGRID)/1000	DAILY	For Putting Spare Transformer into service and taking B ph Transformer Out of Service.	2019-05-01	09:00	2019-05-01	18:00	9	154
54	POWERGRID	POWERGRID	ICT	ICT01 MOGA(765KV)(POWERGRID)/1500	DAILY	For AMP works.	2019-05-08	09:00	2019-05-08	18:00	9	157
55	POWERGRID	POWERGRID	ICT	ICT 02 MOGA(765KV)(POWERGRID)/1500	DAILY	For AMP works.	2019-05-09	09:00	2019-05-09	18:00	9	157
56	POWERGRID	POWERGRID	ICT	ICT04 JHATIKALA(765 KV)(POWERGRID)/1500	DAILY	For Connection of 33KV Bus-1 with Auxillary X-mer(Tertiary connection)	2019-04-25	09:30	2019-04-25	19:30	10	155
57	POWERGRID	POWERGRID	ICT	765KV 1500MVA ICT-I AJMER/1500	DAILY	AMP & Insulation sleeve work on Tertiary section	2019-04-25	09:30	2019-04-26	18:30	18	155
58	POWERGRID	POWERGRID	ICT	765KV 1500MVA ICT-II AJMER/1500	DAILY	AMP & Insulation sleeve work on Tertiary section	2019-04-29	09:00	2019-04-30	18:00	18	155
59	POWERGRID	POWERGRID	LINE	MOGA(765KV)-BHIWANI-PG (765 KV)	DAILY	Additional Strengthening of line .	2019-05-01	09:00	2019-05-21	18:00	189	157
60	POWERGRID	POWERGRID	LINE	CHITTORGARH(765KV)-AJMER(765KV)I	CONTINUOUS	S/D for line and bay equipment erection and stringing/ termination works of Chittorgarh-Ajmer Part-III & 765KV Ajmer-Bikaner -I transmission line at Ajmer Substation end. This was approved in 154th OCC for Jan'19 however delayed for completion of basic ground works to minimize s/d time.	2019-04-19	09:00	2019-04-25	18:00	153	151
61	POWERGRID	POWERGRID	LINE	CHITTORGARH(765KV)-AJMER(765KV)II	CONTINUOUS	S/D for line and bay equipment erection and stringing/ termination works of Chittorgarh-Ajmer Part-III & 765KV Ajmer-Bikaner -I transmission line at Ajmer Substation end. This was approved in 154th OCC for Jan'19 however delayed for completion of basic ground works to minimize s/d time.	2019-04-19	09:00	2019-04-25	18:00	153	157
62	POWERGRID	POWERGRID	LINE	JHATIKALA(765 KV)-BHIWANI-PG (765 KV)	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening	2019-04-20	08:30	2019-04-23	18:30	40	157
63	POWERGRID	POWERGRID	LINE	ALIGARH-PG (765KV)-JHATIKALA(765 KV)	DAILY	For Tower strengthening work. S/D applied from 30/03/19 as agreed in 157th OCC but NLDC refused to consider the same asking for fresh approval.	2019-04-19	08:00	2019-04-25	18:00	70	157
64	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	CONTINUOUS	Pre-summer maintenance eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening/ Diversion due to DFCC. Same is reapplied as discussed in 157th OCC meeting.	2019-04-26	08:30	2019-05-10	18:30	346	156
65	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR1	DAILY	Shutdown requested by WR-III for Fine tuning of CSD relay available for associated Line Reactor through on Line switching.	2019-05-08	10:00	2019-05-08	18:00	8	157
66	POWERGRID	POWERGRID	LINE	Orai (765KV)-JABALPUR2	DAILY	Shutdown requested by WR-II for Fine tuning of CSD relay available for associated Line Reactor through on Line switching.	2019-05-09	10:00	2019-05-09	18:00	8	157
67	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)I	DAILY	Shutdown requested by WR-II for replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry.	2019-05-13	07:00	2019-05-13	18:00	11	157
68	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-GWALIOR-WR (765KV)II	DAILY	Shutdown requested by Wr-II for replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry.	2019-05-14	07:00	2019-05-14	18:00	11	157
69	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-JHATIKALA(765 KV)	DAILY	Strengthening of Suspension towers with delta configuration (Total=52 Nos)	2019-04-19	08:00	2019-04-22	18:00	40	156
70	POWERGRID	POWERGRID	LINE	LUCKNOW(765 KV)-PG-BAREILY-PG (765 KV)	DAILY	Strengthening of Suspension towers with Delta Configuration (Total=79 Nos.)	2019-04-18	08:00	2019-04-21	18:00	40	156
71	POWERGRID	POWERGRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	DAILY	Strengthening of Suspension Towers with Delta Configuration (Total=419 Nos.)	2019-04-20	08:00	2019-04-27	18:00	80	157
72	POWERGRID	POWERGRID	LINE	AGRA-PG (765KV)-ALIGARH-PG (765KV)S/C	DAILY	Strengthening of Suspension Towers with Delta Configuration (Total=30Nos)	2019-04-20	08:00	2019-04-22	18:00	30	152
73	POWERGRID	POWERGRID	LINE	CHITTORGARH(765KV)-AJMER(765KV)II	DAILY	Construction activities of 765 KV Ajmer- Bikaner Bays Extension work CT stability testing for 765 KV Ajmer- Bikaner line under construction along with 765 KV Bus-I shutdown. Actual s/d will taken on dt of line is 22.04.2019.	2019-04-26	09:00	2019-04-26	19:30	10.5	157
74	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)1	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.it is approved in 157 occ ,however deffer due to contractor mobiliser & ROW problem.	2019-05-13	08:30	2019-05-15	18:30	30	157
75	POWERGRID	POWERGRID	LINE	PHAGI (765KV)-GWALIOR-WR (765KV)2	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening.it is approved in 157 occ ,however deffer due to contractor mobiliser & ROW problem. it is approved in 157 occ ,however deffer due to contractor mobiliser & ROW problem.	2019-05-16	08:00	2019-05-18	18:00	30	157
76	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-VARANASI (765KV)2	DAILY	S/D requested by ER-1 ,Patna for replacement of broken insulators caused by miscreants	2019-05-09	08:00	2019-05-10	18:00	20	157
77	POWERGRID	POWERGRID	LINE	GAYA-ER (765KV)-BALIA (765KV)	DAILY	S/D requested by ER-1 ,Patna for TOWER STRENGTHENING WORK.	2019-05-01	08:00	2019-05-15	18:00	150	157
78	POWERGRID	POWERGRID	LINE	FATEHPUR-PG (765 KV)-SASARAM-ER (765KV)	DAILY	S/D requested by ER-1,Patna for TOWER STRENGTHENING WORK.	2019-05-15	09:00	2019-05-30	18:00	144	157
79	POWERGRID	POWERGRID	REACTOR	765 kV Bus-reactor at Fatehpur/330.00	DAILY	AMP work at Fatehpur	2019-05-22	09:00	2019-05-22	18:00	9	-
80	POWERGRID	POWERGRID	REACTOR	REACTOR(S)-II LUCKNOW(765 KV)-PG/240.00	DAILY	AMP work at 765kv Lucknow	2019-05-10	09:00	2019-05-10	18:00	9	-
81	POWERGRID	POWERGRID	REACTOR	REACTOR(S) MEERUT (765KV)/240.00	DAILY	AMP WORK	2019-05-13	09:00	2019-05-14	18:00	18	156
82	POWERGRID	POWERGRID	REACTOR	240 MVAR S/R AGRA LINE AT JHATIKRA/765.00	DAILY	AMP WORK	2019-05-02	08:30	2019-05-02	19:30	11	147
83	POWERGRID	POWERGRID	REACTOR	REACTOR-I JHATIKALA(765 KV)/240.00	DAILY	AMP WORK	2019-05-06	08:00	2019-05-06	19:00	11	149
84	RRVPN	RRVPN	BAY	706-52-B Circuit breaker ov 765/400kV ICT-III at 765kV GSS Anta.	DAILY	FOR 2nd Quarter maintenance & TAKEN CB timing	2019-05-28	09:00	2019-05-28	18:00	9	156
85	RRVPN	RRVPN	BAY	800kV Tie CB (701-52T) for ICT-1/Bhiwani-2 line at 765kV GSS Phagi	DAILY	1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors.	2019-05-14	09:00	2019-05-14	18:00	9	156
86	RRVPN	RRVPN	BAY	706-52T Tie CB of 3*500MVA ICT-3 at 765kV GSS Anta	DAILY	FOR 2nd Quarter maintenance & TAKEN CB timing	2019-05-29	09:00	2019-05-29	18:00	9	156
87	RRVPN	RRVPN	ICT	ICT03 ANTA(765KV)(RRVPN)/1500	DAILY	1 HALF YEARLY MAINTENANCE	2019-05-09	09:00	2019-05-09	18:00	9	150
88	RRVPN	RRVPN	ICT	ICT02 PHAGI (765KV)(RRVPN)/1500	DAILY	1. Maintenance of Transformers. 2.Tightening of clamps and connectors. 3.To connect the R-Phase Transformer in circuit of ICT-2 in place of spare Transformer.	2019-05-02	09:00	2019-05-02	20:00	11	145
89	RRVPN	RRVPN	LINE	ANTA(765KV)-PHAGI (765KV)II	DAILY	Replacements of defective relay REL.670 VAR -2 DISTANCE PROTECTION (21M1) ABB make	2019-05-01	09:00	2019-05-01	18:00	9	157
90	RRVPN	RRVPN	REACTOR	Reactor Bank 2 ANTA(765KV)/240.00	DAILY	1 HALF YEARLY MAINTENANCE	2019-05-02	09:00	2019-05-02	18:00	9	155
91	RRVPN	RRVPN	REACTOR	Anta-1 PHAGI (765KV)/240.00	DAILY	1. Maintenance of Reactors. 2. Maintenance of CB. 3. To conenct the Y-Ph. Reactor in ckt of Reactor Bank in place of Spare Reactor.	2019-05-08	09:00	2019-05-08	18:00	9	145
92	RRVPN	RRVPN	REACTOR	Anta 2 PHAGI (765KV)/240.00	DAILY	1. Maintenance of Reactors. 2. Maintenance of CB. 3. To conenct the Spare Reactor in ckt of Reactor Bank in place of R-Ph. Reactor as the R-Ph. Reactor will be put out of ckt to attend the oil leakage from radiators.	2019-05-21	09:00	2019-05-21	18:00	9	145

93	UPPTCL	UPPTCL	ICT	765/400KV 1500MVA ICT-II at Fatehabad S/S/1500MVA	DAILY	For replacement of mechanism Box of Earthswitch on ICT 2 B phase	2019-05-14	08:00	2019-05-14	18:00	10	156
94	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-MAINPURI-UP (765KV)	DAILY	Replenishment cross arm of tower no. 82, 87, 58, 51, 11, 12, 38, 34, 02, 05, 12, 67, 40, 39	2019-05-27	08:00	2019-05-28	18:00	20	157
95	UPPTCL	UPPTCL	LINE	LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)I	DAILY	For replacement of mechanism Box of Earthswitch on Line Reactor 1 B phase	2019-05-13	08:00	2019-05-13	18:00	10	155
96	UPPTCL	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)	DAILY	"Maintenance work of Line. 1. Complete tightening of section Tower conductor and E.W clamp & jumpers. 2. Complete tightening of suspension tower conductor and E.W clamp. 3. Replacement of jumpers. 4. Checking of OPGW wire tension and suspension clamp. 5. Tightening of OPGW wire tension and suspension. 6. Realignment of vibration damper CC ring, spacer. 7. Insulator checking, cleaning and replacement of defective disc. 8. Cutting, lopping Chopping of tree below the corridor."	2019-05-26	08:00	2019-05-28	18:00	30	155
97	UPPTCL	UPPTCL	LINE	ORAI (400KV)-MAINPURI-UP (765KV)2	DAILY	"Maintenance work of Line. 1. Complete tightening of section Tower conductor and E.W clamp & jumpers. 2. Complete tightening of suspension Tower conductor and E.W clamp. 3. Replacement of jumpers. 4. Checking of OPGW wire tension and suspension clamp. 5. Tightening of OPGW wire tension and suspension. 6. Realignment of vibration damper CC ring, spacer. 7. Insulator checking, cleaning and replacement of defective disc. 8. Cutting, lopping Chopping of tree below the corridor."	2019-05-29	08:00	2019-05-31	18:00	30	155
98	UPPTCL	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-PG (400KV)I	DAILY	"Maintenance work of Line. 1. Complete tightening of section Tower conductor and E.W clamp & jumpers. 2. Complete tightening of suspension tower conductor and E.W clamp. 3. Replacement of jumpers. 4. Checking of OPGW wire tension and suspension clamp. 5. Tightening of OPGW wire tension and suspension. 6. Realignment of vibration damper CC ring, spacer. 7. Insulator checking, cleaning and replacement of defective disc. 8. Cutting, lopping Chopping of tree below the corridor."	2019-05-22	08:00	2019-05-23	18:00	20	155
99	UPPTCL	UPPTCL	LINE	MAINPURI-UP (765KV)-MAINPURI-UP (400KV)II	DAILY	"Maintenance work of Line. 1. Complete tightening of section Tower conductor and E.W clamp & jumpers. 2. Complete tightening of suspension tower conductor and E.W clamp. 3. Replacement of jumpers. 4. Checking of OPGW wire tension and suspension clamp. 5. Tightening of OPGW wire tension and suspension. 6. Realignment of vibration damper CC ring, spacer. 7. Insulator checking, cleaning and replacement of defective disc. 8. Cutting, lopping Chopping of tree below the corridor."	2019-05-24	08:00	2019-05-25	18:00	20	155
100	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-MATHURA (400KV)II	DAILY	Tightening of jumper and replacement of damage jumper and other line maintenance work.	2019-05-21	08:00	2019-05-24	18:00	40	157
101	UPPTCL	UPPTCL	LINE	FATEHBAD_AGRA(765KV)-AGRA SOUTHII	DAILY	For Testing, conducting CRM Test and Dew Point,for attending hotspot	2019-05-28	10:00	2019-05-29	18:00	16	151
102	UPPTCL	UPPTCL	LINE	GREATER NOIDA(765 KV)-GREATER NOIDA (400KV)	DAILY	For general maintenance works.	2019-05-21	10:00	2019-05-21	17:00	7	154
103	BBMB	BBMB	BUS	220 KV Bus- II at Hissar	DAILY	Half yearly Mtc. of bus-II along with bus coupler	2019-05-17	08:00	2019-05-17	17:00	9	149
104	BBMB	BBMB	BUS	220 KV Bus- I at Hissar	DAILY	Half yearly Mtc. of bus-I	2019-05-15	08:00	2019-05-15	17:00	9	149
105	BBMB	BBMB	BUS	220 KV Bus-1 at Ch. Dadri	DAILY	Half yearly Mtc.	2019-05-07	08:00	2019-05-07	17:00	9	145
106	BBMB	BBMB	LINE	DHULKOTE (220KV)-GANGUWAL (220KV)I	DAILY	Half yearly mtc. of Line	2019-05-02	08:00	2019-05-02	17:00	9	157
107	BBMB	BBMB	LINE	GANGUWAL (220KV)-JAGADHRI (220KV)	DAILY	Half yearly mtc. of Line	2019-05-02	09:00	2019-05-03	17:00	16	157
108	BBMB	BBMB	LINE	DHULKOTE (220KV)-GANGUWAL (220KV)II	DAILY	Half yearly mtc. of Line	2019-05-03	08:00	2019-05-03	17:00	9	157
109	BBMB	HVPNL	LINE	CHARKHI DADRI (220KV)-MAHINDERGARH HVPNL (220KV)I	DAILY	Half yearly mtc. of Line and equipment at Ch. Dadri S/Stn.	2019-05-03	08:00	2019-05-03	17:00	9	153
110	BBMB	BBMB	LINE	JAGADHRI (220KV)-KURUKSHETRA BBMB (220KV)	DAILY	Half yearly mtc. of Line	2019-05-04	08:00	2019-05-04	17:00	9	157
111	BBMB	BBMB	LINE	HISSAR BBMB (220KV)-SANGRUR (220KV)I	CONTINUOUS	Half yearly mtc. of S/Stn. Equipmnet & replacement of CVTs with new PTs & Coupling Capacitor	2019-05-06	08:00	2019-05-08	17:00	57	153
112	BBMB	BBMB	LINE	PONG (220KV)-JALLANDHAR BBMB (220KV)I	DAILY	Half yearly mtc. of S/Stn. & line	2019-05-07	08:00	2019-05-07	17:00	9	152
113	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-HISSAR BBMB (220KV)I	DAILY	Half yearly mtc. of S/Stn. equipment at both ends & lines.	2019-05-07	08:00	2019-05-07	17:00	9	153
114	BBMB	HVPNL	LINE	BHIWANI BBMB (220KV)-BAPOORAI	DAILY	Half yearly mtc of S/stn equipments at Bhiwani end.	2019-05-07	08:00	2019-05-07	17:00	9	152
115	BBMB	BBMB	LINE	PONG (220KV)-JALLANDHAR BBMB (220KV)II	DAILY	Half yearly mtc. of S/Stn. & line & replacement of CVTs with new PTs	2019-05-08	08:00	2019-05-08	17:00	9	152
116	BBMB	BBMB	LINE	BHIWANI BBMB (220KV)-HISSAR BBMB (220KV)2	DAILY	Half yearly Mtc. of S/stn equipment at both ends and line.	2019-05-08	08:00	2019-05-08	17:00	9	153
117	BBMB	BBMB	LINE	JALLANDHAR BBMB (220KV)-DASUYA (220KV)	DAILY	Half yearly mtc. of S/Stn equipment & replacement of CVTs with new PTs at Jalandhar	2019-05-09	08:00	2019-05-09	17:00	9	157
118	BBMB	BBMB	LINE	HISSAR BBMB (220KV)-SANGRUR (220KV)II	CONTINUOUS	Half yearly mtc. of S/Stn. Equipmnet & replacement of CVTs with new CVTs & Coupling Capacitor at Sangrur S/Stn.	2019-05-09	08:00	2019-05-11	17:00	57	153
119	BBMB	HVPNL	LINE	HISSAR BBMB (220KV)-HISSAR 1A (220KV)I	DAILY	Half yearly Mtc. at Hissar S/Stn	2019-05-09	08:00	2019-05-09	17:00	9	154
120	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-BADARPUR (220KV)2	DAILY	Half yearly Mtc. at Ballabgarh S/Stn	2019-05-09	08:00	2019-05-09	17:00	9	152
121	BBMB	HVPNL	LINE	CHARKHI DADRI (220KV)-MAHINDERGARH HVPNL (220KV)2	DAILY	Half yearly Mtc. at Ch.Dadri S/Stn	2019-05-09	08:00	2019-05-09	17:00	9	153
122	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-SAMAYPUR (220KV)I	DAILY	Half yearly Mtc. at both ends and line	2019-05-10	08:00	2019-05-10	17:00	9	152
123	BBMB	RRVFN	LINE	HISSAR BBMB (220KV)-CHIRAWA (220KV)	DAILY	Half yearly Mtc. at hissar S/Stn	2019-05-11	08:00	2019-05-11	17:00	9	154

124	BBMB	BBMB	LINE	JAMALPUR (220KV)-SANGRUR (220KV)I	CONTINUOUS	Half yearly mtc. of S/Stn. Equipmnet & replacement of CVTs with new PTs & Coupling Capacitor at Sangrur S/Stn.	2019-05-13	08:00	2019-05-14	17:00	33	157
125	BBMB	BBMB	LINE	DASUYA (220KV)-PONG (220KV)IV	DAILY	Half yearly mtc. of line	2019-05-15	08:00	2019-05-15	17:00	9	156
126	BBMB	BBMB	LINE	JAMALPUR (220KV)-SANGRUR (220KV)II	DAILY	Half yearly mtc. of S/Stn. equipments	2019-05-15	08:00	2019-05-16	17:00	18	157
127	BBMB	BBMB	LINE	BARNALA (220KV)-SANGRUR (220KV)	DAILY	Half yearly mtc. of S/Stn.	2019-05-17	08:00	2019-05-17	17:00	9	157
128	BBMB	PTSTCL	LINE	GANGUWAL (220KV)-BHARI (220KV)	DAILY	Half yearly mtc of S/stn equipment	2019-05-09	08:00	2019-05-10	17:00	18	152
129	BBMB	BBMB	LINE	DEHAR (220KV)-GANGUWAL (220KV)2	DAILY	Half yearly mtc.	2019-05-08	08:30	2019-05-09	17:00	17	154
130	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-CHARKHI DADRI (220KV)	CONTINUOUS	For erection of 3 Nos monopoles and to carry out related line works	2019-05-09	08:00	2019-05-14	17:00	129	155
131	BBMB	BBMB	LINE	CHARKHI DADRI (220KV)-SAMAYPUR (220KV)	CONTINUOUS	For erection of 3 nos monopoles and to carry out related line work	2019-05-09	08:00	2019-05-14	17:00	129	154
132	BBMB	BBMB	LINE	BALLABGARH BBMB (220KV)-CHARKHI DADRI (220KV)	DAILY	S/D required to put the steel cage of monopole in well	2019-05-01	08:00	2019-05-01	17:00	9	155
133	BBMB	BBMB	LINE	CHARKHI DADRI (220KV)-SAMAYPUR (220KV)	DAILY	S/D required to put the steel cage of monopole in well	2019-05-01	08:00	2019-05-01	17:00	9	154
134	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)1	DAILY	FOR ATTENDING VARIOUS HOT POINT.	2019-05-03	06:00	2019-05-03	11:00	5	155
135	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)2	DAILY	FOR ATTENDING VARIOUS HOT POINT.	2019-05-05	06:00	2019-05-05	11:00	5	155
136	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)3	DAILY	FOR ATTENDING VARIOUS HOT POINT.	2019-05-08	06:00	2019-05-08	11:00	5	157
137	DTL	DTL	LINE	WAZIRABAD (220KV)-MANDOLA (220KV)4	DAILY	FOR ATTENDING VARIOUS HOT POINT.	2019-05-10	06:00	2019-05-10	11:00	5	157
138	HIMACHAL PRADESH STATE ELECTRICITY BOARD LIMITED	HPPTCL	LINE	DEHAR (220KV)-KANGOO (220KV)	DAILY	Repair/ Maintenance work of 220 kV Bus and Line Isolator's mechanism boxes. 1) Replacement of defective auxiliary switch/ changing lever and its alignment. 2) Replacement of damaged/ defective Limit Switches and power contactors for electrical operational and testing works. 3) Alignment of MOM with main isolator checking of electrical operation.	2019-05-10	10:00	2019-05-10	18:00	8	157
139	HPPCL	HPPCL	BUS	400 kV Bus Coupler at 100 MW SAINJ HEP	DAILY	Commissioning of Circuit Breaker Sentinel in 400 KV Bus Coupler Bay of Sainj HEP by M/S ABB.	2019-05-01	09:00	2019-05-01	18:00	9	-
140	HPPCL	PKTCL	LINE	SAINJ-PARBATI-2 (400KV)	DAILY	Commissioning of Circuit Breaker Sentinel in 400 KV Sainj to Parbati-2 transmission line bay of Sainj HEP by M/S ABB.	2019-05-02	09:00	2019-05-02	18:00	9	154
141	HPPCL	PKTCL	LINE	PARBATI-3 (400KV)-SAINJ	DAILY	Commissioning of Circuit Breaker Sentinel in 400 KV Sainj to Parbati-3 transmission line bay of Sainj HEP by M/S ABB.	2019-05-03	09:00	2019-05-03	18:00	9	-
142	HVPNL	HVPNL	BUS	bus-1 Dhanonda	DAILY	For gen mtc. of isolators	2019-05-09	09:00	2019-05-09	13:00	4	156
143	HVPNL	HVPNL	ICT	ICT01 DHANONDA (400KV)(HVPNL)/315	DAILY	For gen mtc of bay equipments.	2019-05-14	10:00	2019-05-14	13:00	3	154
144	HVPNL	HVPNL	ICT	ICT02 DAULTABAD (400KV)(HVPNL)/315	DAILY	Annual mtc.	2019-05-10	09:00	2019-05-10	17:00	8	156
145	HVPNL	HVPNL	ICT	ICT01 DAULTABAD (400KV)(HVPNL)/315	DAILY	Requested by M/s TBEA for wiring for master-follower operation with ICT-4	2019-04-18	09:00	2019-04-18	17:00	8	156
146	HVPNL	HVPNL	ICT	ICT04/315	DAILY	Requested by M/s TBEA for wiring for master-follower operation with ICT-1	2019-04-18	09:00	2019-04-18	17:00	8	-
147	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	DAILY	For annual mtc of transmission line and tightening of nut bolts and mtc and alignment of isolators.	2019-05-06	09:00	2019-05-06	17:00	8	157
148	HVPNL	HVPNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	DAILY	For annual mtc of transmission line and tightening of nut bolts and mtc and alignment of isolators.	2019-05-08	09:00	2019-05-08	17:00	8	157
149	HVPNL	KT JHAJJAR	LINE	KABULPUR (400KV)-DEEPALPUR (400KV)1	DAILY	To replace porcelain insulators by polymer.	2019-05-08	08:00	2019-05-08	16:00	8	157
150	HVPNL	KT JHAJJAR	LINE	KABULPUR (400KV)-DEEPALPUR (400KV)2	DAILY	To replace porcelain insulators by polymer.	2019-05-09	08:00	2019-05-09	16:00	8	157
151	HVPNL	POWERGRID	LINE	DEEPALPUR (400KV)-ABDULLAPUR (400KV)	DAILY	To replace porcelain insulators by polymer.	2019-05-10	08:00	2019-05-10	16:00	8	157
152	HVPNL	POWERGRID	LINE	KABULPUR (400KV)-BAHADURGARH (400KV)	DAILY	AMP of bay equipment.	2019-05-11	10:00	2019-05-11	16:00	6	157
153	HVPNL	POWERGRID	LINE	BHIWANI-PG (400KV)-KABULPUR (400KV)	DAILY	AMP of Bay equipment.	2019-05-12	10:00	2019-05-12	16:00	6	152
154	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	DAILY	Relocation of Tower No-10	2019-05-15	09:00	2019-05-22	17:00	64	157
155	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	DAILY	Relocation of Tower No-10.	2019-05-15	09:00	2019-05-22	17:00	64	157
156	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	CONTINUOUS	Relocation of Tower No-10.	2019-05-23	09:00	2019-05-30	17:00	176	157
157	HVPNL	HVPNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	CONTINUOUS	Relocation of Tower No-10.	2019-05-23	09:00	2019-05-30	17:00	176	157
158	HVPNL	HVPNL	LINE	KIRORI (400KV)-JIND (400KV)1	DAILY	Mtc. of line i.e. tree trimming at tower location no-7,8,39,40,41,118,119,131,132.	2019-04-18	09:00	2019-04-18	16:00	7	-
159	NHPC	PKTCL	LINE	PARBATI-2 (400KV)-Parbati Pooling-BANALA (400KV)1	CONTINUOUS	Carrying out the Testing & Commissioning activities of Unit#3 & Unit#4.	2019-04-23	09:00	2019-04-24	18:00	33	154
160	NHPC	PKTCL	LINE	SAINJ-PARBATI-2 (400KV)	CONTINUOUS	For carrying out the testing and commissioning activities of U#3 & Unit#4.	2019-04-25	09:00	2019-04-26	18:00	33	154
161	NHPC	POWERGRID	LINE	CHAMERA-1 (400KV)-JALLANDHAR-PG (400KV)I	DAILY	To attend the leakage of oil in CT side, MOG flange of Shunt reactor at Chamera-1 Power Station.	2019-05-03	10:00	2019-05-03	17:00	7	154
162	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)I	DAILY	A/R in non Auto Mode, for Installation of OPGW in Place of earth wire.	2019-05-01	07:30	2019-05-31	19:30	372	157
163	NRSS-XXIX	NRSS-XXIX	LINE	SAMBA (400KV)-AMARGARH (400KV)II	DAILY	A/R in non Auto Mode, for Installation of OPGW in Place of earth wire.	2019-05-01	07:30	2019-05-31	19:30	372	157
164	NTPC	NTPC	BUS	SINGRAULI 400KV BUS - I	CONTINUOUS	400KV Bus Coupler#1: Replacement of 400KV CT as CT's are more than 20 years Old	2019-05-11	16:33	2019-05-13	16:33	48	154
165	NTPC	NTPC	BUS	SINGRAULI 400KV BUS - I	CONTINUOUS	400KV Bus section#1: Bay equipment testing and protection panel PM	2019-05-16	08:00	2019-05-17	18:00	34	154
166	NTPC	NTPC	BUS	SINGRAULI 400KV BUS - II	CONTINUOUS	400KV Bus section#2: Bay equipment testing and protection panel PM	2019-05-20	08:00	2019-05-22	18:00	58	-
167	NTPC	NTPC	BUS	SINGRAULI 400KV BUS - II	CONTINUOUS	400KV Bus Coupler#2: Bay equipment testing and protection panel PM	2019-05-24	08:00	2019-05-25	18:00	34	-
168	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I	CONTINUOUS	400 KV Singrauli-Allahabad line 1 : Reactor PM	2019-05-07	08:00	2019-05-07	18:00	10	156
169	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-RIHAND NTPC (400KV)II	CONTINUOUS	Annual PM for breaker and protection equipment	2019-05-06	08:00	2019-05-06	18:00	10	154
170	NTPC	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	CONTINUOUS	400kv Singrauli Fatehpur line: Protection Panel testing and Bay equipment PM	2019-05-08	08:00	2019-05-08	18:00	10	157
171	NTPC	POWERGRID	LINE	AGRA-PG (400KV)-AURAIYA GPS (400KV)II	CONTINUOUS	400KV Auraiya Agra line # 2 : for replacement of 400KV CTs and testing of bay equipments like Breakers, CVT, LA etc.	2019-05-06	09:00	2019-05-07	18:03	33.05	155
172	NTPC	POWERGRID	LINE	FARIDABAD GPS-PALLAI	CONTINUOUS	for annual testing and maintenance of bay equipment and LA repl.	2019-05-01	09:00	2019-05-02	17:00	32	151
173	NTPC	POWERGRID	LINE	FARIDABAD GPS-PALLAI	CONTINUOUS	2 days line shutdown for annual testing and maintenance of bay equipment and LA repl.	2019-05-08	09:00	2019-05-09	17:00	32	151
174	NTPC	POWERGRID	LINE	FARIDABAD GPS-SAMAYPUR (220KV)I	CONTINUOUS	2 days line shutdown for annual testing and maintenance of bay equipment and LA repl.	2019-05-15	09:00	2019-05-16	17:00	32	147

175	NTPC	POWERGRID	LINE	FARIDABAD GPS-SAMAYPUR (220KV)II	CONTINUOUS	2 days line shutdown for annual testing and maintenance of bay equipment and LA repl.	2019-05-22	09:00	2019-05-23	17:00	32	147
176	POWERGRID	POWERGRID	BAY	704 Main Bay (VNS-II Main Bay), at Kanpur (GIS)	DAILY	Bay AMP at Kanpur GIS	2019-05-02	09:00	2019-05-02	14:00	5	146
177	POWERGRID	POWERGRID	BAY	705 Tie Bay (VNS-II- ICT-II Tie) , at Kanpur (GIS)	DAILY	Bay AMP at Kanpur GIS	2019-05-03	09:00	2019-05-03	14:00	5	146
178	POWERGRID	POWERGRID	BAY	703 Bay, (ICT-1 Main Bay), at Lucknow	DAILY	Bay AMP at 765kV Lucknow Substation	2019-05-06	09:00	2019-05-07	18:00	18	155
179	POWERGRID	POWERGRID	BAY	708 TIE (ICT-I-VNS-I) AT KANPUR GIS	DAILY	BAY AMP WORK AT KANPUR GIS	2019-05-07	09:00	2019-05-07	14:00	5	-
180	POWERGRID	POWERGRID	BAY	709 VARANASI-1 MAIN BAY AT KANPUR GIS	DAILY	BAY AMP WORK AT KANPUR GIS	2019-05-08	09:00	2019-05-08	14:00	5	-
181	POWERGRID	POWERGRID	BAY	410 BUS REACTOR MAIN BAY AT KANPUR GIS	DAILY	BAY AMP WORK AT KANPUR GIS	2019-05-09	09:00	2019-05-09	15:00	6	-
182	POWERGRID	POWERGRID	BAY	MAIN BAY (704) FATEHPUR SASARAM LINE AT FATEHPUR	DAILY	AMP OF 704 MAIN BAY (FATEHPUR SASARAM LINE) AT FATEHPUR	2019-05-16	09:00	2019-05-16	18:00	9	-
183	POWERGRID	POWERGRID	BAY	400KV Dadri-1 line tie bay no.-X-3 at BBMB Panipat	CONTINUOUS	For overhauling of CB Pole & DAC at BBMB, Panipat.	2019-05-01	09:00	2019-05-04	17:00	80	156
184	POWERGRID	POWERGRID	BAY	PANKI-1 MAIN BAY at UPPCL end	DAILY	AMP work Of CB at PANKI	2019-05-10	09:00	2019-05-10	17:00	8	153
185	POWERGRID	POWERGRID	BAY	(405) Tie Bay Agra-Auriya-1 , at Agra	CONTINUOUS	For replacement of 40489 & 40589 (towards Bus-1 side) isolators under Ad Cap at Agra	2019-05-05	09:00	2019-05-11	17:00	152	147
186	POWERGRID	POWERGRID	BAY	(406) Main Bay Agra-Auriya-1 at Agra	CONTINUOUS	For replacement of 40689A (towards Bus-2 side) isolators under Ad Cap at AGRA	2019-05-21	09:00	2019-05-24	17:00	80	147
187	POWERGRID	POWERGRID	BAY	407 Agra Kanpur Main Bay at Agra	CONTINUOUS	For replacement of 40789A (towards Bus-1 side) isolators under Ad Cap at Agra	2019-05-12	09:00	2019-05-15	17:00	80	-
188	POWERGRID	POWERGRID	BAY	410 Agra Ballabgarh Main Bay at Agra	CONTINUOUS	For replacement of 41089A (towards Bus-1 side) isolators under Ad Cap at Agra	2019-05-16	09:00	2019-05-19	17:00	80	-
189	POWERGRID	POWERGRID	BAY	409 Main bay Agra Auriya-II at Agra	CONTINUOUS	For replacement of 40989A (towards Bus-2 side) isolators under Ad Cap at Agra	2019-05-25	09:00	2019-05-28	17:00	80	-
190	POWERGRID	POWERGRID	BUS	Bus-1 at Kanpur	DAILY	AMP work at Kanpur 400 KV	2019-05-08	09:00	2019-05-08	18:00	9	155
191	POWERGRID	POWERGRID	BUS	Bus-2, at Kanpur	DAILY	AMP work at Kanpur 400 KV	2019-05-09	09:00	2019-05-09	18:00	9	-
192	POWERGRID	POWERGRID	BUS	Main Bus,at sitarganj	DAILY	AMP at Sitarganj	2019-04-18	09:00	2019-04-18	17:00	8	154
193	POWERGRID	POWERGRID	BUS	Bus-2, at Lucknow	DAILY	BUS AMP WORK AT 400KV LUCKNOW	2019-04-24	10:00	2019-04-24	18:00	8	156
194	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	DAILY	For 03 hrs to remove bus dropper from Bus-1 to 40489 isolator in order to retrofit this isolator under Ad Cap at AGRA HVDC	2019-05-05	09:00	2019-05-05	12:00	3	152
195	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	DAILY	To reconnect Bus dropper from Bus-1 to 40489 isolator in order to take 405 & 404 bay in service, and to remove bus dropper from Bus-1 to 40789A isolator in order to retrofit this isolator under Ad Cap at Agra HVDC	2019-05-12	09:00	2019-05-12	14:00	5	152
196	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	DAILY	To reconnect Bus dropper from Bus-1 to 40789A isolator in order to take 407 bay in service, and to remove bus dropper from Bus-1 to 41089A isolator in order to retrofit this isolator under Ad Cap at Agra	2019-05-16	09:00	2019-05-16	14:00	5	152
197	POWERGRID	POWERGRID	BUS	Bus-1, at Agra HVDC	DAILY	To reconnect Bus dropper from Bus-1 to 41089 isolator in order to take 410 bay in service at Agra	2019-05-20	09:00	2019-05-20	12:00	3	152
198	POWERGRID	POWERGRID	BUS	Bus-1B , at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500 , at Agra HVDC	2019-04-22	09:00	2019-04-23	18:00	18	155
199	POWERGRID	POWERGRID	BUS	Bus-2B, at Agra	DAILY	Point to point testing of Bus Bar Protection M1 / M2, REB 500 , at Agra HVDC	2019-04-24	09:00	2019-04-25	18:00	18	155
200	POWERGRID	POWERGRID	BUS	220KV BUS-1 at Nalagarh	DAILY	For AMP Works.	2019-05-09	09:30	2019-05-09	18:30	9	157
201	POWERGRID	POWERGRID	BUS	220KV BUS-2 at Nalagarh	DAILY	For AMP Works.	2019-05-10	10:00	2019-05-10	17:00	7	157
202	POWERGRID	POWERGRID	BUS	400 KV BUS-I at Panchkula	DAILY	400 KV BUS-I Testing works.	2019-05-01	09:00	2019-05-02	18:00	18	155
203	POWERGRID	POWERGRID	BUS	400 KV BUS-II at Panchkula	DAILY	400 KV BUS-II Testing works.	2019-05-03	09:00	2019-05-04	18:00	18	155
204	POWERGRID	POWERGRID	BUS	400KV BUS-1 at Samba	DAILY	For AMP Works.	2019-05-06	09:30	2019-05-06	06:30	-3	154
205	POWERGRID	POWERGRID	BUS	220kv Bus-II at Wagoora	DAILY	220kv BUS-II conductor is damaged which needs to be repaired with repair sleeve or replacement of conductor has to be carried out. For same the damaged section contains 220 KV Lines Pampore-1, Pampore-2, Zainakote-2. Pampore-1 will be shifted to TBC during the process of rectification. So, the shutdown is required for 220KV BUS-II, Pampore-2 & Zainakote-2.	2019-05-07	09:00	2019-05-07	17:30	8.5	-
206	POWERGRID	POWERGRID	BUS	220kv Bus-I at Wagoora	DAILY	For rectifying dropper of ICT-3 bay and attending bus hot spots observed during Thermovision scanning.	2019-05-09	09:00	2019-05-09	17:30	8.5	-
207	POWERGRID	POWERGRID	BUS	220 KV Bus-I at Abdullapur	CONTINUOUS	For Retrofitting of Bus-1 Isolator of DCRTTP Line bay 202.	2019-05-14	09:00	2019-05-16	17:00	56	156
208	POWERGRID	POWERGRID	BUS	220KV BUS-2 at Ludhiana	CONTINUOUS	For Retrofitting of Bus-2 Isolator of DCRTTP Line bay 202.	2019-05-17	09:00	2019-05-19	18:00	57	156
209	POWERGRID	POWERGRID	BUS	BUS-I BHIWANI	DAILY	For Busbar Stability and commissioning of new extended busbar for new incoming 400kV Babai-Bhiwani D/C Line	2019-05-08	09:00	2019-05-10	18:00	27	157
210	POWERGRID	POWERGRID	BUS	BUS-II BHIWANI	DAILY	For Busbar Stability and commissioning of new extended busbar for new incoming 400kV Babai-Bhiwani D/C Line	2019-05-11	09:00	2019-05-13	18:00	27	157
211	POWERGRID	POWERGRID	BUS	BUS-I JAIPUR(SOUTH) 400KV	DAILY	AMP work	2019-04-25	09:00	2019-04-25	17:00	8	154
212	POWERGRID	POWERGRID	BUS	220 KV BUS-I KANKROLI	CONTINUOUS	Insulator replacement work in 220kV Switchyard	2019-05-03	09:00	2019-05-06	18:00	81	156
213	POWERGRID	POWERGRID	BUS	220 KV BUS-II KANKROLI	CONTINUOUS	Insulator replacement work in 220kV Switchyard	2019-05-07	09:00	2019-05-10	18:00	81	156
214	POWERGRID	POWERGRID	BUS	400KV BUS COUPLER MANESAR	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-08	12:00	2019-05-08	13:00	1	155
215	POWERGRID	POWERGRID	BUS	400KV Bus-1 Manesar	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-06	09:30	2019-05-06	17:30	8	-
216	POWERGRID	POWERGRID	BUS	400KV Bus-2 Manesar	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-07	09:00	2019-05-07	17:00	8	-
217	POWERGRID	POWERGRID	BUS	BUS-I AT 400 KV BALLABHGARH	DAILY	Insulator replacement work in Sw/yard	2019-05-27	09:00	2019-05-27	18:00	9	154
218	POWERGRID	POWERGRID	BUS	BUS-II AT 400 KV BALLABHGARH	DAILY	Insulator replacement work in Sw/yard	2019-05-28	09:00	2019-05-28	18:00	9	154
219	POWERGRID	POWERGRID	BUS	400KV bus-3 ballabgarh	DAILY	Insulator replacement work in Sw/yard	2019-05-29	09:00	2019-05-29	18:00	9	154
220	POWERGRID	POWERGRID	BUS	400KV bus-4 ballabgarh	DAILY	Insulator replacement work in Sw/yard	2019-05-30	09:00	2019-05-30	18:00	9	154
221	POWERGRID	POWERGRID	BUS	BUS-I AT 220KV SIKAR PG	DAILY	AMP WORK	2019-05-23	09:00	2019-05-25	18:00	27	157
222	POWERGRID	POWERGRID	BUS	BUS-II AT 220KV SIKAR	DAILY	AMP WORK	2019-05-27	09:00	2019-05-29	10:00	3	157
223	POWERGRID	POWERGRID	BUS	220KV BUS-I Jaipur(S)	DAILY	AMP WORK	2019-04-30	10:00	2019-04-30	17:00	7	154
224	POWERGRID	POWERGRID	BUS	220KV BUS-II jaipur(S)	DAILY	AMP WORK	2019-05-01	10:00	2019-05-01	17:00	7	154
225	POWERGRID	POWERGRID	BUS	400KV Bus-2 at AGRA	DAILY	To remove bus dropper from Bus-2 to 40689 isolator in order to retrofit this isolator under Add Cap at Agra HVDC (Powergrid)	2019-05-21	09:00	2019-05-21	12:00	3	152
226	POWERGRID	POWERGRID	BUS	400kv Bus-2 at AGRA	DAILY	To reconnect Bus dropper from Bus-2 to 40689A isolator in order to take 406 bay in service, and to remove bus dropper from Bus-2 to 40989A isolator in order to retrofit this isolator under Add Cap at Agra HVDC (POWERGRID)	2019-05-25	09:00	2019-05-25	14:00	5	152
227	POWERGRID	POWERGRID	BUS	400KV Bus-2 at AGRA	DAILY	To reconnect Bus dropper from Bus-2 to 40989 isolator in order to take 409 bay in service at Agra HVDC (POWERGRID)	2019-05-29	09:00	2019-05-29	12:00	3	152
228	POWERGRID	POWERGRID	BUS	220KV Bus Coupler Bay (206) at Fatehpur	DAILY	Bay AMP at Fatehpur	2019-05-21	09:00	2019-05-21	18:03	9.05	-
229	POWERGRID	POWERGRID	BUS	400KV BUS COUPLER MANESAR	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-09	15:00	2019-05-09	16:00	1	155
230	POWERGRID	POWERGRID	HVDC	KURUKSHETRA-CHAMPA POLE-1/800	CONTINUOUS	Updation of software in Bipole 1 - Pole 1 and Pole 2 for parallel operation of Pole 3.	2019-05-01	08:00	2019-05-02	20:00	36	156

231	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	CONTINUOUS	Updation of testing in Bipole 1 - Pole 1 and Pole 2 for parallel operation of Pole 3	2019-05-01	08:00	2019-05-02	20:00	36	156
232	POWERGRID	POWERGRID	HVDC	KURUKSHETRA-CHAMPA POLE-1/800	CONTINUOUS	"Onload testing of Pole 3 with Pole 1 and Pole 2 in service. Pole 1 and Pole 2 will be in shutdown intermittently as per testing schedule. * If testing is not scheduled during night hours, Pole 1 and Pole 2 shall be available for power transfer as per grid requirements."	2019-05-03	08:00	2019-05-08	20:00	132	156
233	POWERGRID	POWERGRID	HVDC	KUREKSHETRA -CHAMPA POLE -II/800	CONTINUOUS	"Onload testing of Pole 3 with Pole 1 and Pole 2 in service. Pole 1 and Pole 2 will be in shutdown intermittently as per testing schedule. * If testing is not scheduled during night hours, Pole 1 and Pole 2 shall be available for power transfer as per grid requirements."	2019-05-03	08:00	2019-05-08	20:00	132	156
234	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-1/800	DAILY	Shutdown of 800kV HVDC Agra-Alipurduar Line section (Both Circuits) required for overhead crossing of 400kV Jigmeling (Bhutan) – Alipurduar (India) D/C Quad conductor Line (under construction, Associated with "Transmission system strengthening in Indian System for transfer of power from Mangdechu HEP, Bhutan"). Approval from MOP -GOI, New Delhi enclosed	2019-04-18	06:00	2019-04-19	18:00	24	157
235	POWERGRID	POWERGRID	HVDC	AGRA-BISHWANATH CHARIALI POLE-2/800	DAILY	Shutdown of 800kV HVDC Agra-Alipurduar Line section (Both Circuits) is required for overhead crossing of 400kV Jigmeling (Bhutan) – Alipurduar (India) D/C Quad conductor Line (under construction, Associated with "Transmission system strengthening in Indian System for transfer of power from Mangdechu HEP, Bhutan").Approval from MOP -GOI, New Delhi enclosed.	2019-04-18	06:00	2019-04-19	18:00	24	157
236	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-1/500	DAILY	Installation of Barrier/Filter in Valve Cooling System of Valve Halve at Ballia	2019-04-22	08:00	2019-04-25	18:00	40	-
237	POWERGRID	POWERGRID	HVDC	BALIA-BHIWADI POLE-2/500	DAILY	RTV coating work in HVDC Yard at Bhiwadi	2019-04-26	08:30	2019-04-29	18:30	40	157
238	POWERGRID	POWERGRID	HVDC	HVDC Block -1 at HVDC Vindhayachal/250	CONTINUOUS	Retrofitment of HCB isolators under ADD-Cap 2014-19 at Vindhayachal BTB Station	2019-05-14	09:00	2019-05-19	21:00	132	152
239	POWERGRID	POWERGRID	ICT	ICT03 MOGA (400KV)(POWERGRID)/500	DAILY	For attending oil leakage from OLTC surge relay.	2019-05-15	09:00	2019-05-15	18:00	9	152
240	POWERGRID	POWERGRID	ICT	ICT-03 MAINPURI-PG (400KV)(POWERGRID)/500	DAILY	AMP Work at Mainpuri	2019-05-01	09:00	2019-05-01	18:00	9	-
241	POWERGRID	POWERGRID	ICT	ICT01 FATEHPUR -PG (400KV)(POWERGRID)/315	DAILY	Installation of Online Gas Monitoring(OGM) Device in 400 KV ICT-1 at Fatehpur	2019-05-01	09:00	2019-05-01	18:00	9	157
242	POWERGRID	POWERGRID	ICT	ICT02 FATEHPUR -PG (400KV)(POWERGRID)/315	DAILY	Installation of Online Gas Monitoring(OGM) Device in 400 KV ICT-2 at Fatehpur.	2019-05-02	09:00	2019-05-02	18:00	9	157
243	POWERGRID	POWERGRID	ICT	ICT-1 (NEW)/500	DAILY	OLD RELAY REPLACEMENT WITH NEW DIFFERENTIAL RELAY AND COMMISSIONING OF NEW BACK UP IMPEDANCE RELAY AT 400KV LUCKNOW	2019-05-08	10:00	2019-05-08	18:00	8	-
244	POWERGRID	POWERGRID	ICT	ICT-3 at Fatehabad/315MVA	DAILY	For testing of CSD relay and taking oil sample in bay no. 201 of ICT.	2019-05-15	10:00	2019-05-15	14:00	4	157
245	POWERGRID	POWERGRID	ICT	ICT01 KAITHAL (400KV)(POWERGRID)/315	DAILY	For Online Retrofitting of Differential, Restricted E/F & O/C relays and new installation of B/U relay. (Non-Shutdown Activity).	2019-05-01	09:00	2019-05-07	17:00	56	156
246	POWERGRID	POWERGRID	ICT	ICT01 KAITHAL (400KV)(POWERGRID)/315	DAILY	For Testing of Newly installed BU OC & EF Relays.	2019-05-08	10:00	2019-05-08	12:00	2	156
247	POWERGRID	POWERGRID	ICT	ICT02 KAITHAL (400KV)(POWERGRID)/315	CONTINUOUS	For Online Retrofitting of Differential, Restricted E/F & O/C relays and new installation of B/U relay. (Non-Shutdown Activity).	2019-05-09	09:00	2019-05-15	17:00	152	157
248	POWERGRID	POWERGRID	ICT	ICT02 KAITHAL (400KV)(POWERGRID)/315	DAILY	For Testing of Newly installed BU, OC & EF Relays.	2019-05-16	10:00	2019-05-16	12:00	2	157
249	POWERGRID	POWERGRID	ICT	ICT01 NALLAGARH (400KV)(POWERGRID)/315	DAILY	For Overhauling & Replacement of gasket works.	2019-05-08	09:00	2019-05-18	17:00	88	157
250	POWERGRID	POWERGRID	ICT	ICT02 NALLAGARH (400KV)(POWERGRID)/315	CONTINUOUS	For Overhauling & Replacement of gasket works.	2019-05-21	09:00	2019-05-31	17:00	248	157
251	POWERGRID	POWERGRID	ICT	ICT01 PATIALA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2019-05-06	09:00	2019-05-06	17:00	8	145
252	POWERGRID	POWERGRID	ICT	ICT02 PATIALA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2019-05-07	09:00	2019-05-07	17:00	8	157
253	POWERGRID	POWERGRID	ICT	ICT03 PATIALA (400KV)(POWERGRID)/500	DAILY	For AMP Works.	2019-05-08	09:00	2019-05-08	17:00	8	157
254	POWERGRID	POWERGRID	ICT	ICT03 SAMBA (400KV)(POWERGRID)/315	DAILY	For attending leakage in PRD.	2019-05-13	09:30	2019-05-13	10:30	1	151
255	POWERGRID	POWERGRID	ICT	ICT02 LUDHIANA (400KV)(POWERGRID)/315	DAILY	For AMP Works.	2019-05-01	09:00	2019-05-01	18:00	9	154
256	POWERGRID	POWERGRID	ICT	ICT01 JIND (400KV)(POWERGRID)/500	DAILY	AMP work	2019-05-06	09:00	2019-05-06	18:00	9	152
257	POWERGRID	POWERGRID	ICT	ICT02 JIND (400KV)(POWERGRID)/500	DAILY	AMP work	2019-05-14	09:00	2019-05-14	18:00	9	152
258	POWERGRID	POWERGRID	ICT	ICT01 MANESAR (400KV)(POWERGRID)/500	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-08	14:00	2019-05-08	16:00	2	155
259	POWERGRID	POWERGRID	ICT	ICT02 MANESAR (400KV)(POWERGRID)/500	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-08	16:00	2019-05-08	17:30	1.5	155
260	POWERGRID	POWERGRID	ICT	ICT01 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard along with 220kV Bus-1	2019-05-03	09:00	2019-05-03	18:00	9	156
261	POWERGRID	POWERGRID	ICT	ICT02 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard along with 220kV Bus-1	2019-05-04	09:00	2019-05-04	18:00	9	156
262	POWERGRID	POWERGRID	ICT	ICT03 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard along with 220kV Bus-1	2019-05-05	09:00	2019-05-05	18:00	9	156
263	POWERGRID	POWERGRID	ICT	ICT01 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard with 220kV Bus-2	2019-05-07	09:00	2019-05-07	18:00	9	156
264	POWERGRID	POWERGRID	ICT	ICT02 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard with 220kV Bus-2	2019-05-08	09:00	2019-05-08	18:00	9	156
265	POWERGRID	POWERGRID	ICT	ICT03 KANKROLI (400KV)(POWERGRID)/315	DAILY	Insulator replacement work in 220kV Switchyard with 220kV Bus-2	2019-05-09	09:00	2019-05-09	18:00	9	156
266	POWERGRID	POWERGRID	ICT	ICT01 GURGAON (400KV)(POWERGRID)/315	CONTINUOUS	For replacement of ICT-1 due to high C2H2 value. Associated 400 kV & 220 kV bays (401 & 206) also will be in outage.	2019-05-01	09:00	2019-05-25	17:00	584	156
267	POWERGRID	POWERGRID	ICT	ICT01 BAGHPAT (400KV)(POWERGRID)/500	DAILY	AMP work	2019-05-02	09:00	2019-05-02	17:00	8	148
268	POWERGRID	POWERGRID	ICT	ICT02 BAGHPAT (400KV)(POWERGRID)/500	DAILY	AMP work	2019-05-03	09:00	2019-05-03	17:00	8	148
269	POWERGRID	POWERGRID	ICT	ICT01 SAHRANPUR(POWERGRID)/315	DAILY	For AMP of ICT-1 at Saharanpur SS.	2019-05-01	09:00	2019-05-01	17:30	8.5	152
270	POWERGRID	POWERGRID	ICT	ICT02 SAHRANPUR(POWERGRID)/315	DAILY	For AMP of ICT-2 at Saharanpur SS.	2019-05-02	09:00	2019-05-02	17:30	8.5	152
271	POWERGRID	PSCL	LINE	TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)1	DAILY	Overhead Crossing of (Under Construction) 765KV Bikaner-Moga Line .	2019-05-01	08:00	2019-05-03	18:00	30	156
272	POWERGRID	PSCL	LINE	TALWANDI SABOO TPS (400KV)-MUKTSAR (400KV)2	DAILY	Overhead Crossing of (Under Construction) 765KV Bikaner-Moga Line .	2019-05-01	08:00	2019-05-03	18:00	30	156
273	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-MOGA (400KV)1	DAILY	Overhead Crossing of (Under Construction) 765KV Bikaner-Moga Line .	2019-05-28	08:00	2019-05-30	18:00	30	157
274	POWERGRID	POWERGRID	LINE	KISHENPUR (400KV)-MOGA (400KV)2	DAILY	Overhead Crossing of (Under Construction) 765KV Bikaner-Moga Line .	2019-05-28	08:00	2019-05-30	18:00	30	152
275	POWERGRID	POWERGRID	LINE	DEEPALPUR (400KV)-ABDULLAPUR (400KV)	DAILY	For AMP works.	2019-05-08	09:00	2019-05-08	17:00	8	157
276	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)I	CONTINUOUS	Online replacement of Main-1 protection Relay (Non-Shutdown Activity).	2019-05-07	09:00	2019-05-08	17:00	32	157
277	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)II	CONTINUOUS	Online replacement of Main-1 protection Relay (Non-Shutdown Activity).	2019-05-09	09:00	2019-05-10	17:00	32	157
278	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)II	DAILY	For testing of Main-1 protection after replacement.	2019-05-11	15:00	2019-05-11	16:00	1	157
279	POWERGRID	POWERGRID	LINE	ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)I	CONTINUOUS	For testing of Main-1 protection after replacement.	2019-05-10	15:00	2019-05-10	16:00	1	157
280	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)3	DAILY	For replacement of porcelain insulator with polymer for Tension Tower.	2019-05-06	08:00	2019-05-08	18:00	30	157
281	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)4	DAILY	For replacement of porcelain insulator with polymer for Tension Tower.	2019-05-09	08:00	2019-05-10	18:00	20	157
282	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-PANKI KANPUR (400KV)I	DAILY	For CT Oil Sampling	2019-05-06	10:00	2019-05-06	11:06	1.1	156

283	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-PANKI KANPUR (400KV)II	DAILY	For CT Oil Sampling	2019-05-06	11:30	2019-05-06	12:30	1	156
284	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	DAILY	For taking Reactor out of service for AMP, Corona Shield Modification in HV Bushing ,CC-CL plate replacement work and internal Inspection Work AT FATEHPUR	2019-05-24	10:00	2019-05-24	11:00	1	157
285	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-FATEHPUR -PG (400KV)	DAILY	For taking Reactor into service after AMP, Corona Shield Modification in HV Bushing,CC-CL plate replacement work and internal Inspection Work AT FATEHPUR	2019-05-31	17:00	2019-05-31	18:00	1	157
286	POWERGRID	POWERGRID	LINE	PITHORAGRH (220KV)-BAREILY-CB GANJ (220KV)	DAILY	AMP work of Line Equipments	2019-04-23	09:00	2019-04-23	17:00	8	156
287	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-BHIWADI-PG (400KV)I	DAILY	HV bushing and conservator erection work of failed R-phase Reactor & Stability test with main-1 & 2 distance relay after retrofitement of reactor protection	2019-05-01	08:00	2019-05-04	19:00	44	154
288	POWERGRID	POWERGRID	LINE	KANPUR (400KV)-AGRA-PG (400KV)	DAILY	For carrying out protection scheme testing within 01 year of commissioning.	2019-05-10	09:00	2019-05-11	18:00	18	157
289	POWERGRID	POWERGRID	LINE	AGRA-PG (400KV)-AURAIYA GPS (400KV)II	DAILY	For carrying out protection scheme testing within 01 year of commissioning	2019-05-06	09:00	2019-05-08	18:00	27	155
290	POWERGRID	POWERGRID	LINE	ALLAHABAD (400KV)-KANPUR (400KV)	CONTINUOUS	Diversion of 400 KV S/C Allahabad-Kanpur TL between Tower Loc. No. 890 and 894 due to Construction of NH Bypass by NHAI	2019-05-05	08:00	2019-05-11	18:00	154	156
291	POWERGRID	PTCUL	LINE	SITARGANJ (220KV)-SITARGANJ (132KV)I	DAILY	AMP of 132kV Main Bus at Sitarganj	2019-04-18	09:00	2019-04-18	17:00	8	-
292	POWERGRID	PTCUL	LINE	SITARGANJ (220KV)-SITARGANJ (132KV)II	DAILY	AMP of 132kV Main Bus at Sitarganj	2019-04-18	09:00	2019-04-18	17:00	8	-
293	POWERGRID	PTCUL	LINE	SITARGANJ (220KV)-SITARGANJ (132KV)III	DAILY	AMP of 132kV Main Bus at Sitarganj	2019-04-18	09:00	2019-04-18	17:00	8	-
294	POWERGRID	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)III	DAILY	To change broken/flushed insulators.	2019-05-22	09:00	2019-05-22	18:04	9.07	156
295	POWERGRID	POWERGRID	LINE	SALAL (220KV)-KISHENPUR (220KV)IV	DAILY	To change broken/flushed insulators.	2019-05-23	09:00	2019-05-23	18:04	9.07	156
296	POWERGRID	POWERGRID	LINE	WAGOORA(220KV)-PAMPORE(220KV)II	DAILY	220KV BUS-II conductor is damaged which needs to be repaired with repair sleeve or replacement of conductor has to be carried out. For same the damaged section contains 220 kV Lines Pampore-1, Pampore-2, Zainakote-2. Pampore-1 will be shifted to TBC during the process of rectification. So, the shutdown is required for 220kV BUS-II, Pampore-2 & Zainakote-2.	2019-05-07	09:00	2019-05-07	17:30	8.5	149
297	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)I	DAILY	For AMP Works.	2019-05-03	08:00	2019-05-03	18:00	10	157
298	POWERGRID	POWERGRID	LINE	NALLAGARH (400KV)-PATIALA (400KV)II	DAILY	For AMP Works.	2019-05-04	08:00	2019-05-04	18:00	10	157
299	POWERGRID	RRVFN	LINE	BIKANER (400KV)-BHADLA (400KV)I	DAILY	Stringing work of 400KV D/C LILO of Bhadla-Bikaner at Bikaner.	2019-04-19	08:30	2019-04-20	18:30	20	157
300	POWERGRID	RRVFN	LINE	BIKANER (400KV)-BHADLA (400KV)2	DAILY	Stringing work of 400KV D/C LILO of Bhadla-Bikaner at Bikaner.	2019-04-19	08:30	2019-04-20	18:30	20	157
301	POWERGRID	HVFNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)1	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant.Club with 765KV Agra-Jhatikra sd.	2019-05-07	08:00	2019-05-10	19:00	83	157
302	POWERGRID	HVFNL	LINE	DHANONDA (400KV)-DAULTABAD (400KV)2	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant.Club with 765KV Agra-Jhatikra sd.	2019-05-07	08:00	2019-05-10	19:00	83	157
303	POWERGRID	HVFNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant.Club with 765KV Agra-Jhatikra sd.	2019-05-07	08:00	2019-05-10	19:00	83	157
304	POWERGRID	HVFNL	LINE	DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2	CONTINUOUS	For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant.Club with 765KV Agra-Jhatikra sd.	2019-05-07	08:00	2019-05-10	19:00	83	157
305	POWERGRID	POWERGRID	LINE	BAWANA-CCGT (400KV)-BAHADURGARH (400KV)	DAILY	Retrofitment of Main-2 Distance protection relay at Bahadurgarh	2019-05-07	10:00	2019-05-07	14:00	4	157
306	POWERGRID	POWERGRID	LINE	KABULPUR (400KV)-BAHADURGARH (400KV)	DAILY	Retrofitment of Main-2 Distance protection relay at Bahadurgarh.	2019-05-08	10:00	2019-05-08	14:00	4	157
307	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-JIND (400KV)I	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening	2019-05-01	09:00	2019-05-03	18:00	27	156
308	POWERGRID	POWERGRID	LINE	BHIWANI-PG (400KV)-JIND (400KV)II	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening	2019-05-06	09:00	2019-05-08	18:00	27	156
309	POWERGRID	POWERGRID	LINE	BHIWADI-PG (400KV)-HISSAR-PG (400KV)I	DAILY	For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening	2019-05-09	09:00	2019-05-11	18:00	27	154
310	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)I	DAILY	RTV COATING WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-01	09:00	2019-05-01	17:00	8	155
311	POWERGRID	POWERGRID	LINE	GURGAON (400KV)-MANESAR (400KV)II	DAILY	RTV COATING WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-02	09:00	2019-05-02	17:00	8	155
312	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)1	DAILY	RTV COATING WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-03	09:00	2019-05-03	17:00	8	155
313	POWERGRID	POWERGRID	LINE	NEEMRANA (400KV)-MANESAR (400KV)2	DAILY	RTV COATING WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-04	09:00	2019-05-04	17:00	8	155
314	POWERGRID	POWERGRID	LINE	ROORKEE (400KV)-DEHRADUN (400KV)	DAILY	Tree cutting / lopping in UP & UK Reserve Forest (Only 3M cooridor below each conductor cut during construction, balance trees lopped).	2019-05-01	08:00	2019-05-03	18:00	30	154
315	POWERGRID	POWERGRID	LINE	BAGHPAT (400KV)-DEHRADUN (400KV)	DAILY	Tree cutting / lopping in UP & UK Reserve Forest (Only 3M cooridor below each conductor cut during construction, balance trees lopped).	2019-05-01	08:00	2019-05-03	18:00	30	154
316	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)I	DAILY	INSULATOR REPLACEMENT WORK in the line.	2019-05-20	08:00	2019-05-21	18:00	20	157
317	POWERGRID	POWERGRID	LINE	BASSI (400KV)-SIKAR (400KV)II	DAILY	INSULATOR REPLACEMENT WORK in the line.	2019-05-22	08:00	2019-05-23	18:00	20	157
318	POWERGRID	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	INSULATOR REPLACEMENT WORK in the line.	2019-05-24	08:00	2019-05-24	18:00	10	157
319	POWERGRID	HVFNL	LINE	BAHADURGARH (400KV)-Nunamairai	DAILY	Retrofitment of Main-2 Distance protection relay at Bahadurgarh.	2019-05-09	10:00	2019-05-09	14:00	4	150
320	POWERGRID	HVFNL	LINE	BAHADURGARH-NunamairaiI	DAILY	Retrofitment of Main-2 Distance protection relay at Bahadurgarh.	2019-05-10	10:00	2019-05-10	14:00	4	152
321	POWERGRID	RRVFN	LINE	KANKROLI (400KV)-BHILWARA (220KV)	DAILY	Insulator replacement work in 220kV Switchyard	2019-05-01	09:00	2019-05-01	13:00	4	-
322	POWERGRID	RRVFN	LINE	kankroli-KANKROLII	DAILY	Insulator replacement work in 220kV Switchyard at kankroli	2019-05-01	14:00	2019-05-01	18:00	4	-
323	POWERGRID	RRVFN	LINE	kankroli-AMBERI	DAILY	Insulator replacement work in 220kV Switchyard at kankroli	2019-05-02	09:00	2019-05-02	13:00	4	152
324	POWERGRID	RRVFN	LINE	kankroli-KANKROLIII	DAILY	Insulator replacement work in 220kV Switchyard at kankroli	2019-05-02	14:00	2019-05-02	18:00	4	152
325	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-VINDHYACHAL (400KV)I	CONTINUOUS	Retrofitment of HCB isolators under ADD-Cap 2014-19 at HVDC Vindhyachal BTB Station	2019-05-06	09:00	2019-05-09	21:00	84	152
326	POWERGRID	POWERGRID	LINE	SINGRAULI NTPC (400KV)-VINDHYACHAL (400KV)II	CONTINUOUS	Retrofitment of HCB isolators under ADD-Cap 2014-19 at HVDC Vindhyachal BTB Station	2019-05-10	09:00	2019-05-13	21:00	84	152
327	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)I	DAILY	S/D requested by ER-I,Patna for Replacement of porcelain Insulator by polymer	2019-05-08	09:00	2019-05-08	18:00	9	150

328	POWERGRID	POWERGRID	LINE	BALIA(400KV)-PATNA-ER (400KV)2	DAILY	S/D requested by ER-I,Patna for Replacement of porcelain Insulator by polymer	2019-05-09	09:00	2019-05-09	18:00	9	157
329	POWERGRID	POWERGRID	LINE	BALIA(400KV)-BIHARSHARIF-ER (400KV)I	DAILY	S/D requested by ER-I,Patna for Replacement of porcelain Insulator by polymer	2019-05-07	09:00	2019-05-08	18:00	18	157
330	POWERGRID	POWERGRID	LINE	BALIA(400KV)-BIHARSHARIF-ER (400KV)II	DAILY	S/D requested by ER-I,Patna for Replacement of porcelain Insulator by polymer	2019-05-09	09:00	2019-05-10	18:00	18	157
331	POWERGRID	UPPTCL	LINE	SAHUPURI (220KV)-PUSAULI BSEB-ER (220KV)+BSEB	CONTINUOUS	S/D requested by ER-I, Patna to facilitate the S/D of 500MVA ICT-1 at SASARAM HVDC FOR REPLACEMENT OF ICT-II.	2019-05-25	09:00	2019-05-28	18:00	81	157
332	POWERGRID	HVPNL	LINE	Manesar-MAU HARYANA (220KV)1	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-09	12:00	2019-05-09	13:00	1	-
333	POWERGRID	HVPNL	LINE	Manesar-MAU HARYANA (220KV)2	DAILY	GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL	2019-05-09	14:00	2019-05-09	15:00	1	-
334	POWERGRID	POWERGRID	REACTOR	400KV BUS REACTOR AT KANPUR GIS/125.00	DAILY	AMP WORK AT KANPUR GIS	2019-05-09	09:00	2019-05-09	15:00	6	-
335	POWERGRID	POWERGRID	REACTOR	LINE REACTOR (S) AT AGRA IN AGRA-FATEHPUR-II LINE/330.00	DAILY	REACTOR AMP AND MEASUREMENT OF VFTD AT AGRA	2019-05-06	09:00	2019-05-08	18:00	27	-
336	POWERGRID	POWERGRID	REACTOR	240 MVAR B/R CHITORGARH/240.00	DAILY	To take spare bus reactor unit in to service with Y-phase.Bus Reactor will be out of service during changeover of the unit.	2019-05-06	10:30	2019-05-06	12:00	1.5	152
337	POWERGRID	POWERGRID	REACTOR	MAINPURI MAINPURI-PG (400KV)/125.00	DAILY	AMP Work at Mainpuri	2019-05-03	09:00	2019-05-03	18:00	9	-
338	POWERGRID	POWERGRID	REACTOR	REACTOR I FATEHPUR -PG (400KV)/125.00	DAILY	Installation of Online Drying Out System (ODS) in 400 KV Bus Reactor-1 at Fatehpur	2019-05-07	09:00	2019-05-07	18:00	9	151
339	POWERGRID	POWERGRID	REACTOR	Bus reactor II (400KV) at Fatehpur/125.00	DAILY	Installation of Online Drying Out System (ODS) in 400kV Bus Reactor-2 at Fatehpur	2019-05-08	09:00	2019-05-08	18:00	9	-
340	POWERGRID	POWERGRID	REACTOR	80 MVAR Singrauli Line Reactor , at Fatehpur/80.00	CONTINUOUS	AMP, Corona Shield Modification in HV Bushing ,CC-CL plate replacement work internal Inspection Work at Fatehpur	2019-05-24	10:00	2019-05-31	18:00	176	157
341	POWERGRID	POWERGRID	REACTOR	50MVAR S/R KANKROLI LINE at BHINML/400.00	DAILY	Rectification of problem related to Vizimax Make Current Switching device (CSD) installed for Bus Reactor & Line Reactor.	2019-05-29	08:30	2019-05-29	18:30	10	153
342	POWERGRID	POWERGRID	REACTOR	REACTOR BHINMAL (400KV)/80.00	DAILY	Rectification of problem related to Vizimax Make Current Switching device (CSD) installed for Bus Reactor & Line Reactor.	2019-05-28	08:00	2019-05-28	18:00	10	153
343	POWERGRID	POWERGRID	REACTOR	BUS REACTOR BALLABGARH -PG/80.00	CONTINUOUS	Bushing replacement work.	2019-05-25	09:00	2019-05-31	18:00	153	147
344	POWERGRID	POWERGRID	REACTOR	REACTOR JIND/125.00	DAILY	AMP WORK	2019-05-09	09:00	2019-05-09	18:00	9	152
345	POWERGRID	POWERGRID	REACTOR	REACTOR-I SAHRANPUR/50.00	DAILY	For AMP of Reactor-1&2 at Saharanpur SS	2019-05-03	09:00	2019-05-04	17:00	16	152
346	POWERGRID	POWERGRID	REACTOR	REACTOR II SAHRANPUR/50.00	DAILY	For AMP of Reactor-1&2 at Saharanpur SS	2019-05-03	09:00	2019-05-04	17:00	16	152
347	POWERGRID	POWERGRID	REACTOR	REACTOR ROORKEE (400KV)/125.00	DAILY	AMP of Bus Reactor	2019-05-01	09:00	2019-05-01	17:00	8	153
348	POWERGRID	POWERGRID	REACTOR	REACTOR I(S) JAIPUR South (400KV)/125.00	DAILY	AMP WORK	2019-05-02	10:00	2019-05-02	17:00	7	147
349	POWERGRID	POWERGRID	REACTOR	REACTOR MANESAR (400KV)/125.00	DAILY	AMP WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL.IT IS REACTOR 1	2019-05-08	09:00	2019-05-08	11:00	2	155
350	POWERGRID	POWERGRID	REACTOR	REACTOR MANESAR/125.00	DAILY	AMP WORK AND GATEWAY UPGRADATION VALIDATION FROM 101 PROTOCOL TO 104 PROTOCOL.IT IS REACTOR 2	2019-05-08	11:00	2019-05-08	12:00	1	155
351	PTCUL	POWERGRID	LINE	BAREILY-PG (400KV)-KASHIPUR (400KV)1	DAILY	Installation of ABT (SEM) meters by STU	2019-05-05	10:00	2019-05-05	12:00	2	156
352	PTCUL	POWERGRID	LINE	BAREILY-PG (400KV)-KASHIPUR (400KV)2	DAILY	Installation of ABT (SEM) meters by STU	2019-05-05	12:00	2019-05-05	02:00	-10	156
353	PTCUL	POWERGRID	LINE	ROORKEE (400KV)-KASHIPUR (400KV)I	DAILY	Installation of ABT (SEM) meters by STU.	2019-05-05	02:00	2019-05-05	04:00	2	156
354	PTCUL	POWERGRID	LINE	ROORKEE (400KV)-KASHIPUR (400KV)II	DAILY	Installation of ABT (SEM) meters by STU.	2019-05-05	04:00	2019-05-05	06:00	2	156
355	PTCUL	PTCUL	LINE	ROORKEE-PG (220KV)-ROORKEE PTCUL (220KV)	DAILY	Installation of ABT (SEM) meters by STU.	2019-05-06	10:00	2019-05-06	12:00	2	154
356	PTCUL	PTCUL	LINE	JHAJRA-Dehradun (220KV)-SHERPUR-UK (220KV)1	DAILY	Installation of ABT (SEM) meters by STU.	2019-05-04	02:00	2019-05-04	04:00	2	-
357	PTCUL	PTCUL	LINE	JHAJRA-Dehradun (220KV)-SHERPUR-UK (220KV)2	DAILY	Installation of ABT (SEM) meters by STU.	2019-05-04	12:00	2019-05-04	02:00	-10	-
358	PTCUL	PTCUL	LINE	MORADABAD (400KV)-KASHIPUR (400KV)	DAILY	For preventive maintenance of line including tightening of jumper and replacement of PG clamp and other items if found defective & Installation of ABT (SEM) meters by STU.	2019-05-03	09:00	2019-05-03	18:00	9	157
359	PTCUL	PTCUL	LINE	SRINAGAR_UK (400KV)-Srinagar HEP- ALAKANANDA (400KV)1	DAILY	Installation of ABT (SEM) meter by STU.	2019-05-09	10:00	2019-05-09	12:00	2	156
360	PTCUL	PTCUL	LINE	SRINAGAR_UK (400KV)-Srinagar HEP- ALAKANANDA (400KV)2	DAILY	Installation of ABT (SEM) meter by STU.	2019-05-09	12:00	2019-05-09	02:00	-10	156
361	PTCUL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)-UPPT	DAILY	Installation of ABT (SEM) meter by STU.	2019-05-06	12:00	2019-05-06	02:00	-10	157
362	PTCUL	UPPTCL	LINE	BAREILY-CB GANJ (220KV)-PANTNAGAR (220KV)	DAILY	Installation of ABT (SEM) meter by STU.	2019-05-02	12:00	2019-05-02	02:00	-10	155
363	PTCUL	PTCUL	LINE	ROORKEE (400KV)-RISHIKESH (400KV)	DAILY	Installation of ABT (SEM) meter by STU.	2019-05-04	02:00	2019-05-04	04:00	2	154
364	PTCUL	PTCUL	LINE	RISHIKESH (400KV)-NEHTAUR (220KV)1	DAILY	Installation of ABT (SEM) meter by STU.	2019-05-04	12:00	2019-05-04	02:00	-10	151
365	PTCUL	PTCUL	LINE	NAJBABAD-KOTDWAR	DAILY	Installation of ABT (SEM) meter by STU.	2019-05-10	12:00	2019-05-10	02:00	-10	148
366	PTCUL	UPPTCL	LINE	RICHHA-kichha	DAILY	Installation of ABT (SEM) meter by STU.	2019-05-07	02:00	2019-05-07	04:00	2	148
367	RRVNP	RRVNP	BAY	4152T tie bay for ICT-1 AT 400KV GSS BHILWARA	DAILY	Ist Qtr Maintenance Work	2019-05-14	09:30	2019-05-14	17:00	7.5	153
368	RRVNP	RRVNP	BAY	4152T tie bay for ICT-2 AT 400KV GSS BHILWARA	DAILY	Ist Qtr Maintenance Work	2019-05-15	09:00	2019-05-15	17:00	8	-
369	RRVNP	RRVNP	BAY	TIE BAY OF ICT-I AND BUS REACTOR AT 400KV GSS CHITTORGARH	CONTINUOUS	FOR MAINTAINCE WORK	2019-05-15	09:00	2019-05-17	17:00	56	153
370	RRVNP	RRVNP	BUS	400KV BUS-I AKAL JAISALMER (400KV)	DAILY	QUATERLY maintenance	2019-05-25	08:30	2019-05-25	18:00	9.5	152
371	RRVNP	RRVNP	BUS	400KV Bus-II at 400KV GSS Bhadla	DAILY	Half Yearly Maintenance work	2019-05-16	17:00	2019-05-16	21:00	4	154
372	RRVNP	RRVNP	BUS	400KV MAIN BUS-I BIKANER	DAILY	Routine Bay Maintenance Work	2019-05-16	10:00	2019-05-16	18:00	8	155
373	RRVNP	RRVNP	BUS	400KV MAIN BUS-II bikaner	DAILY	Routine Bay Maintenance Work	2019-05-17	10:00	2019-05-17	18:00	8	155
374	RRVNP	RRVNP	BUS	400KV Main Bus-I at 400KV GSS Hindaun	DAILY	Quarterly Maintenance work	2019-05-14	10:00	2019-05-14	16:00	6	154
375	RRVNP	RRVNP	BUS	400KV MAIN BUS-II AT 400KV GSS HINDAUN	DAILY	Quarterly Maintenance work	2019-05-15	10:00	2019-05-15	16:00	6	154
376	RRVNP	RRVNP	BUS	400KV BUS-A AT 400KV GSS MERTA	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-05-23	10:00	2019-05-23	17:00	7	155
377	RRVNP	RRVNP	BUS	400KV BUS-B AT 400 KV GSS MERTA	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS 315 MVA ILT-II WILL ALSO BE IN OFF CONDITION DURING THIS SHUTDOWN AS ILT-II AND 400KV MERTA-RATANGARH LINES ARE RUNNING THROUGH 400KV BUS-B VIA 552B AND 552 T C.B.'S ONLY.SINCE 552 A C.B. IS DAMAGED ON DT-19.06.2018 DUE TO DUSTY STORM AT MERTA.	2019-05-24	10:00	2019-05-24	17:00	7	155
378	RRVNP	RRVNP	BUS	400 KV MAIN BUS-A AT 400 KV CHITTORGARH	CONTINUOUS	FOR MAINTAINCE WORK OF Main Bus-A	2019-05-15	09:00	2019-05-17	17:00	56	154
379	RRVNP	RRVNP	BUS	400KV MAIN BUS A RATANGARH	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-05-16	09:30	2019-05-16	18:00	8.5	155
380	RRVNP	ADANIRJ	BUS	BUS - 2 KAWAI SCTPS (400KV)	DAILY	Annual Maintenance of Bus-2 & connected Isolator	2019-05-07	09:30	2019-05-08	19:30	20	-
381	RRVNP	ADANIRJ	ICT	Station Transformer - 1/80	DAILY	1- CVT has drift in secondary voltage. CVT replacement needed. 2- Annual Maintenance & Testing of Bay Equipment	2019-05-02	09:30	2019-05-05	19:30	40	157
382	RRVNP	RRVNP	ICT	ICT01 AJMER (400KV)(RRVUNL)/315	DAILY	QUARTERLY MAINTENANCE WORK OF 400/220 KV 315 MVA ICT-I	2019-05-15	09:00	2019-05-15	18:00	9	154

383	RRVPN	RRVPN	ICT	ICT01 AKAL JAISALMER (400KV)(RRVPN)/315	DAILY	QUATERLY maintenance	2019-05-06	08:30	2019-05-06	18:00	9.5	155
384	RRVPN	RRVPN	ICT	ICT03 AKAL JAISALMER (400KV)(RRVPN)/315	DAILY	QUATERLY maintenance	2019-05-08	08:30	2019-05-08	18:00	9.5	154
385	RRVPN	RRVPN	ICT	400/220kV ICT-III at 400kV GSS Babai/315	DAILY	Half Yearly Maintenance	2019-05-09	06:00	2019-05-09	17:00	11	-
386	RRVPN	RRVPN	ICT	ICT02 BARMER (400KV)(RRVPN)/315	DAILY	Quarterly Maintenance	2019-05-16	10:00	2019-05-16	18:00	8	155
387	RRVPN	RRVPN	ICT	ICT02 BHADLA (400KV)(RRVPN)/500	DAILY	Half Yearly Maintenance work	2019-05-09	17:00	2019-05-09	21:00	4	153
388	RRVPN	RRVPN	ICT	ICT03 BHADLA (400KV)(RRVPN)/500	DAILY	Half Yearly Maintenance work	2019-05-14	17:00	2019-05-14	21:00	4	153
389	RRVPN	RRVPN	ICT	ICT01 HEERAPURA (400KV)(RRVPN)/250	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-16	10:00	2019-05-16	17:00	7	153
390	RRVPN	RRVPN	ICT	ICT02 HEERAPURA (400KV)(RRVPN)/250	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-17	10:00	2019-05-17	17:00	7	153
391	RRVPN	RRVPN	ICT	ICT03 HEERAPURA (400KV)(RRVPN)/250	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-20	10:00	2019-05-20	17:00	7	153
392	RRVPN	RRVPN	ICT	ICT04 HEERAPURA (400KV)(RRVPN)/315	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-21	10:00	2019-05-21	17:00	7	153
393	RRVPN	RRVPN	ICT	ICT01 HEERAPURA (400KV)(RRVPN)/250	DAILY	2ND Quaterly maintenance of 220 KV side bay Equipments	2019-05-22	10:00	2019-05-22	17:00	7	153
394	RRVPN	RRVPN	ICT	ICT03 HEERAPURA (400KV)(RRVPN)/250	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-24	10:00	2019-05-24	17:00	7	153
395	RRVPN	RRVPN	ICT	ICT04 HEERAPURA (400KV)(RRVPN)/315	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-27	10:00	2019-05-27	17:00	7	153
396	RRVPN	RRVPN	ICT	ICT01 HINDAUN (400KV)(RRVPN)/315	DAILY	Quarterly Maintenance work	2019-05-30	10:00	2019-05-30	16:00	6	154
397	RRVPN	RRVPN	ICT	ICT02 JODHPUR (400KV)(RRVPN)/315	DAILY	2nd Quarterly maintenance work	2019-05-09	08:00	2019-05-09	16:00	8	155
398	RRVPN	RRVPN	ICT	ICT01 MERTA (400KV)(RRVPN)/315	DAILY	QUATERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-05-10	10:00	2019-05-10	17:00	7	155
399	RRVPN	RRVPN	ICT	ICT02 MERTA (400KV)(RRVPN)/315	DAILY	For shutdown of Main Bus-B at Merta. During shutdown of Main Bus-B at Merta.315 MVA ILT-II WILL ALSO BE IN OFF CONDITION DURING THIS SHUTDOWN AS ILT-II AND 400KV MERTA-RATANGARH LINES ARE RUNNING THROUGH 400KV BUS-B VIA 552B AND 552 T C.B.'S ONLY.SINCE 552 A C.B. IS DAMAGED ON DT-19.06.2018 DUE TO DUSTY STORM AT MERTA.	2019-05-24	10:00	2019-05-24	17:00	7	155
400	RRVPN	RRVPN	ICT	ICT02 RATANGARH (400KV)(RRVPN)/315	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-05-17	09:30	2019-05-17	18:00	8.5	155
401	RRVPN	RRVPN	ICT	ICT02 HEERAPURA (400KV)(RRVPN)/250	DAILY	2ND Quaterly maintenance of 220 KV side bay Equipments	2019-05-23	10:00	2019-05-23	17:00	7	153
402	RRVPN	RRVPN	LINE	ANTA(400KV)-KALISINDH (400KV)2	DAILY	1 HALF YEARLY MAINTENANCE	2019-05-08	09:00	2019-05-08	18:00	9	152
403	RRVPN	RRVPN	LINE	ANTA(400KV)-KALISINDH (400KV)1	DAILY	1 HALF YEARLY MAINTENANCE	2019-05-15	09:00	2019-05-15	18:00	9	148
404	RRVPN	RRVPN	LINE	BHILWARA (400KV)-CHHABRA (400KV)	DAILY	Making Diamond arrangement between Loc No. 76-77 for installation of OPGW on 220KV Chhabra-Kawai line	2019-05-03	09:00	2019-05-03	18:00	9	153
405	RRVPN	RRVPN	LINE	ANTA(400KV)-CHHABRA (400KV)1	DAILY	1 HALF YEARLY MAINTENANCE	2019-05-22	09:00	2019-05-22	18:00	9	150
406	RRVPN	RRVPN	LINE	ANTA(400KV)-KAWAI (400KV)2	DAILY	For Rectification of defective OPGW Between Loc No 58-60	2019-05-27	08:00	2019-05-28	18:00	20	157
407	RRVPN	RRVPN	LINE	ANTA GPS (220KV)-KOTA(220KV)	CONTINUOUS	For overhauling of pneumatic drive mechanism of Circuit Breaker and half yearly bay maintenance	2019-05-09	08:00	2019-05-10	17:00	33	154
408	RRVPN	RRVUNL	LINE	BHILWARA (400KV)-AJMER (400KV)I	DAILY	QUATERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	2019-05-08	08:00	2019-05-08	17:00	9	153
409	RRVPN	RRVPN	LINE	BHILWARA (400KV)-AJMER (400KV)II	DAILY	QUATERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	2019-05-09	08:00	2019-05-09	17:00	9	153
410	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-RAMGARHI	DAILY	QUATERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	2019-05-13	08:30	2019-05-13	18:00	9.5	157
411	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-RAMGARHI	DAILY	QUATERLY MAINTENANCE WORK OF BAY & EQUIPMENTS	2019-05-14	08:30	2019-05-14	18:00	9.5	155
412	RRVPN	RRVPN	LINE	BADARPUR (220KV)-ALWAR MIA (220KV)	DAILY	For tree trimming under line	2019-05-15	07:00	2019-05-16	19:00	24	152
413	RRVPN	RRVPN	LINE	HISSAR BBMB (220KV)-CHIRAWA (220KV)	DAILY	maintenance of line & Bay	2019-05-09	08:00	2019-05-10	19:00	22	154
414	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)1	DAILY	For Line petrolling and tree trimming work	2019-05-14	08:00	2019-05-14	18:00	10	157
415	RRVPN	RRVPN	LINE	CHARKHI DADRI (220KV)-KHETRI (220KV)2	DAILY	For Line petrolling and tree trimming work	2019-05-16	08:00	2019-05-16	18:00	10	157
416	RRVPN	RRVPN	LINE	BARMER (400KV)-RAJWEST (400KV)	DAILY	Quarterly Maintenance	2019-05-23	10:00	2019-05-23	18:00	8	154
417	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-BARMER (400KV)	DAILY	Quarterly Maintenance	2019-05-30	10:00	2019-05-30	18:00	8	155
418	RRVPN	RRVPN	LINE	LALSOT (220KV)-DAUSA (220KV)PG	DAILY	suspension disc insulator cleaning	2019-05-16	09:30	2019-05-16	15:30	6	157
419	RRVPN	RRVPN	LINE	SAWAI MADHOPUR (220KV)-DAUSA (220KV)(PG	DAILY	suspension disc insulator cleaning	2019-05-17	09:30	2019-05-17	15:30	6	157
420	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)1	DAILY	suspension disc insulator cleaning	2019-05-23	09:30	2019-05-23	15:30	6	157
421	RRVPN	POWERGRID	LINE	BASSI (220KV)-DAUSA (220KV)2	DAILY	suspension disc insulator cleaning	2019-05-24	09:30	2019-05-24	15:30	6	157
422	RRVPN	RRVPN	LINE	BHARATPUR (220KV)-SIKANDRA (220KV)	DAILY	for replacement of earth wire and maintenance of the 220KV Bharatpur- Agra(PGCIL) Inter State Line up to LILO & Bay work at 220KV GSS RVPN, Bharatpur	2019-05-25	09:00	2019-05-31	18:00	63	155
423	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)-LALSOT (220KV)(PG)	DAILY	quarterly maintenance at Lalsot end	2019-05-16	09:30	2019-05-16	15:30	6	155
424	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)1	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-05-14	09:30	2019-05-14	17:30	8	157
425	RRVPN	POWERGRID	LINE	SIKAR (400KV)-RATANGARH (400KV)2	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-05-15	09:30	2019-05-15	18:00	8.5	157
426	RRVPN	POWERGRID	LINE	BASSI (400KV)-HEERAPURA (400KV)	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-09	10:00	2019-05-09	17:00	7	156
427	RRVPN	RRVPN	LINE	HINDAUN (400KV)-HEERAPURA (400KV)	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments on both ends Hindaun & heerapura	2019-05-10	10:00	2019-05-10	17:00	7	155
428	RRVPN	RRVPN	LINE	PHAGI(400KV)-HEERAPURA (400KV)II	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-13	10:00	2019-05-13	17:00	7	153
429	RRVPN	RRVPN	LINE	MERTA (400KV)-HEERAPURA (400KV)	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments at both ends merta & heerapura	2019-05-14	10:00	2019-05-14	17:00	7	154
430	RRVPN	RRVPN	LINE	PHAGI(400KV)-HEERAPURA (400KV)I	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-15	10:00	2019-05-15	17:00	7	153
431	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)I	CONTINUOUS	Jumping work at LILO Point at Kankani	2019-05-15	09:00	2019-05-17	18:00	57	155
432	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)II	DAILY	Jumping work at LILO Point of 400 KV Rajwest-Surpura-I Line at Kankani	2019-05-15	09:00	2019-05-15	18:00	9	152
433	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)I	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments at both end	2019-05-07	06:00	2019-05-07	18:00	12	155
434	RRVPN	RRVPN	LINE	JODHPUR (400KV)-RAJWEST (400KV)II	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments at both end	2019-05-08	06:00	2019-05-08	18:00	12	152
435	RRVPN	POWERGRID	LINE	ANTA GPS (220KV)-SAWAI MADHOPUR (220KV)	DAILY	Bus bar Protection work at sawaimadhapur	2019-05-10	09:30	2019-05-10	14:30	5	153
436	RRVPN	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)1	DAILY	Routine Bay Maintenance Work	2019-05-09	10:00	2019-05-09	17:00	7	157
437	RRVPN	RRVPN	LINE	SIKAR (400KV)-BIKANER (400KV)2	DAILY	Routine Bay Maintenance Work	2019-05-10	09:00	2019-05-10	17:00	8	157
438	RRVPN	RRVPN	LINE	DEBARI (220KV)-RAPP A (220KV)	CONTINUOUS	220KV Debari- RAPP 'A' line (NHAI crossing work at location No. 448-452 involves 2 Nos monopole & 2 Nos TTB tower -Erection work & Stringing work)	2019-05-01	08:30	2019-05-10	18:30	226	154
439	RRVPN	RRVPN	LINE	CTPP CHABRA-ANTA(400KV)	DAILY	Making Diamond arrangement between Loc No. 76-77 for installation of OPGW on 220KV Chhabra-Kawai line	2019-05-03	09:00	2019-05-03	16:00	7	-
440	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-Kankani 400 KVI	DAILY	QUATERLY maintenance	2019-05-09	08:30	2019-05-09	18:00	9.5	-
441	RRVPN	RRVPN	LINE	AKAL JAISALMER (400KV)-Kankani 400 KVII	DAILY	QUATERLY maintenance	2019-05-10	08:30	2019-05-10	18:00	9.5	-
442	RRVPN	RRVPN	LINE	BHILWARA (400KV)-CHITTOORGARH (400KV)I	DAILY	QUATERLY maintenance	2019-05-10	08:30	2019-05-10	17:00	8	-
443	RRVPN	RRVPN	LINE	BHILWARA (400KV)-CHITTOORGARH (400KV)II	DAILY	QUATERLY maintenance	2019-05-13	09:00	2019-05-13	17:00	8	-

444	RRVPN	RRVPN	REACTOR	REACTOR AKAL JAISALMER (400KV)/50.00	DAILY	QUARTERLY maintenance	2019-05-20	08:30	2019-05-20	18:00	9.5	155
445	RRVPN	RRVPN	REACTOR	Series Reactor 5 BHADLA (400KV)/125.00	DAILY	Half Yearly Maintenance work	2019-05-22	10:00	2019-05-22	14:00	4	157
446	RRVPN	RRVPN	REACTOR	REACTOR MERTA (400KV)/50.00	DAILY	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	2019-05-17	10:00	2019-05-17	17:00	7	155
447	RRVPN	RRVPN	REACTOR	Shunt Reactor RATANGARH (400KV)/50.00	DAILY	Maintenance work of bay equipment and line maintenance work.	2019-05-18	09:30	2019-05-18	14:00	4.5	155
448	RRVPN	RRVPN	REACTOR	400KV 80 MVAR Reactor at 400kV GSS Chittorgarh/80.00	CONTINUOUS	FOR Comissioning of PSD Relays of 80 MVAR Shunt reactor by M/s Techno	2019-05-02	09:00	2019-05-03	17:00	32	-
449	RRVUNL	RRVUNL	ICT	ICT02 HEERAPURA (400KV)/(RRVUNL)/250	DAILY	2ND Quaterly maintenance of 400 KV side bay Equipments	2019-05-23	10:00	2019-05-23	17:00	7	153
450	SJVNL	SJVNL	BUS	400 KV GIS Bus Bar - II	DAILY	To attend leakage in Rampur- Nalagarh -1 R phase	2019-04-18	07:30	2019-04-18	17:30	10	155
451	SJVNL	SJVNL	BUS	400 KV GIS Bus Bar - II	DAILY	To attend leakage in Rampur- Nalagarh -1 R phase	2019-04-20	07:30	2019-04-20	17:30	10	155
452	SJVNL	SJVNL	BUS	400 KV GIS BUS COUPLER(RAMPUR)	DAILY	To attend leakage in Rampur- Nalagarh -1 R phase	2019-04-18	07:30	2019-04-18	17:30	10	155
453	SJVNL	SJVNL	BUS	400 KV GIS BUS COUPLER(RAMPUR)	DAILY	To attend leakage in Rampur- Nalagarh -1 R phase	2019-04-20	07:30	2019-04-20	17:30	10	155
454	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	To attend leakage in Rampur- Nalagarh -1 R phase	2019-04-18	07:30	2019-04-18	17:30	10	157
455	SJVNL	POWERGRID	LINE	RAMPUR HEP (400KV)-NALLAGARH (400KV)I	DAILY	To attend leakage in Rampur- Nalagarh -1 R phase	2019-04-20	07:30	2019-04-20	17:30	10	157
456	UPPTCL	UPPTCL	BUS	400 kV MAIN BUS-2 at 400 kV LUCKNOW	CONTINUOUS	For replacement of Bus.II side 400 kV Pantograph Isolator of 315 MVA ICT.II	2019-05-13	09:00	2019-05-20	16:00	175	145
457	UPPTCL	UPPTCL	BUS	400 kV main bus-1 at 400 kV Lucknow	CONTINUOUS	For replacement of Bus.I side 400 kV Pantograph Isolator of BUS TRANSFER BAY.	2019-05-22	09:00	2019-05-29	16:00	175	145
458	UPPTCL	UPPTCL	BUS	MAIN BUS I GORAKHPUR	CONTINUOUS	For interconnecting 400KV Bus.I to the extended busbars of new 400kV TBC bay	2019-05-28	09:00	2019-05-29	18:00	33	155
459	UPPTCL	UPPTCL	BUS	400 kV Main bus 2 at Gorakhpur (UPPTCL)	CONTINUOUS	For interconnecting 400kV Bus.II to the extended busbars of new 400kV TBC bay	2019-05-30	09:00	2019-05-31	18:00	33	155
460	UPPTCL	UPPTCL	BUS	AGRA SOUTH BUS-1	DAILY	For Testing, conducting CRM Test and Dew Point	2019-05-28	10:00	2019-05-28	18:00	8	156
461	UPPTCL	UPPTCL	BUS	400 kV Bus 2 Greater Noida	DAILY	For general maintenance works.	2019-05-21	10:00	2019-05-21	17:00	7	155
462	UPPTCL	UPPTCL	BUS	400 kV Bus I Greater Noida	CONTINUOUS	Replacement of Bus A PG Isolator. Load will feed through main Bus B.	2019-05-24	09:00	2019-05-29	18:00	129	155
463	UPPTCL	UPPTCL	BUS	400 kV Bus 2 Greater Noida	CONTINUOUS	Replacement of Bus B PG Isolator. Load will feed through main Bus A.	2019-05-30	09:00	2019-06-03	18:00	105	155
464	UPPTCL	UPPTCL	BUS	400 kV main bus 2 at Bareilly	DAILY	For Preventive Maintenance.	2019-05-03	08:00	2019-05-03	17:00	9	152
465	UPPTCL	POWERGRID	BUS	Bus-1 , at Sohawal	DAILY	For Erection/Jumpering of equipments for 220KV Gonda-II bay at 400KV S/S Sohawal (PGCIL)	2019-05-20	08:00	2019-05-21	18:00	20	-
466	UPPTCL	POWERGRID	BUS	Bus-2 , at Sohawal	DAILY	For Erection/Jumpering of equipments for 220KV Gonda-II bay at 400KV S/S Sohawal (PGCIL)	2019-05-15	08:00	2019-05-16	18:00	20	-
467	UPPTCL	UPPTCL	ICT	ICT03 BAREILY-UP (400KV)/(UPPTCL)/315	CONTINUOUS	For complete overhauling of 315MVA ICT.III including replacement of Gasket.	2019-05-07	08:00	2019-05-29	17:00	537	157
468	UPPTCL	UPPTCL	ICT	ICT02 SULTANPUR (400KV)/(UPPTCL)/240	DAILY	For routine bay maintenance works	2019-05-08	08:00	2019-05-08	18:00	10	157
469	UPPTCL	UPPTCL	ICT	ICT01 UNNAO (400KV)/(UPPTCL)/315	DAILY	General Maintenance of bay and Transformer	2019-05-15	08:00	2019-05-15	18:00	10	155
470	UPPTCL	UPPTCL	ICT	ICT01 SULTANPUR (400KV)/(UPPTCL)/240	CONTINUOUS	For Complete gasket replacement by manufacturing Company	2019-05-16	08:00	2019-05-20	18:00	106	157
471	UPPTCL	UPPTCL	ICT	ICT03 SULTANPUR (400KV)/(UPPTCL)/315	CONTINUOUS	For Complete gasket replacement by manufacturing Company and Complete annual routine testing	2019-05-21	08:00	2019-05-25	18:00	106	157
472	UPPTCL	UPPTCL	ICT	ICT01 GORAKHPUR-UP (400KV)/(UPPTCL)/240	DAILY	For general maintenance of T.F bay	2019-05-26	10:00	2019-05-26	17:00	7	157
473	UPPTCL	UPPTCL	ICT	ICT02 GORAKHPUR-UP (400KV)/(UPPTCL)/315	DAILY	For general maintenance of T.F bay	2019-05-27	10:00	2019-05-27	17:00	7	156
474	UPPTCL	UPPTCL	ICT	ICT02 AZAMGARH (400KV)/(UPPTCL)/500	DAILY	Routine Testing and General Maintenance	2019-05-30	09:00	2019-05-30	18:00	9	151
475	UPPTCL	UPPTCL	ICT	ICT01 SIKANDRABAD (400KV)/(UPPTCL)/500	DAILY	Annual Maintenance	2019-05-08	09:00	2019-05-08	17:00	8	146
476	UPPTCL	UPPTCL	ICT	ICT02 SIKANDRABAD (400KV)/(UPPTCL)/500	DAILY	Annual Maintenance	2019-05-10	09:00	2019-05-10	17:00	8	146
477	UPPTCL	UPPTCL	ICT	ICT02 PANKI (400KV)/(UPPTCL)/240	DAILY	Attending oil seepage of Transformer	2019-05-07	08:00	2019-05-07	17:00	9	155
478	UPPTCL	UPPTCL	ICT	ICT 1 AGRA SOUTH (UPPTCL)/200 MVA	DAILY	For Testing, conducting CRM Test and Dew Point	2019-05-28	10:00	2019-05-28	18:00	8	152
479	UPPTCL	UPPTCL	ICT	ICT01 MURADNAGAR NEW (400KV)/(UPPTCL)/240	DAILY	Routine general maintenance.	2019-05-02	09:00	2019-05-02	17:00	8	154
480	UPPTCL	UPPTCL	ICT	ICT03 GREATER NOIDA (400KV)/(UPPTCL)/500	DAILY	For general maintenance and routine testing works.	2019-05-20	09:00	2019-05-20	18:00	9	154
481	UPPTCL	UPPTCL	ICT	ICT02 MURADNAGAR NEW (400KV)/(UPPTCL)/240	DAILY	Maintenance of T/F, Bay & Bus-II	2019-05-22	09:00	2019-05-22	17:00	8	156
482	UPPTCL	PTCUL	LINE	AFZALGARH-KALAGARH	DAILY	For lopping, chopping of tree branches and other maintenance work of line.	2019-05-08	09:00	2019-05-09	18:00	18	157
483	UPPTCL	UPPTCL	LINE	SHERKOT-KALAGARHSC	DAILY	For lopping, chopping of tree branches and other maintenance work of line.	2019-05-08	09:00	2019-05-09	18:00	18	157
484	UPPTCL	POWERGRID	LINE	TANAKPUR (220KV)-BAREILY-CB GANJ (220KV)	CONTINUOUS	Stringing of Conductors of 220 kV Roza.C.B. Ganj Line (Dohna.C.B. Ganj Section) on D.C. Towers (under construction) between Loc. 41.42 & 71.72 over 220 kV C.B. Ganj . Tanakpur Line and 220 kV C.B. Ganj . Sitarganj Line on same D.C. Towers.	2019-05-04	09:00	2019-05-05	14:00	29	157
485	UPPTCL	POWERGRID	LINE	SITARGANJ (220KV)-BAREILY-CB GANJ (220KV)	CONTINUOUS	Stringing of Conductors of 220 kV Roza.C.B. Ganj Line (Dohna.C.B. Ganj Section) on D.C. Towers (under construction) between Loc. 41.42 & 71.72 over 220 kV C.B. Ganj . Tanakpur Line and 220 kV C.B. Ganj . Sitarganj Line on same D.C. Towers.	2019-05-04	09:00	2019-05-05	14:00	29	157
486	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-AZAMGARH (400KV)	CONTINUOUS	"I. Shut down will be required for the completing line diversion work of Purvanchal Express Way (UPEIDA) & Line tapping of Lilo of 400 Sultanpur.Azamgarh Line for NTPC Tanda stage. II. Routine Bay maintenance"	2019-05-04	08:00	2019-05-10	18:00	154	157
487	UPPTCL	UPPTCL	LINE	SULTANPUR (400KV)-TANDA	DAILY	For routine bay maintenance works	2019-05-10	08:00	2019-05-10	18:00	10	157
488	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-PANKI KANPUR (400KV)	DAILY	General Maintenance of bay at 400 kV S.S. Unnao	2019-05-29	08:00	2019-05-29	18:00	10	155
489	UPPTCL	POWERGRID	LINE	GORAKHPUR-PG (400KV)-GORAKHPUR-UP (400KV)I	CONTINUOUS	For interconnecting 400kV Bus.I & 400kV Bus.II to the extended busbars of new 400kV TBC bay	2019-05-28	09:00	2019-05-31	18:00	81	156
490	UPPTCL	UPPTCL	LINE	MAU (400KV)-AZAMGARH (400KV)	DAILY	For Erection and stringing work in diversion of 400 kV Sarnath.Azamgarh line for UPEIDA work.	2019-05-01	08:00	2019-05-05	18:00	50	157
491	UPPTCL	UPPTCL	LINE	AZAMGARH (400KV)-SARNATH (400KV)	DAILY	Erection and Commissioning of Line reactor on 400kV Azamgarh.Sarnath line at 400kV S.S Azamgarh.	2019-05-06	09:00	2019-05-20	20:00	165	156
492	UPPTCL	POWERGRID	LINE	ANPARA-B (400KV)-SARNATH (400KV)I	CONTINUOUS	Diversion of 400 kV Anpara.Sarnath (L.3) line for the DFCC corridor.	2019-05-12	08:00	2019-05-17	18:00	130	156
493	UPPTCL	UPPTCL	LINE	ANPARA-B (400KV)-OBRA (400KV)	CONTINUOUS	"1. Diversion of 400 kV Obra.Anpara L.2 line from the proposed coal handling area of 2x660 MW Obra C TPP. 2. I. For CT replacement Work II. For Line maintenance work"	2019-05-20	08:00	2019-05-25	18:00	130	156
494	UPPTCL	UPPTCL	LINE	BANDA (400KV)-REWA ROAD (400KV)I	DAILY	For Lopping, Chopping & Tree cutting	2019-05-20	09:00	2019-05-21	19:00	20	149
495	UPPTCL	UPPTCL	LINE	BANDA (400KV)-REWA ROAD (400KV)2	DAILY	For Lopping, Chopping & Tree cutting	2019-05-22	09:00	2019-05-23	19:00	20	149
496	UPPTCL	UPPTCL	LINE	PANKI(220KV)-BHAUTI (400KV)	CONTINUOUS	Diversion of 220 kV Panki . Chhibramau & 220 kV Panki.Bhauti Line	2019-05-15	08:00	2019-05-31	18:00	394	157
497	UPPTCL	UPPTCL	LINE	UNCHAHAR (220KV)-RAEBAREILLY (220KV)1	DAILY	Lopping & chopping of tree branches	2019-05-21	09:00	2019-05-22	18:00	18	157
498	UPPTCL	UPPTCL	LINE	UNCHAHAR (220KV)-RAEBAREILLY (220KV)2	DAILY	Lopping & chopping of tree branches	2019-05-23	09:00	2019-05-23	18:00	9	157
499	UPPTCL	UPPTCL	LINE	ORAI (400KV)-PARICHA TPS (400KV)	DAILY	For Routine Maintenance of Bay.	2019-05-28	09:00	2019-05-28	19:00	10	152
500	UPPTCL	UPPTCL	LINE	PANKI KANPUR (400KV)-ALIGARH (400KV)	DAILY	Looping and Chopping of Tree Branches, tightening of jumper and bay maintenance	2019-05-03	08:00	2019-05-05	18:00	30	154

501	UPPTCL	POWERGRID	LINE	AGRA-UP (400KV)-FATEHBAD_AGRA(400KV)	DAILY	Tightening of jumper and replacement of damage jumper and other line maintenance work	2019-05-07	08:00	2019-05-10	18:00	40	157
502	UPPTCL	UPPTCL	LINE	UNNAO (400KV)-PANKI KANPUR (400KV)	DAILY	Cutting of tree branches and other maintenance work of line	2019-05-08	08:00	2019-05-08	18:00	10	155
503	UPPTCL	UPPTCL	LINE	MURADNAGAR (400KV)-ALIGARH (400KV)	DAILY	Looping and Chopping of Tree Branches, tightening of jumper and bay maintenance	2019-05-11	08:00	2019-05-14	18:00	40	157
504	UPPTCL	POWERGRID	LINE	DADRI-THERMAL (400KV)-GREATER NOIDA (400KV)	DAILY	Tightening of jumper of 400KV line.	2019-05-05	08:00	2019-05-05	18:00	10	157
505	UPPTCL	PTCUL	LINE	NARA (220KV)-ROORKEE PTCUL (220KV)+UPPT	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance works.	2019-05-07	10:00	2019-05-08	17:00	14	157
506	UPPTCL	POWERGRID	LINE	NAWADA (400KV)-GREATER NOIDA (400KV)	DAILY	Tightening of jumper of 400KV line.	2019-05-11	08:00	2019-05-11	18:00	10	157
507	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SIMBHOLI (220KV)	DAILY	For replacement of porcelain insulator by polymer insulator	2019-05-12	08:00	2019-05-16	18:00	50	151
508	UPPTCL	UPPTCL	LINE	ataur (ghaziabad)-MUZZAFARNAGAR-UP (400KV)	DAILY	For tree cutting, repairing of conductor, inspection of insulators & other maintenance works.	2019-05-14	10:00	2019-05-15	17:00	14	155
509	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR-UP (220KV)2 +UP	DAILY	For lopping, chopping of trees in line corridor & maintenance works of bay.	2019-05-14	08:00	2019-05-18	18:00	50	157
510	UPPTCL	UPPTCL	LINE	NANAUTA (220KV)-SAHARANPUR-PG (220KV)	DAILY	Lopping, chopping of trees, tightening & checking of Nut Bolts, Jumpers and Isolator string and also all other associated works.	2019-05-15	10:00	2019-05-16	18:00	16	156
511	UPPTCL	UPPTCL	LINE	MURADNAGAR (400KV)-ALIGARH (400KV)	DAILY	For replacement of porcelain insulator by polymer insulator.	2019-05-17	08:00	2019-05-21	18:00	50	157
512	UPPTCL	PTCUL	LINE	KHODRI (220KV)-SAHARANPUR-UP (220KV)1 +UP	DAILY	For lopping, chopping of trees in line corridor & maintenance works of bay.	2019-05-25	08:00	2019-05-29	18:00	50	155
513	UPPTCL	UPPTCL	LINE	NAPP (220KV)-SAMBHAL (220KV)	DAILY	For lopping and chopping and cutting of trees & line maintenance works.	2019-05-27	09:00	2019-05-29	17:00	24	156
514	UPPTCL	POWERGRID	LINE	DADRI-THERMAL (400KV)-MURADNAGAR II (400KV)	DAILY	Maintenance of Dadri Line, Bay & Bus-I	2019-05-28	09:00	2019-05-28	17:00	8	155
515	UPPTCL	POWERLINK	LINE	GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGI	DAILY	Stringing of LILO of 400 kV Lucknow-Gorakhpur circuit 3 and 4 Transmission line	2019-05-18	09:00	2019-05-18	18:00	9	156
516	UPPTCL	POWERLINK	LINE	GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGII	DAILY	Stringing of LILO of 400 kV Lucknow-Gorakhpur circuit 3 and 4 Transmission line	2019-05-18	09:00	2019-05-18	18:00	9	156
517	UPPTCL	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-GORAKHPUR-PG (400KV)III	DAILY	Stringing of 400 kV Tanda-Basti Quad Moose line and LILO of 400 kV Gorakhpur--Lucknow circuit 3	2019-05-23	09:00	2019-05-23	18:00	9	151
518	UPPTCL	POWERGRID	LINE	LUCKNOW-Kursi Road (400KV) PG-GORAKHPUR-PG (400KV)IV	DAILY	Stringing of 400 kV Tanda-Basti Quad Moose line and LILO of 400 kV Gorakhpur-Lucknow circuit 3	2019-05-23	09:00	2019-05-23	18:00	9	151