

Report for Outage Approval by OCC meeting no. 159

| Sr.No | Request by | Element Owner | Element Type | Element Name | Mode | Reason | Outage Request | | | | Total Hours | Last OCC Number |
|-------|------------|---------------|--------------|-----------------------------------------------------------|------------|-------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----------|------------|---------|-------------|-----------------|
| | | | | | | | From Date | From Time | To Date | To Time | | |
| 1 | NTPC | NTPC | GENCO | Singrauli STPS-U5/200 | CONTINUOUS | Singrauli STPS U#5 will be taken out for 45 days capital over hauling. | 2019-06-16 | 00:00 | 2019-07-10 | 23:00 | 599 | 156 |
| 2 | NTPC | NTPC | GENCO | Unchahar -II-U1/210 | CONTINUOUS | Unchahar U#3: (St-2 U#1)- Annual over haul Boiler+Boiler RLA+GEN+MOP Inspection | 2019-05-19 | 00:02 | 2019-06-18 | 23:58 | 743.9 | 152 |
| 3 | NTPC | NTPC | GENCO | Rihand TPS-U4/500 | CONTINUOUS | Rihand U#4: (St-2 U#2)- Annual Over Haul Boiler+Reheater Modification+APH Basket replacement+ GRP Replacement+LPT Inspection+Combustion chamber | 2019-05-20 | 00:01 | 2019-07-03 | 13:14 | 1069 | - |
| 4 | NTPC | NTPC | GENCO | ANTA GPS(GT)-U1/88.71 | CONTINUOUS | minor inspection | 2019-06-10 | 00:00 | 2019-06-13 | 00:00 | 72 | 158 |
| 5 | NTPC | NTPC | GENCO | Dadri GPS (GT)-U3/130.19 | CONTINUOUS | 8000 EOH INSPECTION | 2019-06-08 | 00:00 | 2019-06-14 | 00:00 | 144 | - |
| 6 | RRVPN | APL | GENCO | Kawai-U1/660 | CONTINUOUS | AOH and Boiler License renewal. Outage is requested upto 10.07.2019 but system is not accepting the date of July-19 | 2019-06-20 | 00:00 | 2019-06-30 | 23:59 | 264 | - |
| 7 | RRVPN | RRVUNL | GENCO | Suratgarh TPS-U5/250 | CONTINUOUS | Annual Boiler Overhauling | 2019-06-09 | 00:00 | 2019-06-28 | 23:59 | 480 | - |
| 8 | RRVPN | RRVUNL | GENCO | Chhabra Supercritical-U1/660 | CONTINUOUS | Annual Boiler Overhauling with replacement of HP Hearer No.-7 | 2019-05-18 | 00:00 | 2019-06-11 | 23:59 | 600 | 151 |
| 9 | POWERGRID | POWERGRID | BAY | Tie bay of 765 kV Bus rector -Future Line bay ,at Bareily | DAILY | AMP of Bay Equipment at BAREILLY 765kv | 2019-06-12 | 10:00 | 2019-06-12 | 18:00 | 8 | 151 |
| 10 | POWERGRID | POWERGRID | BAY | 706 Bay at 765kv Bareilly Substation | DAILY | AMP of Bay Equipment at BAREILLY 765KV | 2019-06-11 | 10:00 | 2019-06-11 | 18:00 | 8 | - |
| 11 | POWERGRID | POWERGRID | BAY | 701- 765kV Balia Line Main Bay, at Lucknow | DAILY | AMP of Bay Equipment at lucknow 765kv | 2019-06-07 | 07:00 | 2019-06-07 | 18:00 | 11 | 158 |
| 12 | POWERGRID | POWERGRID | BAY | 702- 765kV Balia Line Tie Bay , at Lucknow | DAILY | AMP of Bay Equipment at Lucknow 765kv | 2019-06-03 | 07:00 | 2019-06-03 | 18:00 | 11 | 154 |
| 13 | POWERGRID | POWERGRID | BAY | 708- 765kV Bus Reactor Tie Bay , at Lucknow | DAILY | For AMP of Bay Equipment at Lucknow 765kv | 2019-06-03 | 08:00 | 2019-06-03 | 17:00 | 9 | 158 |
| 14 | POWERGRID | POWERGRID | BAY | 765KV ICT-I M/BAY 701 AJMER | DAILY | Checking of Operation of Isolator & CB from NTAMC/BTNTAMC/RTAMC ICT-1 Bank remain in service through its Tiebay | 2019-05-30 | 10:30 | 2019-05-30 | 11:30 | 1 | 154 |
| 15 | POWERGRID | POWERGRID | BAY | 765KV ICT-II M/BAY 704 AJMER | DAILY | Checking of Operation of Isolator & CB from NTAMC/BTNTAMC/RTAMC | 2019-05-30 | 11:30 | 2019-05-30 | 12:30 | 1 | 154 |
| 16 | POWERGRID | POWERGRID | BAY | 765KV B/R M/BAY 707 AT AJMER | DAILY | Checking of Operation of Isolator & CB from NTAMC/BTNTAMC/RTAMC | 2019-05-30 | 12:30 | 2019-05-30 | 13:30 | 1 | - |

| | | | | | | | | | | | | |
|----|-----------|-----------|------|----------------------------------------------|-------|--------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|----|-----|
| 17 | POWERGRID | POWERGRID | BAY | 765KV MOGA/BHIWANI T/BAY 711 AT MEERUT | DAILY | AMP MAINTENANCE WORK | 2019-06-09 | 09:00 | 2019-06-10 | 18:00 | 18 | 157 |
| 18 | POWERGRID | POWERGRID | BAY | 765KV ICT-I T/BAY 705 CHITOTGARH | DAILY | ISOLATOR / EARTH SWITCH MOM BOX COUPLIG REPLACEMENT WORK | 2019-06-03 | 09:00 | 2019-06-03 | 18:00 | 9 | 146 |
| 19 | POWERGRID | POWERGRID | BAY | 765KV ICT-II T/BAY 708 CHITOTGARH | DAILY | ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK | 2019-06-04 | 09:00 | 2019-06-04 | 18:00 | 9 | 146 |
| 20 | POWERGRID | POWERGRID | BAY | 765KV ICT-I M/BAY 706 CHITOTGARH | DAILY | ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK | 2019-06-05 | 09:00 | 2019-06-05 | 18:00 | 9 | 158 |
| 21 | POWERGRID | POWERGRID | BAY | 765KV ICT-II M/BAY 709 CHITOTGARH | DAILY | ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK | 2019-06-06 | 09:00 | 2019-06-06 | 18:00 | 9 | 158 |
| 22 | POWERGRID | POWERGRID | BAY | 765kV AJMER-II /MAIN BAY 710 CHITOTGARH | DAILY | ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLIG REPLACEMENT WORK | 2019-06-08 | 09:00 | 2019-06-08 | 18:00 | 9 | 156 |
| 23 | POWERGRID | POWERGRID | BAY | 765 KV 240MVAR B/R-I M/BAY CB 712 CHITOTGARH | DAILY | ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLING REPLACEMENT WORK | 2019-06-22 | 09:00 | 2019-06-22 | 18:00 | 9 | 158 |
| 24 | POWERGRID | POWERGRID | BAY | 765KV ICT -II line bay 709 at Chitotgarh | DAILY | ISOLATOR / EARTH SWITCH operating Rod & MOM BOX COUPLING REPLACEMENT WORK | 2019-06-07 | 09:30 | 2019-06-07 | 18:30 | 9 | - |
| 25 | POWERGRID | POWERGRID | BAY | 765kV Bus Reactor-I Tie Bay at Moga | DAILY | For jumpering, commissioning of 765KV Moga-Bikaner Line-I 70189B isolator at Moga end. | 2019-06-03 | 09:00 | 2019-06-04 | 17:00 | 16 | 157 |
| 26 | POWERGRID | POWERGRID | BAY | 765kV Bus Reactor-II Tie Bay at Moga | DAILY | For jumpering, commissioning of 765KV Moga-Bikaner Line-II 70489B isolator at Moga end. | 2019-06-05 | 09:00 | 2019-06-05 | 17:00 | 8 | 157 |
| 27 | POWERGRID | POWERGRID | BUS | 765KV BUS-I AJMER | DAILY | Construction activities of 765 KV Ajmer- Bikaner Bays Extension work CT Stability testing due to integration of 765 KV Ajmer- | 2019-05-19 | 08:30 | 2019-05-19 | 18:30 | 10 | 158 |
| 28 | POWERGRID | POWERGRID | BUS | 765KV BUS-1 at Moga | DAILY | For jumpering, commissioning of 765KV Moga-Bikaner Line-I&II bus isolators at Moga end. | 2019-06-03 | 09:00 | 2019-06-05 | 17:00 | 24 | 158 |
| 29 | POWERGRID | POWERGRID | ICT | ICT II orai(765kv)/1000 | DAILY | Variable frequency tan delta of ICT bushings at Orai | 2019-06-11 | 09:00 | 2019-06-11 | 17:00 | 8 | 157 |
| 30 | POWERGRID | POWERGRID | ICT | ICT04 JHATIKALA(765 KV)(POWERGRID)/1500 | DAILY | Connection of 33KV Bus-1 with Auxillary X-mer. | 2019-06-10 | 09:00 | 2019-06-10 | 19:00 | 10 | 158 |
| 31 | POWERGRID | POWERGRID | ICT | 765KV 1500MVA ICT-I AJMER/1500 | DAILY | Insulation Sleeve installation work on tertiary section & Backup impedance relay integration work checking & testing | 2019-06-21 | 09:30 | 2019-06-21 | 18:30 | 9 | 158 |
| 32 | POWERGRID | POWERGRID | ICT | 765KV 1500MVA ICT-II AJMER/1500 | DAILY | Backup impedance relay integration work checking & testing and also Spare unit swapping work & Insulation Sleeve installation work on tertiary section | 2019-06-22 | 09:00 | 2019-06-22 | 18:00 | 9 | 158 |
| 33 | POWERGRID | POWERGRID | ICT | ICT03 MEERUT (765KV)(POWERGRID)/315 | DAILY | AMP & Bushing Capacitance measurement | 2019-06-06 | 08:30 | 2019-06-07 | 18:30 | 20 | - |
| 34 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPUR1 | DAILY | Variable frequency tan delta of Line Reactor bushings. Shutdown of line and line reactor required at Orai. | 2019-06-03 | 09:00 | 2019-06-03 | 17:00 | 8 | 158 |
| 35 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPUR2 | DAILY | Variable frequency tan delta of Line Reactor bushings. Shutdown of line and line reactor required at Orai. | 2019-06-04 | 09:00 | 2019-06-04 | 17:00 | 8 | 158 |

| | | | | | | | | | | | | |
|----|-----------|-----------|------|----------------------------------------------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-------|-----|
| 36 | POWERGRID | POWERGRID | LINE | Orai (765KV)-SATNAS/C | DAILY | Variable frequency tan delta of Line Reactor bushings. Shutdown of line and line reactor required at Orai. | 2019-06-06 | 09:00 | 2019-06-06 | 17:00 | 8 | 157 |
| 37 | POWERGRID | POWERGRID | LINE | Orai (765KV)-ALIGARH-PG (765KV)I | DAILY | Variable frequency tan delta of Line Reactor bushings. Shutdown of line and line reactor required at Orai. | 2019-06-07 | 09:00 | 2019-06-07 | 17:00 | 8 | 157 |
| 38 | POWERGRID | POWERGRID | LINE | Orai (765KV)-ALIGARH-PG (765KV)II | DAILY | Variable frequency tan delta of Line Reactor bushings. Shutdown of line and line reactor required at Orai. | 2019-06-10 | 09:00 | 2019-06-10 | 17:00 | 8 | 157 |
| 39 | POWERGRID | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGI | DAILY | For AMP work of line side equipment at 400kV Lucknow S/S | 2019-06-12 | 09:00 | 2019-06-12 | 18:00 | 9 | 156 |
| 40 | POWERGRID | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-LUCKNOW(765 KV)-PGII | DAILY | For AMP of Line side Equipment at 400kV Lucknow S/S | 2019-06-13 | 09:00 | 2019-06-13 | 18:00 | 9 | 156 |
| 41 | POWERGRID | POWERGRID | LINE | MEERUT (765KV)-MOGA(765KV) | DAILY | For replacement of Polymer insulators identified with hotspot at Loc. No. 261, 274, 293, 294, 320, 336, 349, 367, 383, 415, 429 (11 Locations) & installation of counter | 2019-05-23 | 08:00 | 2019-05-25 | 18:00 | 30 | 157 |
| 42 | POWERGRID | POWERGRID | LINE | Orai (765KV)-GWALIOR-WR (765KV)S/C | DAILY | Variable frequency tan delta of Aligarh-2 Line Reactor bushings. This Line Reactor has Electrical clearance issue with Orai-gwalior Line hence in turn S/D of this Line is also | 2019-06-10 | 09:00 | 2019-06-10 | 17:00 | 8 | 156 |
| 43 | POWERGRID | POWERGRID | LINE | MOGA(765KV)-BHIWANI-PG (765 KV) | DAILY | For Additional Strengthening of line (Revised from 158 OCC). | 2019-06-01 | 08:54 | 2019-06-21 | 18:00 | 191.1 | 158 |
| 44 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-JHATIKALA(765 KV) | CONTINUOUS | For diversion work due to DFCC | 2019-06-01 | 08:00 | 2019-06-15 | 19:00 | 347 | 156 |
| 45 | POWERGRID | POWERGRID | LINE | PHAGI (765KV)-GWALIOR-WR (765KV)1 | DAILY | Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. A/R OFF of circuit-2).(dia to be | 2019-06-22 | 06:00 | 2019-06-22 | 18:00 | 12 | 158 |
| 46 | POWERGRID | POWERGRID | LINE | PHAGI (765KV)-GWALIOR-WR (765KV)2 | DAILY | For alignment of isolator and rectification of interlock problem in isolator.A/R OFF of circuit-2 and Dia to be kept Open at both ends.Request by WR | 2019-06-15 | 10:00 | 2019-06-15 | 18:00 | 8 | 158 |
| 47 | POWERGRID | POWERGRID | LINE | BHIWANI-PG (765 KV)-PHAGI (765KV)1 | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-06-11 | 09:00 | 2019-06-13 | 18:00 | 27 | 157 |
| 48 | POWERGRID | POWERGRID | LINE | BHIWANI-PG (765 KV)-PHAGI (765KV)2 | DAILY | For Pre-summer maintenance work eg. CC Ring, Spacer,VD, Bird Guard & Jumper tightening. | 2019-06-15 | 09:00 | 2019-06-17 | 18:00 | 27 | 157 |
| 49 | POWERGRID | POWERGRID | LINE | Orai (765KV)-SATNAS/C | DAILY | For erection of BPI in phase where W/T is not present (S/D REQUEST IS SUBMITTED BY POWERGRID,WR-2,BARODA) | 2019-06-04 | 09:00 | 2019-06-04 | 18:00 | 9 | 157 |
| 50 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPUR1 | DAILY | For Fine tuning of CSD relay available for associated Line Reactor through on Line switching (S/D REQUEST IS SUBMITTED BY POWERGRID,WR- | 2019-06-08 | 09:00 | 2019-06-08 | 18:00 | 9 | 158 |
| 51 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPUR1 | DAILY | AMP works (S/D REQUEST IS SUBMITTED BY POWERGRID, WR-2,BARODA) | 2019-06-09 | 09:00 | 2019-06-09 | 18:00 | 9 | 158 |
| 52 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPUR2 | DAILY | For Fine tuning of CSD relay available for associated Line Reactor through on Line switching (S/D REQUEST SUBMITTED BY POWERGRID,WR- | 2019-06-10 | 09:00 | 2019-06-10 | 18:00 | 9 | 158 |
| 53 | POWERGRID | POWERGRID | LINE | Orai (765KV)-JABALPUR2 | DAILY | AMP work (S/D REQUEST IS SUBMITTED BY POWERGRID , WR-2,BARODA) | 2019-06-12 | 09:00 | 2019-06-12 | 18:00 | 9 | 158 |
| 54 | POWERGRID | POWERGRID | LINE | Orai (765KV)-GWALIOR-WR (765KV)S/C | DAILY | For alignment of Line Isolator and rectification of interlock problem in Isolator (S/D REQUEST IS SUBMITTED BY POWERGRID,WR-2,BARODA) | 2019-06-18 | 10:00 | 2019-06-18 | 18:00 | 8 | 156 |

| | | | | | | | | | | | | |
|----|-----------|-----------|---------|--------------------------------------------------------------------|-------|---------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 55 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-GWALIOR-WR (765KV)I | DAILY | Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. | 2019-06-20 | 06:00 | 2019-06-20 | 18:00 | 12 | 157 |
| 56 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-GWALIOR-WR (765KV)II | DAILY | Replacement of suspension and tension string (Porcelain) with Polymer insulator (String) in main and Tie bay along with associated Bus Gantry. | 2019-06-21 | 06:00 | 2019-06-21 | 18:00 | 12 | 158 |
| 57 | POWERGRID | POWERGRID | LINE | LUCKNOW(765 KV)-PG-BAREILY-PG (765 KV) | DAILY | Strengthening of suspension towers (79 Nos.) | 2019-05-18 | 08:00 | 2019-05-21 | 18:00 | 40 | 158 |
| 58 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-JHATIKALA(765 KV) | DAILY | Strengthening of suspension towers delta configuration (52 Nos.) | 2019-05-22 | 08:00 | 2019-05-26 | 18:00 | 50 | 156 |
| 59 | POWERGRID | POWERGRID | LINE | AGRA-PG (765KV)-ALIGARH-PG (765KV)S/C | DAILY | Strengthening of suspension towers delta configuration (30Nos.) | 2019-05-27 | 08:00 | 2019-05-30 | 18:00 | 40 | 152 |
| 60 | POWERGRID | POWERGRID | LINE | FATEHPUR-PG (765 KV)-SASARAM-ER (765KV) | DAILY | Strengthening of suspension towers delta configuration (419 Nos.). Not considered by 158 OCC earlier | 2019-05-20 | 08:00 | 2019-05-27 | 18:00 | 80 | 157 |
| 61 | POWERGRID | POWERGRID | LINE | MEERUT (765KV)-BHIWANI-PG (765 KV) | DAILY | For Balance tower strengthening work & Jumper tightening work. | 2019-05-19 | 08:00 | 2019-05-20 | 19:00 | 22 | 157 |
| 62 | POWERGRID | POWERGRID | LINE | FATEHPUR-PG (765 KV)-SASARAM-ER (765KV) | DAILY | For Tower strengthening Work ,(S/D is Requested By Powergrid, ER,1,Patna) | 2019-06-01 | 07:00 | 2019-06-20 | 19:00 | 240 | 157 |
| 63 | POWERGRID | POWERGRID | LINE | GAYA-ER (765KV)-BALIA (765KV) | DAILY | For tower strengthening . (S/D is requested By powergrid,ER-1,Patna) | 2019-06-03 | 08:00 | 2019-06-18 | 18:00 | 160 | 157 |
| 64 | POWERGRID | POWERGRID | REACTOR | REACTOR BAREILY-PG (765 KV)/240.00 | DAILY | AMP of Bus Reactor bank, 765kV, 240 MVAR at Bareilly SS | 2019-06-10 | 10:00 | 2019-06-10 | 18:00 | 8 | 146 |
| 65 | POWERGRID | POWERGRID | REACTOR | REACTOR BUS-2 orai (765kv)/330.00 | DAILY | Variable frequency tan delta of Bus Reactor bushings at Orai | 2019-06-13 | 09:00 | 2019-06-13 | 17:00 | 8 | 157 |
| 66 | POWERGRID | POWERGRID | REACTOR | REACTOR BUS -1 orai (765kv)/330.00 | DAILY | Variable frequency tan delta of Bus Reactor bushings at Orai | 2019-06-12 | 09:00 | 2019-06-12 | 18:00 | 9 | 157 |
| 67 | POWERGRID | POWERGRID | REACTOR | REACTOR(S)-I FATEHPUR-PG (765 KV)/330.00 | DAILY | AMP & Tightening Work and normalisation of Bus Reactor taken spare out of service at Fatehpur | 2019-06-17 | 09:30 | 2019-06-17 | 18:00 | 8.5 | 147 |
| 68 | POWERGRID | POWERGRID | REACTOR | REACTOR-I JHATIKALA(765 KV)/240.00 | DAILY | AMP WORK | 2019-06-18 | 09:00 | 2019-06-18 | 18:00 | 9 | 158 |
| 69 | RRVPN | RRVPN | BAY | 800kV Tie CB (701-52T) for ICT-1/Bhiwani-2 line at 765kV GSS Phagi | DAILY | 1. To check the operation timings of CB& measurement of contact resistance.. 2. Measurement of Tan-delta of CTs. | 2019-06-14 | 09:00 | 2019-06-14 | 18:00 | 9 | 158 |
| 70 | RRVPN | RRVPN | BAY | 800kV CB (701-52 B) for 3*500 MVA ICT-1 at 765kV GSS Phagi | DAILY | 1. To check the operation timings of CB& measurement of contact resistance. 2. Measurement of Tan-delta of CTs. 3.Tightening of clamps & connectors. | 2019-06-25 | 09:00 | 2019-06-25 | 18:00 | 9 | 155 |
| 71 | RRVPN | RRVPN | BAY | spare bay for 400kV Anta-Kawai at 765kV GSS ANTA | DAILY | 1 HALF YEARLY MAINTENANCE. During shutdown 411-52-Tie C.B. & 411-52-D C.B. will remain OFF and 400/ 765 KV ICT Bank III FED THROUGH CB 411-52-C | 2019-06-27 | 09:00 | 2019-06-27 | 18:00 | 9 | 154 |
| 72 | RRVPN | RRVPN | BUS | 765 kV Main Bus-I at 765 kV GSS Anta | DAILY | 1 HALF YEARLY MAINTENANCE | 2019-06-13 | 09:00 | 2019-06-13 | 18:00 | 9 | 157 |
| 73 | RRVPN | RRVPN | BUS | 765 kV Main Bus-II at 765 kV GSS Anta | DAILY | 1 HALF YEARLY MAINTENANCE | 2019-06-20 | 09:00 | 2019-06-20 | 18:00 | 9 | 157 |

| | | | | | | | | | | | | |
|----|--------|--------|---------|-------------------------------------------------------|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 74 | RRVPN | RRVPN | ICT | ICT02 ANTA(765KV)(RRVPN)/1500 | DAILY | 1 HALF YEARLY MAINTENANCE | 2019-06-25 | 09:00 | 2019-06-25 | 18:00 | 9 | 157 |
| 75 | RRVPN | RRVPN | ICT | ICT02 PHAGI (765KV)(RRVPN)/1500 | DAILY | 1. Maintenance of Transformers. 2.Tightening of clamps and connectors. 3.To connect the R-Phase Transformer in circuit of ICT-2 in | 2019-06-07 | 09:00 | 2019-06-07 | 20:00 | 11 | 145 |
| 76 | RRVPN | RRVPN | LINE | ANTA(765KV)-PHAGI (765KV)I | DAILY | 1 HALF YEARLY MAINTENANCE AT 765kV GSS Anta & Replacement of CVT due to oil leakage at 765kV GSS Phagi | 2019-06-11 | 09:00 | 2019-06-11 | 18:00 | 9 | 157 |
| 77 | RRVPN | RRVPN | LINE | ANTA(765KV)-KOTA (400KV) | DAILY | 1 HALF YEARLY MAINTENANCE | 2019-06-18 | 09:00 | 2019-06-18 | 18:00 | 9 | - |
| 78 | RRVPN | RRVPN | REACTOR | Reactor Bank 1 ANTA(765KV)/240.00 | DAILY | 1 HALF YEARLY MAINTENANCE at 765kV GSS Anta | 2019-06-04 | 09:00 | 2019-06-04 | 18:00 | 9 | 157 |
| 79 | RRVPN | RRVPN | REACTOR | Anta-1 PHAGI (765KV)/240.00 | DAILY | 1. Maintenance of Reactors. 2. Maintenance of CB. 3. To connect the Y-Ph. Reactor in ckt of Reactor Bank in place of Spare Reactor. | 2019-06-11 | 09:00 | 2019-06-11 | 18:00 | 9 | 158 |
| 80 | UPPTCL | UPPTCL | ICT | ICT -2 GREATER NOIDA 765kv/3x500 MVA | DAILY | To rectify OLTC issue in one phase of 3-phase ICT-2 and replacement of Radiator in one phase of 3-phase of ICT-2 | 2019-06-14 | 09:00 | 2019-06-14 | 10:00 | 1 | 156 |
| 81 | UPPTCL | UPPTCL | ICT | 765/400KV 1500MVA ICT-II at Fatehabad S/S/1500MVA | DAILY | Spare ICT charging and CSD commissioning of 414 bay By PGCIL | 2019-06-10 | 08:00 | 2019-06-12 | 18:00 | 30 | 158 |
| 82 | UPPTCL | UPPTCL | ICT | 765/400KV 1500MVA ICT-I at Fatehabad S/S/1500MVA | DAILY | Spare ICT charging By PGCIL | 2019-06-03 | 08:00 | 2019-06-05 | 18:00 | 30 | 156 |
| 83 | UPPTCL | UPPTCL | LINE | GREATER NOIDA(765 KV)-MAINPURI-UP (765KV) | DAILY | Replenishment cross arm of tower no. - 82, 87, 58, 51, 11, 12, 38, 34, 02, 05, 12, 67, 40, 39 | 2019-06-27 | 08:00 | 2019-06-28 | 18:00 | 20 | 158 |
| 84 | UPPTCL | UPPTCL | LINE | LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)I | DAILY | Regular maintenance of Line with jumper bolts tightening, General Maintenance of Line Reactors | 2019-06-18 | 08:00 | 2019-06-19 | 18:00 | 20 | 158 |
| 85 | UPPTCL | UPPTCL | LINE | LALITPUR-TPS (765KV)-FATEHBAD_AGRA(765KV)II | CONTINUOUS | For proper ground clearance work in section-II from tower no- 560 to 572 by KPTL | 2019-06-13 | 08:00 | 2019-06-17 | 18:00 | 106 | 156 |
| 86 | UPPTCL | UPPTCL | LINE | GREATER NOIDA(765 KV)-GREATER NOIDA (400KV)II | DAILY | For General maintenance | 2019-06-15 | 09:00 | 2019-06-15 | 18:00 | 9 | 155 |
| 87 | UPPTCL | UPPTCL | REACTOR | 400 kV Bus Reactor at 765 kV Fatehabad (UPPTCL)/80.00 | DAILY | Regular maintenance of Bus reactor with associated bay tightening | 2019-06-02 | 08:00 | 2019-06-02 | 18:00 | 10 | 155 |
| 88 | UPPTCL | UPPTCL | REACTOR | 765kV Bus reactor at Fatehabad S/S/80.00 | DAILY | Charging of Spare Bus reactor after replacement of BPI by PGCIL | 2019-06-06 | 08:00 | 2019-06-07 | 18:00 | 20 | 156 |
| 89 | ADHPL | ADHPL | LINE | NALLAGARH (220KV)-CHHAUR (220KV) | CONTINUOUS | Removal of LILO arrangement between (Phozal- Chhaur & Chhaur - Nalagarh) & new jumpering for interconnection of EPPL with newly constructed line from Chhaur to Banala to | 2019-06-19 | 09:00 | 2019-06-19 | 18:00 | 9 | 156 |
| 90 | ADHPL | ADHPL | LINE | PHOZAL (220KV)-CHHAUR (220KV) | CONTINUOUS | Removal of LILO arrangement between (Phozal- Chhaur & Chhaur - Nalagarh) & new jumpering for interconnection of EPPL with newly constructed line from Chhaur to Banala to | 2019-06-19 | 09:00 | 2019-06-19 | 18:00 | 9 | 155 |
| 91 | APL | APL | HVDC | ADANI MUNDRA-MAHINDERGARH POLE 1/500 | DAILY | Hotline permit issue for hot line washing work, Auto re-close off, line will be in service. | 2019-06-01 | 08:00 | 2019-06-27 | 19:00 | 297 | 155 |
| 92 | APL | APL | HVDC | ADANI MUNDRA-MAHINDERGARH POLE 2/500 | DAILY | Hotline permit issue for hot line washing work, Auto re-close remain OFF, line will be in service. | 2019-06-01 | 08:00 | 2019-06-30 | 19:00 | 330 | 155 |

| | | | | | | | | | | | | |
|-----|-------|------------|---------|------------------------------------------------|------------|---------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 93 | APL | APL | HVDC | ADANI MUNDRA-MAHINDERGARH POLE-1/500 | DAILY | Maintenance and Testing of Smoothing Reactor , pole -1 will not be in service. | 2019-06-28 | 11:30 | 2019-06-28 | 14:30 | 3 | 155 |
| 94 | APL | APL | HVDC | ADANI MUNDRA-MAHINDERGARH POLE-1/500 | DAILY | Hotline permit issue for hot line washing work, Auto re-close Off, Pole-1 will be in service. | 2019-06-29 | 08:00 | 2019-06-30 | 19:00 | 22 | 155 |
| 95 | BBMB | BBMB | ICT | ICT BHIWANI BBMB (400KV)(BBMB)/500 | DAILY | Half yearly mtc. | 2019-06-10 | 08:00 | 2019-06-10 | 18:00 | 10 | 157 |
| 96 | BBMB | BBMB | LINE | BALLABGARH BBMB (220KV)-CHARKHI DADRI (220KV) | CONTINUOUS | For erection of new Mono pole type tower in between TL No. 560-561. | 2019-06-01 | 08:00 | 2019-06-07 | 17:00 | 153 | 158 |
| 97 | BBMB | BBMB | LINE | CHARKHI DADRI (220KV)-SAMAYPUR (220KV) | CONTINUOUS | For erection of new Mono pole type tower in between TL No.560-561. | 2019-06-01 | 08:00 | 2019-06-07 | 17:00 | 153 | 158 |
| 98 | BBMB | BBMB | REACTOR | REACTOR 2 BHIWANI BBMB (S)/50.00 | DAILY | Half yearly mtc (Breaker X-3 of Bus reactor) | 2019-06-18 | 08:00 | 2019-06-18 | 17:00 | 9 | - |
| 99 | BBMB | BBMB | REACTOR | REACTOR 1 BHIWANI BBMB (400KV)/50.00 | DAILY | Half yearly mtc (Breaker X-10 of Line reactor) | 2019-06-14 | 08:00 | 2019-06-14 | 17:00 | 9 | - |
| 100 | DTL | DTL | ICT | ICT01 BAMNAULI(DTL)/315 | DAILY | For transformer testing(Tan Delta, Capacitance, IR value, SFRA, Low Voltage test, Winding resistance). | 2019-06-16 | 05:00 | 2019-06-16 | 10:00 | 5 | 154 |
| 101 | DTL | POWERGRID | ICT | ICT 01 BAWANA-CCGT (400KV)(DTL)/315 | DAILY | Tan delta testing of 315 MVA ICT-1 and its bay equipments as per OS manual. | 2019-06-01 | 05:00 | 2019-06-01 | 10:00 | 5 | 153 |
| 102 | DTL | DTL | LINE | BAMNOLI (400KV)-JHATIKALA (400KV)2 | DAILY | Line CVT tan Delta Testing & For Annual Maintenance as per PMS Schedule. | 2019-06-14 | 05:00 | 2019-06-14 | 10:00 | 5 | 156 |
| 103 | DTL | NTPC | LINE | DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)1 | DAILY | Tan-Delta testing by CTL and general maintenance. | 2019-06-10 | 05:00 | 2019-06-10 | 10:00 | 5 | 155 |
| 104 | DTL | NTPC | LINE | DADRI-THERMAL (400KV)-LONI-HARSHVIHAR (400KV)2 | DAILY | Tan-Delta testing by CTL and general maintenance. | 2019-06-11 | 05:00 | 2019-06-11 | 10:00 | 5 | 154 |
| 105 | HVPNL | KT JHAJJAR | LINE | KABULPUR (400KV)-DEEPALPUR (400KV)1 | DAILY | To replace porcelain insulators by polymer | 2019-06-04 | 08:00 | 2019-06-04 | 16:00 | 8 | 158 |
| 106 | HVPNL | KT JHAJJAR | LINE | KABULPUR (400KV)-DEEPALPUR (400KV)2 | DAILY | To replace porcelain insulators by polymer | 2019-06-05 | 08:00 | 2019-06-05 | 16:00 | 8 | 158 |
| 107 | HVPNL | POWERGRID | LINE | DEEPALPUR (400KV)-ABDULLAPUR (400KV) | DAILY | To replace porcelain insulators by polymer | 2019-06-06 | 08:00 | 2019-06-06 | 16:00 | 8 | 158 |
| 108 | JKPDD | JKPDD | LINE | Zainakote-AMARGARH(DELINA)1 | DAILY | LILO of 2nd ckt of 220kV D/C Zainakote-Amargarh(Delina) TL | 2019-06-11 | 09:00 | 2019-06-11 | 17:00 | 8 | - |
| 109 | JKPDD | JKPDD | LINE | Zainakote-AMARGARH(DELINA)2 | DAILY | LILO of 2nd ckt of 220kV D/C Zainakote-Amargarh(Delina) TL | 2019-06-11 | 09:00 | 2019-06-11 | 17:00 | 8 | - |
| 110 | JKPDD | JKPDD | LINE | Zainakote-Sterlite Grid Station Magam1 | DAILY | LILO of 2nd ckt of 220kV D/C Zainakote-Amargarh(Delina) TL | 2019-06-12 | 09:00 | 2019-06-12 | 17:00 | 8 | - |
| 111 | JKPDD | JKPDD | LINE | Zainakote-Sterlite Grid Station Magam2 | DAILY | LILO of 2nd ckt of 220kV D/C Zainakote-Amargarh(Delina) TL | 2019-06-12 | 09:00 | 2019-06-12 | 17:00 | 8 | - |

| | | | | | | | | | | | | |
|-----|-----------|-----------|---------|---------------------------------------|------------|----------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 112 | K-THDC | K-THDC | BUS | 400 KV KHEP BUS 2 | DAILY | For Isolator alignment & Maintenance | 2019-05-20 | 09:30 | 2019-05-20 | 17:30 | 8 | - |
| 113 | K-THDC | K-THDC | BUS | 400 KV KHEP BUS 2 | DAILY | For Isolator alignment & Maintenance | 2019-06-01 | 09:30 | 2019-06-01 | 17:30 | 8 | - |
| 114 | K-THDC | K-THDC | BUS | 400 KV KHEP BUS 2 | DAILY | For Isolator alignment & Maintenance | 2019-06-03 | 09:30 | 2019-06-03 | 17:30 | 8 | - |
| 115 | K-THDC | K-THDC | BUS | 400 KV KHEP BUS COUPLER | CONTINUOUS | For Isolator alignment & Maintenance | 2019-05-16 | 09:30 | 2019-06-04 | 17:30 | 464 | - |
| 116 | K-THDC | K-THDC | BUS | 400 KV KHEP BUS 1 | DAILY | For Isolator alignment & Maintenance | 2019-05-29 | 09:30 | 2019-05-29 | 17:30 | 8 | - |
| 117 | K-THDC | K-THDC | BUS | 400 KV KHEP BUS 1 | DAILY | For Isolator alignment & Maintenance | 2019-06-04 | 09:30 | 2019-06-04 | 17:30 | 8 | - |
| 118 | K-THDC | POWERGRID | LINE | KOTESHWAR (400KV)-KHEP (400KV)I | DAILY | For Isolator alignment and maintenance | 2019-05-27 | 09:30 | 2019-05-29 | 17:30 | 24 | - |
| 119 | K-THDC | POWERGRID | LINE | KOTESHWAR (400KV)-KHEP (400KV)II | DAILY | For isolator alignment and maintenance | 2019-05-30 | 09:30 | 2019-06-01 | 17:30 | 24 | - |
| 120 | K-THDC | POWERGRID | LINE | KOTESHWAR (400KV)-KHEP (400KV)I | DAILY | for Isolator alignment and maintenance | 2019-06-03 | 09:30 | 2019-06-03 | 17:30 | 8 | - |
| 121 | K-THDC | POWERGRID | LINE | KOTESHWAR (400KV)-KHEP (400KV)II | DAILY | For Isolator alignment and maintenance | 2019-06-04 | 09:30 | 2019-06-04 | 17:30 | 8 | - |
| 122 | K-THDC | POWERGRID | REACTOR | REACTOR KOTESHWAR (400KV)/125.00 | CONTINUOUS | for Isolator alignment and maintenance | 2019-05-18 | 09:30 | 2019-06-04 | 18:30 | 417 | 152 |
| 123 | NPCIL | POWERGRID | LINE | RAPS-C(400KV)-SHUJALPUR-WR (400KV)1 | CONTINUOUS | Annual maintenance of 50 MVAR line Reactor at RAPP end. Isolation of Line Reactor is required for one day. Line will | 2019-06-13 | 08:00 | 2019-06-13 | 20:00 | 12 | - |
| 124 | NPCIL | POWERGRID | LINE | RAPS-C(400KV)-SHUJALPUR-WR (400KV)2 | CONTINUOUS | Annual maintenance of 50 MVAR line Reactor at RAPP end. Isolation of Line Reactor is required for one day. Line will | 2019-06-12 | 08:00 | 2019-06-12 | 20:00 | 12 | - |
| 125 | NPCIL | NPCIL | LINE | RAPP D (400KV)-JAIPUR South (400KV) | CONTINUOUS | Annual maintenance of 63 MVAR line Reactor at RAPP end. Isolation of Line Reactor is required for one day. Line will | 2019-06-11 | 08:00 | 2019-06-11 | 20:00 | 12 | - |
| 126 | NPCIL | NPCIL | REACTOR | REACTOR RAPS-C(400KV)/125.00 | CONTINUOUS | Annual maintenance and testing (Tan delta of Winding and bushing, Winding resistance, IR etc.) of Bus Reactor. | 2019-06-14 | 08:00 | 2019-06-14 | 20:00 | 12 | - |
| 127 | NRSS-XXIX | NRSS-XXIX | BUS | 400 kV, 3-Ph 63 MVAR Bus Reactor-1 | DAILY | AMP Work | 2019-05-24 | 08:00 | 2019-05-25 | 19:30 | 23 | - |
| 128 | NRSS-XXIX | NRSS-XXIX | ICT | 400/220 kV, 315 MVA-1 AMARGARH/315MVA | DAILY | AMP Work | 2019-05-20 | 08:00 | 2019-05-21 | 12:00 | 8 | - |
| 129 | NRSS-XXIX | NRSS-XXIX | ICT | 400/220 kV, 315 MVA-2 AMARGARH/315MVA | DAILY | Switching with Spare ICT | 2019-05-20 | 07:00 | 2019-05-20 | 08:00 | 1 | - |
| 130 | NRSS-XXIX | NRSS-XXIX | LINE | SAMBA (400KV)-AMARGARH (400KV)I | DAILY | A/R in non Auto Mode, for Installation of OPGW in Place of earth wire. | 2019-06-01 | 07:30 | 2019-06-30 | 19:30 | 360 | 158 |

| | | | | | | | | | | | | |
|-----|-----------|-----------|------|--------------------------------------------------------|------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-------|-----|
| 131 | NRSS-XXIX | NRSS-XXIX | LINE | SAMBA (400KV)-AMARGARH (400KV)II | DAILY | A/R in non Auto Mode, for Installation of OPGW in Place of earth wire. | 2019-06-01 | 07:30 | 2019-06-30 | 19:30 | 360 | 158 |
| 132 | NTPC | NTPC | BUS | NTPC RIHAND 400KV BUS - 3 | DAILY | 400 KV Bus-3, for balance works of new IBT-3. Work: (Dismantling of old jumpers, erection of new jumpers/ bus bars,removal of old suspension insulators, | 2019-05-27 | 08:30 | 2019-05-29 | 18:30 | 30 | - |
| 133 | NTPC | NTPC | BUS | NTPC RIHAND 400KV BUS - 4 | DAILY | 400 KV Bus-4, for balance works of new Bus Reactor in Bay 23 (Dismantling of old jumpers, erection of new jumpers/bus | 2019-06-10 | 08:30 | 2019-06-12 | 18:30 | 30 | 156 |
| 134 | NTPC | NTPC | BUS | SINGRAULI 400KV BUS - I | CONTINUOUS | 400 KV B/C#1,For replacement of breaker and 400kV CT | 2019-06-01 | 08:00 | 2019-06-05 | 16:30 | 104.5 | 154 |
| 135 | NTPC | NTPC | ICT | ICT01 RIHAND NTPC (400KV)(NTPC)/200 | CONTINUOUS | 400KV/132 KV IBT-1: for 132 KV bus bar extension & stability checking due to addition of new IBT-3 | 2019-06-03 | 08:30 | 2019-06-05 | 18:30 | 58 | 148 |
| 136 | NTPC | NTPC | ICT | ICT02 RIHAND NTPC (400KV)(NTPC)/200 | CONTINUOUS | 400KV/132 KV IBT-2 for 132 KV bus bar extension & stability checking due to addition of new IBT-3 | 2019-06-06 | 08:30 | 2019-06-08 | 18:30 | 58 | - |
| 137 | NTPC | NTPC | ICT | ICT02 SINGRAULI NTPC (400KV)(NTPC)/100 | CONTINUOUS | 400 KV ICT#2 for 400kV breaker replacement. ICT will be available on TBC-1 Bus. ICT S/D required only On last day for 4 hour to check breaker trial operation. | 2019-06-11 | 08:00 | 2019-06-15 | 18:30 | 106.5 | - |
| 138 | NTPC | NTPC | ICT | ICT01 DADRI-THERMAL (400KV)(NTPC)/500 | CONTINUOUS | Pipe dismanling for 4CT R,Y,B replacement | 2019-06-10 | 09:00 | 2019-06-10 | 17:30 | 8.5 | 152 |
| 139 | NTPC | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ANPARA-B (400KV) | CONTINUOUS | 400 KV Singrauli-Anpara line,for 400kV breaker replacement. Line will be available on TBC-1 Bus. Line s/d required only on last day for 4 hour to check breaker trial | 2019-06-06 | 08:00 | 2019-06-10 | 18:30 | 106.5 | 157 |
| 140 | NTPC | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)I | CONTINUOUS | 400 KV Singrauli-Allahabad Line#1,for 400kV breaker replacement. Line will be available on TBC-1 Bus. Line S/D required only on last day for 4 hour to check breaker trial | 2019-06-16 | 08:00 | 2019-06-20 | 18:30 | 106.5 | 158 |
| 141 | NTPC | POWERGRID | LINE | SINGRAULI NTPC (400KV)-LUCKNOW (Sarojini Nagar) 400-UP | CONTINUOUS | 400 KV Singrauli-Lucknow Line,for 400kV breaker replacement. Line will be available on TBC-1 Bus. Line S/D required only On last day for 4 to check breaker trial | 2019-06-21 | 08:00 | 2019-06-25 | 18:30 | 106.5 | 157 |
| 142 | NTPC | UPPTCL | LINE | AURAIYA-UP (220KV)-MALANPUR MPPTCL-WR (220KV)+MPPT | DAILY | Shut down of 220KV malanpur line for testing of bay equipments like CT,CVT,LA and breaker. | 2019-06-03 | 09:00 | 2019-06-03 | 18:00 | 9 | - |
| 143 | NTPC | UPPTCL | LINE | AURAIYA-UP (220KV)-MEHGAON MPSEB-WR (220KV)+MPPT | DAILY | Shut down of 220KV mehgaon line for testing of bay equipments like CT,CVT,LA and breaker. | 2019-06-04 | 09:00 | 2019-06-04 | 18:00 | 9 | 153 |
| 144 | NTPC | POWERGRID | LINE | DADRI-THERMAL (400KV)-MURADNAGAR II (400KV) | CONTINUOUS | CVT Replacement of R&Y phase and pipe dismantling for CT replacement. | 2019-06-03 | 09:00 | 2019-06-04 | 17:30 | 32.5 | 158 |
| 145 | NTPC | POWERGRID | LINE | DADRI-THERMAL (400KV)-MALERKOTLA (400KV) | DAILY | CVT Replacement of Y phase | 2019-06-19 | 09:00 | 2019-06-19 | 17:30 | 8.5 | - |
| 146 | POWERGRID | POWERGRID | BAY | 703 Bay, (ICT-1 Main Bay), at Lucknow | DAILY | AMP of Bay Equipment at Lucknow 765kv | 2019-06-09 | 07:00 | 2019-06-09 | 18:00 | 11 | 158 |
| 147 | POWERGRID | POWERGRID | BAY | 703 BAY (Main bay of 1500 MVA ICT-1),at fatehpur | DAILY | Bay AMP & Tightening Work at Fatehpur | 2019-06-04 | 09:00 | 2019-06-04 | 18:00 | 9 | 156 |
| 148 | POWERGRID | POWERGRID | BAY | ALLAHABAD MAIN BAY , at Kanpur | CONTINUOUS | ISOLATOR replacement work under CERC add Cap at 400kV Kanpur Substation. | 2019-06-12 | 09:00 | 2019-06-19 | 17:00 | 176 | 152 |
| 149 | POWERGRID | POWERGRID | BAY | 400KV Meerut-II & Dadri-I T/bay 420 at mandola | CONTINUOUS | For isolator retrofitment of 420-89B isolator retrofitment work under ADD CAP | 2019-06-08 | 09:00 | 2019-06-12 | 18:00 | 105 | 156 |

| | | | | | | | | | | | | |
|-----|-----------|-----------|------|----------------------------------------------------|------------|--------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 150 | POWERGRID | POWERGRID | BAY | 400KV ICT-2 & ICT-4 T/BAY AT DADRI | CONTINUOUS | For isolator retrofit of 412 -89A isolator retrofit work under ADD CAPP | 2019-05-27 | 09:30 | 2019-05-30 | 18:30 | 81 | - |
| 151 | POWERGRID | POWERGRID | BAY | 400KV ICT-1 M/BAY AT DADRI | CONTINUOUS | For isolator retrofit of 412 -89A isolator retrofit work under ADD CAPP | 2019-06-01 | 10:00 | 2019-06-04 | 10:00 | 72 | - |
| 152 | POWERGRID | POWERGRID | BAY | 400KV ICT-2 M/BAY AT DADRI | CONTINUOUS | For isolator retrofit of 415 -89A isolator retrofit work under ADD CAPP | 2019-06-12 | 10:00 | 2019-06-16 | 10:00 | 96 | - |
| 153 | POWERGRID | POWERGRID | BUS | 220 KV Bus-I at Abdullapur | CONTINUOUS | For retrofit of Bus-1 Isolator of DCRTTP bay 202. (revised from 158 OCC) | 2019-06-03 | 09:00 | 2019-06-05 | 17:00 | 56 | 158 |
| 154 | POWERGRID | POWERGRID | BUS | 220 KV Bus-II at Abdullapur | CONTINUOUS | For retrofit of Bus-2 Isolator of DCRTTP bay 202. (revised from 158 OCC) | 2019-06-06 | 09:00 | 2019-06-08 | 17:00 | 56 | 156 |
| 155 | POWERGRID | POWERGRID | BUS | BUS-1 at Kanpur | DAILY | For CVT replacement work under CERC add Cap at kanpur. | 2019-06-11 | 09:00 | 2019-06-11 | 17:00 | 8 | 155 |
| 156 | POWERGRID | POWERGRID | BUS | BUS-I AT 400KV SIKAR | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with line | 2019-06-09 | 09:00 | 2019-06-24 | 18:00 | 144 | 157 |
| 157 | POWERGRID | POWERGRID | HVDC | Rihand-Dadri Pole 1/500 | DAILY | Replacement of flash over insulator work | 2019-05-18 | 08:00 | 2019-05-18 | 18:00 | 10 | - |
| 158 | POWERGRID | POWERGRID | HVDC | BALIA-BHIWADI POLE-1/500 | DAILY | "1. RTV coating work in metallic return portion at Bhiwadi 2. Earth Electrode Station Testing and maintenance 3. Bipole Protection tests." | 2019-05-23 | 08:30 | 2019-05-23 | 18:30 | 10 | 157 |
| 159 | POWERGRID | POWERGRID | HVDC | BALIA-BHIWADI POLE-2/500 | DAILY | "1. RTV coating work in metallic return portion at Bhiwadi 2. Earth Electrode Station Testing and maintenance 3. Bipole Protection tests." | 2019-05-23 | 08:30 | 2019-05-23 | 18:30 | 10 | 158 |
| 160 | POWERGRID | POWERGRID | ICT | ICT 01 ALLAHABAD (400KV)(POWERGRID)/315 | DAILY | AMP of ICT and associated equipment at Allahabad | 2019-06-11 | 09:00 | 2019-06-11 | 18:00 | 9 | 156 |
| 161 | POWERGRID | POWERGRID | ICT | ICT02 ALLAHABAD (400KV)(POWERGRID)/315 | DAILY | AMP of ICT and associated equipment at Allahabad | 2019-06-14 | 09:00 | 2019-06-14 | 18:00 | 9 | 156 |
| 162 | POWERGRID | POWERGRID | ICT | ICT03 ALLAHABAD (400KV)(POWERGRID)/315 | DAILY | AMP of ICT and associated equipment at Allahabad | 2019-06-18 | 09:00 | 2019-06-18 | 18:00 | 9 | 156 |
| 163 | POWERGRID | POWERGRID | ICT | ICT01 FATEHPUR -PG (400KV)(POWERGRID)/315 | DAILY | Installation of Online Gas Monitoring(OGM) Device in 400 KV ICT-1 at Fatehpur | 2019-06-06 | 09:00 | 2019-06-06 | 18:00 | 9 | 158 |
| 164 | POWERGRID | POWERGRID | ICT | ICT02 FATEHPUR -PG (400KV)(POWERGRID)/315 | DAILY | Installation of Online Gas Monitoring(OGM) Device in 400 KV ICT-2 at fatehpur | 2019-06-07 | 09:00 | 2019-06-07 | 18:00 | 9 | 158 |
| 165 | POWERGRID | POWERGRID | ICT | ICT01 LUCKNOW-Kursi Road (400KV) PG(POWERGRID)/315 | DAILY | 33 KV Tertiary loading work in ICT including cable installation and Termination at 400kv lucknow. | 2019-06-01 | 10:00 | 2019-06-01 | 18:00 | 8 | - |
| 166 | POWERGRID | POWERGRID | ICT | ICT02 LUCKNOW-Kursi Road (400KV) PG(POWERGRID)/500 | DAILY | Installation of new back up Impedance relay for protection system of ICT at 400kv Lucknow S/S | 2019-05-21 | 11:00 | 2019-05-21 | 16:00 | 5 | 155 |
| 167 | POWERGRID | BBMB | ICT | ICT DEHAR (400KV)(BBMB)/315 | DAILY | For taking in the spare unit in place of B-Ph. Unit to check & rectify the cause of tripping which occurred due to B-ph unit. | 2019-06-15 | 09:00 | 2019-06-15 | 17:30 | 8.5 | 156 |
| 168 | POWERGRID | POWERGRID | ICT | ICT-I CHITORGARH/1500 | DAILY | For providing Insulation Sleeves on 33Kv Side IPS tube of ICT-1 ICT # 1 SHUT DOWN IS REQUIRED | 2019-06-19 | 09:00 | 2019-06-19 | 18:00 | 9 | 157 |

| | | | | | | | | | | | | |
|-----|-----------|-----------|------|------------------------------------------------|------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|------|-----|
| 169 | POWERGRID | POWERGRID | ICT | ICT-II CHITORGARH/1500 | DAILY | For providing Insulation Sleeves on 33Kv Side IPS tube of ICT-2 ICT # 2 SHUT DOWN IS REQUIRED | 2019-06-20 | 09:00 | 2019-06-20 | 18:00 | 9 | 156 |
| 170 | POWERGRID | POWERGRID | ICT | ICT02 CHAMBA POOL (400KV)(POWERGRID)/315 | DAILY | For AMP works and attending leakage. | 2019-06-10 | 09:30 | 2019-06-10 | 17:00 | 7.5 | 150 |
| 171 | POWERGRID | POWERGRID | ICT | ICT-3 at Fatehabad/315MVA | DAILY | For CSD testing and fine tuning of CSD relay in 411CB (Make Alstom) for ICT-3 at Fatehabad SS(Shutdown approved in 157th and 158th OCC but CSD of Alstom | 2019-06-15 | 10:00 | 2019-06-15 | 14:00 | 4 | 158 |
| 172 | POWERGRID | POWERGRID | ICT | ICT 01 JALLANDHAR-PG (400KV)(POWERGRID)/315 | DAILY | For AMP works. | 2019-06-12 | 08:56 | 2019-06-12 | 18:00 | 9.07 | 154 |
| 173 | POWERGRID | POWERGRID | ICT | 500MVA ICT-III TUGHLAKABAD/500 | DAILY | For online commissioning CSD relay (Controlled swithcing device) | 2019-05-22 | 09:00 | 2019-05-22 | 18:00 | 9 - | |
| 174 | POWERGRID | POWERGRID | ICT | 500MVA ICT-IV TUGHLAKABAD/500 | DAILY | For online commissioning CSD relay (Controlled swithcing device) | 2019-05-23 | 09:00 | 2019-05-23 | 18:00 | 9 | 154 |
| 175 | POWERGRID | POWERGRID | ICT | ICT02 MANDOLA (220KV)(POWERGRID)/500 | DAILY | For jumper removal of 411-89B isolators retrfitment work under ADD CAPP | 2019-05-27 | 07:00 | 2019-05-27 | 10:00 | 3 | 157 |
| 176 | POWERGRID | POWERGRID | ICT | ICT02 MANDOLA (220KV)(POWERGRID)/500 | DAILY | For jumper removal of 411-89B isolators retrfitment work under ADD CAPP | 2019-05-30 | 07:00 | 2019-05-30 | 10:00 | 3 | 157 |
| 177 | POWERGRID | POWERGRID | ICT | ICT02 MANDOLA (220KV)(POWERGRID)/500 | DAILY | For jumper removal of 412-89A isolators retrfitment work under ADD CAPP | 2019-06-01 | 07:00 | 2019-06-01 | 10:00 | 3 | 157 |
| 178 | POWERGRID | POWERGRID | ICT | ICT02 MANDOLA (220KV)(POWERGRID)/500 | DAILY | For jumper removal of 412-89A isolators retrofitment work under ADD CAPP | 2019-06-04 | 07:00 | 2019-06-04 | 10:00 | 3 | 157 |
| 179 | POWERGRID | POWERGRID | ICT | ICT01 MANDOLA (220KV)(POWERGRID)/500 | DAILY | For jumper removal of 415-89A isolators retrofitment work under ADD CAPP | 2019-06-12 | 07:00 | 2019-06-12 | 10:00 | 3 | 157 |
| 180 | POWERGRID | POWERGRID | ICT | ICT01 MANDOLA (220KV)(POWERGRID)/500 | DAILY | For jumper removal of 415-89A isolators retrofitment work under ADD CAPP | 2019-06-16 | 07:00 | 2019-06-16 | 10:00 | 3 | 157 |
| 181 | POWERGRID | POWERGRID | ICT | ICT-3 SIKAR/500 | CONTINUOUS | For Final testing of CSD Relay of 500 MVA ICT-3 at 400 kV Sikar S/s and To attend oil leakage from bottom portion of Bell tank of 500 MVA ICT-3 (Make-T&R) at 400 KV | 2019-06-11 | 08:00 | 2019-06-26 | 18:00 | 370 | 157 |
| 182 | POWERGRID | POWERGRID | LINE | SINGRAULI NTPC (400KV)-FATEHPUR - PG (400KV) | DAILY | For taking Reactor out of service for AMP, Corona Shield Modification in HV Bushing ,CC-CL plate replacement work and internal Inspection Work at Fatehpur | 2019-06-19 | 10:00 | 2019-06-19 | 11:00 | 1 | 158 |
| 183 | POWERGRID | POWERGRID | LINE | SINGRAULI NTPC (400KV)-FATEHPUR - PG (400KV) | DAILY | For taking Reactor into service after AMP, Corona Shield Modification in HV Bushing,CC-CL plate replacement work and internal Inspection Work at Fatehpur | 2019-06-26 | 17:00 | 2019-06-26 | 18:00 | 1 | 158 |
| 184 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-UNCHAHAHAR (220KV)III | DAILY | For AMP of Line Equipmentside equipment at Kanpur | 2019-06-24 | 09:00 | 2019-06-24 | 17:00 | 8 | 153 |
| 185 | POWERGRID | POWERGRID | LINE | UNCHAHAHAR (220KV)-KANPUR (400KV)IV | DAILY | AMP of line side equipment at Kanpur end | 2019-06-25 | 09:00 | 2019-06-25 | 17:00 | 8 | 152 |
| 186 | POWERGRID | POWERGRID | LINE | ALLAHABAD (400KV)-KANPUR (400KV) | DAILY | For jumper opening of isolator 40189A for isolator replacement under CERC ADD CAP. At Kanpur | 2019-06-12 | 10:00 | 2019-06-12 | 14:00 | 4 | 158 |
| 187 | POWERGRID | POWERGRID | LINE | ALLAHABAD (400KV)-KANPUR (400KV) | DAILY | For jumper connection of isolator 40189A after replacement of isolator under CERC ADD CAP. At Kanpur | 2019-06-19 | 10:00 | 2019-06-19 | 15:00 | 5 | 158 |

| | | | | | | | | | | | | |
|-----|-----------|-----------|------|------------------------------------------------------|------------|--------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|----|-----|
| 188 | POWERGRID | POWERGRID | LINE | KANPUR (400KV)-FATEHPUR -PG (400KV)I | DAILY | CVT replacement work under CERC Add Cap. At Kanpur | 2019-06-05 | 09:00 | 2019-06-05 | 17:00 | 8 | 156 |
| 189 | POWERGRID | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-SOHAWAL (400KV)I | DAILY | Replacement of Old distance relay | 2019-06-22 | 11:00 | 2019-06-22 | 17:00 | 6 | 157 |
| 190 | POWERGRID | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-SOHAWAL (400KV)II | DAILY | Replacement of Old distance relay | 2019-06-24 | 11:00 | 2019-06-24 | 17:00 | 6 | 157 |
| 191 | POWERGRID | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-SHAHJAHANPUR (400KV)II | DAILY | Replacement of Old distance relay | 2019-05-31 | 11:00 | 2019-05-31 | 17:00 | 6 | 151 |
| 192 | POWERGRID | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-SHAHJAHANPUR (400KV)I | DAILY | Replacement of Old distance relay | 2019-05-29 | 11:00 | 2019-05-29 | 17:00 | 6 | 151 |
| 193 | POWERGRID | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-GORAKHPUR-PG (400KV)IV | DAILY | Replacement of Old distance relay | 2019-06-04 | 11:00 | 2019-06-04 | 17:00 | 6 | 158 |
| 194 | POWERGRID | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ANPARA-B (400KV) | DAILY | For insulator replacment by Polymer due to pollution zone & ageing of Insulators (more than 25 years) | 2019-06-04 | 08:00 | 2019-06-05 | 18:00 | 20 | 157 |
| 195 | POWERGRID | POWERGRID | LINE | ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)I | DAILY | For testing of Main-1 protection after replacement. (revised from 158 OCC) | 2019-06-18 | 15:00 | 2019-06-18 | 16:00 | 1 | 158 |
| 196 | POWERGRID | POWERGRID | LINE | ABDULLAPUR (400KV)-PANCHKULA-PG (400KV)II | DAILY | For testing of Main-1 protection after replacement. (revised from 158 OCC) | 2019-06-20 | 15:00 | 2019-06-20 | 16:00 | 1 | 158 |
| 197 | POWERGRID | POWERGRID | LINE | DADRI-THERMAL (400KV)-KAITHAL (400KV) | DAILY | For replacement of defective Polymer insulator on tower loc. No. 23 and AMP works | 2019-06-08 | 08:00 | 2019-06-08 | 18:00 | 10 | 157 |
| 198 | POWERGRID | POWERGRID | LINE | KAITHAL (400KV)-BAGHPAT (400KV)I | DAILY | Rectification of defects observed during line patrolling i.e Loose Grading Ring & hardware fitting fixing and AMP works. | 2019-06-19 | 08:00 | 2019-06-20 | 18:00 | 20 | 154 |
| 199 | POWERGRID | POWERGRID | LINE | KAITHAL (400KV)-BAGHPAT (400KV)II | DAILY | Rectification of defects observed during line patrolling i.e Loose Grading Ring & hardware fitting fixing and AMP works. | 2019-06-21 | 08:00 | 2019-06-22 | 18:00 | 20 | 154 |
| 200 | POWERGRID | POWERGRID | LINE | BALIA(400KV)-PATNA-ER (400KV)3 | DAILY | For replacement of porcelain insulator with polymer for Tension Tower at ballia end. | 2019-06-10 | 08:00 | 2019-06-12 | 18:00 | 30 | 157 |
| 201 | POWERGRID | POWERGRID | LINE | BALIA(400KV)-PATNA-ER (400KV)4 | DAILY | For replacement of porcelain insulator with polymer for Tension Tower at Ballia | 2019-06-13 | 08:00 | 2019-06-15 | 18:00 | 30 | 157 |
| 202 | POWERGRID | POWERGRID | LINE | KURUKSHETRA-PG (400KV)-JIND (400KV)I | DAILY | For installation of pilot insulator string for avavoiding jumper swing in heavy wind conditions. | 2019-06-12 | 08:00 | 2019-06-12 | 18:00 | 10 | 157 |
| 203 | POWERGRID | POWERGRID | LINE | KURUKSHETRA-PG (400KV)-JIND (400KV)II | DAILY | For installation of pilot insulator string for avavoiding jumper swing in heavy wind conditions. | 2019-06-13 | 08:00 | 2019-06-13 | 18:00 | 10 | 157 |
| 204 | POWERGRID | POWERGRID | LINE | SINGRAULI NTPC (400KV)-VINDHYACHAL (400KV)I | CONTINUOUS | Retrofitment of HCB isolators under ADD-Cap 2014-19 at VINDHYACHAL HVDC BTB | 2019-05-27 | 09:00 | 2019-05-30 | 21:00 | 84 | 152 |
| 205 | POWERGRID | POWERGRID | LINE | SINGRAULI NTPC (400KV)-VINDHYACHAL (400KV)II | CONTINUOUS | Retrofitment of HCB isolators under ADD-Cap 2014-19 At VINDHYACHAL HVDC BTB | 2019-05-31 | 09:00 | 2019-06-03 | 21:00 | 84 | 152 |
| 206 | POWERGRID | UPPTCL | LINE | SAHUPURI (220KV)-PUSAULI BSEB-ER (220KV)+BSEB | CONTINUOUS | TO FACILITATE THE S/D OF 500MVA ICT-I AT SASARAM FOR REPLACEMENT OF ICT-II. (S/D is requested by Powergrid,ER-1,Patna) | 2019-06-05 | 09:00 | 2019-06-08 | 18:00 | 81 | 158 |

| | | | | | | | | | | | | |
|-----|-----------|-----------|------|------------------------------------------|------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 207 | POWERGRID | POWERGRID | LINE | BALIA(400KV)-PATNA-ER (400KV)1 | DAILY | For porcelain Insulator replacement by Polymer.(S/D is requested by Powergrid,ER-1,Patna) | 2019-06-07 | 09:00 | 2019-06-07 | 18:00 | 9 | 150 |
| 208 | POWERGRID | POWERGRID | LINE | BALIA(400KV)-PATNA-ER (400KV)2 | DAILY | For Porcelain Insulator replacement by polymer. (S/D is requested by Powergrid,ER-1,Patna) | 2019-06-08 | 09:00 | 2019-06-08 | 18:00 | 9 | 157 |
| 209 | POWERGRID | POWERGRID | LINE | BALIA(400KV)-BIHARSHARIF-ER (400KV)I | DAILY | For Replacement of porcelain Insulator by polymer . (S/D is requested by Powergrid, ER-1, Patna) | 2019-06-03 | 08:00 | 2019-06-04 | 18:00 | 20 | 157 |
| 210 | POWERGRID | POWERGRID | LINE | BALIA(400KV)-BIHARSHARIF-ER (400KV)II | DAILY | For Replacement of porcelain Insulator by polymer . (S/D is requested by Powergrid, ER-1, Patna) | 2019-06-05 | 08:00 | 2019-06-06 | 18:00 | 20 | 157 |
| 211 | POWERGRID | POWERGRID | LINE | WAGOORA (400KV)-NEW WANPOH (400KV)1 | DAILY | For AMP Works. | 2019-06-18 | 09:00 | 2019-06-18 | 17:30 | 8.5 | 151 |
| 212 | POWERGRID | POWERGRID | LINE | WAGOORA (400KV)-NEW WANPOH (400KV)2 | DAILY | For AMP Works. | 2019-06-19 | 09:00 | 2019-06-19 | 17:30 | 8.5 | 151 |
| 213 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-SIKAR (400KV)I | DAILY | Polymer Insulator Replacement works in line | 2019-06-01 | 08:30 | 2019-06-03 | 18:30 | 30 | 157 |
| 214 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-SIKAR (400KV)II | DAILY | Polymer Insulator Replacement works in line | 2019-06-04 | 08:00 | 2019-06-06 | 18:00 | 30 | 157 |
| 215 | POWERGRID | HVPNL | LINE | DHANONDA (400KV)-DAULTABAD (400KV)1 | CONTINUOUS | For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant | 2019-06-12 | 08:00 | 2019-06-15 | 19:00 | 83 | 158 |
| 216 | POWERGRID | HVPNL | LINE | DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)1 | CONTINUOUS | For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant | 2019-06-12 | 08:00 | 2019-06-15 | 19:00 | 83 | 157 |
| 217 | POWERGRID | HVPNL | LINE | DAULTABAD (400KV)-JHAJJAR-APCPL (400KV)2 | CONTINUOUS | For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant | 2019-06-12 | 08:00 | 2019-06-15 | 19:00 | 83 | 157 |
| 218 | POWERGRID | HVPNL | LINE | DHANONDA (400KV)-DAULTABAD (400KV)2 | CONTINUOUS | For diversion work of 765 KV Agra-Jhatikra line as this line is infringing the Land which was acquired by HSIIDC for setting up a Sewerage Treatment Plant | 2019-06-12 | 08:00 | 2019-06-15 | 19:00 | 83 | 158 |
| 219 | POWERGRID | POWERGRID | LINE | MEERUT (400KV)-KOTESHWAR (400KV)1 | CONTINUOUS | Restoration of Tower Location No. 58 of 400 kV Koteshwar-Meerut-1 line which involves erection of 02 Nos new Tower (57A & 58 A) and stringing in three spans(Tower span 57- | 2019-06-03 | 09:00 | 2019-06-12 | 17:00 | 224 | 155 |
| 220 | POWERGRID | POWERGRID | LINE | DEHRADUN (400KV)-ABDULLAPUR (400KV)1 | DAILY | Tree cutting / lopping in UP & UK Reserve Forest (Only 3M cooridor below each conductor cut during construction, balance trees lopped). Grading ring, CC ring & arcing horn | 2019-06-06 | 08:00 | 2019-06-08 | 18:00 | 30 | 157 |
| 221 | POWERGRID | POWERGRID | LINE | DEHRADUN (400KV)-ABDULLAPUR (400KV)2 | DAILY | Tree cutting / lopping in UP & UK Reserve Forest (Only 3M cooridor below each conductor cut during construction, balance trees lopped). Grading ring, CC ring & arcing horn | 2019-06-06 | 08:00 | 2019-06-08 | 18:00 | 30 | 157 |
| 222 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-SIKAR (400KV)I | DAILY | POLYMER INSULATOR REPLACEMENT WORK NEAR BRICK KILNS | 2019-06-17 | 08:00 | 2019-06-18 | 18:00 | 20 | 158 |
| 223 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-SIKAR (400KV)II | DAILY | POLYMER INSULATOR REPLACEMENT WORK NEAR BRICK KILNS | 2019-06-19 | 08:00 | 2019-06-20 | 18:00 | 20 | 158 |
| 224 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-JAIPUR South (400KV)I | DAILY | FIXING OF BIRD GUARDS AND JUMPER TIGHTENING | 2019-06-21 | 08:00 | 2019-06-21 | 18:00 | 10 | 154 |
| 225 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-SIKAR (400KV)II | DAILY | FIXING OF BIRD GUARDS AND JUMPER TIGHTENING | 2019-06-22 | 08:00 | 2019-06-22 | 18:00 | 10 | 158 |

| | | | | | | | | | | | | |
|-----|-----------|-----------|------|-------------------------------------------|-------|--------------------------------------------------------------------------------------------------|------------|-------|------------|-------|----|-----|
| 226 | POWERGRID | RRVFN | LINE | LALSOT (220KV)-DAUSA (220KV)PG | DAILY | FIXING OF BIRD GUARDS AND JUMPER TIGHTENING | 2019-06-03 | 08:00 | 2019-06-04 | 18:00 | 20 | 158 |
| 227 | POWERGRID | RRVFN | LINE | SAWAI MADHOPUR (220KV)-DAUSA (220KV)I(PG) | DAILY | FIXING OF BIRD GUARDS AND JUMPER TIGHTENING | 2019-06-06 | 08:00 | 2019-06-07 | 18:00 | 20 | 158 |
| 228 | POWERGRID | POWERGRID | LINE | MEERUT (400KV)-MANDOLA (400KV)II | DAILY | For jumper removal of 420-89B isolator retrofitment work under ADD CAPP | 2019-06-08 | 08:00 | 2019-06-08 | 18:00 | 10 | 156 |
| 229 | POWERGRID | POWERGRID | LINE | MEERUT (400KV)-MANDOLA (400KV)II | DAILY | For jumper removal of 420-89B isolator retrofitment work under ADD CAPP | 2019-06-11 | 08:00 | 2019-06-11 | 18:00 | 10 | 156 |
| 230 | POWERGRID | DTL | LINE | WAZIRABAD (220KV)-MANDOLA (220KV)1 | DAILY | Removal of Y-phase Line CT on account of high Tan delta Value | 2019-06-21 | 09:00 | 2019-06-21 | 18:00 | 9 | 158 |
| 231 | POWERGRID | DTL | LINE | GOPALPUR (220KV)-MANDOLA (220KV)2 | DAILY | Replacement of R & B phase Line isolator terminal connectors | 2019-06-22 | 08:00 | 2019-06-22 | 18:00 | 10 | 156 |
| 232 | POWERGRID | POWERGRID | LINE | ANTA GPS (220KV)-BHILWARA (220KV)1 | DAILY | "Earthwire tightening work b/w 132 to 142 144 to 158" | 2019-06-03 | 08:00 | 2019-06-04 | 18:00 | 20 | 157 |
| 233 | POWERGRID | POWERGRID | LINE | ANTA GPS (220KV)-BHILWARA (220KV)2 | DAILY | "Earthwire tightening work b/w 132 to 142 144 to 158" | 2019-06-03 | 08:00 | 2019-06-04 | 18:00 | 20 | 157 |
| 234 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-SIKAR (400KV)I | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1 | 2019-06-11 | 09:30 | 2019-06-11 | 18:30 | 9 | 157 |
| 235 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-SIKAR (400KV)II | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1 | 2019-06-12 | 09:00 | 2019-06-12 | 18:00 | 9 | 157 |
| 236 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-SIKAR (400KV)I | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1 | 2019-06-13 | 08:00 | 2019-06-14 | 18:00 | 20 | 158 |
| 237 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-SIKAR (400KV)II | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1 | 2019-06-15 | 09:00 | 2019-06-16 | 18:00 | 18 | 158 |
| 238 | POWERGRID | POWERGRID | LINE | SIKAR (400KV)-BABAI GSS | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1 | 2019-06-17 | 09:00 | 2019-06-18 | 18:00 | 18 | 157 |
| 239 | POWERGRID | POWERGRID | LINE | NEEMRANA (400KV)-SIKAR (400KV)II | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1 | 2019-06-19 | 08:00 | 2019-06-20 | 18:00 | 20 | 157 |
| 240 | POWERGRID | RRVFN | LINE | SIKAR-PG (220KV)-RATANGARH(220KV)I(PG) | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1 | 2019-06-21 | 08:00 | 2019-06-22 | 18:00 | 20 | 157 |
| 241 | POWERGRID | RRVFN | LINE | SIKAR-PG (220KV)-RATANGARH(220KV)II(PG) | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s along with Bus 1 | 2019-06-23 | 09:00 | 2019-06-24 | 18:00 | 18 | 157 |
| 242 | POWERGRID | RRVFN | LINE | SIKAR (400KV)-BIKANER (400KV)1 | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-06-09 | 08:00 | 2019-06-09 | 18:00 | 10 | 158 |
| 243 | POWERGRID | RRVFN | LINE | SIKAR (400KV)-BIKANER (400KV)2 | DAILY | Replacement of Porcelain Insulators with Polymer Insulators at 400 KV Sikar S/s | 2019-06-10 | 08:00 | 2019-06-10 | 18:00 | 10 | 158 |
| 244 | POWERGRID | POWERGRID | LINE | BHIWADI-PG (400KV)-GURGAON (400KV) | DAILY | RTV coating work on line wave traps at Bhiwadi | 2019-05-20 | 08:00 | 2019-05-20 | 11:00 | 3 | 156 |

| | | | | | | | | | | | | |
|-----|-----------|-----------|---------|----------------------------------------------------|------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 245 | POWERGRID | POWERGRID | LINE | BASSI (400KV)-BHIWADI-PG (400KV) | DAILY | RTV coating work on line wave traps at Bhiwadi | 2019-05-20 | 12:00 | 2019-05-20 | 15:00 | 3 | 156 |
| 246 | POWERGRID | POWERGRID | LINE | BHIWADI-PG (400KV)-KOTPUTLI (400KV) (KHELNA) | DAILY | RTV coating work on line wave traps at Bhiwadi | 2019-05-20 | 16:00 | 2019-05-20 | 19:00 | 3 | 154 |
| 247 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-BHIWADI-PG (400KV)I | DAILY | RTV coating work on line wave traps at Bhiwadi | 2019-05-21 | 08:00 | 2019-05-21 | 12:00 | 4 | 158 |
| 248 | POWERGRID | POWERGRID | LINE | AGRA-PG (400KV)-BHIWADI-PG (400KV)II | DAILY | RTV coating work on line wave traps at Bhiwadi | 2019-05-21 | 14:00 | 2019-05-21 | 18:00 | 4 | 154 |
| 249 | POWERGRID | POWERGRID | LINE | BHIWADI-PG (400KV)-HISSAR-PG (400KV)I | DAILY | RTV coating work on line wave traps at Bhiwadi | 2019-05-22 | 08:00 | 2019-05-22 | 12:00 | 4 | 158 |
| 250 | POWERGRID | POWERGRID | LINE | BHIWADI-PG (400KV)-NEEMRANA (400KV)I | DAILY | RTV coating work on line wave traps at Bhiwadi | 2019-05-22 | 14:00 | 2019-05-22 | 18:00 | 4 | 154 |
| 251 | POWERGRID | POWERGRID | REACTOR | REACTOR FATEHPUR -PG (400KV)/125.00 | DAILY | Installation of Online Drying Out System (ODS) in Bus Reactor-1 at Fatehpur | 2019-06-11 | 09:30 | 2019-06-11 | 18:00 | 8.5 | 151 |
| 252 | POWERGRID | POWERGRID | REACTOR | REACTOR I FATEHPUR -PG (400KV)/125.00 | DAILY | Installation of Online Drying Out System (ODS) in Bus Reactor-2 at Fatehpur | 2019-06-13 | 09:30 | 2019-06-13 | 18:00 | 8.5 | 158 |
| 253 | POWERGRID | POWERGRID | REACTOR | 80 MVAR Singrauli Line Reactor , at Fatehpur/80.00 | DAILY | AMP, Corona Shield Modification in HV Bushing ,CC-CL plate replacement work internal Inspection Work of Line Reactor at fatehpur | 2019-06-19 | 10:00 | 2019-06-26 | 18:00 | 64 | 158 |
| 254 | POWERGRID | POWERGRID | REACTOR | REACTOR KANPUR (400KV)/125.00 | DAILY | To attend Oil Leakage in Bus Reactor at kanpur | 2019-06-03 | 09:00 | 2019-06-03 | 17:00 | 8 | 157 |
| 255 | POWERGRID | POWERGRID | REACTOR | REACTOR I/80.00 | DAILY | For AMP work | 2019-06-05 | 09:00 | 2019-06-05 | 18:00 | 9 | 146 |
| 256 | POWERGRID | POWERGRID | REACTOR | REACTOR MANDOLA (400KV)/50.00 | CONTINUOUS | For overhauling of 50 MVAR BHEL Bus Reactor commissioned in 1990. | 2019-05-20 | 09:30 | 2019-06-02 | 18:30 | 321 | 156 |
| 257 | POWERGRID | POWERGRID | REACTOR | REACTOR BHINMAL (400KV)/80.00 | DAILY | For CSD modification work by OEM Engineer | 2019-06-20 | 08:00 | 2019-06-20 | 18:00 | 10 | 158 |
| 258 | POWERGRID | POWERGRID | REACTOR | 50MVAR S/R KANKROLI LINE at BHINML/400.00 | DAILY | For CSD modification work by OEM Engineer | 2019-06-21 | 08:00 | 2019-06-21 | 18:00 | 10 | 158 |
| 259 | POWERGRID | POWERGRID | REACTOR | REACTOR I RATANGARH (400KV)/125.00 | CONTINUOUS | For replacement of existing 125 MVAR Bus Reactor (Make-CGL) by new 125 MVAR Bus Reactor (Make-GE) at 400 KV Ratangarh S/s (RVPNL) for repairing at CGL, Mumbai | 2019-06-05 | 08:00 | 2019-06-20 | 18:00 | 370 | 157 |
| 260 | POWERGRID | POWERGRID | REACTOR | 125MVAR B/R at Tughlakabad/125.00 | DAILY | For online commissioning CSD relay | 2019-05-24 | 09:30 | 2019-05-24 | 18:30 | 9 | - |
| 261 | POWERGRID | POWERGRID | REACTOR | 400KV Bus series reactor at Mandola/333.00 | CONTINUOUS | For Bus series reactor defect rectification work of GIS .section .During the proposed sd 400kv Buses shall be coupled through bus section isolators | 2019-06-10 | 09:30 | 2019-06-12 | 18:30 | 57 | - |
| 262 | POWERGRID | POWERGRID | SVC | SVC-1, at Kanpur | DAILY | For AMP Work of SVC at Kanpur | 2019-06-06 | 09:00 | 2019-06-06 | 17:00 | 8 | 152 |
| 263 | POWERGRID | POWERGRID | SVC | SVC-2, at Kanpur | DAILY | For AMP Work of SVC at Kanpur | 2019-06-07 | 09:00 | 2019-06-07 | 17:00 | 8 | 152 |

| | | | | | | | | | | | | |
|-----|-----------|-----------|---------|-----------------------------------------------------------|------------|-------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|------|-----|
| 264 | POWERGRID | POWERGRID | SVC | SVC at New Wanpoh (-200/+300 MVAR) | CONTINUOUS | Major maintenance work i.e. cleaning & replacement of cooling pipes, comprehensive jumper tightening and other testing works. | 2019-06-22 | 09:00 | 2019-06-24 | 17:30 | 56.5 | 151 |
| 265 | PTCUL | PTCUL | ICT | ICT01 KASHIPUR (400KV)(PTCUL)/315 | DAILY | Replacement of Old Energy meters by new ABT Energy Meters by T&C wing and maintenance work. | 2019-06-02 | 10:00 | 2019-06-02 | 14:00 | 4 | 151 |
| 266 | PTCUL | PTCUL | ICT | ICT02 KASHIPUR (400KV)(PTCUL)/315 | DAILY | Replacement of Old Energy meters by new ABT Meters by T&C wing and maintenance work. | 2019-06-01 | 10:00 | 2019-06-01 | 14:00 | 4 | 151 |
| 267 | PTCUL | PTCUL | ICT | ICT01 SRINAGAR_UK (400KV)(PTCUL)/315 | DAILY | For installation of energy meter for energy monitoring. | 2019-06-02 | 10:00 | 2019-06-02 | 17:00 | 7 | 151 |
| 268 | PTCUL | PTCUL | ICT | ICT02 SRINAGAR_UK (400KV)(PTCUL)/315 | DAILY | For installation of energy meter for energy monitoring. | 2019-06-03 | 10:00 | 2019-06-03 | 17:00 | 7 | 151 |
| 269 | PTCUL | PTCUL | ICT | ICT01 KASHIPUR (400KV)(PTCUL)/315 | DAILY | Installation of ABT Meters. | 2019-06-04 | 12:00 | 2019-06-04 | 14:00 | 2 | 151 |
| 270 | PTCUL | PTCUL | ICT | ICT02 KASHIPUR (400KV)(PTCUL)/315 | DAILY | Installation of ABT Meters. | 2019-06-04 | 14:00 | 2019-06-04 | 16:00 | 2 | 151 |
| 271 | PTCUL | PTCUL | LINE | ROORKEE (400KV)-MUZZAFARNAGAR-UP (400KV) | DAILY | Replacement of Insulator String/disc. (Y-Phase) of tower no. 142 of 400 KV Roorkee-Muzaffarnagar line. | 2019-06-05 | 09:00 | 2019-06-05 | 17:00 | 8 | 154 |
| 272 | PTCUL | PTCUL | LINE | SRINAGAR_UK (400KV)-Srinagar HEP-ALAKANANDA (400KV)1 | DAILY | For installation of ABT energy meter for energy monitoring. | 2019-06-02 | 10:00 | 2019-06-02 | 17:00 | 7 | 158 |
| 273 | PTCUL | PTCUL | LINE | SRINAGAR_UK (400KV)-Srinagar HEP-ALAKANANDA (400KV)2 | DAILY | For installation of energy meter for energy monitoring. | 2019-06-03 | 10:00 | 2019-06-03 | 17:00 | 7 | 158 |
| 274 | PTCUL | PTCUL | LINE | KASHIPUR (400KV)-NEHTAUR (220KV) | DAILY | Installation of ABT meter. | 2019-06-04 | 10:00 | 2019-06-04 | 12:00 | 2 | - |
| 275 | PTCUL | PTCUL | REACTOR | 80 MVAR Reactor/80.00 | DAILY | For installation of energy meter for energy monitoring. | 2019-06-04 | 10:00 | 2019-06-04 | 17:00 | 7 | - |
| 276 | RRVPN | RRVPN | BAY | 4352T tie bay for 400kv Chhabra-Bhilwara line AT BHILWARA | DAILY | Ist Qtr Maintenance Work | 2019-06-10 | 09:00 | 2019-06-10 | 17:00 | 8 | 153 |
| 277 | RRVPN | RRVPN | BAY | 4452T tie bay for 400kv Ajmer-Bhilwara-II AT BHILWARA | DAILY | Ist Qtr Maintenance Work | 2019-06-11 | 09:00 | 2019-06-11 | 17:00 | 8 | 153 |
| 278 | RRVPN | RRVPN | BUS | 400kV Main Bus - A at 400kV GSS Babai | DAILY | Half Yearly Maintenance work | 2019-06-27 | 06:00 | 2019-06-27 | 11:00 | 5 | - |
| 279 | RRVPN | ADANIRJ | BUS | BUS - 2 KAWAI SCTPS (400KV) | CONTINUOUS | Annual Testing & Maintenance of Bus-2 & its connected Isolators | 2019-06-11 | 09:30 | 2019-06-12 | 19:30 | 34 | 158 |
| 280 | RRVPN | RRVPN | BUS | 400kV Bus-2 at 400kV GSS Heerapura | DAILY | 2nd Quater/Half yearly maintenance of 400 KV side bay Equipments, | 2019-06-03 | 10:00 | 2019-06-03 | 17:00 | 7 | 147 |
| 281 | RRVPN | RRVPN | BUS | 400kV Bus-I at 400kV GSS Heerapura | DAILY | 2nd Quater/Half yearly maintenance of 400 KV side bay Equipments, | 2019-06-04 | 10:00 | 2019-06-04 | 17:00 | 7 | 147 |
| 282 | RRVPN | RRVPN | BUS | 400kV Main Bus-I at 400KV GSS Bhadla. | DAILY | Quarterly Maintenance work | 2019-06-18 | 17:00 | 2019-06-18 | 21:00 | 4 | 157 |

| | | | | | | | | | | | | |
|-----|-------|---------|------|-----------------------------------------------|------------|---------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|------|-----|
| 283 | RRVPN | RRVPN | BUS | 400KV BUS-II AKAL JAISALMER (400KV) | DAILY | Quarterly Maintenance | 2019-06-22 | 08:00 | 2019-06-22 | 16:00 | 8 | 153 |
| 284 | RRVPN | RRVPN | ICT | ICT-III (KANO HAR)/315 MVA | DAILY | FIRST HALF-YEARLY MAINTENANCE | 2019-06-10 | 08:00 | 2019-06-10 | 13:00 | 5 | 154 |
| 285 | RRVPN | RRVPN | ICT | 400/22kV 315MVA ICT-I at 400kV GSS Babai/315 | DAILY | Half Yearly Maintenance work | 2019-06-13 | 06:00 | 2019-06-13 | 11:00 | 5 | 154 |
| 286 | RRVPN | RRVPN | ICT | ICT02 HINDAUN (400KV)(RRVPN)/315 | DAILY | Quarterly Maintenance work | 2019-06-13 | 08:00 | 2019-06-13 | 16:00 | 8 | 155 |
| 287 | RRVPN | RRVPN | ICT | ICT01 RATANGARH (400KV)(RRVPN)/315 | DAILY | Maintenance work of bay equipment and line maintenance work. | 2019-06-20 | 09:30 | 2019-06-20 | 18:00 | 8.5 | 153 |
| 288 | RRVPN | RRVPN | ICT | ICT03 RATANGARH (400KV)(RRVPN)/315 | CONTINUOUS | For attending the oil leakage and Maintenance work of bay equipment and line maintenance work. | 2019-06-24 | 09:30 | 2019-06-26 | 18:00 | 56.5 | 154 |
| 289 | RRVPN | RRVPN | ICT | ICT02 MERTA (400KV)(RRVPN)/315 | DAILY | During Maintenance work of bay equipment of 400KV RTGH- Merta line, 315 MVA ILT-II WILL ALSO BE IN OFF CONDITION AS ILT-II AND 400KV MERTA- | 2019-06-14 | 10:00 | 2019-06-14 | 17:00 | 7 | 158 |
| 290 | RRVPN | RRVPN | ICT | ICT01 BIKANER (400KV)(RRVPN)/315 | DAILY | Routine Bay Maintenance Work | 2019-06-13 | 10:00 | 2019-06-13 | 17:00 | 7 | 154 |
| 291 | RRVPN | RRVPN | ICT | ICT02 BIKANER (400KV)(RRVPN)/315 | DAILY | Routine Bay Maintenance Work | 2019-06-14 | 10:00 | 2019-06-14 | 17:00 | 7 | 157 |
| 292 | RRVPN | ADANIRJ | ICT | Station Transformer - 1/80 | CONTINUOUS | 1- Drift in CVT secondary voltage. CVT replacement needed. 2- Annual Maintenance & Testing of Bay Equipment | 2019-06-05 | 09:30 | 2019-06-06 | 19:30 | 34 | 158 |
| 293 | RRVPN | RRVPN | ICT | ICT01 BARMER (400KV)(RRVPN)/315 | DAILY | Quarterly Maintenance work | 2019-06-20 | 10:00 | 2019-06-20 | 18:00 | 8 | 154 |
| 294 | RRVPN | RRVPN | ICT | ICT02 BARMER (400KV)(RRVPN)/315 | DAILY | Quarterly Maintenance work | 2019-06-21 | 10:00 | 2019-06-21 | 18:00 | 8 | 158 |
| 295 | RRVPN | RRVPN | ICT | ICT01 JODHPUR (400KV)(RRVPN)/315 | DAILY | 2nd Quarterly maintenance work | 2019-06-20 | 08:00 | 2019-06-20 | 16:00 | 8 | 152 |
| 296 | RRVPN | RRVPN | ICT | ICT02 AKAL JAISALMER (400KV)(RRVPN)/315 | DAILY | Quarterly Maintenance | 2019-06-16 | 08:00 | 2019-06-16 | 16:00 | 8 | 149 |
| 297 | RRVPN | RRVPN | LINE | KHANDAR (132KV)-SHEOPUR MPSEB-WR (132KV)+MPSE | DAILY | For Quarterly/Half yearly Maintenance of 132 sheopur bay.(CT,CVT and LA are connected on line at khandar GSS) | 2019-06-21 | 08:00 | 2019-06-21 | 11:00 | 3 | 155 |
| 298 | RRVPN | RRVPN | LINE | AJMER (400KV)-PHAGI(400KV)II | DAILY | FIRST HALF-YEARLY MAINTENANCE at Ajmer | 2019-06-04 | 08:00 | 2019-06-04 | 13:00 | 5 | 155 |
| 299 | RRVPN | RRVPN | LINE | AJMER (400KV)-PHAGI(400KV)I | DAILY | FIRST HALF-YEARLY MAINTENANCE at Ajmer & 1. Maintenance of CVT, WT & Line Isolator. 2. Maintenance & Testing of CB and CTs. | 2019-06-03 | 08:00 | 2019-06-03 | 18:00 | 10 | 155 |
| 300 | RRVPN | RRVPN | LINE | ANTA(400KV)-KAWAI (400KV)1 | DAILY | 1 HALF YEARLY MAINTENANCE at 765kV GSS Anta | 2019-06-12 | 09:00 | 2019-06-12 | 18:00 | 9 | 157 |
| 301 | RRVPN | RRVPN | LINE | ANTA(400KV)-CHHABRA (400KV)2 | DAILY | 1 HALF YEARLY MAINTENANCE | 2019-06-19 | 09:00 | 2019-06-19 | 18:00 | 9 | 148 |

| | | | | | | | | | | | | |
|-----|-------|-----------|------|-----------------------------------------|------------|------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 302 | RRVPN | RRVPN | LINE | ANTA(400KV)-KAWAI (400KV)2 | DAILY | 1 HALF YEARLY MAINTENANCE at Anta | 2019-06-26 | 09:00 | 2019-06-26 | 18:00 | 9 | 158 |
| 303 | RRVPN | RRVPN | LINE | CHARKHI DADRI (220KV)-KHETRI (220KV)1 | DAILY | For Bay Maintenance work | 2019-06-11 | 08:00 | 2019-06-11 | 18:00 | 10 | 158 |
| 304 | RRVPN | RRVPN | LINE | CHARKHI DADRI (220KV)-KHETRI (220KV)2 | DAILY | For Bay Maintenance work | 2019-06-13 | 08:00 | 2019-06-13 | 18:00 | 10 | 158 |
| 305 | RRVPN | RRVPN | LINE | HINDAUN (400KV)-CHHABRA (400KV) | DAILY | Quarterly Maintenance work | 2019-06-21 | 08:00 | 2019-06-21 | 16:00 | 8 | 154 |
| 306 | RRVPN | RRVPN | LINE | DEBARI (220KV)-RAPP A (220KV) | DAILY | 1. Maintenance of CVT, WT & Line Isolator. 2. Maintenance & Testing of CB and CTs. 3. Tightening of Clamp & connectors | 2019-06-13 | 08:00 | 2019-06-14 | 17:00 | 18 | 158 |
| 307 | RRVPN | POWERGRID | LINE | RAPS B (220KV)-DEBARI (220KV) | DAILY | General Maintenance Work | 2019-06-26 | 08:00 | 2019-06-26 | 17:00 | 9 | 156 |
| 308 | RRVPN | RRVPN | LINE | MERTA (400KV)-RATANGARH (400KV) | DAILY | Maintenance work of bay equipment and line maintenance work at Ratangarh & Merta | 2019-06-14 | 09:00 | 2019-06-14 | 17:30 | 8.5 | 157 |
| 309 | RRVPN | RRVPN | LINE | BHARATPUR (220KV)-AGRA-PG (220KV) | DAILY | For maintenance of line and bay at 220KV GSS RVPN, Bharatpur and tree cutting | 2019-06-20 | 09:00 | 2019-06-20 | 18:00 | 9 | - |
| 310 | RRVPN | RRVPN | LINE | AGRA-PG (220KV)-SIKANDRA (220KV) | CONTINUOUS | for replacement of earth wire and maintenance of Line(LILO to 220 KV, GSS, Agra) . | 2019-06-24 | 09:00 | 2019-06-29 | 18:00 | 129 | - |
| 311 | RRVPN | POWERGRID | LINE | SHREE CEMENTS (400KV)-MERTA (400KV) | DAILY | MAINT.WORK OF BAY & EQUIPMENTS | 2019-06-07 | 10:00 | 2019-06-07 | 17:00 | 7 | 157 |
| 312 | RRVPN | RRVPN | LINE | BIKANER (400KV)-BHADLA (400KV)2 | DAILY | Tree cutting work under the line | 2019-06-07 | 07:00 | 2019-06-07 | 12:00 | 5 | 158 |
| 313 | RRVPN | RRVPN | LINE | BIKANER (400KV)-BHADLA (400KV)1 | DAILY | Tree cutting work under the line | 2019-06-08 | 07:00 | 2019-06-08 | 12:00 | 5 | 158 |
| 314 | RRVPN | RRVPN | LINE | BIKANER (400KV)-MERTA (400KV) | DAILY | Tree cutting work under the line | 2019-06-20 | 08:00 | 2019-06-20 | 13:00 | 5 | 157 |
| 315 | RRVPN | POWERGRID | LINE | ANTA GPS (220KV)-SAWAI MADHOPUR (220KV) | DAILY | quarterly maintenance | 2019-06-14 | 09:00 | 2019-06-14 | 13:00 | 4 | 158 |
| 316 | RRVPN | RRVPN | LINE | BARMER (400KV)-RAJWEST (400KV) | DAILY | Quarterly Maintenance at Barmer | 2019-06-27 | 10:00 | 2019-06-27 | 18:00 | 8 | 158 |
| 317 | RRVPN | RRVPN | LINE | AKAL JAISALMER (400KV)-BARMER (400KV) | DAILY | Quarterly Maintenance at Barmer | 2019-06-28 | 10:00 | 2019-06-28 | 18:00 | 8 | 158 |
| 318 | RRVPN | RRVPN | LINE | Kankani 400 KV-MERTA (400KV) | DAILY | Preventive Maintenance of Dia no. 405. | 2019-06-20 | 09:00 | 2019-06-20 | 18:00 | 9 | - |
| 319 | RRVPN | RRVPN | LINE | Kankani 400 KV-JODHPUR (400KV) | DAILY | Preventive Maintenance of Dia no. 406. | 2019-06-13 | 09:00 | 2019-06-13 | 18:00 | 9 | - |
| 320 | RRVPN | RRVPN | LINE | BHADLA (400KV)-MERTA (400KV) | DAILY | Quarterly Maintenance work | 2019-06-07 | 17:00 | 2019-06-07 | 21:00 | 4 | - |

| | | | | | | | | | | | | |
|-----|--------|--------|---------|--------------------------------------------------------|------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|------|-----|
| 321 | RRVPN | RRVPN | LINE | BHADLA (400KV)-JODHPUR (400KV) | DAILY | Quarterly Maintenance work at Bhadla | 2019-06-12 | 17:00 | 2019-06-12 | 21:00 | 4 | - |
| 322 | RRVPN | RRVPN | LINE | MORAK (220KV)-BAROD (220KV) | DAILY | QUARTERLY MAINTENANCE WORK | 2019-06-13 | 09:30 | 2019-06-13 | 16:00 | 6.5 | 157 |
| 323 | RRVPN | RRVPN | LINE | RAPP A (220KV)-KOTA(220KV)III | DAILY | For Replacement of broken Earth wire between Loc No. 12 to Loc No.20 | 2019-06-13 | 08:00 | 2019-06-15 | 18:00 | 30 | 157 |
| 324 | RRVPN | RRVPN | LINE | RAPS B (220KV)-SAKATPURA-KOTA (220KV) | DAILY | For Replacement of broken Earth wire between Loc No. 12 to Loc No.20 | 2019-06-13 | 08:00 | 2019-06-15 | 18:00 | 30 | 157 |
| 325 | RRVPN | RRVPN | LINE | ANTA(400KV)-KAWAI (400KV)2 | DAILY | Rectification of defective OPGW Between Loc No 58-60 . The shut down was planned on dated 27.05.19 & 28.05.19 and same has been approved in 158 OCC meeting at Sr. No. | 2019-06-18 | 08:00 | 2019-06-19 | 18:00 | 20 | 158 |
| 326 | RRVPN | RRVPN | LINE | RAPP A (220KV)-KOTA(220KV)1 | DAILY | For Replacement of broken Earth wire | 2019-06-10 | 08:00 | 2019-06-12 | 18:00 | 30 | 154 |
| 327 | RRVPN | RRVPN | LINE | JODHPUR (400KV)-AKAL JAISALMER (400KV) | DAILY | 2nd Quarterly maintenance work | 2019-06-14 | 08:00 | 2019-06-14 | 16:00 | 8 | 153 |
| 328 | RRVPN | RRVPN | REACTOR | 80MVAR Bus Reactor at 400kV GSS Babai/80.00 | DAILY | Half Yearly Maintenance work | 2019-06-20 | 06:00 | 2019-06-20 | 11:00 | 5 | - |
| 329 | RRVPN | RRVPN | REACTOR | Shunt Reactor RATANGARH (400KV)/50.00 | DAILY | Maintenance work of bay equipment and line maintenance work. | 2019-06-19 | 09:30 | 2019-06-19 | 14:00 | 4.5 | 158 |
| 330 | RRVPN | RRVPN | REACTOR | Bus Reactor 2 KAWAI (400KV)/63.00 | CONTINUOUS | Annual Testing & Maintenance of Bus Reactor-2 & its Line Isolator | 2019-06-13 | 09:30 | 2019-06-14 | 19:30 | 34 | 155 |
| 331 | RRVPN | RRVPN | REACTOR | Series Reactor 4 BHADLA (400KV)/50.00 | DAILY | Quarterly Maintenance work | 2019-06-07 | 17:00 | 2019-06-07 | 21:00 | 4 | - |
| 332 | RRVPN | RRVPN | REACTOR | 50MVAR REACTOR AKAL JAISALMER/50.00 | DAILY | Quarterly Maintenance at Akal | 2019-06-14 | 08:00 | 2019-06-14 | 16:00 | 8 | 153 |
| 333 | RRVPN | RRVPN | REACTOR | REACTOR AKAL JAISALMER (400KV)/50.00 | DAILY | Quarterly Maintenance | 2019-06-18 | 08:00 | 2019-06-18 | 16:00 | 8 | 158 |
| 334 | RRVPN | RRVPN | REACTOR | SHUNT REACTOR BHILWARA (400KV)/50.00 | DAILY | Ist Qtr Maintenance Work | 2019-06-12 | 09:00 | 2019-06-12 | 17:00 | 8 | 153 |
| 335 | RRVUNL | RRVPN | LINE | RAPP A (220KV)-KOTA(220KV)1 | DAILY | For Replacement of broken Earth wire | 2019-06-10 | 08:30 | 2019-06-12 | 18:00 | 28.5 | 154 |
| 336 | UPPTCL | UPPTCL | BAY | 400 KV TBC Bay Panki | CONTINUOUS | Replacement of 400 KV B-Bus PG isolator of TBC Bay | 2019-06-10 | 08:00 | 2019-06-16 | 17:00 | 153 | 147 |
| 337 | UPPTCL | UPPTCL | BAY | 400 kV Hapur Bay at Muradnagar-I | DAILY | Installation of ABT meters | 2019-06-07 | 09:00 | 2019-06-07 | 17:00 | 8 | - |
| 338 | UPPTCL | UPPTCL | BAY | 400 kV Ataur (UPPTCL) at 400 kV Muradnagar -1 (UPPTCL) | DAILY | Replacement of defective ABT meters | 2019-06-06 | 09:00 | 2019-06-06 | 17:00 | 8 | 155 |
| 339 | UPPTCL | UPPTCL | BUS | 220kV Bus -1 at 400/220/33V Indirapuram S/s | DAILY | For conducting High Voltage test after replenishing defective part in Circuit breakers of various 220kV bays. | 2019-06-08 | 09:00 | 2019-06-08 | 10:00 | 1 | - |

| | | | | | | | | | | | | |
|-----|--------|--------|-----|---------------------------------------------------|------------|-----------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 340 | UPPTCL | UPPTCL | BUS | 220kV Bus - 2 at 400/220/33V Indirapuram S/s | DAILY | For conducting High Voltage test after replenishing defective part in Circuit breakers of various 220kV bays. | 2019-06-08 | 09:00 | 2019-06-08 | 10:00 | 1 | - |
| 341 | UPPTCL | UPPTCL | BUS | 220kV Bus -1 at 400/220/33V Indirapuram S/s | DAILY | For conducting High Voltage test after replenishing defective part in Circuit breakers of various 220kV bays. | 2019-06-15 | 09:00 | 2019-06-15 | 10:00 | 1 | - |
| 342 | UPPTCL | UPPTCL | BUS | 220kV Bus - 2 at 400/220/33V Indirapuram S/s | DAILY | For conducting High Voltage test after replenishing defective part in Circuit breakers of various 220kV bays. | 2019-06-15 | 09:00 | 2019-06-15 | 10:00 | 1 | - |
| 343 | UPPTCL | UPPTCL | BUS | MAIN BUS II-ORAI | DAILY | For tightening of jumper and clamp | 2019-06-04 | 09:00 | 2019-06-04 | 19:00 | 10 | 157 |
| 344 | UPPTCL | UPPTCL | BUS | MAIN BUS I GORAKHPUR | CONTINUOUS | For interconnecting 400KV Bus-I to the extended busbars of new 400KV TBC bay | 2019-06-12 | 09:00 | 2019-06-13 | 18:00 | 33 | 158 |
| 345 | UPPTCL | UPPTCL | BUS | 400 kV Main bus 2 at Gorakhpur (UPPTCL) | CONTINUOUS | For interconnecting 400KV Bus-II to the extended busbars of new 400KV TBC bay | 2019-06-14 | 09:00 | 2019-06-15 | 18:00 | 33 | 158 |
| 346 | UPPTCL | UPPTCL | BUS | 400 kV transfer bus at Gorakhpur | CONTINUOUS | For interconnecting 400KV Transfer Bus to the extended busbars of new 400KV TBC bay | 2019-06-10 | 09:00 | 2019-06-13 | 18:00 | 81 | 155 |
| 347 | UPPTCL | UPPTCL | BUS | BUS B-PANKI | CONTINUOUS | Replacement of 400 KV B-Bus PG isolator of TBC Bay from 10.06.19 to 16.06.19 & 315 MVA ICT-II from 17.06.19 to 23.06.19. | 2019-06-10 | 08:00 | 2019-06-23 | 17:00 | 321 | 157 |
| 348 | UPPTCL | UPPTCL | BUS | 400 kV Bus1 Greater Noida | CONTINUOUS | Replacement of A Bus PG isolator of TBC bay for capacity enhancing the capacity of TBC bay equipments (rating 2000amp to 3150 amp) | 2019-06-20 | 09:00 | 2019-06-26 | 18:00 | 153 | 158 |
| 349 | UPPTCL | UPPTCL | BUS | 400 kV Bus 2 Greater Noida | CONTINUOUS | Replacement of B Bus PG Isolator of 400kv Gr. Noida-Dadri line for enhancing the capacity of dadari bay equipment (rating 2000amp to 3150amp) | 2019-06-01 | 09:00 | 2019-06-04 | 18:00 | 81 | 158 |
| 350 | UPPTCL | UPPTCL | ICT | ICT-I Indirapuram/500 MVA | CONTINUOUS | For renovating active part in Circuit breakers connected on IV side of ICT | 2019-06-07 | 09:00 | 2019-06-08 | 10:00 | 25 | 157 |
| 351 | UPPTCL | UPPTCL | ICT | ICT-II Indirapuram/500 MVA | CONTINUOUS | For renovating active part in Circuit breakers connected on IV side of ICT | 2019-06-14 | 09:00 | 2019-06-15 | 10:00 | 25 | 157 |
| 352 | UPPTCL | UPPTCL | ICT | ICT ORAI (400KV)(UPPTCL)/315 | DAILY | For routine maintenance of bay & ICT | 2019-06-07 | 09:00 | 2019-06-07 | 19:00 | 10 | 155 |
| 353 | UPPTCL | UPPTCL | ICT | 500 MVA ICT-I Gorakhpur-UP/500 MVA | DAILY | For general maintenance of T/F bay | 2019-06-26 | 10:00 | 2019-06-26 | 17:00 | 7 | - |
| 354 | UPPTCL | UPPTCL | ICT | 315 MVA Transformer at Gorakhpur (UPPTCL)/315 MVA | DAILY | For general maintenance of T/F bay | 2019-06-28 | 10:00 | 2019-06-28 | 17:00 | 7 | 146 |
| 355 | UPPTCL | UPPTCL | ICT | 500 MVA ICT01 AZAMGARH/500MVA | DAILY | Testing & General Maintenance | 2019-06-06 | 09:00 | 2019-06-06 | 18:00 | 9 | - |
| 356 | UPPTCL | UPPTCL | ICT | ICT III MAU/200 | CONTINUOUS | for attending air leakage of mulsifire system, tightening of complete bay, Testing of relay panel. | 2019-06-11 | 10:00 | 2019-06-11 | 17:00 | 7 | 153 |
| 357 | UPPTCL | UPPTCL | ICT | ICT01 MAU (400KV)(UPPTCL)/200 | DAILY | for tightening of complete bay, painting and testing of ict-1 | 2019-06-12 | 10:00 | 2019-06-12 | 17:00 | 7 | 155 |
| 358 | UPPTCL | UPPTCL | ICT | 500 MVA ICT01 LUCKNOW (Sarojini Nagar) 400-UP/500 | DAILY | General maintenance of bay and routine protection testing | 2019-06-01 | 09:00 | 2019-06-01 | 16:00 | 7 | - |

| | | | | | | | | | | | | |
|-----|--------|-----------|------|----------------------------------------------------------|------------|-------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 359 | UPPTCL | UPPTCL | ICT | 500 MVA ICT02 LUCKNOW (Sarojini Nagar) 400-UP/500 MVA | DAILY | For replacement of Transfer Bus and Line Side Isolator of 220 KV Side Bay. | 2019-06-10 | 09:00 | 2019-06-12 | 16:00 | 21 | - |
| 360 | UPPTCL | UPPTCL | ICT | ICT01 GREATER NOIDA (400KV)(UPPTCL)/315 | DAILY | For arresting oli leakage | 2019-06-10 | 09:00 | 2019-06-11 | 18:00 | 18 | 157 |
| 361 | UPPTCL | UPPTCL | ICT | ICT03 AGRA-UP (400KV)(UPPTCL)/315 | CONTINUOUS | To replace burst air cell balloon | 2019-06-12 | 08:00 | 2019-06-13 | 18:00 | 34 | 155 |
| 362 | UPPTCL | UPPTCL | ICT | ICT03 MURADNAGAR (400KV)(UPPTCL)/315 | DAILY | Replacement of LV Side CT | 2019-06-10 | 09:00 | 2019-06-10 | 17:00 | 8 | 156 |
| 363 | UPPTCL | UPPTCL | ICT | ICT01 MURADNAGAR (400KV)(UPPTCL)/315 | DAILY | Attending oil leakage and General Maintenance | 2019-06-12 | 09:00 | 2019-06-12 | 17:00 | 8 | 156 |
| 364 | UPPTCL | UPPTCL | ICT | ICT02 GREATER NOIDA (400KV)(UPPTCL)/315 | DAILY | For General maintenance & routen test | 2019-06-17 | 09:00 | 2019-06-17 | 18:00 | 9 | 157 |
| 365 | UPPTCL | UPPTCL | ICT | 315 MVA ICT02 BAREILY-UP/315 MVA | CONTINUOUS | For complete overhauling of 315 MVA ICT II and Gasket Replacement | 2019-06-15 | 09:00 | 2019-07-10 | 17:00 | 608 | - |
| 366 | UPPTCL | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG- SOHAWAL (400KV)I | DAILY | Stringing of 220 kV Gonda-Sohawal (PGCIL) line between AP-2 and AP-3. | 2019-06-06 | 08:00 | 2019-06-07 | 16:00 | 16 | 157 |
| 367 | UPPTCL | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG- SOHAWAL (400KV)II | DAILY | Stringing of 220 kV Gonda-Sohawal (PGCIL) line between AP-2 and AP-3. | 2019-06-06 | 08:00 | 2019-06-07 | 16:00 | 16 | 157 |
| 368 | UPPTCL | POWERGRID | LINE | BALIA(400KV)-SOHAWAL (400KV)I | DAILY | Stringing of 220 kV Gonda-Sohawal (PGCIL) line between AP-6 and AP-7. | 2019-06-08 | 08:00 | 2019-06-09 | 16:00 | 16 | 152 |
| 369 | UPPTCL | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG- UNNAO (400KV)1 | DAILY | General maintainance of bay at 400 KV S/S, UNNAO | 2019-06-14 | 08:00 | 2019-06-14 | 18:00 | 10 | 153 |
| 370 | UPPTCL | POWERGRID | LINE | BALIA(400KV)-SOHAWAL (400KV)2 | DAILY | Stringing of 220 kV Gonda-Sohawal (PGCIL) line between AP-6 and AP-7. | 2019-06-08 | 08:00 | 2019-06-09 | 16:00 | 16 | 151 |
| 371 | UPPTCL | UPPTCL | LINE | ANPARA-B (400KV)-ANPARA-D (400KV)2 | DAILY | Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhunsi T/L | 2019-06-25 | 05:00 | 2019-06-26 | 12:00 | 14 | - |
| 372 | UPPTCL | UPPTCL | LINE | AGRA-UP (400KV)-UNNAO (400KV) | DAILY | General maintainance of bay and routine protection testing at 400 KV S/S, UNNAO | 2019-06-15 | 08:00 | 2019-06-15 | 18:00 | 10 | 157 |
| 373 | UPPTCL | UPPTCL | LINE | UNNAO (400KV)-BAREILY-UP (400KV)I | DAILY | General maintainance of bay and routine protection testing at 400 KV S/S, UNNAO | 2019-06-20 | 08:00 | 2019-06-20 | 18:00 | 10 | 157 |
| 374 | UPPTCL | UPPTCL | LINE | UNNAO (400KV)-BAREILY-UP (400KV)II | DAILY | General maintainance of bay and routine protection testing at 400 KV S/S, UNNAO | 2019-06-21 | 08:00 | 2019-06-21 | 18:00 | 10 | 157 |
| 375 | UPPTCL | UPPTCL | LINE | UNNAO (400KV)-PANKI KANPUR (400KV) | DAILY | General maintainance of bay and routine protection testing at 400 KV S/S, UNNAO | 2019-06-28 | 08:00 | 2019-06-28 | 18:00 | 10 | 158 |
| 376 | UPPTCL | UPPTCL | LINE | ANPARA-B (400KV)-ANPARA-D (400KV)1 | DAILY | Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhunsi T/L | 2019-06-25 | 05:00 | 2019-06-26 | 12:00 | 14 | 156 |
| 377 | UPPTCL | UPPTCL | LINE | UNNAO (400KV)-BAREILY-UP (400KV)II | CONTINUOUS | PREVENTIVE MAINTENANCE | 2019-06-08 | 08:00 | 2019-06-08 | 17:00 | 9 | 157 |

| | | | | | | | | | | | | |
|-----|--------|-----------|------|-------------------------------------------------------|------------|-----------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|-----|-----|
| 378 | UPPTCL | UPPTCL | LINE | UNNAO (400KV)-BAREILY-UP (400KV)I | DAILY | PREVENTIVE MAINTENANCE | 2019-06-10 | 08:00 | 2019-06-10 | 17:00 | 9 | 157 |
| 379 | UPPTCL | POWERGRID | LINE | GORAKHPUR-PG (400KV)-GORAKHPUR-UP (400KV)I | CONTINUOUS | For interconnecting 400KV Bus-I & 400KV Bus-II to the extended busbars of new 400KV TBC bay | 2019-06-12 | 09:00 | 2019-06-15 | 18:00 | 81 | 158 |
| 380 | UPPTCL | POWERLINK | LINE | GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGI | DAILY | Stringing of LILO of 400KV Lucknow-Gorakhpur ckt.III and IV Transmission line and stringing of 400KV Tanda-Basti line | 2019-06-14 | 09:00 | 2019-06-15 | 18:00 | 18 | 158 |
| 381 | UPPTCL | POWERLINK | LINE | GORAKHPUR-PG (400KV)-LUCKNOW-Kursi Road (400KV) PGII | DAILY | Stringing of LILO of 400KV Lucknow-Gorakhpur ckt.III and IV Transmission line and stringing of 400KV Tanda-Basti line | 2019-06-14 | 09:00 | 2019-06-15 | 18:00 | 18 | 158 |
| 382 | UPPTCL | POWERGRID | LINE | DADRI-THERMAL (400KV)-GREATER NOIDA (400KV) | CONTINUOUS | Replacement of Std and TBC PG Isolator of 400kv Gr.Noida-Dadari line for enhancing the capacity of dadari bay equipments(rating 2000amp to 3150amp) | 2019-06-05 | 09:00 | 2019-06-09 | 18:00 | 105 | 158 |
| 383 | UPPTCL | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-GORAKHPUR-PG (400KV)III | DAILY | Stringing of 400KV Tanda-Basti quad Moose line and LILO of 400KV Gorakhpur-Lucknow ckt.III | 2019-06-21 | 09:00 | 2019-06-22 | 18:00 | 18 | 158 |
| 384 | UPPTCL | POWERGRID | LINE | LUCKNOW-Kursi Road (400KV) PG-GORAKHPUR-PG (400KV)IV | DAILY | Stringing of 400KV Tanda-Basti quad Moose line and LILO of 400KV Gorakhpur-Lucknow ckt.III | 2019-06-21 | 09:00 | 2019-06-22 | 18:00 | 18 | 158 |
| 385 | UPPTCL | UPPTCL | LINE | TANDA (220KV)-BASTI (220KV) | DAILY | Tightening ,checking and replacement of jumpers etc. | 2019-06-09 | 09:00 | 2019-06-10 | 16:00 | 14 | 153 |
| 386 | UPPTCL | UPPTCL | LINE | MAU (400KV)-AZAMGARH (400KV) | CONTINUOUS | 1. Diversion and height raising of line due to ROW in Purvanchal Expressway. 2.Installation 50MVAR Reactor at 400KV Substation | 2019-06-01 | 09:00 | 2019-06-13 | 18:00 | 297 | 158 |
| 387 | UPPTCL | UPPTCL | LINE | ANPARA-B (400KV)-OBRA (400KV) | CONTINUOUS | Diversion of 400 KV Obra-Anpara (L-2) line from the proposed coal handling area of 2x660 MW Obra C TPP | 2019-06-02 | 08:00 | 2019-06-14 | 18:00 | 298 | 156 |
| 388 | UPPTCL | UPPTCL | LINE | MURADNAGAR (400KV)-ALIGARH (400KV) | CONTINUOUS | For replacement of porcelain insulators by polymer insulators | 2019-06-10 | 08:00 | 2019-06-14 | 18:00 | 106 | 158 |
| 389 | UPPTCL | UPPTCL | LINE | AZAMGARH (400KV)-SARNATH (400KV) | CONTINUOUS | For diversion of 400 KV Sarnath-Azamgarh line for UPEIDA | 2019-06-15 | 08:00 | 2019-06-23 | 18:00 | 202 | 158 |
| 390 | UPPTCL | POWERGRID | LINE | ANPARA-B (400KV)-SARNATH (400KV)1 | CONTINUOUS | Diversion of 400 KV Anpara-Sarnath (L-3) line for DFCC corridor. | 2019-06-23 | 08:00 | 2019-06-30 | 18:00 | 178 | 156 |
| 391 | UPPTCL | UPPTCL | LINE | UNCHAHAR (220KV)-FATEHPUR-UP (220KV)1 | DAILY | Ground clearance of bottom conductor between location 2&3 to be increased | 2019-06-08 | 10:00 | 2019-06-08 | 18:00 | 8 | 154 |
| 392 | UPPTCL | UPPTCL | LINE | NAPP (220KV)-SIMBHOLI (220KV) | DAILY | For replacement of porcelain insulators by polymer insulators | 2019-06-15 | 08:00 | 2019-06-19 | 18:00 | 50 | 158 |
| 393 | UPPTCL | UPPTCL | LINE | SIMBHOLI (220KV)-MATORE (400KV) | DAILY | For replacement of porcelain insulators by polymer insulators | 2019-06-06 | 08:00 | 2019-06-08 | 18:00 | 30 | 150 |
| 394 | UPPTCL | UPPTCL | LINE | UNCHAHAR (220KV)-FATEHPUR-UP (220KV)2 | DAILY | Ground clearance of bottom conductor between location 2&3 to be increased | 2019-06-07 | 10:00 | 2019-06-07 | 18:00 | 8 | 154 |
| 395 | UPPTCL | PTCUL | LINE | AFZALGARH-KALAGARH | DAILY | Lopping-Chopping of tree branches and others segular Line maintenance work. | 2019-06-12 | 08:00 | 2019-06-12 | 18:00 | 10 | 158 |
| 396 | UPPTCL | UPPTCL | LINE | SHERKOT-KALAGARHSC | DAILY | Lopping-Chopping of tree branches and others segular Line maintenance work. | 2019-06-12 | 08:00 | 2019-06-12 | 18:00 | 10 | 158 |

| | | | | | | | | | | | | |
|-----|--------|-----------|---------|--------------------------------------------|-------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------|-------|------------|-------|----|-----|
| 397 | UPPTCL | UPPTCL | LINE | NAPP (220KV)-SAMBHAL (220KV) | DAILY | Lopping & Chopping of Trees & jumper tightening works | 2019-06-20 | 09:00 | 2019-06-23 | 18:00 | 36 | 158 |
| 398 | UPPTCL | UPPTCL | LINE | MURADNAGAR II (400KV)-MATHURA (400KV) | DAILY | maintenance of bay equipments | 2019-06-11 | 09:00 | 2019-06-11 | 17:00 | 8 | 152 |
| 399 | UPPTCL | POWERGRID | LINE | AGRA-PG (400KV)-AGRA-UP (400KV) | DAILY | For bay tightening | 2019-06-15 | 08:00 | 2019-06-15 | 16:00 | 8 | 157 |
| 400 | UPPTCL | UPPTCL | LINE | ALIGARH (400KV)-SIKANDRABAD (400KV)1 | DAILY | Jumper tightening, Looping and Chopping trees branches and line maintenance work | 2019-06-05 | 08:00 | 2019-06-08 | 18:00 | 40 | 154 |
| 401 | UPPTCL | UPPTCL | LINE | ALIGARH (400KV)-SIKANDRABAD (400KV)2 | DAILY | Jumper tightening, Looping and Chopping trees branches and line maintenance work | 2019-06-09 | 08:00 | 2019-06-12 | 18:00 | 40 | 154 |
| 402 | UPPTCL | POWERGRID | LINE | ANPARA-B (400KV)-SARNATH (400KV)2 | DAILY | Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhansi T/L | 2019-06-10 | 05:00 | 2019-06-11 | 12:00 | 14 | 156 |
| 403 | UPPTCL | UPPTCL | LINE | ANPARA-B (400KV)-MAU (400KV) | DAILY | Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhansi T/L | 2019-06-10 | 05:00 | 2019-06-11 | 12:00 | 14 | 157 |
| 404 | UPPTCL | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ANPARA-B (400KV) | DAILY | Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhansi T/L. Remark- 400 kV Singraulli - Allahabad(PGCIL) -II line | 2019-06-28 | 05:00 | 2019-06-29 | 12:00 | 14 | 157 |
| 405 | UPPTCL | POWERGRID | LINE | SINGRAULI NTPC (400KV)-ALLAHABAD (400KV)II | DAILY | Stringing of conductor for overhead power line crossing of under construction 765KV Anpara'D'-Jhansi T/L. Remark- 400 kV Singraulli - Anpara(PGCIL) line shutdown | 2019-06-28 | 05:00 | 2019-06-29 | 12:00 | 14 | 157 |
| 406 | UPPTCL | UPPTCL | LINE | AGRA-UP (400KV)-FATEHBAD _AGRA(400KV)II | DAILY | For bay tightening | 2019-06-14 | 08:00 | 2019-06-14 | 16:00 | 8 | - |
| 407 | UPPTCL | UPPTCL | LINE | BAREILY-UP (400KV)-BAREILY-PG (400KV)I | DAILY | PREVENTIVE MAINTENANCE | 2019-06-13 | 08:00 | 2019-06-13 | 17:00 | 9 | - |
| 408 | UPPTCL | UPPTCL | REACTOR | REACTOR ORAI (400KV)/63.00 | DAILY | For routine maintenance of bay & Reactor | 2019-06-11 | 09:00 | 2019-06-11 | 19:00 | 10 | 157 |