

PROPOSED OUTAGE PROGRAM OF 176TH OCC MEETING

Sr No	Reference Number	Name of Requesting Agency	Element Type	Element Name	Owner	Daily/Continuance	Reason	Requested From Date	Requested From Time	Requested To Date	Requested To Time	Requester Remarks
1	RQ34988	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 2	APCPL	C	Boiler & TG OH, Combustion modification for NOx, FGD gate installation	21/Nov/2020	00:00	31/Dec/2020	23:59	OH required for 45 days till 04-01-2021
2	RQ35106	jhajjar_sd	GENERATING UNIT	500 MW ISTPP (JHAJJAR) - UNIT 2	APCPL	C	Boiler & TG OH, Combustion modification for NOx, FGD gate installation	08/Nov/2020	00:00	22/Dec/2020	23:59	OH planned in March-20 could not be availed due to Covid-19 situation
3	RQ35235	oteshwar_sd	GENERATING UNIT	100 MW KOTESHWAR HPS - UNIT 3	THDC	C	For Annual Maintenance of Unit 3	06/Nov/2020	10:00	03/Dec/2020	18:00	
4	RQ35165	stuup_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-1	POWERGRID	D	Under Neath Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, required A/R Off Mode .	28/Nov/2020	08:00	29/Nov/2020	18:00	
5	RQ35166	stuup_sd	HVDC LINE CIRCUIT	800 KV HVDC KURUKSHETRA-CHAMPA (PG) CKT-2	POWERGRID	D	Under Neath Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, required A/R Off Mode .	28/Nov/2020	08:00	29/Nov/2020	18:00	
6	RQ35403	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-2	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt. Dia to be kept open at both end.S/D BY WR-II	11/Nov/2020	08:00	12/Nov/2020	18:00	
7	RQ35402	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)-GWALIOR(PG) (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt. Dia to be kept open at both end.S/D BY WR-2 & NR1	09/Nov/2020	08:00	10/Nov/2020	18:00	765KV S/C Phagi-Gwalior Line CKT # 1 is Crossing the 400KV RAPPD-JAIPUR SOUTH and 400KV KOTA-JAIPUR SOUTH Line. for stringing of Earth Wire of 400kv two lines. The S/D of these lines 1)765KV Phagi-Gwalior Line1) 400KV RAPPD-JAIPUR SOUTH and 3.) 400KV KOTA-JAIPUR SOUTH Line for one day will be required on dt 09.11.2020 as proposed.

8	RQ35483	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- GWALIOR(PG) (PG) CKT-1	POWERGRID	C	Shutdown is required alongwith 3*80 MVAR line reactor at 765kV GSS Phagi for following work.1. Oil leakage from PRD-1, CFT pocket of R Ph. & Y-Ph. Reactor, for Gwalior-1 line. 2. Testing & Maintenance of Reactors. 3. Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	05/Nov/2020	08:00	06/Nov/2020	18:00	Shutdown is required alongwith 3*80 MVAR line reactor for following work.1. Oil leakage from PRD-1, CFT pocket of R Ph. & Y-Ph. Reactor, for Gwalior-1 line. 2. Testing & Maintenance of Reactors. 3. Maintenance line bay Equipments i.e. CVT, WT & line Isolator.
9	RQ35309	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI- GWALIOR (PG) CKT-1	POWERGRID	D	Requested by WR2. For AMP of Line Reactor at Gwalior and Rectification work in Trasnmission Line like Jumper tightening, Missing member replacement and other related works.. A/R OFF on 765kV Gwalior-Satna and dia to be kept open at both ends.	04/Nov/2020	08:00	04/Nov/2020	18:00	
10	RQ35304	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI- JABALPUR (PG) CKT-1	POWERGRID	D	Requested by WR2. A/R off as Proposed by IT dept. for OPGW stringing under live line condition	01/Nov/2020	08:00	30/Nov/2020	18:00	
11	RQ35045	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-1	POWERGRID	C	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Hence, Bipole outage is required and to be considered as deemed availability.	28/Nov/2020	08:00	03/Dec/2020	20:00	Electrode line will not be available for Northern Railway modification works. For the same, Mundra Mohindergarh bipole shutdown will be required as no ground reference will be available and in case of any DC line fault Due to Electrode line outage, excessive energy will be dissipated in the ground which may be induced in the vicinity of the station and undesirable for the healthiness of HVDC system. Availability & Incentive loss will be on account of Northern Railway

12	RQ35046	apl_sd	HVDC LINE CIRCUIT	500 KV HVDC MAHINDERGARH(A PL)-ADANI MUNDRA(APL) (ATIL) CKT-2	POWERGRID	C	Work is to be carried out to accommodate other utility i.e., Northern Railway modification construction of line to accommodate/ maintain require clearance from railway line. Hence, Bipole outage is required and to be considered as deemed availability.	28/Nov/2020	08:00	03/Dec/2020	20:00	Electrode line will not be available for Northern Railway modification works. For the same, Mundra Mohindergarh bipole shutdown will be required as no ground reference will be available and in case of any DC line fault Due to Electrode line outage, excessive energy will be dissipated in the ground which may be induced in the vicinity of the station and undesirable for the healthiness of HVDC system. Availability & Incentive loss will be on account of Northern Railway
13	RQ35289	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Requested by ER1.Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- II	30/Nov/2020	08:00	30/Nov/2020	18:00	
14	RQ35290	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Requested by ER1. Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations; Completed - Nil; To be completed- 40	30/Nov/2020	08:00	30/Nov/2020	18:00	
15	RQ35287	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Requested by ER1. Replacement of Porcelene insulator with Polymer Insulator at Insulator at road/river/rail/power line crossings Total 60 locations; Completed - Nil; To be completed- 40	29/Nov/2020	08:00	29/Nov/2020	18:00	
16	RQ35288	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Requested by ER1. Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- I	29/Nov/2020	08:00	29/Nov/2020	18:00	
17	RQ35279	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Requested by ER1. Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- II	28/Nov/2020	08:00	28/Nov/2020	18:00	
18	RQ35280	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI-BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Requested by ER1. Replacement of Porcelene insulator with Polymer Insulator at road/river/power line crossings Total 60 locations; Completed - Nil; To be completed- 40	28/Nov/2020	08:00	28/Nov/2020	18:00	

19	RQ35277	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Requested by ER1. Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations; Completed - Nil; To be completed- 40	27/Nov/2020	08:00	27/Nov/2020	18:00
20	RQ35278	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Requested by ER1.Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- I	27/Nov/2020	08:00	27/Nov/2020	18:00
21	RQ35275	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Requested by ER1. Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- II	26/Nov/2020	08:00	26/Nov/2020	18:00
22	RQ35276	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Requested by ER1. Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations; Completed - Nil; To be completed- 40	26/Nov/2020	08:00	26/Nov/2020	18:00
23	RQ35273	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Requested by ER1. Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossingsTotal 60 locations; Completed - Nil; To be completed- 40	25/Nov/2020	08:00	25/Nov/2020	18:00
24	RQ35274	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Requested by ER1.Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- I	25/Nov/2020	08:00	25/Nov/2020	18:00
25	RQ35272	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Requested by ER1. Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Loc.Total 60 locations; Completed - Nil; To be completed- 40	24/Nov/2020	08:00	24/Nov/2020	18:00
26	RQ35271	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Requested by ER1. Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- II	24/Nov/2020	08:00	24/Nov/2020	18:00
27	RQ35269	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-1	POWERGRID	D	Requested by ER1. Replacement of Porcelene insulator with Polymer Insulator at road/river/rail/power line crossings Total 60 locations; Completed - Nil; To be completed- 40	23/Nov/2020	08:00	23/Nov/2020	18:00
28	RQ35270	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VARANASI- BIHARSHARIFF (PG) CKT-2	POWERGRID	D	Requested by ER1. Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV BIHARSHARIF - VARANASI CKT- I	23/Nov/2020	08:00	23/Nov/2020	18:00
29	RQ35502	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- VINDHYACHAL(PG) (PG) CKT-1	POWERGRID	D	For AMP works at Vindhyachal Substation	23/Nov/2020	08:00	23/Nov/2020	18:00

30	RQ35291	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- PATNA (PG) CKT-1	POWERGRID	D	Requested by ER1. Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV PATNA - BALIA-II	17/Nov/2020	08:00	17/Nov/2020	18:00	
31	RQ35292	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- PATNA (PG) CKT-2	POWERGRID	D	Requested by ER1. Replacement of flashover insulator at loc no 319	17/Nov/2020	08:00	17/Nov/2020	18:00	
32	RQ35295	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- PATNA (PG) CKT-3	POWERGRID	D	Requested by ER1. To faciliate flashed insulator replacement at loc 303	17/Nov/2020	08:00	17/Nov/2020	18:00	
33	RQ35296	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- PATNA (PG) CKT-4	POWERGRID	D	Requested by ER1. Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV PATNA - BALIA-III	17/Nov/2020	08:00	17/Nov/2020	18:00	
34	RQ35293	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- PATNA (PG) CKT-3	POWERGRID	D	Requested by ER1. Auto to Non-Auto mode TO FACILITATE S/D WORK ON 400 KV PATNA - BALIA-IV	16/Nov/2020	08:00	16/Nov/2020	18:00	
35	RQ35294	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALIA- PATNA (PG) CKT-4	POWERGRID	D	Requested by ER1. Replacement of flashover insulator at loc no 388	16/Nov/2020	08:00	16/Nov/2020	18:00	
36	RQ35500	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV VINDHYACHAL(PG)- VINDHYACHAL(NT) (PG) CKT-2	POWERGRID	D	For AMP works at Vindhychal Substation	07/Nov/2020	08:00	07/Nov/2020	18:00	
37	RQ35297	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	Requested by ER1 Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Nov/2020	08:00	30/Nov/2020	18:00	
38	RQ35298	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GORAKHPUR(PG)- MOTIHARI(BS) (PG) CKT-2	POWERGRID	D	Requested by ER1 Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Nov/2020	08:00	30/Nov/2020	18:00	
39	RQ35384	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MODAK(RS)- BHANPURA(MP) (MPSEB) CKT-1	MPSEB	D	Preventive Maintenance work at 220 KV GSS Modak	06/Nov/2020	09:30	06/Nov/2020	16:00	
40	RQ35073	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHUPURI(UP)- PUSAULI(BS) (UP) CKT-1	UPPTCL	C	REPLACEMENT OF OLD CONTROL AND RELAY PANEL VERY URGENT	03/Nov/2020	10:00	05/Nov/2020	17:00	REPLACEMENT IS VERY NECESSARY
41	RQ35081	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV ANPARA(UP)- MORWA(MP) (UP) CKT-1	UPPTCL	C	Diversion of Transmission line because of Railway line doubling work.	01/Nov/2020	08:00	07/Nov/2020	18:00	1) Presently this line is charge from Morwa end at no load. 2) The Consent regarding shut down has been taken from 132 KV S/S Morwa (Consent inclosed).
42	RQ35082	stuup_sd	AC TRANSMISSION LINE CIRCUIT	132 KV BINA(UP)- MORWA(MP) (UP) CKT-1	UPPTCL	C	Diversion of Transmission line because of Railway line doubling work.	01/Nov/2020	08:00	07/Nov/2020	18:00	1) Presently this line is charge from Morwa end at no load. 2) The Consent regarding shut down has been taken from 132 KV S/S Morwa (Consent inclosed).

43	RQ35266	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		D	for Stringing Work of Underpassing 400kV Quad Jawaharpur TPS-Firozabad TL loc No. 10-11. This S/D require for Evacuation of power from JAwarah TPS. Line Sketch enclosed.	19/Nov/2020	08:00	20/Nov/2020	18:00	
44	RQ35267	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	for Stringing Work of Underpassing 400kV Quad Jawaharpur TPS-Firozabad TL loc No. 10-11. This S/D require for Evacuation of power from JAwarah TPS. Line Sketch enclosed.	19/Nov/2020	08:00	20/Nov/2020	18:00	
45	RQ35615	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-2		D	"Shutdown required for testing of bushings commissioned in September, after 01 month in service for providing manufacturing clearances to M/s Trench (manufacturer of bushings) for remaining bushings under ADD CAP. This is as per terms of LOA placed to M/s Trench for supply of bushings in ADD CAP. "	10/Nov/2020	08:00	10/Nov/2020	18:00	The bushing commissioned in Pole-2 in September shutdown is to be tested after 01 month for providing manufacturing clearances for remaining bushings under ADD CAP
46	RQ35414	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	To carryout Annual Maintenance Plan(AMP) of HVDC.	05/Nov/2020	08:00	05/Nov/2020	18:00	
47	RQ35415	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	To carryout Annual Maintenance Plan(AMP) of HVDC.	05/Nov/2020	08:00	05/Nov/2020	18:00	
48	RQ35126	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	Over Head Crossing By U/C 765 kV S/C Agra-Gr. Noida Transmission Line by manual method, required Complete shutdown.	03/Nov/2020	09:00	03/Nov/2020	18:00	
49	RQ35127	stuup_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	Over Head Crossing By U/C 765 kV S/C Agra-Gr. Noida Transmission Line by manual method, required Complete shutdown.	03/Nov/2020	09:00	03/Nov/2020	18:00	
50	RQ35411	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	AMP of HVDC Pole-1 terminal	02/Nov/2020	08:00	05/Nov/2020	18:00	For AMP of HVDC Pole-1
51	RQ35265	cpcc3_sd	HVDC LINE CIRCUIT	500 KV HVDC RIHAND-DADRI (PG) CKT-1		C	AMP of HVDC Pole-1 terminal.	02/Nov/2020	08:00	05/Nov/2020	18:00	
52	RQ35413	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-2		D	To carryout Annual Maintenance Plan(AMP) of HVDC.	01/Nov/2020	08:00	04/Nov/2020	18:00	
53	RQ35412	cpcc1_sd	HVDC LINE CIRCUIT	500 KV HVDC BALIA-BHIWADI (PG) CKT-1		D	To carryout Annual Maintenance Plan(AMP) of HVDC.	28/Oct/2020	08:00	31/Oct/2020	18:00	
54	RQ35400	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR-MEERUT (PG) CKT-2	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	26/Nov/2020	08:00	28/Nov/2020	18:00	& Final Commissioning of CSD of Line Reactor of 765 kV Meerut- Koteswar TL Ckt-2 at Meerut.This S/D already applied twice in OCC

55	RQ35397	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA- BHIWANI (PG) CKT- 1	POWERGRID	D	For Additional Strengthening of A-type Delta Configuration towers of 765 KV Bhiwani Moga Tr. Line at total 284 Towers.	25/Nov/2020	08:00	10/Dec/2020	18:00	
56	RQ35409	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	25/Nov/2020	08:00	27/Nov/2020	18:00	
57	RQ35399	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KOTESHWAR- MEERUT (PG) CKT- 1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	23/Nov/2020	08:00	25/Nov/2020	18:00	& Final Commissioning of CSD of Line Reactor of 765 kV Meerut- Koteshwar TL Ckt-1 at Meerut.This S/D already applied twice in OCC
58	RQ35410	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-2	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	23/Nov/2020	08:00	24/Nov/2020	18:00	
59	RQ35519	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA- MEERUT (PG) CKT- 1	POWERGRID	D	Nond-Auto mode of Line for OPGW installation works under ULDC scheme.	22/Nov/2020	08:00	30/Nov/2020	18:00	
60	RQ35125	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA- FATEHPUR (PG) CKT-1	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Agra-Gr. Noida Transmission Line by Hot line method. A/R Off required.	17/Nov/2020	09:00	23/Nov/2020	18:00	
61	RQ35167	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)- MEERUT(PG) (PG) CKT-1	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, required Complete shutdown	11/Nov/2020	08:00	11/Nov/2020	18:00	
62	RQ35408	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER- MOGA (PG) CKT-2	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	05/Nov/2020	08:00	07/Nov/2020	18:00	
63	RQ35454	slccrs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER- AJMER (PG) CKT-2	POWERGRID	D	For completion of balance OPGW installation work to connect /Joint OPGW at Loc no. 363 of 765 KV D/C Ajmer-Bikaner PGCIL Line at Joint box for OPGW connectivity to 132 KV GSS Deh through 132 KV Ladnu-Deh line of RVPN.	02/Nov/2020	11:00	02/Nov/2020	15:00	During Shutdown period Circuit-I of 765 KV D/C Ajmer-Bikaner PGCIL Line will be remaining charge.
64	RQ35268	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV KANPUR_GIS- ALIGARH (PG) CKT- 1	POWERGRID	D	for Stringing Work of Underpassing 400kV Quad Jawaharpur TPS-Firozabad TL loc No. 31-32. This S/D require for Evacuation of power from JAwarah TPS. Line Sketch enclosed.	02/Nov/2020	08:00	03/Nov/2020	18:00	
65	RQ35516	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA- MEERUT (PG) CKT- 1	POWERGRID	D	Additional Strengthening A-type Delta Configuration of 765 KV S/C (Quad) Meerut Moga Tr. Line at total 137 Towers under Panipat (Haryana), Meerut (UP) and Malerkotala & Moga (Punjab).	02/Nov/2020	08:00	21/Nov/2020	18:00	

66	RQ35407	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BIKANER- MOGA (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	02/Nov/2020	08:00	04/Nov/2020	18:00	
67	RQ35301	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ORAI- ALIGARH (PG) CKT- 1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Nov/2020	08:00	30/Nov/2020	18:00	
68	RQ35302	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BAREILLY_2- LUCKNOW_2 (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Nov/2020	08:00	30/Nov/2020	18:00	
69	RQ35515	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA- MEERUT (PG) CKT- 1	POWERGRID	D	Non-Auto mode of Line for OPGW installation works under ULDC scheme.	01/Nov/2020	08:00	01/Nov/2020	18:00	
70	RQ35676	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MOGA- MEERUT (PG) CKT- 1	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00	
71	RQ35889	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	765 KV MEERUT- BHIWANI (PG) CKT- 1	POWERGRID	C	Hansi-Rohtak Railway diversion work at Mokhra , Rohtak	29/Oct/2020	08:00	10/Nov/2020	18:00	
72	RQ35027	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANPARA_C(LAN)- UNNAO(UP) (UP) CKT-1	UPPTCL	D	1. Routine Protection Relay Testing and Annual Maintenance of Line Bay & Line Reactor under jurisdiction of etd 765kV Unnao (from 24.11.2020 to 25.11.2020). 2. 765 kV Anpara'C' - Unnao line under jurisdiction of etd1 Prayagraj for disc cleaning between loc no. 982 to 930 (from 24.11.2020 to 27.11.2020).	24/Nov/2020	08:00	27/Nov/2020	18:00	There will be no power flow through 765KV S/S Unnao & 1000 MVA ICT-I, 1000 MVA ICT-II & 1000 MVA ICT-III at 765KV Unnao backcharge from 400KV Unnao. During shutdown period.
73	RQ35067	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-2	UPPTCL	C	Stringing of OPGW B/w T No. 158 and T No. 165 , B/w T. No. 176 and T. No. 183	20/Nov/2020	09:00	24/Nov/2020	18:00	Stringing of OPGW B/w T No. 158 and T No. 165 , B/w T. No. 176 and T. No. 183
74	RQ35080	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV BARA- MAINPURI (UP) CKT-2	UPPTCL	C	for line and Circuit Breaker Maintenance works	17/Nov/2020	10:00	18/Nov/2020	18:00	
75	RQ35124	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV AGRA FATEHBAD(UP)- LALITPUR(LPG) (UP) CKT-1	UPPTCL	D	Over Head Crossing By U/C 765 kV S/C Ghatampur to Agra Transmission Line by Hot line method. A/R Off required.	17/Nov/2020	08:00	22/Nov/2020	18:00	
76	RQ35077	stuup_sd	AC TRANSMISSION LINE CIRCUIT	765 KV GR.NOIDA_2(UPC)- HAPUR (UP) CKT-1	UPPTCL	D	For Annual Maintenance (Jume bolts & Hardware fitting tightening etc.)	06/Nov/2020	08:00	07/Nov/2020	17:00	
77	RQ35455	slcdcs_sd	AC TRANSMISSION LINE CIRCUIT	765 KV ANTA- PHAGI (RS) CKT-1	RRVPNL	D	FOR 4th Quarter maintenance & installation of repaired ABB DISTANCE MAIN -1 protection relay at 765kV GSS Anta	06/Nov/2020	09:30	06/Nov/2020	17:00	765 KV Anta-Phagii Ckt-2 will remain available in the network
78	RQ35429	cpcc1_sd	BUS	765KV BUS 1 AT PHAGI(RS)	RRVPNL	D	GIB Erection & SF6 Gas Bushings Erection	20/Nov/2020	08:00	22/Nov/2020	18:00	All Lines and elements will remain in service through Main Bus-II

79	RQ35430	cpcc1_sd	BUS	765KV BUS 2 AT PHAGI(RS)	RRVPNL	D	GIB Erection & SF6 Gas Bushings Erection	17/Nov/2020	08:00	19/Nov/2020	18:00	All Lines and elements will remain in service through Main Bus-I
80	RQ35025	stuup_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AGRA FATEHBAD(UP)	UPPTCL	C	Centrifuging of Oil	27/Nov/2020	09:00	29/Nov/2020	19:00	Centrifuging of Oil
81	RQ35423	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 2 AT 765KV JHATIKARA(PG)	POWERGRID	D	CSD commission of 702 Bay (Tie Bay). Switching of Bus reactor (approx 5 times) and Earth switch replacement.	11/Nov/2020	08:00	11/Nov/2020	18:00	
82	RQ35424	cpcc1_sd	BR/BSR/MSR/MSR	240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	FOR AMP WORK	05/Nov/2020	08:00	05/Nov/2020	18:00	
83	RQ35426	cpcc1_sd	LINE REACTOR	240 MVAR LR ON AJMER-CHITTORGARH (PG) CKT-2 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	26/Nov/2020	08:00	26/Nov/2020	18:00	
84	RQ35427	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	20/Nov/2020	08:00	20/Nov/2020	18:00	
85	RQ35428	cpcc1_sd	LINE REACTOR	240 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-1 @AJMER(PG)	POWERGRID	D	FOR AMP WORK	19/Nov/2020	08:00	19/Nov/2020	18:00	
86	RQ35425	cpcc1_sd	LINE REACTOR	330 MVAR LR ON JHATIKARA-ALIGARH (PG) CKT-1 @JHATIKARA(PG)	POWERGRID	D	CSD commission of 716LR Bay. Switching of Line reactor (approx 5 times)	09/Nov/2020	08:00	09/Nov/2020	18:00	
87	RQ35623	sldcrs_sd	LINE REACTOR	240 MVAR LR ON ANTA-PHAGI (RS) CKT-2 @PHAGI(RS)	RRVPNL	D	For replacement of 80 MVAR unit of R-phase of 3*80 MVAR line reactor with 80 MVAR spare unit for attending 1.Oil leakage from 03 nos. radiator (near HV bushing, neutral bushing & ladder) of R-Ph. Reactor of Anta line-2. 2. Maintenance of CB. 3. Tightening of clamps & connectors.	07/Nov/2020	10:00	07/Nov/2020	14:00	Shutdown required for replacement of R phase of reactor with spare unit.
88	RQ35435	cpcc1_sd	BAY	707 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	To collect CT oil sample	28/Nov/2020	12:00	28/Nov/2020	14:00	

89	RQ35434	cpcc1_sd	BAY	704 MAIN BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AT CHITTORGARH(PG)	POWERGRID	D	To collect CT oil sample						
								28/Nov/2020	10:00	28/Nov/2020	12:00		
90	RQ35433	cpcc1_sd	BAY	708 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	CT OIL SAMPLEING purpose						
								27/Nov/2020	12:00	27/Nov/2020	14:00		
91	RQ35432	cpcc1_sd	BAY	705 TIE BAY - 765 KV CHITTORGARH-BANASKANTHA (PG) CKT-2 AND 765/400 KV 1500 MVA ICT 1 AT CHITTORGARH(PG)	POWERGRID	D	CT OIL SAMPLEING purpose						
								27/Nov/2020	10:00	27/Nov/2020	12:00		
92	RQ35448	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	FOR AMP WORK						
								26/Nov/2020	08:00	26/Nov/2020	18:00		
93	RQ35442	cpcc1_sd	BAY	718 MAIN BAY - 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	FOR AMP WORK						
								25/Nov/2020	08:00	25/Nov/2020	18:00		
94	RQ35459	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AND FUTURE AT BIKANER(PG)	POWERGRID	D	FOR AMP WORK						
								25/Nov/2020	08:00	25/Nov/2020	18:00		
95	RQ35463	cpcc1_sd	BAY	721 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-1 AT BHADLA	POWERGRID	D	FOR AMP WORK						
								24/Nov/2020	08:00	24/Nov/2020	18:00		

96	RQ35439	cpcc1_sd	BAY	720 TIE BAY - 765 KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AND 240 MVAR BUS REACTOR NO 3 AT 765KV BHIWANI(PG)	POWERGRID	D	FOR AMP WORK								
										24/Nov/2020	08:00	24/Nov/2020	18:00		
97	RQ35520	cpcc1_sd	BAY	708 TIE BAY - 765 KV AJMER-CHITTOGARH (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 1 AT 765KV AJMER(PG)	POWERGRID	D	FOR AMP WORK								
										24/Nov/2020	08:00	24/Nov/2020	18:00		
98	RQ35443	cpcc1_sd	BAY	719 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-2 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK								
										23/Nov/2020	08:00	23/Nov/2020	18:00		
99	RQ35446	cpcc1_sd	BAY	712 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK								
										23/Nov/2020	08:00	24/Nov/2020	18:00		
100	RQ35462	cpcc1_sd	BAY	718 MAIN BAY - 765 KV BHADLA-BIKANER (PG) CKT-2 AT BHADLA	POWERGRID	D	FOR AMP WORK								
										23/Nov/2020	08:00	23/Nov/2020	18:00	at Bikaner	
101	RQ35518	cpcc1_sd	BAY	706 MAIN BAY - 765 KV BIKANER-AJMER (PG) CKT-2 AND FUTURE AT AJMER(PG)	POWERGRID	D	FOR AMP WORK								
										23/Nov/2020	08:00	23/Nov/2020	18:00		
102	RQ35456	cpcc1_sd	BAY	714 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	D	FOR AMP WORK								
										20/Nov/2020	08:00	20/Nov/2020	18:00		
103	RQ35457	cpcc1_sd	BAY	713 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-2 AT BIKANER	POWERGRID	D	FOR AMP WORK								
										19/Nov/2020	08:00	19/Nov/2020	18:00		
104	RQ35451	cpcc1_sd	BAY	712 MAIN BAY - 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG)	POWERGRID	D	FOR AMP WORK								
										18/Nov/2020	08:00	18/Nov/2020	18:00		

105	RQ35458	cpcc1_sd	BAY	711 TIE BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AND 765/400 KV 1500 MVA ICT 2 AT BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	FOR AMP WORK							
								17/Nov/2020	08:00	17/Nov/2020	18:00			
106	RQ35461	cpcc1_sd	BAY	710 MAIN BAY - 765 KV BIKANER-MOGA (PG) CKT-1 AT BIKANER	POWERGRID	D	FOR AMP WORK							
								12/Nov/2020	08:00	12/Nov/2020	18:00			
107	RQ35449	cpcc1_sd	BAY	709 MAIN BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG)	POWERGRID	D	FOR AMP WORK							
								11/Nov/2020	08:00	11/Nov/2020	18:00			
108	RQ35460	cpcc1_sd	BAY	708 TIE BAY - 765/400 KV 1500 MVA ICT 1 AT BIKANER(PG) AND 765 KV BIKANER-AJMER (PG) CKT-2	POWERGRID	D	FOR AMP WORK							
								10/Nov/2020	08:00	10/Nov/2020	18:00			
109	RQ35438	cpcc1_sd	BAY	713 MAIN BAY - 765 KV AJMER-CHITTORGARH (PG) CKT-1 AT CHITTORGARH(PG)	POWERGRID	D	AMP of bay Equipment							
								09/Nov/2020	08:00	10/Nov/2020	18:00			
110	RQ35453	cpcc1_sd	BAY	707 MAIN BAY - 330 MVAR LR ON 765 KV BIKANER-AJMER (PG) CKT-2 @BIKANER(PG) AND 765 KV BIKANER(PG) - BUS 1 AT BIKANER(PG)	POWERGRID	D	FOR AMP WORK							
								09/Nov/2020	08:00	09/Nov/2020	18:00			
111	RQ35517	cpcc1_sd	BAY	703 MAIN BAY - 765 KV BIKANER-AJMER (PG) CKT-1 AT BKANER	POWERGRID	D	FOR AMP WORK							
								09/Nov/2020	08:00	09/Nov/2020	18:00			AT AJMER END
112	RQ35444	cpcc1_sd	BAY	716 MAIN BAY - 765KV PHAGI(RS)-BHIWANI(PG) (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK							
								06/Nov/2020	08:00	06/Nov/2020	18:00			
113	RQ35447	cpcc1_sd	BAY	706 MAIN BAY - 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG)	POWERGRID	D	FOR AMP WORK							
								06/Nov/2020	08:00	06/Nov/2020	18:00			

114	RQ35445	cpcc1_sd	BAY	711 TIE BAY - 765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG) AND FUTURE AT 765 KV JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK							
								06/Nov/2020	08:00	07/Nov/2020	18:00			
115	RQ35436	cpcc1_sd	BAY	711 TIE BAY - 765 KV AJMER- CHITTORGARH (PG) CKT-2 AND FUTURE AT AJMER(PG)	POWERGRID	D	AMP of bay Equipment							
								06/Nov/2020	08:00	07/Nov/2020	18:00			
116	RQ35525	cpcc3_sd	BAY	710 MAIN BAY - 765KV VARANASI- BALIA (PG) CKT-1 AT BALIA(PG)	POWERGRID	D	Amp of Bay Equipments at Balia Substation							
								06/Nov/2020	08:00	06/Nov/2020	18:00			
117	RQ35450	cpcc1_sd	BAY	705 TIE BAY - 765 KV BIKANER- AJMER (PG) CKT-1 AND 330 MVAR BUS REACTOR NO 1 AT 765 KV BIKANER(PG) AT 765 KV BIKANER(PG)	POWERGRID	D	FOR AMP WORK							
								05/Nov/2020	08:00	05/Nov/2020	18:00			
118	RQ35437	cpcc1_sd	BAY	714 TIE BAY - 765KV AJMER- CHITTORGARH (PG) CKT-1 AND FUTURE AT CHITTORGARH(PG)	POWERGRID	D	AMP of bay Equipment							
								04/Nov/2020	08:00	05/Nov/2020	18:00			
119	RQ35452	cpcc1_sd	BAY	704 MAIN BAY - 765 KV BIKANER(PG) - BUS 1 AND 330 MVAR LR ON 765 KV BIKANER- AJMER (PG) CKT-1 @BIKANER(PG) AT BIKANER(PG)	POWERGRID	D	FOR AMP WORK							
								04/Nov/2020	08:00	04/Nov/2020	18:00			
120	RQ35440	cpcc1_sd	BAY	717 TIE BAY - 765KV PHAGI(RS)- BHIWANI(PG) (PG) CKT-1 AND 240 MVAR BUS REACTOR NO 2 AT 765KV BHIWANI(PG)	POWERGRID	D	FOR AMP WORK							
								04/Nov/2020	08:00	05/Nov/2020	18:00			

121	RQ35431	cpcc1_sd	BAY	715 MAIN BAY - 765KV BUS 2 AT CHITTORGARH(PG) AND FUTURE	POWERGRID	D	AMP of bay Equipment	04/Nov/2020	08:00	05/Nov/2020	18:00	Future Equipment Bau (Isolator Only) 71589 A
122	RQ35441	cpcc1_sd	BAY	708 TIE BAY - 765KV MEERUT- BHIWANI (PG) CKT- 1 AND 765/400KV 1000 MVA ICT 2 AT BHIWANI(PG)	POWERGRID	D	FOR AMP WORK	02/Nov/2020	08:00	03/Nov/2020	18:00	
123	RQ35524	cpcc3_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT BALIA(PG)	POWERGRID	D	Amp of Bay Equipments at Balia Substation	02/Nov/2020	08:00	02/Nov/2020	18:00	
124	RQ35467	cpcc1_sd	BAY	717 TIE BAY - 765 KV BHADLA- BIKANER (PG) CKT- 2 AND FUTURE AT BIKANER(PG)	POWERGRID	C	FUTURE BAY CONSTRUCTION WORK	01/Nov/2020	08:00	30/Nov/2020	18:00	
125	RQ35468	cpcc1_sd	BAY	720 TIE BAY - 765 KV BHADLA- BIKANER (PG) CKT- 1 AND FUTURE AT 765 KV BIKANER(PG)	POWERGRID	C	FUTURE BAY CONSTRUCTION WORK	01/Nov/2020	08:00	30/Nov/2020	18:00	
126	RQ34993	stuup_sd	BAY	710 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	28/Nov/2020	09:00	28/Nov/2020	15:00	
127	RQ34991	stuup_sd	BAY	708 TIE BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP) AND FUTURE	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	27/Nov/2020	09:00	27/Nov/2020	15:00	
128	RQ34992	stuup_sd	BAY	707 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	26/Nov/2020	09:00	26/Nov/2020	15:00	
129	RQ34994	stuup_sd	BAY	706 MAIN BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	25/Nov/2020	09:00	25/Nov/2020	15:00	
130	RQ35465	slccrs_sd	BAY	709 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	26/Nov/2020	09:30	26/Nov/2020	17:00	705-52-T, TIE Circuit breaker Bay will remain available in the Network

131	RQ35466	sldcrs_sd	BAY	706 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	25/Nov/2020	09:30	25/Nov/2020	17:00	704-52-T, TIE Circuit breaker Bay will remain available in the Network
132	RQ35469	cpcc1_sd	BAY	70552T TIE BAY - 240 MVAR BUS REACTOR NO 1 AT 765KV PHAGI(RS) AND FUTURE	RRVPNL	C	Shutdown is requested by POWERGRID for Replacement of existing BPI with New CT (as per scope of M/s Linxon)	20/Nov/2020	08:00	29/Nov/2020	18:00	This Bay is with Bus Reactor Bay, other Bay is Future Bay, hence there will be no outage for this S/D.
133	RQ35418	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 3 AT JHATIKARA(PG)	POWERGRID	D	For Silicon jacket Installation	27/Nov/2020	08:00	27/Nov/2020	18:00	
134	RQ35417	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT JHATIKARA(PG)	POWERGRID	D	CSD commission of 408 Bay (Tie Bay). Switching of ICT (approx 5 times)	25/Nov/2020	08:00	25/Nov/2020	18:00	
135	RQ35528	cpcc3_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT KANPUR_GIS(PG)	POWERGRID	D	AMP works of ICT alongwith associated bays at Kanpur Substation	20/Nov/2020	08:00	20/Nov/2020	18:00	
136	RQ35420	cpcc1_sd	TRANSFORMER	765/400 KV 800 MVA ICT 1 AT KOTESHWAR(PG)	POWERGRID	C	For Connection of GIS LA of 400kV side	05/Nov/2020	08:00	08/Nov/2020	18:00	
137	RQ35422	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	05/Nov/2020	08:00	05/Nov/2020	18:00	
138	RQ35419	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT JHATIKARA(PG)	POWERGRID	D	FOR AMP WORK	03/Nov/2020	08:00	03/Nov/2020	18:00	
139	RQ35421	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT AJMER(PG)	POWERGRID	D	FOR AMP WORK	03/Nov/2020	08:00	03/Nov/2020	18:00	
140	RQ35416	cpcc1_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT CHITTORGARH(PG)	POWERGRID	D	FOR AMP WORK	02/Nov/2020	08:00	03/Nov/2020	18:00	
141	RQ35086	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT HAPUR(UP)	UPPTCL	D	For Maintenance of R phase (Spare ICT charge and it will be replaced from ICT-2 R phase)	24/Nov/2020	10:00	24/Nov/2020	11:00	replacement of balloon in conservater
142	RQ35011	stuup_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Normalization the ICT-1 (Y phase ICT will be charge)	23/Nov/2020	10:00	23/Nov/2020	11:00	
143	RQ35480	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 2 AT PHAGI(RS)	RRVPNL	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	24/Nov/2020	09:00	25/Nov/2020	18:00	
144	RQ35477	sldcrs_sd	TRANSFORMER	765/400 KV 1500 MVA ICT 1 AT PHAGI(RS)	RRVPNL	D	1. Testing and maintenance of Transformers. 2. Tightening of clamps and connectors	10/Nov/2020	10:00	11/Nov/2020	18:00	

145	RQ35176	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	1) Repair sleeve providing of strands cut / damage conductor portion different circuit in between tower span 90 - 91. 2) Cutting of tree and checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42 - 121.	02/Dec/2020	09:00	03/Dec/2020	17:00	Annual Maintenance.
146	RQ35177	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42 - 121.	19/Nov/2020	09:00	03/Dec/2020	17:00	Annual Maintenance.
147	RQ35133	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Removal of existing energy meters and installation of calibrated energy meters.	10/Nov/2020	12:00	10/Nov/2020	14:00	Baspa- Karcham Wangtoo (Circuit 1) shall remain available during this shutdown period.
148	RQ35132	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Removal of existing energy meters and installation of calibrated energy meters.	10/Nov/2020	10:00	10/Nov/2020	12:00	Baspa- Karcham Wangtoo (Circuit 2) shall remain available during this shutdown period.
149	RQ35695	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	07/Nov/2020	07:00	30/Nov/2020	18:00	
150	RQ35696	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	05/Nov/2020	07:00	06/Nov/2020	18:00	
151	RQ35691	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	05/Nov/2020	07:00	30/Nov/2020	18:00	
152	RQ35694	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	SD required for removal of aviation globules for OPGW installation works under ULDC scheme.	05/Nov/2020	07:00	06/Nov/2020	18:00	
153	RQ35175	karcham_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	Checking / tightening of all bolt & nuts of hardware fittings, dead end jumpers, bundle spacers and terminal conductor of all three phases above waist level at tower no. 42 - 121.	02/Nov/2020	09:00	12/Nov/2020	17:00	Annual maintenance .
154	RQ35692	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	04/Nov/2020	18:00	

155	RQ35693	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASPA(JP)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-2	JPL,HBPCL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	04/Nov/2020	18:00
156	RQ35690	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NATHPA JHAKRI(SJ)- KARCHAM WANGTOO(JSW) (HBPCL) CKT-1	JPL,HBPCL	D	SD required for removal of aviation globules for OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	04/Nov/2020	18:00
157	RQ35522	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA- PATIALA (PG) CKT- 2	POWERGRID	D	For AMP works.	29/Nov/2020	09:00	29/Nov/2020	18:00
158	RQ35476	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)- AGRA(PG) (PG) CKT-2	POWERGRID	D	To reconnect the 400kV Agra-Auriya -2 LINE JUMPER DROPPER on 409 (Tie Bay) in order to take 408 Tie Bay in service. Approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104- 19 tariff block. (Copy Enclosed)"	28/Nov/2020	15:00	28/Nov/2020	18:00
159	RQ35521	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA- PATIALA (PG) CKT- 1	POWERGRID	D	For AMP works.	28/Nov/2020	09:00	28/Nov/2020	18:00
160	RQ35552	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUDHIANA- MALERKOTLA (PG) CKT-1	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	27/Nov/2020	09:00	28/Nov/2020	18:00
161	RQ35592	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHINMAL- KANKROLI (PG) CKT-1	POWERGRID	D	For AMP of Line Bay, Line Reactor and Line at Both end KankrolI & Bhinmal	27/Nov/2020	08:00	27/Nov/2020	18:00
162	RQ35389	sldors_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-2	POWERGRID	D	Maintenance work of bay equipments , isolators with line isolator and testing work of bay equipments.	26/Nov/2020	09:30	26/Nov/2020	18:30
163	RQ35523	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG) -NAKODAR(PG) (PG) CKT-1	POWERGRID	D	For AMP works.	26/Nov/2020	09:00	29/Nov/2020	18:00
164	RQ35474	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)- AGRA(PG) (PG) CKT-2	POWERGRID	D	"FOR OPENING OF 400kV Agra-Auriya -2 LINE JUMPER DROPPER on 408 (Tie Bay) in order to retrofit 40889B(Tie Bay isolator towards 409 Bay side). approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)"	26/Nov/2020	08:00	26/Nov/2020	12:00
165	RQ35486	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	For attending the electrical clearance issue with 400 KV D/C Meja- Bara TL between loc. No. 558-559 of 400 KV Singrauli-Allahabad-III and AMP of Line Side bay Equipments at Singrauli S/S.. Relevant Sketch- Photographs Enclosed	26/Nov/2020	08:00	26/Nov/2020	18:00

166	RQ35475	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)- AGRA(PG) (PG) CKT-1	POWERGRID	D	To reconnect the 400kV Agra-Auriya -1 LINE JUMPER DROPPER on 406 (Main Bay) in order to retrofit 40689B(Main Bay isolator towards Line Bay side). approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	25/Nov/2020	15:00	25/Nov/2020	18:00
167	RQ35388	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- RATANGARH(RS) (PG) CKT-1	POWERGRID	D	Maintenance work of bay equipments , isolators with line isolator and testing work of bay equipments.	25/Nov/2020	09:30	25/Nov/2020	18:30
168	RQ35375	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA- JALANDHAR (PG) CKT-1	POWERGRID	D	For AMP works.	25/Nov/2020	09:00	25/Nov/2020	19:00
169	RQ35130	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI- BALLABHGARH (PG) CKT-1	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, required Complete shutdown.	25/Nov/2020	08:00	25/Nov/2020	18:00
170	RQ35131	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAINPURI- BALLABHGARH (PG) CKT-2	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, required Complete shutdown.	25/Nov/2020	08:00	25/Nov/2020	18:00
171	RQ35495	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)- BALIA(PG) (PG) CKT-2	POWERGRID	D	AMP of Line side bay Equipments at Balia end	25/Nov/2020	08:00	25/Nov/2020	18:00
172	RQ35514	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD- KANPUR_GIS (PG) CKT-1	POWERGRID	C	Additional GIB Extension work due to less clearance issue between line conductor and Reactor SF6 air bushing by M/s Hyosung . During this all work for taking reactor and Bushing into service will be carried out	25/Nov/2020	08:00	29/Nov/2020	18:00
173	RQ35501	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- RIHAND(NT) (PG) CKT-1	POWERGRID	D	For AMP works at Vindhyachal Substation	25/Nov/2020	08:00	25/Nov/2020	18:00
174	RQ35591	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA- SIKAR (PG) CKT-2	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor, VD, Corona ring, arcing horn, jumper, string Hook & fixing of nut/bolt.	25/Nov/2020	08:00	27/Nov/2020	18:00
175	RQ35494	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MAU(UP)- BALIA(PG) (PG) CKT-1	POWERGRID	D	AMP of Line side bay Equipments at Balia end	23/Nov/2020	08:00	23/Nov/2020	18:00

176	RQ35473	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)- AGRA(PG) (PG) CKT-1	POWERGRID	D	FOR OPENING OF 400kV Agra-Auriya -1 LINE JUMPER DROPPER on 406 (Main Bay) in order to retrofit 40689B(Main Bay isolator towards Line Bay side). approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	23/Nov/2020	08:00	23/Nov/2020	12:00	
177	RQ35482	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)- ORAI(UP) (PG) CKT- 2	POWERGRID	D	AMP of Line and Line terminal equipment at both ends	21/Nov/2020	08:00	21/Nov/2020	18:00	
178	RQ35368	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV HAMIRPUR- PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis. Non Auto mode is needed on 400kV Banala Hamirpur & 400kV Hamirpur Jalandhar.	20/Nov/2020	09:00	30/Nov/2020	18:00	Non Auto mode is needed on 400kV Banala Hamirpur & 400kV Hamirpur Jalandhar.
179	RQ35369	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR- PARBATI POOLING BANALA (PG) CKT-1	POWERGRID	D	For replacement of disc insulator with CLR polymer insulators on alternate day basis. Non Auto mode is needed on 400kV Banala Hamirpur & 400kV Hamirpur Jalandhar.	20/Nov/2020	09:00	30/Nov/2020	18:00	Non Auto mode is needed on 400kV Banala Hamirpur & 400kV Hamirpur Jalandhar.
180	RQ35243	oteshwar_s	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) CKT-2	POWERGRID	D	Replacement of Disc Insulator by Polymer Insulator.	20/Nov/2020	09:00	23/Nov/2020	18:00	
181	RQ35580	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI- HISSAR (PG) CKT-1	POWERGRID	C	Stringing of 400 kV D/C Mahendragarh- Bhiwani TL at Loc.39/0-40/0	20/Nov/2020	08:00	21/Nov/2020	18:00	
182	RQ35790	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI- BHIWADI (PG) CKT- 2	POWERGRID	D	AMP & Retrofitting of Main-1 Distance Relay(SEL321)	19/Nov/2020	08:00	19/Nov/2020	18:00	
183	RQ35575	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI- HISSAR (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	19/Nov/2020	08:00	19/Nov/2020	18:00	
184	RQ35395	slcds_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2	POWERGRID	D	Maintenance line bay Equipments i.e. CVT, WT & line Isolator.	19/Nov/2020	08:00	19/Nov/2020	18:00	
185	RQ35571	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI- SIKAR (PG) CKT-2	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	19/Nov/2020	08:00	19/Nov/2020	18:00	For logic/wiring modification & TESTING of LBB RELAY in TIE BAY of 400kV Bass-2 Line associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project
186	RQ35791	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI- GURGAON (PG) CKT-1	POWERGRID	D	Retrofitting of Main-1 Distance Relay(SEL321)	18/Nov/2020	08:00	18/Nov/2020	18:00	

187	RQ35570	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI- SIKAR (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	18/Nov/2020	08:00	18/Nov/2020	18:00	For logic/wiring modification & TESTING of LBB RELAY in TIE BAY of 400kV Bass-1 Line associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project
188	RQ35471	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)- AGRA(PG) (PG) CKT-2	POWERGRID	C	To retrofit 400kV Agra-Auriya-2 Line Isolator and Line Reactor Isolator.(Both isolator are to changed in this) approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	18/Nov/2020	08:00	22/Nov/2020	18:00	
189	RQ35798	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2	POWERGRID	D	To replace disc insulator with polymer insulator	17/Nov/2020	08:00	17/Nov/2020	18:00	
190	RQ35242	oteshwar_s	AC TRANSMISSION LINE CIRCUIT	400 KV KOTESWAR(TH)- KOTESHWAR(PG) (PG) CKT-1	POWERGRID	D	Replacement of Disc Insulator by Polymer Insulator.	16/Nov/2020	09:00	19/Nov/2020	18:00	
191	RQ35576	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI- HISSAR (PG) CKT-2	POWERGRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	16/Nov/2020	08:00	17/Nov/2020	18:00	
192	RQ35577	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI- HISSAR (PG) CKT-3	POWERGRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.34/0-35/0	16/Nov/2020	08:00	17/Nov/2020	18:00	
193	RQ35490	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	For Line Side AMP and relays testing at Allahabad Substation	15/Nov/2020	08:00	15/Nov/2020	18:00	
194	RQ35797	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-1	POWERGRID	D	To replace disc insulator with polymer insulator	13/Nov/2020	08:00	13/Nov/2020	18:00	
195	RQ35118	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)- VARANASI(PG) (PG) CKT-1	POWERGRID	D	For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	11/Nov/2020	08:00	11/Nov/2020	18:00	
196	RQ35119	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SARNATH(UP)- VARANASI(PG) (PG) CKT-2	POWERGRID	D	For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	11/Nov/2020	08:00	11/Nov/2020	18:00	
197	RQ35567	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA- JAIPUR SOUTH (PG) CKT-2	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	11/Nov/2020	08:00	12/Nov/2020	18:00	

198	RQ35372	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)-NAKODAR(PG) (PG) CKT-1	POWERGRID	D	For AMP works.	10/Nov/2020	09:00	10/Nov/2020	19:00	
199	RQ35208	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)-ALLAHABAD(PG) (PG) CKT-1	POWERGRID	C	for SAS Integration (first shutdown for preparatory work)	10/Nov/2020	08:00	11/Nov/2020	18:00	
200	RQ35578	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI-HISSAR (PG) CKT-1	POWERGRID	C	Stringing of 400 kV D/C Mahendragarh-Bhiwani TL at Loc.7/0-8/0	10/Nov/2020	08:00	11/Nov/2020	18:00	
201	RQ35123	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-AGRA (PG) CKT-1	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Agra-Gr. Noida Transmission Line by Hot line method. A/R Off required.	09/Nov/2020	09:00	15/Nov/2020	18:00	
202	RQ35566	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA-JAIPUR SOUTH (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	09/Nov/2020	08:00	10/Nov/2020	18:00	
203	RQ35583	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)-JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	D	For stringing of earth wire in complete in both lines	09/Nov/2020	08:00	09/Nov/2020	18:00	765KV S/C Phagi-Gwalior Line CKT # 1 is Crossing the 400KV RAPPD-JAIPUR SOUTH and 400KV KOTA-JAIPUR SOUTH Line. for stringing of Earth Wire of 400kv two lines. The S/D of these lines 1)765KV Phagi-Gwalior Line1) 400KV RAPPD-JAIPUR SOUTH and 3.) 400KV KOTA-JAIPUR SOUTH Line for one day will be required on dt 09.11.2020 as proposed.
204	RQ35584	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	For stringing of earth wire in complete in both lines	09/Nov/2020	08:00	09/Nov/2020	18:00	765KV S/C Phagi-Gwalior Line CKT # 1 is Crossing the 400KV RAPPD-JAIPUR SOUTH and 400KV KOTA-JAIPUR SOUTH Line. for stringing of Earth Wire of 400kv two lines. The S/D of these lines 1)765KV Phagi-Gwalior Line1) 400KV RAPPD-JAIPUR SOUTH and 3.) 400KV KOTA-JAIPUR SOUTH Line for one day will be required on dt 09.11.2020 as proposed.
205	RQ35796	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR-BALLABHGARH (PG) CKT-3	POWERGRID	D	S/D required for Isolation of 80 Mvar Line Reactor for Oil leakage arresting work.	09/Nov/2020	08:00	09/Nov/2020	18:00	

206	RQ35499	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2	POWERGRID	D	SD for testing of main-2 relay after replacement.	08/Nov/2020	15:00	08/Nov/2020	17:00	
207	RQ35574	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT- SAHARANPUR (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	08/Nov/2020	08:00	10/Nov/2020	18:00	
208	RQ35489	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)- ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	For Line Side AMP and relays testing at Allahabad Substation	08/Nov/2020	08:00	08/Nov/2020	18:00	
209	RQ35210	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- LUCKNOW(UP) (PG) CKT-1	POWERGRID	C	for SAS Integration (first shutdown for preparatory work)	08/Nov/2020	08:00	09/Nov/2020	18:00	
210	RQ35376	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)- JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	For AMP works.	07/Nov/2020	09:00	07/Nov/2020	19:00	
211	RQ35300	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	07/Nov/2020	08:00	30/Nov/2020	18:00	
212	RQ35512	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR(PG)- AURAIYA(NT) (PG) CKT-1	POWERGRID	D	For AMP of Line Bay Equipments at Kanpur Substation	07/Nov/2020	08:00	07/Nov/2020	18:00	
213	RQ35569	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-2	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	07/Nov/2020	08:00	07/Nov/2020	18:00	
214	RQ35496	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2	POWERGRID	C	Online replacement of Main-2 relay.	06/Nov/2020	10:00	07/Nov/2020	18:00	
215	RQ35553	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KAITHAL- MALERKOTLA (PG) CKT-1	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	06/Nov/2020	09:00	07/Nov/2020	18:00	
216	RQ35028	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)- BAREILLY(PG) (PG) CKT-1	POWERGRID	D	For annual protection testing and bay maintenance of line bay and line reactor	06/Nov/2020	08:00	06/Nov/2020	18:00	Annual protection testing due in the month of November 2020
217	RQ35572	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE- DEHRADUN (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	06/Nov/2020	08:00	07/Nov/2020	18:00	

218	RQ35579	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI- HISSAR (PG) CKT-2	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	06/Nov/2020	08:00	06/Nov/2020	18:00
219	RQ35568	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI(PG)- PHAGI(RS) (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	06/Nov/2020	08:00	06/Nov/2020	18:00
220	RQ35472	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR- AGRA (PG) CKT-1	POWERGRID	C	To retrofit 400kV Agra-Kanpur Line Isolator and Line Reactor Isolator.(Both isolator are to changed in this) at Agra Substation approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104- 19 tariff block. (Copy Enclosed)	06/Nov/2020	08:00	11/Nov/2020	18:00
221	RQ35128	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR- BALLABHGARH (PG) CKT-2	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Agra-Gr. Noida Transmission Line by Hot line method. A/R Off required.	05/Nov/2020	09:00	11/Nov/2020	16:00
222	RQ35129	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KANPUR- BALLABHGARH (PG) CKT-3	POWERGRID	D	Over Head Crossing By U/C 765 kV S/C Agra-Gr. Noida Transmission Line by Hot line method. A/R Off required.	05/Nov/2020	09:00	11/Nov/2020	16:00
223	RQ35377	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)- JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	For AMP works.	05/Nov/2020	09:00	05/Nov/2020	19:00
224	RQ35581	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)- JAIPUR SOUTH(PG) (PG) CKT-1	POWERGRID	C	For dismantling of damage earth wire cross arms & erection of new earth wire cross arms.	05/Nov/2020	08:00	07/Nov/2020	18:00
225	RQ35511	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV LUCKNOW(UP)- BAREILLY(PG) (PG) CKT-1	POWERGRID	D	S/D required for 3 no old TELK make CTs DISMANTLING AND INSTALLATION of 3 no new CGL make CTs	05/Nov/2020	08:00	06/Nov/2020	18:00
226	RQ35481	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI(PG)- ORAI(UP) (PG) CKT- 1	POWERGRID	D	AMP of Line and Line terminal equipment at both ends	05/Nov/2020	08:00	05/Nov/2020	18:00
227	RQ35209	singrauli_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ANPARA(UP) (PG) CKT-1	POWERGRID	C	for SAS Integration (first shutdown for preparatory work)	04/Nov/2020	08:00	05/Nov/2020	18:00
228	RQ35573	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAGHPAT- DEHRADUN (PG) CKT-1	POWERGRID	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.	03/Nov/2020	08:00	05/Nov/2020	18:00
229	RQ35582	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	C	For dismantling of damage earth wire cross arms & erection of new earth wire cross arms.	02/Nov/2020	08:00	04/Nov/2020	18:00

230	RQ35305	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	Requested by WR2. For powerline crossing works of 765kV Vindhyachal- Varanasi line by Vindhyachal TLC.	02/Nov/2020	08:00	05/Nov/2020	18:00	
231	RQ35306	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD(PG) (PG) CKT-3	POWERGRID	D	Requested by WR2. For powerline crossing works of 765kV Vindhyachal- Varanasi line by Vindhyachal TLC.	02/Nov/2020	08:00	05/Nov/2020	18:00	
232	RQ35307	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- FATEHPUR(PG) (PG) CKT-1	POWERGRID	D	Requested by WR2. For powerline crossing works of 765kV Vindhyachal- Varanasi line by Vindhyachal TLC.	02/Nov/2020	08:00	05/Nov/2020	18:00	
233	RQ35308	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- LUCKNOW(UP) (PG) CKT-1	POWERGRID	D	Requested by WR2. For powerline crossing works of 765kV Vindhyachal- Varanasi line by Vindhyachal TLC.	02/Nov/2020	08:00	05/Nov/2020	18:00	
234	RQ35513	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALLAHABAD- KANPUR_GIS (PG) CKT-1	POWERGRID	D	Additional GIB Extension work due to less clearance issue between line conductor and Reactor SF6 air bushing by M/s Hyosung. During this Reactor and Bushing will be taken out	01/Nov/2020	10:00	01/Nov/2020	18:00	
235	RQ35899	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI- GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying completed 25 Kms , (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00	
236	RQ35900	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWADI- HISSAR (PG) CKT-1	POWERGRID	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (195 Kms out of 212 Kms completed)- work very slow /some times stopped due to severe ROW/Rain issues"	01/Nov/2020	08:00	30/Nov/2020	18:00	
237	RQ35906	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- MAHARANIBAGH(P G) (PG) CKT-1	POWERGRID	D	Auto Reclose off is required for replacement of OPGW from Dadri gantry to Maharanibagh LILO point under reliable communication replacement project.	01/Nov/2020	08:00	30/Nov/2020	18:00	As per discusser in earlier meeting, OCC may approve Shutdown for Dadri Related Critical lines
238	RQ35898	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAPS_D(NP)- KOTA(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Communication package (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00	
239	RQ35491	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SINGRAULI(NT)- ALLAHABAD(PG) (PG) CKT-2	POWERGRID	D	For Line Side AMP and relays testing at Allahabad Substation	01/Nov/2020	08:00	01/Nov/2020	18:00	
240	RQ35299	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RIHAND(NT)- ALLAHABAD(PG) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Nov/2020	08:00	30/Nov/2020	18:00	

241	RQ35909	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH- GURGAON (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00
242	RQ35905	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG) -NAWADA(HV) (PG) CKT-1	POWERGRID	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Comunication scheme	01/Nov/2020	08:00	30/Nov/2020	18:00
243	RQ35897	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BASSI- BHIWADI (PG) CKT- 2	POWERGRID	D	OPGW laying completed 125 Kms , Auto Recloser off permision for 48F laying near Bassi station	01/Nov/2020	08:00	30/Nov/2020	18:00
244	RQ35901	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)- HISSAR(PG) (PG) CKT-1	POWERGRID	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00
245	RQ35888	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JAIPUR SOUTH-KOTA (PG) CKT-1	POWERGRID	D	OPGW laying has been started in this line under Reliable Comunication package (Auto Reclose off) - 32 out of 180 Kms completed	01/Nov/2020	08:00	30/Nov/2020	18:00
246	RQ35675	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KISHENPUR- NEWWANPOH (PG) CKT-4	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	08:00	30/Nov/2020	18:00
247	RQ35891	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- MANDOLA(PG) (PG) CKT-2	POWERGRID	D	OPGW laying completed 63 out of 116 Kms (Auto Recloser off)	01/Nov/2020	08:00	30/Nov/2020	18:00
248	RQ35892	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2	POWERGRID	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00
249	RQ35697	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA- PANCHKULA (PG) CKT-1	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00
250	RQ35698	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PATIALA- PANCHKULA (PG) CKT-2	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00
251	RQ35677	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MOGA- JALANDHAR (PG) CKT-2	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00
252	RQ35830	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA- BASSI (PG) CKT-1	POWERGRID	D	Testing/maintenance work of Differential and REF relays	30/Oct/2020	15:00	30/Oct/2020	18:00
253	RQ35470	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AURAIYA(NT)- AGRA(PG) (PG) CKT-1	POWERGRID	C	To retrofit 400kV Agra-Auriya-1 Line Isolator and Line Reactor Isolator.(Both isolator are to changed in this) approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	26/Oct/2020	08:00	31/Oct/2020	18:00

254	RQ35588	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)-MAHARANIBAGH(PG) (PG) CKT-1	POWERGRID	D	Installation of Bushing in Bypass-isolator. Dadri line is just above the position of Bushing installation . Therefore during bushing installation, Dadri line should in shut down (no voltage).	25/Oct/2020	10:00	25/Oct/2020	18:00	For on going construction work.and approved in 39 SCM meeting .S/d will avail on dt 18/10/20
255	RQ35555	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MALERKOTLA-PATIALA (PG) CKT-1	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	25/Oct/2020	09:00	26/Oct/2020	18:00	
256	RQ35607	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DULHASTI(NH)-KISHENPUR(PG) (PG) CKT-2	POWERGRID	C	Erection and stringing of Tower No. 198 (on a new foundation) which got damaged during heavy snowfall & tower no.261 got damaged last month. Shut down required for Erection & de-stringing followed by re-stringing of tower no. 198 & spans 197-199 and 261.	25/Oct/2020	09:00	24/Nov/2020	17:00	
257	RQ35855	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-GURGAON (PG) CKT-1	POWERGRID	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.Bhiwadi TL Team was engaged in maintenance work of other lines.	25/Oct/2020	08:00	26/Oct/2020	18:00	It was deferred suggest sd from 20/10/20 onward .kindly allow sd at 22/10 to 23/10
258	RQ35922	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	25/Oct/2020	08:00	30/Nov/2020	18:00	Non-A/R mode required for live line OPGW installation works under ULDC scheme.
259	RQ35923	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV CHAMERA_1(NH)-JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	25/Oct/2020	08:00	30/Nov/2020	18:00	Non-A/R mode required for live line OPGW installation works under ULDC scheme.
260	RQ35587	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH-MAHARANIBAGH (PG) CKT-1	POWERGRID	D	HV Test of Bypass isolator. HV kit will setup under Ballabgarh line and for this Bllabgarh line should shut down.	25/Oct/2020	08:00	25/Oct/2020	18:00	For on going construction work.and approved in 39 SCM meeting .S/d will avail on dt 22/10/20
261	RQ35884	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-1	HVPNL	C	For stringing work of 765 KV D/C Khatri-Jhatikra TL between AP 39 to AP 40	29/Nov/2020	08:00	30/Nov/2020	18:00	
262	RQ35885	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA-DAULATABAD (HV) CKT-2	HVPNL	C	For stringing work of 765 KV D/C Khatri-Jhatikra TL between AP 39 to AP 40	29/Nov/2020	08:00	30/Nov/2020	18:00	
263	RQ35886	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-1	HVPNL	C	For stringing work of 765 KV D/C Khatri-Jhatikra TL between AP 32 to AP 33	26/Nov/2020	08:00	27/Nov/2020	18:00	
264	RQ35887	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)-DAULATABAD(HV) (HV) CKT-2	HVPNL	C	For stringing work of 765 KV D/C Khatri-Jhatikra TL between AP 32 to AP 33	26/Nov/2020	08:00	27/Nov/2020	18:00	

265	RQ35204	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-2	HVPNL	D	Trimming of trees, for attending DC leakage & bays mtc.	25/Nov/2020	08:00	25/Nov/2020	17:00	
266	RQ35203	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DHANODA- DAULATABAD (HV) CKT-1	HVPNL	D	Trimming of trees, for attending DC leakage & bays mtc.	23/Nov/2020	09:00	23/Nov/2020	17:00	
267	RQ35205	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Trimming of trees, for attending DC leakage & bays mtc.	20/Nov/2020	09:00	20/Nov/2020	17:00	
268	RQ35110	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)- NUHIAWALI(HV) (HV) CKT-1	HVPNL	D	Setting of Bus Pantagraph isolators	20/Nov/2020	09:00	20/Nov/2020	18:00	
269	RQ35109	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)- KIRORI(HV) (HV) CKT-2	HVPNL	D	Setting of Bus Pantagraph isolators	19/Nov/2020	09:00	19/Nov/2020	18:00	
270	RQ35191	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-1	HVPNL	D	Trimming of trees, for attending DC leakage & bays mtc.	19/Nov/2020	09:00	19/Nov/2020	17:00	
271	RQ35108	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)- KIRORI(HV) (HV) CKT-1	HVPNL	D	Setting of Bus Pantagraph isolators	18/Nov/2020	09:00	18/Nov/2020	18:00	
272	RQ35206	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Trimming of trees, for attending DC leakage & bays mtc.	17/Nov/2020	09:00	17/Nov/2020	17:00	
273	RQ35107	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KHEDAR(HPG)- FATEHABAD(PG) (HV) CKT-1	HVPNL	D	Setting of Bus Pantagraph isolators	17/Nov/2020	09:00	17/Nov/2020	18:00	
274	RQ35192	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHAJJAR(APCL)- DAULATABAD(HV) (HV) CKT-2	HVPNL	D	Trimming of trees, for attending DC leakage & bays mtc.	16/Nov/2020	09:00	16/Nov/2020	17:00	
275	RQ35224	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NUHIAWALI(HV)- FATEHABAD(PG) (HV) CKT-1	HVPNL	D	For installation of energy meter by DHBVN	26/Oct/2020	14:00	26/Oct/2020	15:00	
276	RQ35159	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)- KIRORI(HV) (HVPNL) CKT-2	HVPNL	D	For installation of AMR meter	25/Oct/2020	13:00	25/Oct/2020	15:00	
277	RQ35158	slchr_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JIND(PG)- KIRORI(HV) (HVPNL) CKT-1	HVPNL	D	For installation of AMR meter	25/Oct/2020	10:00	25/Oct/2020	12:00	

278	RQ35099	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	FOR AMP WORK							
								28/Nov/2020	10:00	28/Nov/2020	18:00			
279	RQ35098	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	FOR AMP WORK							
								27/Nov/2020	10:00	27/Nov/2020	18:00			
280	RQ35374	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	For AMP works.							
								24/Nov/2020	09:00	24/Nov/2020	19:00			
281	RQ35373	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JALANDHAR(PG)- SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	For AMP works.							
								23/Nov/2020	09:00	23/Nov/2020	19:00			
282	RQ35920	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-1	NRSS XXIX	D	Peak has been bent due to heavy snow and wind shutdown required for rectification work							
								25/Oct/2020	10:00	25/Oct/2020	20:00	D/C Tower		
283	RQ35921	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMARGARH(NRSS XXIX)-SAMBA(PG) (NRSS XXIX) CKT-2	NRSS XXIX	D	Peak has been bent due to heavy snow and wind shutdown required for rectification work							
								25/Oct/2020	10:00	25/Oct/2020	20:00	D/C Tower		
284	RQ35590	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NEEMRANA(PG)- BABAI(RS) (NRSS36) CKT-1	VERGRID,NRS	D	Winter maintenance work eg. Insulator cleaning ,Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt.							
								28/Nov/2020	08:00	30/Nov/2020	18:00			
285	RQ35890	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SIKAR(PG)- BABAI(RS) (NRSS36) CKT-1	VERGRID,NRS	D	"Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works (162 Kms out of 178 kms OPGW laying Completed-work very slow /some times stopped due to severe ROW/Rain issues)"							
								01/Nov/2020	08:00	30/Nov/2020	18:00			
286	RQ35069	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MURADNAGAR_2- MATHURA (UP) CKT-1	UPPTCL	D	For Line Jumper Tightening work							
								27/Nov/2020	09:00	29/Nov/2020	19:00			
287	RQ35487	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)- MEJA TPS(MUN) (UP) CKT-1	UPPTCL	D	For attending the electrical clearance issue with 400 KV S/C Singrauli-Allahabad- III between loc. No. 558-559 . Relevent Sketch- Photographs Enclosed							
								26/Nov/2020	08:00	26/Nov/2020	18:00			
288	RQ35488	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BARA(UP)- MEJA TPS(MUN) (UP) CKT-2	UPPTCL	D	For attending the electrical clearance issue with 400 KV S/C Singrauli-Allahabad- III between loc. No. 558-559 . Relevent Sketch- Photographs Enclosed							
								26/Nov/2020	08:00	26/Nov/2020	18:00			

289	RQ35062	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-2	UPPTCL	D	Replacement of disc insulator by polymer insulator	26/Nov/2020	08:00	30/Nov/2020	18:00	
290	RQ35485	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI-ALIGARH (UP) CKT-1	UPPTCL	D	for Stringing Work of 400Quad Jawaharpur TPS-Firozabad between Loc. No. 3-4 and Stringing of LILO of 765kV Mainpuri-Gr.Noida Ckt-1 between Loc. No. 13-14 & Ckt-2 between Loc. No. 14-15. This S/D require for Evacuation of power from JAwahar TPS. Line Sketch enclosed.	25/Nov/2020	08:00	26/Nov/2020	18:00	
291	RQ35030	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Polymer changing, Polymer cleaning, jumper thightning	24/Nov/2020	10:00	26/Nov/2020	18:00	" There will be no any supply interruption due to this shut-down .
292	RQ35042	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-2	UPPTCL	D	Disc Cleaning of said Line	24/Nov/2020	08:00	27/Nov/2020	18:00	" There will be no any supply interruption due to this shut-down .Load of sub station will be fed through 400kv Dadri ,Nawada and 400KV Greater noida to 400KV (765KVS/S) Greater noida ckt-I
293	RQ35059	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	Testing of CB and annual Relay testing and Tightening of the Bay.	24/Nov/2020	08:00	25/Nov/2020	17:00	
294	RQ35097	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA-ANPARA_D (UP) CKT-2	UPPTCL	C	For replacement of existing old CTs & CVTs of 0.5 accuracy class with new CTs & CVTs of 0.2 accuracy class in this line	23/Nov/2020	08:00	26/Nov/2020	18:00	400 Kv Anpara B -Anpara D (L-9) line will remain under shut down on continuous basis
295	RQ35029	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV OBRA_B-SULTANPUR (UP) CKT-1	UPPTCL	D	for routine bay maintenance and opening of IPS pipe for Pantograph replacement	21/Nov/2020	10:00	21/Nov/2020	18:00	
296	RQ35061	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	Replacement of disc insulator by polymer insulator	21/Nov/2020	08:00	25/Nov/2020	18:00	
297	RQ35078	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA_B(UPUN)-SARNATH(UP) (UP) CKT-2	UPPTCL	C	For diversion of 400 KV Anpara-Sarnath L-3 line for DFCC	21/Nov/2020	08:00	30/Nov/2020	18:00	
298	RQ35074	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV REWA ROAD-PANKI (UP) CKT-1	UPPTCL	D	Disc Cleaning between tower loc no. 920-1055 & 484 - 520	20/Nov/2020	08:00	22/Nov/2020	18:00	
299	RQ35041	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA_2(UPC)-GR.NOIDA(UPC) (UP) CKT-1	UPPTCL	D	Disc Cleaning of said Line	20/Nov/2020	08:00	23/Nov/2020	18:00	" There will be no any supply interruption due to this shut-down .Load of sub station will be fed through 400kv Dadri ,Nawada and 400KV Greater noida to 400KV (765KVS/S) Greater noida ckt-II "

300	RQ35065	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD- MATHURA (UP) CKT-2	UPPTCL	D	Replacement defective polymer & maintenance work	19/Nov/2020	10:00	21/Nov/2020	17:00	Replacement defective polymer & maintenance work
301	RQ35072	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI- MAINPURI (UP) CKT-2	UPPTCL	D	for routine maintenance & testing work.	19/Nov/2020	09:30	19/Nov/2020	18:00	
302	RQ35032	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)- SULTANPUR(UP) (UP) CKT-1	UPPTCL	D	for routine bay maintenance	11/Nov/2020	10:00	11/Nov/2020	18:00	
303	RQ35064	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA- AGRA FATEHBAD (UP) CKT-1	UPPTCL	D	Replacement defective polymer & maintenance work	09/Nov/2020	10:00	11/Nov/2020	17:00	Replacement defective polymer & maintenance work
304	RQ35068	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD- MATHURA (UP) CKT-1	UPPTCL	D	For Line Jumper Tightening work	09/Nov/2020	09:00	11/Nov/2020	19:00	
305	RQ35168	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI- ALIGARH (UP) CKT- 1	UPPTCL	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, Both Circuit required Complete shutdown.	08/Nov/2020	08:00	08/Nov/2020	18:00	
306	RQ35169	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALIGARH- MURADNAGAR_1 (UP) CKT-1	UPPTCL	D	Over Head Crossing By U/C 765 kV S/C Ghatampur-Hapur Transmission Line by manual method, Both Circuit required Complete shutdown.	08/Nov/2020	08:00	08/Nov/2020	18:00	
307	RQ35071	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ORAI- PARICHA (UP) CKT- 2	UPPTCL	D	for attending dropper jumper	07/Nov/2020	09:30	07/Nov/2020	18:00	
308	RQ35096	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA- ANPARA_D (UP) CKT-1	UPPTCL	C	For replacement of existing old CTs & CVTs of 0.5 accuracy class with new CTs & CVTs of 0.2 accuracy class in this line	06/Nov/2020	08:00	09/Nov/2020	18:00	400 Kv Anpara B -Anpara D (L-8) line will remain under shut down on continuous basis
309	RQ35117	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANPARA- SARNATH (UP) CKT-1	UPPTCL	D	For overhead crossing by under construction 400 KV DC Obra- Jaunpur TL by manual gang (complete Shutdown required).	06/Nov/2020	08:00	06/Nov/2020	18:00	
310	RQ35079	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH- MAU (UP) CKT-1	UPPTCL	C	For Replacement of 02 Nos. Line CT, 03 Nos. CVT, For configuration of additional feature in Distance Protection Relay & testing of same, General Maintenance	05/Nov/2020	09:00	07/Nov/2020	18:00	
311	RQ35070	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA FATEHBAD-AGRA SOUTH (UP) CKT-2	UPPTCL	D	jumper tightening and routine testing	05/Nov/2020	09:00	07/Nov/2020	19:00	
312	RQ35076	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TANDA(NT)- AZAMGARH(UP) (UP) CKT-1	UPPTCL	D	For configuration of additional feature in Distance Protection Relay & testing of same, General Maintenance	04/Nov/2020	09:00	04/Nov/2020	15:00	

313	RQ35056	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PANKI- ALIGARH (UP) CKT- 1	UPPTCL	D	Testing of CB Relay testing and tightening of the Bay.	04/Nov/2020	08:00	05/Nov/2020	17:00
314	RQ35075	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AZAMGARH- GORAKHPUR (UP) CKT-1	UPPTCL	D	For configuration of additional feature in Distance Protection Relay & testing of same, General Maintenance	03/Nov/2020	09:00	03/Nov/2020	15:00
315	RQ35044	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR- ATAUR (UP) CKT-1	UPPTCL	C	Height Raising of conductor against Deposit work of DFCCIL BY ETD Muzaffarnagar and Jumper tightening, replacement of Damage insulators, installation of Missing vibration damper by ETD, Muradnagar	02/Nov/2020	09:00	12/Nov/2020	18:00
316	RQ35055	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ALAKNANDA GVK(UPC)- VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	For sag adjustment between span 20-21	02/Nov/2020	07:00	03/Nov/2020	17:00
317	RQ35303	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	400 KV UNNAO- PANKI (UP) CKT-1	UPPTCL	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE	01/Nov/2020	08:00	30/Nov/2020	18:00
318	RQ35031	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUZAFFARNAGAR(UP)- VISHNUPRAYAG(JP) (UP) CKT-1	UPPTCL	D	For sag adjustment between span 20-21	01/Nov/2020	07:00	01/Nov/2020	17:00
319	RQ35641	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-2		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	26/Nov/2020	09:00	26/Nov/2020	17:00
320	RQ35638	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	24/Nov/2020	09:00	28/Nov/2020	17:00
321	RQ35665	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)- RAJPURA(PS) (PG) CKT-1		D	Tan Delta testing of 420 CT, 421 CT, line CVT and C&R panel testing by Protection Team, IR measurement of CVT , Tightening of all TB's and cleaning of CVT porcelain ,MB, BMK and JB.	24/Nov/2020	09:00	27/Nov/2020	17:00

322	RQ35643	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- DHURI(P) (PS) CKT-2		D	Disc insulator Washing from tower no-140 to 168 & Maintenance of (407 89B isolator, 408 89A isolator) , linkage and gears, checking of stopper bolt, aux contacts, lubrication to operating Mechanism, levers, cleaning and greasing of main contacts, alignment of isolator and checking of interlock . Tightness of Clamp connectors of CB 408, checking of CB (408) PD relay, anti pumping relay, check of interlocks, operation lockouts , Checking of SF6 pressure, Tightness of Clamp connectors of CT (407)	23/Nov/2020	09:00	30/Nov/2020	17:00
323	RQ35654	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MAKHU(P) (PS) CKT-1		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	23/Nov/2020	09:00	23/Nov/2020	17:00
324	RQ35640	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-2		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	20/Nov/2020	09:00	20/Nov/2020	17:00
325	RQ35637	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	18/Nov/2020	09:00	18/Nov/2020	17:00
326	RQ35657	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR- MAKHU (PS) CKT-1		D	Jumper Tightening from Tower No. 239 to 249	18/Nov/2020	09:00	19/Nov/2020	17:00
327	RQ35639	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-2		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	17/Nov/2020	09:00	17/Nov/2020	17:00
328	RQ35666	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- MUKTSAR(P) (PS) CKT-1		D	Maintenance	17/Nov/2020	09:00	17/Nov/2020	17:00
329	RQ35634	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA- DHURI (PS) CKT-1		D	Tightness of terminal connectors and cleaning of Breaker Mechanism Box,Control and Relay Pannel,Marshalling boxes of Current Transforme,Capactive Voltage Transformer and Isolators (40489B,40489L,40589A) of bay no. 404,405 at 400 KV Bhalwan (Dhuri) ,Cleaning of porcelain discs insulators in polluted areas from TL-01 to 43 & tower no-190 to 19	16/Nov/2020	09:00	22/Nov/2020	17:00

330	RQ35636	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- NAKODAR(PSG) (PS) CKT-1		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	13/Nov/2020	09:00	13/Nov/2020	17:00
331	RQ35659	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR- MAKHU (PS) CKT-2		D	Jumper Tightening from Tower No. 239 to 249	12/Nov/2020	09:00	12/Nov/2020	17:00
332	RQ35635	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA- DHURI (PS) CKT-2		D	Cleaning of porcelain discs insulators in polluted areas from TL-44 to 86 and tower no-186 to 189	11/Nov/2020	09:00	13/Nov/2020	17:00
333	RQ35663	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- NAKODAR(PSG) (PS) CKT-1		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	11/Nov/2020	09:00	11/Nov/2020	17:00
334	RQ35662	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MOGA(PG) (PS) CKT-1		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	10/Nov/2020	09:00	10/Nov/2020	17:00
335	RQ35633	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- RAJPURA(PS) (PS) CKT-2		D	Washing/Cleaning of porcelain discs, checking & Tightening of jumpers nut bolts and routine electrical maintenance from TL-01 to 07	09/Nov/2020	09:00	10/Nov/2020	17:00
336	RQ35664	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- MUKTSAR(PS) (PS) CKT-2		D	Maintenance	09/Nov/2020	09:00	09/Nov/2020	17:00
337	RQ35632	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- RAJPURA(PS) (PS) CKT-2		D	Washing/Cleaning of porcelain discs, checking & Tightening of jumpers nut bolts and routine electrical maintenance from TL-01 to 07	06/Nov/2020	09:00	07/Nov/2020	17:00
338	RQ35655	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MAKHU(PS) (PS) CKT-2		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	06/Nov/2020	09:00	06/Nov/2020	17:00
339	RQ35658	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR- MAKHU (PS) CKT-2		D	Jumper Tightening from Tower No. 239 to 249	05/Nov/2020	09:00	05/Nov/2020	17:00
340	RQ35660	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)- MAKHU(PS) (PSTCL) CKT-1		D	Jumper Tightening from Tower No. 92 to 100	05/Nov/2020	09:00	05/Nov/2020	17:00

341	RQ35642	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- DHURI(P) (PS) CKT-1		D	Disc insulator Washing from tower no-140 to 168 & Maintenance of (407 89B isolator, 408 89A isolator) , linkage and gears, checking of stopper bolt, aux contacts, lubrication to operating Mechanism, levers, cleaning and greasing of main contacts, alignment of isolator and checking of interlock . Tightness of Clamp connectors of CB 408, checking of CB (408) PD relay, anti pumping relay, check of interlocks, operation lockouts , Checking of SF6 pressure, Tightness of Clamp connectors of CT (407)	04/Nov/2020	09:00	06/Nov/2020	17:00	
342	RQ35661	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AMRITSAR(PG)- MAKHU(P) (PSTCL) CKT-2		D	Jumper Tightening from Tower No. 92 to 100	04/Nov/2020	09:00	04/Nov/2020	17:00	
343	RQ35653	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV NAKODAR(PSG)- MAKHU(P) (PS) CKT-1		D	Jumper,corona ring,damper tightening Ground Maintenance of tower	03/Nov/2020	09:00	03/Nov/2020	17:00	
344	RQ35656	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MUKTSAR- MAKHU (PS) CKT-1		D	Jumper Tightening from Tower No. 239 to 249	03/Nov/2020	09:00	03/Nov/2020	17:00	
345	RQ35631	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA TPS(PSG)- RAJPURA(P) (PS) CKT-1		D	Washing/Cleaning of porcelain discs, checking & Tightening of jumpers nut bolts and routine electrical maintenance from TL-01 to 07	02/Nov/2020	09:00	05/Nov/2020	17:00	
346	RQ35667	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV TALWANDI SABOO(PSG)- MOGA(P) (PS) CKT-1		D	Maintenance	01/Nov/2020	09:00	30/Nov/2020	17:00	Auto recloser operation of 400 KV Talwandi Moga line on daily basis
347	RQ35066	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(UP)- AGRA FATEHBAD(UP) (PG) CKT-2	VERGRID,UPP	D	Jumper replacement & maintenance work	25/Nov/2020	10:00	27/Nov/2020	17:00	Jumper replacement & maintenance work
348	RQ35039	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	VERGRID,UPP	D	Alignment setting Work at Y phase 92-C PG Isoltor of 400 kV Nawada Line	06/Nov/2020	09:00	06/Nov/2020	17:00	There will be no any supply interruption due to this shut down .Load of sub station will be fed through 400KV Greater Noida to 400KV (765KV sub station) Greater Noida ckt-I&II and 400KV Dadari line
349	RQ35063	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AGRA(PG)- AGRA FATEHBAD(UP) (PG) CKT-1	VERGRID,UPP	D	Jumper replacement & maintenance work	05/Nov/2020	10:00	07/Nov/2020	17:00	Jumper replacement & maintenance work

350	RQ35033	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SULTANPUR(UP)- LUCKNOW_1(PG) (PG) CKT-1	VERGRID,UPF	D	for routine bay maintenance	02/Nov/2020	10:00	02/Nov/2020	18:00
351	RQ35904	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GR.NOIDA(UPC)- NAWADA(HV) (PG) CKT-1	VERGRID,UPF	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW LIVE LINE stringing works under Relabile Communication scheme	01/Nov/2020	08:00	30/Nov/2020	18:00
352	RQ35586	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER- BHILWARA (RS) CKT-2	RRVPNL	D	CONSTRUCTION WORK OF AJMER(PG)- PHAGI(RVPNL) 765KV D/C LINE	25/Nov/2020	08:00	25/Nov/2020	18:00
353	RQ35361	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR- KANKANI (RS) CKT- 2	RRVPNL	D	Preventive maintenance work	12/Nov/2020	09:00	12/Nov/2020	17:00
354	RQ35358	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ANTA(RS)- KAWAI SCTPS(APR) (RS) CKT-1	RRVPNL	D	FOR 4th Quarter maintenance & installation of repaired ABB DISTANCE MAIN -1 protection relay at 765kV GSS Anta	10/Nov/2020	09:00	10/Nov/2020	17:00
355	RQ35585	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER- BHILWARA (RS) CKT-1	RRVPNL	D	CONSTRUCTION WORK OF AJMER(PG)- PHAGI(RVPNL) 765KV D/C LINE	10/Nov/2020	08:00	10/Nov/2020	18:00
356	RQ35359	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BIKANER- MERTA (RS) CKT-1	RRVPNL	D	Routine Bay Maintenance at Bikaner & QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongiwth 50 MVAR line reactor at Merta	09/Nov/2020	10:00	09/Nov/2020	17:00
357	RQ35394	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL- RAMGARH (RS) CKT-2	RRVPNL	D	Quarterly Maintenance of Dia-07 (40752- A) at 400kV GSS Ramgarh	09/Nov/2020	08:00	09/Nov/2020	18:00
358	RQ35391	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA- RATANGARH (RS) CKT-1	RRVPNL	D	QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS	07/Nov/2020	10:00	07/Nov/2020	17:00
359	RQ35343	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)- BIKANER(RS) (RS) CKT-2	RRVPNL	D	For testing of autorecloser and Routine Bay Maintenance	06/Nov/2020	10:00	06/Nov/2020	17:00
360	RQ35390	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MERTA- HEERAPURA (RS) CKT-1	RRVPNL	D	Due to shutdown of 400kV Main Bus-B, 400 KV Merta-Heerapura Line will remain off , which is running through 400KV BUS- B via 652B CB only as 652 T C.B. was burnt on DT-03.01.2020 at 400KV GSS Merta	06/Nov/2020	10:00	06/Nov/2020	17:00
361	RQ35341	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AJMER(RS)- DEEDWANA(MTS) (RS) CKT-1	RRVPNL	D	HALF YEARLY MAINTENANCE & TESTING WORK OF BAY EQUIPMENTS	06/Nov/2020	09:00	06/Nov/2020	18:00

362	RQ35342	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV SURATGARH SCTPS(RVUN)- BIKANER(RS) (RS) CKT-1	RRVPNL	D	For testing of autorecloser and Routine Bay Maintenance	05/Nov/2020	10:00	05/Nov/2020	17:00	
363	RQ35345	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV PHAGI- AJMER (RS) CKT-2	RRVPNL	D	HALF YEARLY MAINTENANCE & TESTING WORK OF BAY EQUIPMENTS	05/Nov/2020	09:00	05/Nov/2020	18:00	
364	RQ35360	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JODHPUR- KANKANI (RS) CKT- 1	RRVPNL	D	Preventive maintenance work	05/Nov/2020	09:00	05/Nov/2020	17:00	
365	RQ35393	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL- JODHPUR (RS) CKT-1	RRVPNL	D	Quarterly Maintenance of bay alongwith line reactor at 400kV GSS Akal	02/Nov/2020	08:00	02/Nov/2020	16:00	
366	RQ35903	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHILWARA- CHITTORGARH (RS) CKT-1	RRVPNL	D	OPGW completed 50 out of 51 kms, (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00	
367	RQ35385	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL- KANKANI (RS) CKT- 1	RRVPNL	D	For Termination of under construction LILO of 400 KV Akal-Kakani-II line to 400 KV GSS Jaisalmer-2(ICB-8) and quarterly maintenance work at 400kV GSS Akal	25/Oct/2020	08:00	25/Oct/2020	19:00	The shutdown is required for 20.10.2020 but due to shutdown opening date for 176 OCC is 25.10.2020 so has been punched for 25.10.2020. Please accord the approval for 20.10.2020
368	RQ35386	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	400 KV AKAL- KANKANI (RS) CKT- 2	RRVPNL	C	For Termination of under construction LILO of 400 KV Akal-Kakani-II line to 400 KV GSS Jaisalmer-2(ICB-8) and quarterly maintenance work of 400kV Kankani-II bay at 400kV GSS Akal on 21.10.2020	25/Oct/2020	08:00	28/Oct/2020	19:00	The shutdown is required from 20.10.2020 to 23.10.2020 but due to shutdown opening date for 176 OCC is 25.10.2020 so has been punched for 25.10.2020 to 28.10.2020. Please accord the approval for 20.10.2020 to 23.10.2020 on continuous basis.
369	RQ35806	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BHIWANI(BB)- RAJPURA(PS) (PG) CKT-1	WERGRID,BB	D	Mytc. of line before foggy season	23/Nov/2020	08:00	24/Nov/2020	18:00	
370	RQ35746	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DEHAR(BB)- RAJPURA(PS) (PG) CKT-1	WERGRID,BB	C	Erection of new tower No. 9 & 9 A by M/s ACC Barmana as deposit work.	02/Nov/2020	08:00	09/Nov/2020	18:00	
371	RQ35795	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG) - TUGHLAKABAD(PG) (DTL) CKT-2	DWERGRID,D	D	S/D required for re-fixing of loosed/open spacer cum damper	18/Nov/2020	08:00	19/Nov/2020	18:00	
372	RQ35794	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BALLABHGARH(PG) - TUGHLAKABAD(PG) (DTL) CKT-1	DWERGRID,D	D	S/D required for re-fixing of loosed/open spacer cum damper	16/Nov/2020	08:00	17/Nov/2020	18:00	

373	RQ35182	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)- MUNDKA(DV) (PG) CKT-2	DWERGRID,D	D	Tan Delta Testing of Line CVT	12/Nov/2020	11:30	12/Nov/2020	13:30
374	RQ35181	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV JHATIKARA(PG)- MUNDKA(DV) (DTL) CKT-1	DWERGRID,D	D	Tan Delta Testing of Line CVT	12/Nov/2020	09:00	12/Nov/2020	11:30
375	RQ35834	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- MEERUT (PG) CKT- 1	RLINK,POWER	C	Shut down for the work of shifting/modification of Bareilly-Meerut Ckt- I&II line due to Meerut- Bulandshahar NH- 235 by NHAI	17/Nov/2020	08:00	30/Nov/2020	18:00
376	RQ35835	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAREILLY- MEERUT (PG) CKT- 2	RLINK,POWER	C	Shut down for the work of shifting/modification of Bareilly-Meerut Ckt- I&II line due to Meerut- Bulandshahar NH- 235 by NHAI	17/Nov/2020	08:00	30/Nov/2020	18:00
377	RQ35832	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT- MANDOLA (PG) CKT-3	RLINK,POWER	C	Shut down for the work of shifting/modification of Meerut- Mandola Ckt-3 & 4 line due to Meerut- Bulandshahar NH-235 by NHAI	01/Nov/2020	08:00	09/Nov/2020	18:00
378	RQ35833	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MEERUT- MANDOLA (PG) CKT-4	RLINK,POWER	C	Shut down for the work of shifting/modification of Meerut- Mandola Ckt-3 & 4 line due to Meerut- Bulandshahar NH-235 by NHAI	01/Nov/2020	08:00	09/Nov/2020	18:00
379	RQ35184	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA- MUNDKA (DV) CKT- 2	DTL	D	Tan Delta Testing of Line CVT	12/Nov/2020	16:00	12/Nov/2020	18:00
380	RQ35183	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	400 KV BAWANA- MUNDKA (DV) CKT- 1	DTL	D	Tan Delta Testing of Line CVT	12/Nov/2020	14:00	12/Nov/2020	16:00
381	RQ35589	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- RISHIKESH(UK) (PG) CKT-1	DWERGRID,PTC	D	For testing of PLCC after retrofit of old BPL PLCC with ABB PLCC.	03/Nov/2020	10:00	03/Nov/2020	14:00
382	RQ35606	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	400 KV RAJPURA- DHURI (PS) CKT-1	PSTCL	D	Tan Delta testing and IR value of HV ,IV, LV bushings,Tan Delta testing of CT of bay 409 by Protection Team , Tightening of all TB's and cleaning of porcelain bushings ,MB, BMK and JB.	03/Nov/2020	08:00	04/Nov/2020	18:00
383	RQ35052	stuup_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ROORKEE(PG)- MUZAFFARNAGAR(UP) (PG) CKT-1	GRID,UPPTCL	C	Height Raising of conductor against Deposit work of DFCCIL	02/Nov/2020	09:00	11/Nov/2020	18:00
384	RQ35249	dadri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	C	Tower Shifting of 400KV Dadri-Harshvihar transmission lines infringing Delhi- Ghaziabad-Merrut RRTS Corridor of NCRTC	01/Nov/2020	09:00	15/Nov/2020	18:00

385	RQ35250	dadri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	C	Tower Shifting of 400KV Dadri-Harshvihar transmission lines infringing Delhi- Ghaziabad-Merrut RRTS Corridor of NCRTC	01/Nov/2020	09:00	15/Nov/2020	18:00	
386	RQ35248	dadri_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	C	Provision System for ERS (Emergency restoration system)	25/Oct/2020	09:00	30/Oct/2020	18:00	Provision for ERS to be made for long shutdown of 400KV Dadri-Harshvihar-1 & 2 lines planned from 01/11/2020 to 15/11/2020
387	RQ35601	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- LONI HARSH VIHAR(DV) (NT) CKT-1	NTPC	C	For diversion & construction activities on Delhi-Meerut Rapid rail transport system NCRTC	25/Oct/2020	08:00	15/Nov/2020	18:00	S/d will avail on dt 22/10/20 to 12/11/20
388	RQ35602	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV DADRI(NT)- LONI HARSH VIHAR(DV) (NT) CKT-2	NTPC	C	For diversion & construction activities on Delhi-Meerut Rapid rail transport system NCRTC	25/Oct/2020	08:00	15/Nov/2020	18:00	S/d will avail on dt 22/10/20 to 12/11/20
389	RQ35681	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)- KALA AMB(PKTL) (JPL) CKT-1	PKATL,JPL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00	
390	RQ35682	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV ABDULLAPUR(PG)- KALA AMB(PKTL) (JPL) CKT-2	PKATL,JPL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00	
391	RQ35683	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)- WANGTO_GIS(HP) (HPPTCL) CKT-1	ATL,HPPTCL,J	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00	
392	RQ35684	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KALA AMB(PKTL)- WANGTO_GIS(HP) (HPPTCL) CKT-2	ATL,HPPTCL,J	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00	
393	RQ35678	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- MALERKOTLA(PG) (SEKURA) CKT-1	SEKURA	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00	
394	RQ35679	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KURUKSHETRA(PG)- MALERKOTLA(PG) (SEKURA) CKT-2	SEKURA	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00	
395	RQ35685	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-1	HPPTCL,JPL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00	

396	RQ35686	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-2	HPPTCL,JPL	D	Non-A/R mode required for live line OPGW installation works under ULDC scheme.	01/Nov/2020	07:00	30/Nov/2020	18:00	
397	RQ35893	sterlite_sd	AC TRANSMISSION LINE CIRCUIT	400 KV MANESAR(PG)- SOHNA ROAD (GPTL) (GPTL) CKT-1	TL,POWERGR	D	Relay Testing work	26/Oct/2020	10:00	26/Oct/2020	18:00	
398	RQ35856	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	400 KV GURGAON(PG)- SOHNA ROAD (GPTL) (GPTL) CKT-2	TL,POWERGR	D	Pre -winter maintenance work eg. Tightening of loose conductor,VD,Corona ring,arcing horn,jumper,string Hook & fixing of nut/bolt etc.Bhiwadi TL Team was engaged in maintenance work of other lines.	25/Oct/2020	08:00	26/Oct/2020	18:00	It was deferred suggest sd from 20/10/20 onward .kindly allow sd at 22/10 to 23/10
399	RQ35726	cpcc1_sd	BUS	400KV BUS 1 AT SIKAR(PG)	POWERGRID	D	AMP TESTING OF 400kV BUS-1 Isolators & BUSBAR RELAY TESTING at Sikar	29/Nov/2020	08:00	29/Nov/2020	18:00	
400	RQ35542	cpcc3_sd	BUS	400KV BUS 2 AT ALLAHABAD(PG)	POWERGRID	D	For AMP and protection testing at Allahabad Substation	29/Nov/2020	08:00	29/Nov/2020	18:00	
401	RQ35541	cpcc3_sd	BUS	400KV BUS 1 AT ALLAHABAD(PG)	POWERGRID	D	For AMP and protection testing at Allahabad Substation	22/Nov/2020	08:00	22/Nov/2020	18:00	
402	RQ35820	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	D	S/D required for connection of Bus Jumper of Isolator 41389 (Agra Main bay Bus Isolator) after completion of overhauling work.	21/Nov/2020	10:00	21/Nov/2020	14:00	
403	RQ35818	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	D	S/D required for connection of Bus Jumper of Isolator 40789 (ICT-4 Main bay Bus Isolator) after completion overhauling work.& opening of Bus Jumper of Isolator 41389 (Agra Main bay Bus Isolator) for overhauling work.	14/Nov/2020	10:00	14/Nov/2020	14:00	
404	RQ35739	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGRID	C	Future Bay Stringing Bay No 424	11/Nov/2020	08:00	12/Nov/2020	18:00	
405	RQ35809	cpcc1_sd	BUS	436 MAIN BAY - 400KV KANPUR- BALLABHGARH (PG) CKT-2 AT BALLABHGARH(PG)	POWERGRID	C	S/D required for overhauling of CB operating mechanism.	10/Nov/2020	08:00	13/Nov/2020	18:00	
406	RQ35738	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGRID	C	ICT-6 Bay Jack Bus Stringing and Spacer fixing Bay No 422	09/Nov/2020	08:00	10/Nov/2020	18:00	

407	RQ35817	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	D	S/D required for connection of Bus Jumper of Isolator 40489 (ICT-1 Main bay Bus Isolator) after completion of Isolator overhauling work. & opening of Bus Jumper of Isolator 40789 (ICT-4 Main bay Bus Isolator) for overhauling work.	07/Nov/2020	10:00	07/Nov/2020	14:00	
408	RQ35862	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	Dismantaling of Equipement for diversion to Jalandar and Patila under project NRSS-XL for system strengthening	07/Nov/2020	08:00	07/Nov/2020	18:00	
409	RQ35860	cpcc1_sd	BUS	400KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	Dismantaling of Equipement for diversion to Jalandar and Patila under project NRSS-XL for system strengthening	06/Nov/2020	08:00	06/Nov/2020	18:00	
410	RQ35827	cpcc1_sd	BUS	400KV BUS 1 AT BASSI(PG)	POWERGRID	D	FOR AMP WORK	06/Nov/2020	08:00	06/Nov/2020	15:00	
411	RQ35537	cpcc3_sd	BUS	400KV BUS 2 AT VINDHYACHAL(PG)	POWERGRID	D	"AMP WORKS OF BUS 2A at Vindhyachal BTB HVDC S/S.. FOR ISOLATION OF BUS-2A FOLLOWING BAYS SHALLL ALSO BE UNDER S/D: 1. 400 KV VINDHYACHAL-SINGRAULI LINE-2 MAIN BAY, AWL4 and 400 KV NORTH BUS COUPLER AWL7 "	06/Nov/2020	08:00	06/Nov/2020	18:00	
412	RQ35727	cpcc1_sd	BUS	400KV BUS 2 AT SIKAR(PG)	POWERGRID	D	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	05/Nov/2020	08:00	12/Nov/2020	18:00	
413	RQ35861	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	Dismantaling of Equipement for diversion to Jalandar and Patila under project NRSS-XL for system strengthening	05/Nov/2020	08:00	05/Nov/2020	18:00	
414	RQ35859	cpcc1_sd	BUS	400KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	Dismantaling of Equipement for diversion to Jalandar and Patila under project NRSS-XL for system strengthening	04/Nov/2020	08:00	04/Nov/2020	18:00	
415	RQ35779	cpcc1_sd	BUS	400KV BUS 2 AT BHIWADI(PG)	POWERGRID	D	FOR AMP WORK	04/Nov/2020	08:00	04/Nov/2020	18:00	
416	RQ35535	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 2	POWERGRID	D	for Bus-bar stability test before charging of newly conctruction bays at Bareilly 765kV Substation.	04/Nov/2020	08:00	04/Nov/2020	18:00	
417	RQ35741	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 2	POWERGRID	D	Extension Bus-2 Stringing work	04/Nov/2020	08:00	04/Nov/2020	18:00	
418	RQ35534	cpcc3_sd	BUS	400 KV BAREILLY_2(PG) - BUS 1	POWERGRID	D	for Bus-bar stability test before charging of newly conctruction bays at Bareilly 765kV Substation.	03/Nov/2020	08:00	03/Nov/2020	18:00	
419	RQ35740	cpcc1_sd	BUS	400 KV BHADLA(PG) - BUS 1	POWERGRID	D	Extension Bus-1 Stringing work	03/Nov/2020	08:00	03/Nov/2020	18:00	
420	RQ35778	cpcc1_sd	BUS	400KV BUS 1 AT BHIWADI(PG)	POWERGRID	D	FOR AMP WORK	02/Nov/2020	08:00	02/Nov/2020	18:00	
421	RQ35533	cpcc3_sd	BUS	400KV BUS 1 AT KANPUR(PG)	POWERGRID	D	Foe AMP of BUS-I at Kanpur 400kV Substation	02/Nov/2020	08:00	02/Nov/2020	18:00	

422	RQ35815	cpcc1_sd	BUS	400KV BUS 1 AT BALLABHGARH(PG)	POWERGRID	D	S/D required for opening of Bus Jumper of Isolator 40489 (ICT-1 Main bay Bus Isolator) for overhauling work.	01/Nov/2020	10:00	01/Nov/2020	14:00	
423	RQ35510	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	Jumper connection with Bus Bar and Stability test for ICT-IV under construction.	27/Oct/2020	10:00	28/Oct/2020	17:00	
424	RQ35503	cpcc2_sd	BUS	400KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	Disconnection of overhead jack bus in future bay used for ICT-IV (417 no. Bay) under construction.	25/Oct/2020	10:00	25/Oct/2020	14:00	
425	RQ35024	stuup_sd	BUS	400KV BUS 2 AT DASNA(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	27/Nov/2020	09:00	27/Nov/2020	13:00	
426	RQ35023	stuup_sd	BUS	400KV BUS 1 AT DASNA(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Bus-2)	26/Nov/2020	09:00	26/Nov/2020	13:00	
427	RQ35019	stuup_sd	BUS	400KV BUS 2 AT MATHURA(UP)	UPPTCL	D	for jumper termination work of new 500MVA ICT Bay and testing	25/Nov/2020	09:00	26/Nov/2020	19:00	
428	RQ35018	stuup_sd	BUS	400KV BUS 1 AT MATHURA(UP)	UPPTCL	D	for jumper termination work of new 500MVA ICT Bay and testing	23/Nov/2020	09:00	24/Nov/2020	19:00	
429	RQ35013	stuup_sd	BUS	400KV BUS 1 AT SULTANPUR(UP)	UPPTCL	C	For replacement of A Bus Pantograph isolator of 400KV Obra Bay	21/Nov/2020	10:00	28/Nov/2020	18:00	
430	RQ35092	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	UPPTCL	D	As per M/s UPPTCL request for Gantry erection work for new 200MVA ICT bay (There is no load interruption as load will be feed by Bus-1)	14/Nov/2020	08:00	14/Nov/2020	18:00	
431	RQ35091	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	UPPTCL	D	As per M/s UPPTCL request for Gantry erection work for new 200MVA ICT bay (There is no load interruption as load will be feed by Bus-2)	12/Nov/2020	08:00	12/Nov/2020	18:00	
432	RQ35020	stuup_sd	BUS	400KV BUS 1 AT SARNATH(UP)	UPPTCL	C	Replacement of 400KV Bus - I Pantogaph Isolator of 400KV Sarnath-Anpara L3 Line	09/Nov/2020	09:00	11/Nov/2020	18:00	During this shut down 400KV Sarnath-Anpara L3 Line charge through 400KV B.T. Bay.
433	RQ34989	stuup_sd	BUS	400KV BUS 1 AT UNNAO(UP)	UPPTCL	D	Attending the mechanical fault of R-Phase Main Bus-A Pantograph Isolator of 400KV Unnao-Agra Main Bay at 400KV S/S Unnao (During shutdown 400KV Unnao-Agra line will remain charged through 400 KV TBC). There will be no any supply disturbance However Bus Reactor will remain Out of Service during shutdown.	07/Nov/2020	08:00	07/Nov/2020	18:00	During shutdown 400KV Unnao-Agra line will remain charged through 400 KV TBC.
434	RQ35016	stuup_sd	BUS	400KV BUS 2 AT ALIGARH(UP)	UPPTCL	D	Maintenance of Bus and related equipment	06/Nov/2020	09:00	06/Nov/2020	15:00	
435	RQ35015	stuup_sd	BUS	400KV BUS 1 AT ALIGARH(UP)	UPPTCL	D	Maintenance of Bus and related equipment	05/Nov/2020	09:00	05/Nov/2020	15:00	
436	RQ35021	stuup_sd	BUS	400KV BUS 2 AT SARNATH(UP)	UPPTCL	C	Replacement of 400KV Bus - II Pantogaph Isolator of 400KV Sarnath-Anpara L5 Line	05/Nov/2020	09:00	07/Nov/2020	18:00	During this shut down 400KV Sarnath-Anpara L5 Line charge through 400KV B.T. Bay.

437	RQ35090	stuup_sd	BUS	400KV BUS 2 AT NEHTAUR(UP)	UPPTCL	D	As per M/s UPPTCL request for Gantry erection work for new 200MVA ICT bay (There is no load interruption as load will be feed by Bus-1)	04/Nov/2020	08:00	04/Nov/2020	18:00	
438	RQ35089	stuup_sd	BUS	400KV BUS 1 AT NEHTAUR(UP)	UPPTCL	D	As per M/s UPPTCL request for Gantry erection work for new 200MVA ICT bay (There is no load interruption as load will be feed by Bus-2)	02/Nov/2020	08:00	02/Nov/2020	18:00	
439	RQ35017	stuup_sd	BUS	400KV BUS 2 AT AGRA(UP)	UPPTCL	C	replacement of pantograph isolator of 400 kV Unnao bay	01/Nov/2020	09:00	03/Nov/2020	18:00	replacement of pantograph isolator of 400 kV Unnao bay line will be charged through transfer bus
440	RQ35825	bbmb_sd	BUS	400KV BUS 1 AT DEHAR(BB)	BBMB	D	Yearly mtc.	27/Nov/2020	08:00	28/Nov/2020	18:00	
441	RQ35829	bbmb_sd	BUS	400KV BUS 2 AT BHIWANI(BB)	BBMB	D	Yearly Maintenance	27/Nov/2020	08:00	27/Nov/2020	18:00	
442	RQ35828	bbmb_sd	BUS	400KV BUS 1 AT BHIWANI(BB)	BBMB	D	Yearly Maintenance	25/Nov/2020	08:00	25/Nov/2020	18:00	
443	RQ35826	bbmb_sd	BUS	400KV BUS 2 AT DEHAR(BB)	BBMB	D	Yearly mtc.	24/Nov/2020	08:00	25/Nov/2020	18:00	
444	RQ35718	sldcps_sd	BUS	400KV BUS 2 AT MAKHU(PS)	PSTCL	D	Cleaning and terminal tightening	24/Nov/2020	09:00	24/Nov/2020	17:00	
445	RQ35717	sldcps_sd	BUS	400KV BUS 1 AT MAKHU(PS)	PSTCL	D	Cleaning and terminal tightening	03/Nov/2020	09:00	03/Nov/2020	17:00	
446	RQ35022	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Bus-1)	23/Nov/2020	09:00	23/Nov/2020	17:00	
447	RQ35014	stuup_sd	BUS	400KV BUS 2 AT GR.NOIDA(UPC)	UPPCL	D	General Maintenance of 400 kV Bus Coupler Bay,CB No 95 .	10/Nov/2020	09:00	10/Nov/2020	17:00	There will be no any supply interruption due to this shut down.Load of sub station will be fed through 400KV main Bus-I
448	RQ35114	sldchr_sd	BUS	400KV BUS 2 AT KHEDEAR(HPG)	HPGCL	D	Setting of Bus Pantagraph isolators	20/Nov/2020	09:00	20/Nov/2020	18:00	
449	RQ35112	sldchr_sd	BUS	400KV BUS 2 AT KHEDEAR(HPG)	HPGCL	D	Setting of Bus Pantagraph isolators	19/Nov/2020	09:00	19/Nov/2020	18:00	
450	RQ35113	sldchr_sd	BUS	400KV BUS 1 AT KHEDEAR(HPG)	HPGCL	D	Setting of Bus Pantagraph isolators	18/Nov/2020	09:00	18/Nov/2020	18:00	
451	RQ35111	sldchr_sd	BUS	400KV BUS 1 AT KHEDEAR(HPG)	HPGCL	D	Setting of Bus Pantagraph isolators	17/Nov/2020	09:00	17/Nov/2020	18:00	
452	RQ35261	sldcrs_sd	BUS	400KV BUS 1KANKANI(RS)	RRVPL	D	Preventive maintenance work	19/Nov/2020	09:00	19/Nov/2020	18:00	

453	RQ35259	slcdrs_sd	BUS	400KV BUS 2 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BUS BAR & IITS ASSOCIATE EQUIPMENTS						Supply maintained through 400 KV MAIN BUS-A. Hence No supply disturbance (Except 400 KV Merta-Heerapura Line will remain off , which is running through 400KV BUS-B via 652B CB only as 652 T C.B. was burnt on DT-03.01.2020 at 400KV GSS Merta .)
								06/Nov/2020	10:00	06/Nov/2020	17:00		
454	RQ35260	slcdrs_sd	BUS	400KV BUS 1 AT AKAL(RS)	RRVPNL	D	quarterly maintenance	06/Nov/2020	08:00	06/Nov/2020	16:00		
455	RQ35258	slcdrs_sd	BUS	400KV BUS 1 AT MERTA(RS)	RRVPNL	D	QUARTERLY MAINT.WORK OF BUS BAR & IITS ASSOCIATE EQUIPMENTS						Supply maintained through 400 KV MAIN BUS-B. Hence No supply disturbance (Except 400 KV , 125MVAR Bus Reactor-I will remain off , which is running through 400KV BUS-A via 652A CB only as 652 T C.B. was burnt on DT-03.01.2020 at 400KV GSS Merta .)
								05/Nov/2020	10:00	05/Nov/2020	17:00		
456	RQ35716	slcpcs_sd	BUS	400KV BUS 2 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	19/Nov/2020	09:00	19/Nov/2020	17:00		
457	RQ35715	slcpcs_sd	BUS	400KV BUS 1 AT NAKODAR(PSG)	PSPCL	D	Periodic Maintenance	12/Nov/2020	09:00	12/Nov/2020	17:00		
458	RQ35115	slchr_sd	BUS	400KV BUS 2 AT DHANODA(HV)	GPTL	D	Preventive mtc of bus isolator and allied equipment of the bus	06/Nov/2020	09:00	06/Nov/2020	13:00		
459	RQ35241	oteshwar_s	BUS	400KV BUS 2 AT KOTESWAR(TH)	THDC	C	Replacement of Disc Insulator by Polymer Insulator.	04/Nov/2020	10:00	23/Nov/2020	18:00		
460	RQ35246	oteshwar_s	BUS	400KV BUS 2 AT KOTESWAR(TH)	THDC	C	Replacement of Disc Insulator by Polymer Insulator.	04/Nov/2020	09:00	23/Nov/2020	18:00		
461	RQ35239	oteshwar_s	BUS	400KV BUS 1 AT KOTESWAR(TH)	THDC	C	Replacement of Disc Insulator by Polymer Insulator.	26/Oct/2020	10:00	03/Nov/2020	17:00		
462	RQ35813	cpcc1_sd	LINE REACTOR	80 MVAR LR ON KANPUR-BALLABHGARH (PG) CKT-3 @BALLABHGARH(PG)	POWERGRID	C	S/D required for oil leakage arrest of Kanpur-3 line reactor including Oil filtration work.	09/Nov/2020	08:00	15/Nov/2020	18:00		
463	RQ35670	cpcc1_sd	LINE REACTOR	50 MVAR LR ON 400 KV KANKROLI-ZERDA (PG) CKT-1 @KANKROLI(PG)	POWERGRID	D	For online CSD Commissioning of Line Reactor	02/Nov/2020	08:00	02/Nov/2020	18:00		
464	RQ35026	stuup_sd	LINE REACTOR	50 MVAR LR ON AGRA-UNNAO (UP) CKT-1 @AGRA(UP)	UPPTCL	C	centrifuging and sludge cleaning of oil	02/Nov/2020	09:00	07/Nov/2020	20:00		centrifuging and sludge cleaning of oil

465	RQ35142	karcham_sd	LINE REACTOR	80 MVAR LR ON 400 KV KARCHAM WANGTOO(JSW)- WANGTO_GIS(HP) (HPPTCL) CKT-1 @KARCHAM WANGTOO(JSW)	JSW	C	To attend Oil leakage in Reactor -1							Karcham Wangtoo(Jsw)- Wangtoo_GIS(H P) ckt-1 will open only to take out reactor- 1.After Taking reactor out for maintenance, line will be charged immedietly without reactor
466	RQ35314	slccrs_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APRL	D	For Commissioning of CSD relay in Bus Reactor #2 Breaker Panel.	26/Oct/2020	00:00	31/Oct/2020	23:00			
467	RQ35313	slccrs_sd	BR/BSR/MSR	63 MVAR BUS REACTOR NO 1 AT 400 KV KAWAI SCTPS(APR)	RRVPNL,APRL	D	For Commissioning of CSD relay in Bus Reactor #1 Breaker Panel.	28/Nov/2020	09:30	28/Nov/2020	19:30			
468	RQ35672	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	25/Nov/2020	09:30	25/Nov/2020	19:30			
469	RQ35671	cpcc1_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	27/Nov/2020	08:00	27/Nov/2020	18:00			
470	RQ35245	oteshwar_s	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	C	Replacement of Disc Insulator by Polymer Insulator.	25/Nov/2020	08:00	25/Nov/2020	18:00			
471	RQ35777	cpcc1_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV BHIWADI(PG)	POWERGRID	D	For testing of REF & Differential Relay	24/Nov/2020	09:00	01/Dec/2020	18:00			
472	RQ35244	oteshwar_s	BR/BSR/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV KOTESWAR(TH)	POWERGRID	C	Replacement of Disc Insulator by Polymer Insulator.	22/Nov/2020	08:00	22/Nov/2020	18:00			
473	RQ35673	cpcc1_sd	BR/BSR/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	16/Nov/2020	09:00	19/Nov/2020	18:00			
474	RQ35674	cpcc1_sd	BR/BSR/MSR	125 MVAR BUS REACTOR NO 2 AT 400KV KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	10/Nov/2020	08:00	10/Nov/2020	18:00			
475	RQ35792	cpcc1_sd	BR/BSR/MSR	80 MVAR BUS REACTOR NO 1 AT 400KV KOTPUTLI(PG)	POWERGRID	D	FOR AMP WORK	09/Nov/2020	08:00	09/Nov/2020	18:00			
								09/Nov/2020	08:00	09/Nov/2020	18:00			

476	RQ35556	cpcc2_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV MALERKOTLA(PG)	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	28/Oct/2020	09:00	29/Oct/2020	18:00
477	RQ35822	bbmb_sd	BR/BSR/MSC/MSR	X10 MAIN BAY - 50 MVAR LR ON BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 @BHIWANI(BB) AT BHIWANI(BB)	BBMB	D	Yearly mtc.	23/Nov/2020	08:00	23/Nov/2020	18:00
478	RQ35812	bbmb_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHIWANI(BB)	BBMB	D	Yearly Maintenance	11/Nov/2020	08:00	11/Nov/2020	18:00
479	RQ35316	slcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BIKANER(RS)	RRVPNL	D	Routine Bay Maintenance at Bikaner & QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongiwth 50 MVAR line reactor at Merta	10/Nov/2020	10:00	10/Nov/2020	17:00
480	RQ35312	slcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV 50MVAR BUS REACTOR BAY (4452A)& ASSOCIATED EQUIPMENTS	06/Nov/2020	09:00	06/Nov/2020	18:00
481	RQ35317	slcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400KV MERTA(RS)	RRVPNL	D	Due to QUARTERLY MAINT.WORK OF Main Bus-A, 125MVAR Bus Reactor-I will remain off , which is running through 400KV BUS-A via 652A CB only as 652 T C.B. was burnt on DT-03.01.2020 at 400KV GSS Merta	05/Nov/2020	09:00	05/Nov/2020	17:00
482	RQ35315	slcrs_sd	BR/BSR/MSC/MSR	50 MVAR BUS REACTOR NO 1 AT 400KV AKAL(RS)	RRVPNL	D	quarterly maintenance	05/Nov/2020	08:00	05/Nov/2020	16:00
483	RQ35318	slcrs_sd	BR/BSR/MSC/MSR	125 MVAR BUS REACTOR NO 1 AT 400 KV AKAL(RS)	RRVPNL	D	quarterly maintenance	03/Nov/2020	08:00	03/Nov/2020	16:00
484	RQ35544	cpcc2_sd	BAY	416 MAIN BAY - 400KV AMRITSAR-MALERKOTLA (PG) CKT-2 AT MALERKOTLA(PG)	POWERGRID	D	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	03/Dec/2020	09:00	03/Dec/2020	17:30
485	RQ35546	cpcc2_sd	BAY	413 MAIN BAY - 400KV KURUKSHETRA-MALERKOTLA (PG) CKT-2 AT MALERKOTLA(PG)	POWERGRID	D	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	02/Dec/2020	09:00	02/Dec/2020	17:30

486	RQ35547	cpcc2_sd	BAY	415 MAIN BAY - 400KV AMRITSAR- MALERKOTLA (PG) CKT-1 AT MALERKOTLA(PG)	POWERGRID	D	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	01/Dec/2020	09:00	01/Dec/2020	17:30
487	RQ35545	cpcc2_sd	BAY	418 MAIN BAY - 400KV KURUKSHETRA- MALERKOTLA (PG) CKT-1 AT MALERKOTLA(PG)	POWERGRID	D	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	30/Nov/2020	09:00	30/Nov/2020	17:30
488	RQ35558	cpcc2_sd	BAY	408 TIE BAY - 400/220KV 500 MVA ICT 3 AT MALERKOTLA(PG) AND 400KV LUDHIANA- MALERKOTLA (PG) CKT-1	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	26/Nov/2020	09:00	30/Nov/2020	18:00
489	RQ35479	cpcc3_sd	BAY	408 TIE BAY - 400KV AURAIYA(NT)- AGRA(PG) (PG) CKT-2 AND 400KV KANPUR-AGRA (PG) CKT-1 AT AGRA(PG)	POWERGRID	C	For Retrofitting of 400kV Agra-Auraiya-2 Tie Bay 408 isolator towards Line side at Agra Substation. approved under ADD- CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	26/Nov/2020	08:00	28/Nov/2020	18:00
490	RQ35478	cpcc3_sd	BAY	406 MAIN BAY - 400KV AURAIYA(NT)- AGRA(PG) (PG) CKT-1 AND SELECT AT AGRA(PG)	POWERGRID	C	For Retrofitting of 400kV Agra-Auraiya-1 Main Bay Isolator 406899B towards Line side at Agra Substation. approved under ADD-CAP vide CERC Order dtd. 11.12.2015 under Auraiya transmission system during 2104-19 tariff block. (Copy Enclosed)	23/Nov/2020	08:00	25/Nov/2020	18:00
491	RQ35762	cpcc1_sd	BAY	402 TIE BAY - 400KV BASSI- SIKAR (PG) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project	21/Nov/2020	08:00	30/Nov/2020	18:00
492	RQ35821	bbmb_sd	BAY	X7-CB TIE BAY - 400 KV BHIWANI(BB)- HISSAR(PG) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	Yearly Maintenance	20/Nov/2020	08:00	20/Nov/2020	18:00

493	RQ35819	bbmb_sd	BAY	X6 CB MAIN BAY - 400 KV BHIWANI(BB)- HISSAR(PG) (PG) CKT-1 AT BHIWANI(BB)	POWERGRID	D	Yearly mtc							
								19/Nov/2020	08:00	19/Nov/2020	18:00			
494	RQ35816	bbmb_sd	BAY	X9-CB TIE BAY - 400 KV BHIWANI(PG)- BHIWANI(BB) (PG) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	POWERGRID	D	Yearly Maintenance							
								17/Nov/2020	08:00	17/Nov/2020	18:00			
495	RQ35527	cpcc1_sd	BAY	406 MAIN BAY - 400 KV DADRI(PG)- FILTER BANK-Z2 AT DADRI(PG)	POWERGRID	C	"Existing 400 KV ABB CB is to replaced with new 400 KV CB under ADD CAP "							400 KV Filter bank-2 main bay (WX2-Q2) at HVDC Dadri
								16/Nov/2020	08:00	28/Nov/2020	18:00			
496	RQ35805	cpcc1_sd	BAY	413 MAIN BAY - 400KV AGRA- BALLABGARH (PG) CKT-1 AT BALLABGARH(PG)	POWERGRID	C	S/D required for overhauling of Bus Isolator 41389							
								14/Nov/2020	08:00	21/Nov/2020	18:00			
497	RQ35811	cpcc1_sd	BAY	435 TIE BAY - 400 KV KANPUR- BALLABGARH (PG) CKT-2 AND FUTURE AT BALLABGARH(PG)	POWERGRID	C	S/D required for overhauling of CB operating mechanism.							
								14/Nov/2020	08:00	17/Nov/2020	18:00			
498	RQ35814	bbmb_sd	BAY	X8-CB MAIN BAY - 400 KV BHIWANI(PG)- BHIWANI(BB) (PG) CKT-1 AT BHIWANI(PG)	POWERGRID	D	Yearly Maintenance							
								13/Nov/2020	08:00	13/Nov/2020	18:00			
499	RQ35761	cpcc1_sd	BAY	405 TIE BAY - 400KV BASSI- SIKAR (PG) CKT-1 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for 400kV Sikar-Khetri Line at 400 kV Sikar Substation under Rajasthan SEZ PART-C TBCB project							
								11/Nov/2020	08:00	20/Nov/2020	18:00			
500	RQ35554	cpcc3_sd	BAY	415 MAIN BAY - 400KV KANPUR- AGRA (PG) CKT-1 AT KANPUR(PG)	POWERGRID	C	CB filter replacement work at Kanpur							
								09/Nov/2020	08:00	11/Nov/2020	18:00			
501	RQ35803	cpcc1_sd	BAY	407 MAIN BAY - 400/220KV 500 MVA ICT 4 AT BALLABGARH(PG)	POWERGRID	C	S/D required for overhauling of Bus Isolator 40789							
								07/Nov/2020	08:00	14/Nov/2020	18:00			

502	RQ35752	cpcc1_sd	BAY	408 TIE BAY - 400/220 KV 315 MVA ICT 3 AT BAWANA(DV) AND FUTURE	POWERGRID	D	FOR AMP WORK	06/Nov/2020	08:00	06/Nov/2020	18:00
503	RQ35560	cpcc2_sd	BAY	402 TIE BAY - 400/220KV 315 MVA ICT 1 AT MALERKOTLA(PG) AND 400KV KAITHAL- MALERKOTLA (PG) CKT-1	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	05/Nov/2020	09:00	09/Nov/2020	18:00
504	RQ35810	bbmb_sd	BAY	X5 MAIN BAY - 400 KV BHIWANI(BB)- RAJPURA(PS) (BB) CKT-1 AT BHIWANI(BB)	POWERGRID	D	Yearly Maintenance	05/Nov/2020	08:00	05/Nov/2020	18:00
505	RQ35255	dadri_sd	BAY	403 MAIN BAY - 400 KV DADRI(NT)- PANIPAT(BB) (PG) CKT-2 AT DADRI(NT)	POWERGRID	D	Shutdown required for bay equipment testing	04/Nov/2020	09:00	04/Nov/2020	18:00
506	RQ35745	cpcc1_sd	BAY	406 MAIN BAY - 400KV MANDOLA(PG)- BAWANA(DV) (DV) CKT-1 AT MANDOLA(PG)	POWERGRID	D	FOR AMP WORK	04/Nov/2020	08:00	04/Nov/2020	18:00
507	RQ35742	cpcc1_sd	BAY	401 MAIN BAY - 400KV KANKROLI(PG)- JODHPUR(RS) (PG) CKT-1 AT KANKROLI(PG)	POWERGRID	C	For Overhauling of Pneumatic Drive of 40152CB	03/Nov/2020	08:00	06/Nov/2020	18:00
508	RQ35757	cpcc1_sd	BAY	405 TIE BAY - 400 KV BHADLA(RS)- BHADLA(PG) (PG) CKT-2 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	For Erection of CB, CT,ISO in 403,406 Future Bay	01/Nov/2020	16:00	05/Nov/2020	22:00

509	RQ35758	cpcc1_sd	BAY	402 TIE BAY - 400 KV BHADLA(RS)-BHADLA(PG) (PG) CKT-1 (POWERGRID) AND FUTURE AT 400 KV BHADLA(PG) (POWERGRID)	POWERGRID	D	For Erection of CB, CT,ISO in 403,406 Future Bay	01/Nov/2020	16:00	05/Nov/2020	22:00	
510	RQ35766	cpcc1_sd	BAY	420 TIE BAY - 400KV BIKANER(RS)-SIKAR(PG) (RS) CKT-2 AND FUTURE AT SIKAR(PG)	POWERGRID	C	For Erection work of equipment associated with construction work for new 125 MVAR 400kV Bus Reactor at 400 kV Sikar Substation under NRSS-XL scheme	01/Nov/2020	08:00	10/Nov/2020	18:00	
511	RQ35801	cpcc1_sd	BAY	404 MAIN BAY - 400/220KV 500 MVA ICT 1 AT BALLABHGARH(PG)	POWERGRID	C	S/D required for overhauling of Bus Isolator 40489	01/Nov/2020	08:00	07/Nov/2020	18:00	
512	RQ35559	cpcc2_sd	BAY	405 TIE BAY - 400/220KV 315 MVA ICT 2 AT MALERKOTLA(PG) AND 50 MVAR BUS REACTOR NO 1 AT 400KV MALERKOTLA(PG)	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	27/Oct/2020	09:00	31/Oct/2020	18:00	
513	RQ35526	cpcc1_sd	BAY	409 MAIN BAY - 400 KV DADRI(PG)-FILTER BANK-Z3 AT DADRI(PG)	POWERGRID	C	"Existing 400 KV ABB CB is to replaced with new 400 KV CB under ADD CAP "	26/Oct/2020	08:00	09/Nov/2020	18:00	400 KV Filter bank-3 main bay (WX3-Q1) at HVDC Dadri
514	RQ35557	cpcc2_sd	BAY	411 TIE BAY - 400KV MALERKOTLA-PATIALA (PG) CKT-1 AND FUTURE AT MALERKOTLA(PG)	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	25/Oct/2020	09:00	27/Oct/2020	18:00	
515	RQ35084	stuup_sd	BAY	406 MAIN BAY - 400KV ALIGARH-SIKANDRABAD (UP) CKT-1 AT SIKANDRABAD(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	28/Nov/2020	14:00	28/Nov/2020	18:00	

516	RQ35085	stuup_sd	BAY	405 TIE BAY - 125 MVAR BUS REACTOR NO 1 AT 400KV SIKANDRABAD(UP) AND 400KV ALIGARH-SIKANDRABAD (UP) CKT-1	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	28/Nov/2020	09:00	28/Nov/2020	13:00	
517	RQ34990	stuup_sd	BAY	416 MAIN BAY - 400/220KV 315 MVA ICT 2 AT UNNAO(UP)	UPPTCL	C	Attending the gas leakage & air leakage of B-Pole 420 KV SF-6 Circuit breakers of 400/220 KV 315MVA ICT-II (During shutdown 315MVA ICT-2 will remain charged through 400 KV TBC). There will be no any supply disturbance However Bus Reactor will remain Out of Service during shutdown.	25/Nov/2020	08:00	28/Nov/2020	18:00	During shutdown the Transformer will remain charged through 400 KV TBC.
518	RQ35010	stuup_sd	BAY	415 MAIN BAY - 400KV HAPUR(UP)-MORADABAD(UP) (UNDEF) CKT-1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Tie Bay)	04/Nov/2020	14:00	04/Nov/2020	18:00	
519	RQ35007	stuup_sd	BAY	414 TIE BAY - 400KV HAPUR(UP)-MORADABAD(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-2 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	04/Nov/2020	09:00	04/Nov/2020	13:00	
520	RQ35008	stuup_sd	BAY	411 TIE BAY - 400KV HAPUR(UP)-MURADNAGAR_1(UP) (UNDEF) CKT-1 AND 400KV HAPUR-DASNA (UP) CKT-1 AT HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	03/Nov/2020	14:00	03/Nov/2020	18:00	
521	RQ35009	stuup_sd	BAY	408 TIE BAY - 400KV ATAUR-HAPUR (UP) CKT-1 AND 125 MVAR BUS REACTOR NO 1 AT 400KV HAPUR(UP)	UPPTCL	D	For Annual Maintenance & Testing work (There is no load interruption as load will be feed by Main Bay)	03/Nov/2020	09:00	03/Nov/2020	13:00	

522	RQ35095	stuup_sd	BAY	407 BUS COUPLER BAY - 400KV BUS 1 AT ANPARA_B(UPUN) (UPPTCL) AND 400KV BUS 2 AT ANPARA_B(UPUN) AT 400 KV ANPARA_B(UPUN) (UPPTCL)	UPPTCL	C	Erection, Testing & Commissioning of two numbers of new numerical protection relays in place of existing electromagnetic relays.	02/Nov/2020	08:00	04/Nov/2020	18:00	400 Kv Bus Coupler will remain under shut down on continuous basis
523	RQ35088	stuup_sd	BAY	403 MAIN BAY - 80 MVAR BUS REACTOR NO 1 AT 400 KV SRINAGAR(UK)	PTCUL	D	For Annual Maintenance & Testing work	27/Nov/2020	09:00	27/Nov/2020	13:00	
524	RQ35334	slchr_sd	BAY	402 TIE BAY - 400/220 KV 315 MVA ICT 1 AT NAWADA(HV) AND 400 KV GR.NOIDA(UPC)-NAWADA(HV) (PG) CKT-1	HVPNL	D	for general maintenance along with ICT1	26/Nov/2020	10:00	26/Nov/2020	16:00	
525	RQ35327	slcrs_sd	BAY	419 MAIN BAY - 765/400KV 1500 MVA ICT 3 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	24/Nov/2020	09:30	24/Nov/2020	17:00	TIE Circuit Breaker 411-52-T will remain available in the network
526	RQ35328	slcrs_sd	BAY	416 MAIN BAY - 765/400KV 1500 MVA ICT 2 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	12/Nov/2020	09:30	12/Nov/2020	17:00	TIE Circuit Breaker 409-52-T will remain available in the network
527	RQ35330	slcrs_sd	BAY	413 MAIN BAY - 400KV ANTA(RS)-CHHABRA(RVUN) (RS) CKT-2 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	11/Nov/2020	09:30	11/Nov/2020	17:00	400 KV Anta-CHABARA Line II will be fed through 408-52-T Tie Circuit Breaker
528	RQ35329	slcrs_sd	BAY	410 MAIN BAY - 765/400KV 1500 MVA ICT 1 AT ANTA(RS)	RRVPNL	D	FOR 4th Quarter maintenance	09/Nov/2020	09:30	09/Nov/2020	17:00	TIE Circuit Breaker 406-52-T will remain available in the network

529	RQ35321	sldcrs_sd	BAY	4452T TIE BAY - 50 MVAR BUS REACTOR NO 1 AT 400KV BHILWARA(RS) (RRVPNL) AND 400 KV AJMER- BHILWARA (RS) CKT-2 AT 400 KV BHILWARA(RS) (RRVPNL)	RRVPNL	D	Routine maintenance of 400 KV Tie-4 BAY(4452T)& ASSOCIATED EQUIPMENTS	07/Nov/2020	09:00	07/Nov/2020	18:00
530	RQ35326	sldcrs_sd	BAY	405 TIE BAY - 400KV BHILWARA(RS)-CHITTORGARH(RS) (UNDEF) CKT-1 AND 400/220KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance of 400 KV Tie-2 BAY(4252T)& ASSOCIATED EQUIPMENTS	05/Nov/2020	09:00	05/Nov/2020	18:00
531	RQ35196	sldcdv_sd	BAY	412 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.	20/Nov/2020	09:30	20/Nov/2020	13:30
532	RQ35195	sldcdv_sd	BAY	410 MAIN BAY - 400/220 KV 315 MVA ICT 4 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.	19/Nov/2020	09:30	19/Nov/2020	13:30
533	RQ35198	sldcdv_sd	BAY	409 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.	17/Nov/2020	09:30	17/Nov/2020	13:30
534	RQ35197	sldcdv_sd	BAY	407 MAIN BAY - 400/220 KV 315 MVA ICT 1 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.	16/Nov/2020	09:30	16/Nov/2020	13:30
535	RQ35199	sldcdv_sd	BAY	405 MAIN BAY - 400 KV BAMNOLI(DV)-JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.	10/Nov/2020	09:30	10/Nov/2020	13:30

536	RQ35750	cpcc1_sd	BAY	412 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BAWANA(DV) AND FUTURE	DTL	D	FOR AMP WORK	10/Nov/2020	08:00	10/Nov/2020	18:00	
537	RQ35200	sldcdv_sd	BAY	404 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DV) CKT-1 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.	09/Nov/2020	09:30	09/Nov/2020	13:30	
538	RQ35751	cpcc1_sd	BAY	411 MAIN BAY - 400KV BUS 1 AT BAWANA(DV) AND FUTURE	DTL	D	FOR AMP WORK	09/Nov/2020	08:00	09/Nov/2020	18:00	
539	RQ35201	sldcdv_sd	BAY	402 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.	06/Nov/2020	09:30	06/Nov/2020	13:30	
540	RQ35202	sldcdv_sd	BAY	401 MAIN BAY - 400 KV BAMNOLI(DV)- JHATIKARA(PG) (DV) CKT-2 AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.	05/Nov/2020	09:30	05/Nov/2020	13:30	
541	RQ35753	cpcc1_sd	BAY	407 MAIN BAY - 400KV BUS 1 AT BAWANA(DV) AND FUTURE	DTL	D	FOR AMP WORK	05/Nov/2020	08:00	05/Nov/2020	18:00	
542	RQ35188	sldcdv_sd	BAY	412 TIE BAY - 400/220 KV 315 MVA ICT 2 AT BAWANA(DV) AND FUTURE	DTL	D	To carry out Capacitance & Tan-Delta testing of CT's, CVT's etc. along with other general mtnc. / PMS activities.	03/Nov/2020	15:00	03/Nov/2020	18:00	315 MVA ICT-2 shall be in service.
543	RQ35189	sldcdv_sd	BAY	411 MAIN BAY - 400KV BUS 1 AT BAWANA(DV) AND FUTURE	DTL	D	To carry out Capacitance & Tan-Delta testing of CT's, CVT's etc. along with other general mtnc. / PMS activities.	03/Nov/2020	15:00	03/Nov/2020	18:00	315 MVA ICT-2 shall be in service.
544	RQ35194	sldcdv_sd	BAY	424 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 2 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.	03/Nov/2020	09:30	03/Nov/2020	13:30	

545	RQ35744	cpcc1_sd	BAY	405 MAIN BAY - 400 KV BAWANA- MUNDKA (DV) CKT- 2 AND 400KV BUS 2 AT BAWANA(DV)	DTL	D	FOR AMP WORK						
								03/Nov/2020	08:00	03/Nov/2020	18:00		
546	RQ35193	slcdcv_sd	BAY	422 MAIN BAY - 400/220 KV 500 MVA ICT 2 AT BAMNOLI(DV) AND 400KV BUS 1 AT BAMNOLI(DV)	DTL	D	For Breaker testing (CRM and Timing) as per PMS.						
								02/Nov/2020	09:30	02/Nov/2020	13:30		
547	RQ35323	slcdcrs_sd	BAY	411 TIE BAY - 400/22 KV 810 MVA GT 2 AT KAWAI SCTPS(APR) AND 400/11 KV 80 MVA ST 2 AT KAWAI SCTPS(APR)	NTPC	D	Circuit Breaker Maintenance and Testing.						
								12/Nov/2020	09:30	12/Nov/2020	19:30	ST#2 and GT#2 shall remain available through main bay 410 & 412	
548	RQ35252	dadri_sd	BAY	422 MAIN BAY - 400KV DADRI(NT)- MAHARANIBAGH(P G) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing						
								02/Nov/2020	09:00	02/Nov/2020	18:00		
549	RQ35207	singrauli_sd	BAY	413 BUS SECTIONALIZER BAY - 400KV BUS 1 AT SINGRAULI(NT) AND 400KV BUS 3 AT SINGRAULI(NT) AT 400 KV SINGRAULI(NT)	NTPC	C	for Bay equipment PM and SAS Integration (first shutdown for preparatory work)						
								02/Nov/2020	08:00	03/Nov/2020	18:00		
550	RQ35253	dadri_sd	BAY	421 MAIN BAY - 400KV DADRI(NT)- GR.NOIDA(UPC) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing						
								30/Oct/2020	09:00	30/Oct/2020	18:00		
551	RQ35251	dadri_sd	BAY	419 MAIN BAY - 400KV DADRI(NT)- MANDOLA(PG) (PG) CKT-2 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing						
								28/Oct/2020	09:00	28/Oct/2020	18:00		
552	RQ35254	dadri_sd	BAY	413 MAIN BAY - 400KV DADRI(NT)- KAITHAL(PG) (PG) CKT-1 AT DADRI(NT)	NTPC	D	Shutdown required for bay equipment testing						
								26/Oct/2020	09:00	26/Oct/2020	18:00		

553	RQ35748	cpcc1_sd	BAY	414 TIE BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL)-BHIWANI(PG) (PG) CKT-1 AT BAWANA CCGTB(DTL)	/PRAGATI CC	D	FOR AMP WORK						
								12/Nov/2020	08:00	12/Nov/2020	18:00		
554	RQ35749	cpcc1_sd	BAY	413 MAIN BAY - 400 KV BAWANA CCGTB(DTL)-BAHADURGARH(PG) (PG) CKT-1 AND 400 KV BAWANA CCGTB(DTL) - BUS 1 AT BAWANA CCGTB(DTL)	/PRAGATI CC	D	FOR AMP WORK						
								11/Nov/2020	08:00	11/Nov/2020	18:00		
555	RQ35322	slcdcrs_sd	BAY	408 TIE BAY - 63 MVAR BUS REACTOR NO 2 AT 400 KV KAWAI SCTPS(APR) AND 400 KV ANTA(RS)-KAWAI SCTPS(APR) (RS) CKT-2	APRL	D	Circuit Breaker Maintenance and Testing.						
								11/Nov/2020	09:30	11/Nov/2020	19:30	Line#2 & BR # 2 shall be available through main Bay 407 & 409	
556	RQ35324	slcdcrs_sd	BAY	414 TIE BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AND FUTURE AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling. Circuit Breakeoverhauling.						
								09/Nov/2020	09:30	10/Nov/2020	19:30	Kawai-Chhabra Line-3 shall remain charged through 413 MAIN BAY	
557	RQ35325	slcdcrs_sd	BAY	413 MAIN BAY - 400KV CHHABRA(RVUN)-KAWAI SCTPS(APR) (RS) CKT-1 AT KAWAI SCTPS(APR)	APL	C	Circuit Breaker Overhauling.						
								06/Nov/2020	09:30	07/Nov/2020	19:30	Kawai-Chhabra Line-3 shall remain charged through Tie Bay 414.	

558	RQ35808	bbmb_sd	BAY	X2 TIE BAY - 400 KV BHIWANI(BB)-RAJPURA(PS) (BB) CKT-1 AND FUTURE AT 400 KV BHIWANI(BB)	BBMB	D	Yearly Maintenance	03/Nov/2020	08:00	03/Nov/2020	18:00	
559	RQ35247	oteswar_s	BAY	408 BUS COUPLER BAY - 400KV BUS 1 AT KOTESWAR(TH) AND 400KV BUS 2 AT KOTESWAR(TH) AT 400 KV KOTESWAR(TH)	THDC	C	Replacement of Disc Insulator by Polymer Insulator.	26/Oct/2020	09:00	23/Nov/2020	18:00	
560	RQ34995	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT UNNAO(UP)	UPPTCL	D	Preventive Maintenance of Transformer	30/Nov/2020	09:00	30/Nov/2020	17:00	
561	RQ35083	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANKI(UP)	UPPTCL	D	Testing of CB and tightening of the Bay.	28/Nov/2020	08:00	29/Nov/2020	17:00	
562	RQ34996	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAREILLY(UP)	UPPTCL	D	for preventive maintenance	26/Nov/2020	08:00	26/Nov/2020	16:00	
563	RQ35002	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SARNATH(UP)	UPPTCL	D	Stringing of 220KV side eath wire	25/Nov/2020	09:00	25/Nov/2020	18:00	220KV Bay of 315 MVA ICT - III & IV connected at same tower
564	RQ35003	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT SARNATH(UP)	UPPTCL	D	Stringing of 220KV side eath wire	25/Nov/2020	09:00	25/Nov/2020	18:00	220KV Bay of 315 MVA ICT - III & IV connected at same tower
565	RQ34998	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT SULTANPUR(UP)	UPPTCL	C	for complete gasket replacment of the transformer	22/Nov/2020	08:00	31/Dec/2020	18:00	
566	RQ35004	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT AZAMGARH(UP)	UPPTCL	D	For Prefestiveal General Mantinance of transformer and Its Bay	10/Nov/2020	09:00	10/Nov/2020	17:00	
567	RQ34999	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SULTANPUR(UP)	UPPTCL	D	for routine bay maintenance	09/Nov/2020	10:00	09/Nov/2020	18:00	
568	RQ35000	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT GR.NOIDA(UPC)	UPPTCL	D	general maintenance of whole bay	08/Nov/2020	10:00	08/Nov/2020	16:00	There will be no any supply interruption due to this shut down. In this shut down period load of substation will be feed through 2X500 MVA ICT III & IV and 315 MVA ICT Ist
569	RQ34997	stuup_sd	TRANSFORMER	400/220 KV 240 MVA ICT 2 AT SULTANPUR(UP)	UPPTCL	D	for routine bay maintenance	07/Nov/2020	10:00	07/Nov/2020	18:00	

570	RQ35005	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 2 AT MAU(UP)	UPPTCL	C	Centrifusing of Transformer oil.	07/Nov/2020	08:00	10/Nov/2020	18:00
571	RQ35001	stuup_sd	TRANSFORMER	400/220 KV 200 MVA ICT 1 AT AGRA SOUTH(UP)	UPPTCL	D	annual testing of bay equipment and tightening	05/Nov/2020	09:00	06/Nov/2020	19:00
572	RQ35012	stuup_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT HAPUR(UP)	UPPTCL	D	For Perodic Tan Delta testing of All bushing	05/Nov/2020	09:00	05/Nov/2020	11:00
573	RQ35087	stuup_sd	TRANSFORMER	400/220 KV 315 MVA ICT 5 AT AGRA(UP)	UPPTCL	C	replacement of balloon in conservater	04/Nov/2020	09:00	05/Nov/2020	18:00
574	RQ35006	stuup_sd	TRANSFORMER	400/132 KV 200 MVA ICT 1 AT MAU(UP)	UPPTCL	C	Centrifusing of Transformer oil.	02/Nov/2020	08:00	05/Nov/2020	18:00
575	RQ35550	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT MALERKOTLA(PG)	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	29/Nov/2020	09:00	30/Nov/2020	18:00
576	RQ35627	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	27/Nov/2020	08:00	27/Nov/2020	18:00
577	RQ35630	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	26/Nov/2020	08:00	26/Nov/2020	18:00
578	RQ35405	cpcc2_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT PANCHKULA(PG)	POWERGRID	D	For AMP works.	24/Nov/2020	09:00	24/Nov/2020	17:00
579	RQ35332	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP works.	24/Nov/2020	08:30	24/Nov/2020	17:00
580	RQ35628	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT NEEMRANA(PG)	POWERGRID	D	FOR AMP WORK	23/Nov/2020	08:00	23/Nov/2020	18:00
581	RQ35668	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	21/Nov/2020	08:00	21/Nov/2020	18:00
582	RQ35629	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT TUGHLAKABAD(PG)	POWERGRID	D	FOR AMP WORK	21/Nov/2020	08:00	21/Nov/2020	18:00
583	RQ35331	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP works.	20/Nov/2020	08:30	20/Nov/2020	17:00
584	RQ35669	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KANKROLI(PG)	POWERGRID	D	FOR AMP WORK	20/Nov/2020	08:00	20/Nov/2020	18:00
585	RQ35624	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	17/Nov/2020	08:00	17/Nov/2020	18:00

586	RQ35755	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	FOR AMP WORK	13/Nov/2020	08:00	13/Nov/2020	18:00
587	RQ35380	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT LUDHIANA(PG)	POWERGRID	D	For AMP works.	12/Nov/2020	09:00	12/Nov/2020	18:00
588	RQ35620	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	12/Nov/2020	08:00	12/Nov/2020	18:00
589	RQ35621	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BAHADURGARH(PG)	POWERGRID	D	FOR AMP WORK	11/Nov/2020	08:00	11/Nov/2020	18:00
590	RQ35625	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT MEERUT(PG)	POWERGRID	D	FOR AMP WORK	10/Nov/2020	08:00	10/Nov/2020	18:00
591	RQ35551	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MALERKOTLA(PG)	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	08/Nov/2020	09:00	09/Nov/2020	18:00
592	RQ35824	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BASSI(PG)	POWERGRID	D	Testing/maintenace work of Differential and REF relays	07/Nov/2020	15:00	07/Nov/2020	18:00
593	RQ35823	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT BASSI(PG)	POWERGRID	D	Testing/maintenace work of Differential and REF relays	06/Nov/2020	15:00	06/Nov/2020	18:00
594	RQ35406	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT PANCHKULA(PG)	POWERGRID	D	For AMP works.	06/Nov/2020	09:00	06/Nov/2020	17:00
595	RQ35363	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT CHAMBA(PG)	POWERGRID	D	For AMP works.	06/Nov/2020	09:00	06/Nov/2020	18:00
596	RQ35381	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT LUDHIANA(PG)	POWERGRID	D	For AMP works.	05/Nov/2020	09:00	05/Nov/2020	18:00
597	RQ35362	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT CHAMBA(PG)	POWERGRID	D	For AMP works.	05/Nov/2020	09:00	05/Nov/2020	18:00
598	RQ35404	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT PANCHKULA(PG)	POWERGRID	D	For AMP works.	03/Nov/2020	09:00	03/Nov/2020	17:00
599	RQ35186	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT BAWANA(DV)	POWERGRID	D	To carry out Capacitance & Tan-Delta testing of ICT, CT's etc. along with other general mtnc. / PMS activities.	03/Nov/2020	07:00	03/Nov/2020	15:00
600	RQ35626	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT ROORKEE(PG)	POWERGRID	D	FOR AMP WORK	02/Nov/2020	08:00	02/Nov/2020	18:00
601	RQ35852	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)	POWERGRID	D	Insulator string replacement in switchyard	31/Oct/2020	08:00	31/Oct/2020	14:00

602	RQ35549	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MALERKOTLA(PG)	POWERGRID	C	For commissioning activities of IEC61850 Process Bus retrofit project at Malerkotla	30/Oct/2020	09:00	31/Oct/2020	18:00	
603	RQ35883	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)	POWERGRID	D	Insulator string replacement in switchyard	29/Oct/2020	08:00	29/Oct/2020	18:00	
604	RQ35622	cpcc1_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT JAIPUR SOUTH(PG)	POWERGRID	D	FOR AMP WORK	25/Oct/2020	08:00	25/Oct/2020	18:00	S/d will avail on dt 20/10/20
605	RQ35874	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT SAHARANPUR(PG)	POWERGRID	D	Aluminum Tube Erection/ Equipment Alignment work of Future ICT-III under project NRSS-XL for system strenthening	25/Oct/2020	08:00	25/Oct/2020	18:00	S/d will avail on dt 23/10/20 along with Bus-1
606	RQ35875	cpcc1_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SAHARANPUR(PG)	POWERGRID	D	Aluminum Tube Erection/ Equipment Alignment work of Future ICT-III under project NRSS-XL for system strenthening	25/Oct/2020	08:00	25/Oct/2020	18:00	S/d will avail on dt 22/10/20 along with Bus-1
607	RQ35333	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	D	For general maintenance of transformers and allied equipments	26/Nov/2020	10:00	26/Nov/2020	16:00	
608	RQ35335	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAWADA(HV)	HVPNL	D	For gen mtc of transformer and allied equipment along with TIE-1	26/Nov/2020	10:00	26/Nov/2020	16:00	
609	RQ35116	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT DHANODA(HV)	HVPNL	D	Annual mtc of ICT and its allied equipments.	17/Nov/2020	09:00	17/Nov/2020	16:00	
610	RQ35190	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT DAULATABAD(HV)	HVPNL	D	Required by the Firm to attend the pending observations	06/Nov/2020	09:00	06/Nov/2020	17:00	
611	RQ35122	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 3 AT KIRORI(HV)	HVPNL	D	To set right isolator 220kv Side	05/Nov/2020	09:00	05/Nov/2020	14:00	
612	RQ35120	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT KIRORI(HV)	HVPNL	D	To attend the oil leakage in LV bushing of B phase of ICT-2	04/Nov/2020	09:00	04/Nov/2020	14:00	
613	RQ35121	sldchr_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT KIRORI(HV)	HVPNL	D	To set right wiring issue in 220kv side breaker of ICT-1	03/Nov/2020	09:00	03/Nov/2020	14:00	
614	RQ35831	bbmb_sd	TRANSFORMER	400/220 KV 450 MVA ICT 1 AT PANIPAT(BB)	BBMB	D	To replace disc insulator with polymer insulator	26/Nov/2020	08:00	26/Nov/2020	18:00	
615	RQ35366	cpcc2_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	WERGRID,BB	D	"For AMP works of 400 and 220 KV Bay equipments and ICT bank. 2. 2 Yearly AMP of ICT Bank (R, Y, B and Spare phase) 3. Instering B Phase ICT into circuit and taking out Spare phase out of Circuit. "	24/Nov/2020	10:00	25/Nov/2020	19:00	
616	RQ35914	bbmb_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT DEHAR(BB)	WERGRID,BB	D	Replacement of 3 no. PTs of 220 KV Bus-II at Dehar	09/Nov/2020	08:00	11/Nov/2020	18:00	

617	RQ35714	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	23/Nov/2020	09:00	23/Nov/2020	17:00
618	RQ35712	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MAKHU(PS)		D	Cleaning and Terminal Tightening of Marshaling Box of CT,CB,CVT,ISOLATOR, EARTH SWITCHES , WAVE TRAP, OF BAY 408 AND 409	19/Nov/2020	10:00	19/Nov/2020	17:00
619	RQ35713	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)		D	Maintenance of Isolators and earth switches of bay no 409,408,205 linkage transmission gears /Stopper Bolts,Cleaning and Greasing of main contacts and other parts ,Checking and tightening of mounting bolts/pins and levers , Cleaning of support insulators and MBs. Checking and tightening of all fittings LA and jumpers.	19/Nov/2020	09:00	19/Nov/2020	17:00
620	RQ35711	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)		D	Timing and CRM of 409,408 and 205 CB by Protection Team. Nut /Bolt tightening of CB Clamps , Cleaning of CB porcelain and MB, Checking of spring operating mechanism, PD Relay,SF6 pressure switch setting and cleaning/greasing of all CB cabinet.	18/Nov/2020	09:00	18/Nov/2020	17:00
621	RQ35710	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)		D	Tan Delta testing of CT of bay 408 , bay 205 and C&R panel testing by Protection Team, Tightening of all HV,IV bushings clamps , TB's and cleaning of all bushings , bus post insulators ,MB, BMK and JB , checking of cooler oil pumps and fans by auto starting.	17/Nov/2020	09:00	17/Nov/2020	17:00
622	RQ35708	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	16/Nov/2020	09:00	16/Nov/2020	17:00
623	RQ35709	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT RAJPURA(PS)		D	Tan Delta testing and IR value of HV ,IV, LV bushings,Tan Delta testing of CT of bay 409 by Protection Team , Tightening of all TB's and cleaning of porcelain bushings ,MB, BMK and JB.	16/Nov/2020	09:00	16/Nov/2020	17:00
624	RQ35707	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT DHURI(PS)		D	Maintenance of 20289A isolator,40689A isolator,202CB, ICT 2 HV Lightning Arrester,Change Silica Gel,Bush Tightness and ICT Cleaning	13/Nov/2020	09:00	13/Nov/2020	17:00
625	RQ35706	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of 20189B isolator,220kV Bus Bar 2 Capacitive Voltage Transformer,40389L isolator,ICT 1 HV side Lightning Arrester and Changed Silica Gel	12/Nov/2020	09:00	12/Nov/2020	17:00

626	RQ35705	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MAKHU(PS)		D	Cleaning and Terminal Tightening of Marshaling Box of CT, CB, CVT, ISOLATOR, EARTH SWITCHES ,LA, OF BAY 411 AND 412	10/Nov/2020	10:00	10/Nov/2020	17:00	
627	RQ35704	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT NAKODAR(PSG)		D	Periodic Maintenance	09/Nov/2020	09:00	09/Nov/2020	17:00	
628	RQ35703	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT MUKTSAR(PS)		D	Periodical Testing by Protection Team.	06/Nov/2020	09:00	06/Nov/2020	17:00	
629	RQ35702	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of (402 89B isolator, 403 89A isolator) , linkage and gears, checking of stopper bolt, aux contacts, lubrication to operating Mechanism, levers, cleaning and greasing of main contacts, alignment of isolator and checking of interlock . Tightness of Clamp connectors of CT (402,403)	05/Nov/2020	09:00	05/Nov/2020	17:00	
630	RQ35701	sldcps_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT DHURI(PS)		D	Maintenance of (201 89L isolator, 201 89C isolator) , linkage and gears, checking of stopper bolt, aux contacts, lubrication to operating Mechanism, levers, cleaning and greasing of main contacts, alignment of isolator and checking of interlock . Tightness of Clamp connectors of CB 201 checking of CB PD relay, anti pumping relay, check of interlocks, operation lockouts Circuit Breaker, Checking of CB SF6 pressure, Tightness of Clamp connectors of CT 201	04/Nov/2020	09:00	04/Nov/2020	17:00	
631	RQ35700	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT MUKTSAR(PS)		D	Periodical Testing by Protection Team	03/Nov/2020	09:00	03/Nov/2020	17:00	
632	RQ35699	sldcps_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT NAKODAR(PSG)		D	Periodic Maintenance	02/Nov/2020	09:00	02/Nov/2020	17:00	
633	RQ35337	dadrigas_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT DADRIGAS(NT)	NTPC	C	ANNUAL PM	17/Nov/2020	08:00	23/Nov/2020	18:00	PM AND TESTING
634	RQ35336	dadrigas_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT DADRIGAS(NT)	NTPC	C	ANNUAL SHUTDOWN	03/Nov/2020	08:00	09/Nov/2020	18:00	PM AND TESTING
635	RQ35282	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators with line isolator and testing work of bay equipments.	05/Nov/2020	09:30	05/Nov/2020	18:00	
636	RQ35281	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT RATANGARH(RS)	RRVPNL	D	Maintenance work of bay equipments , isolators and testing work of bay equipments.	03/Nov/2020	09:30	03/Nov/2020	18:00	
637	RQ35284	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT BHILWARA(RS)	RRVPNL	D	Routine maintenance and testing of 315 MVA 400/220/33 KV ICT No.-2 & ASSOCIATED BAY EQUIPMENTS	02/Nov/2020	09:00	03/Nov/2020	18:00	

638	RQ35285	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT AKAL(RS)	RRVPNL	C	Replacement of existing 315 MVA AREVA make transformer by 500 MVA T&R make transformer	01/Nov/2020	08:00	31/Jan/2021	18:00	
639	RQ35609	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 1 AT BHADLA(RS)	RRVPNL	D	For measurement of capacitance & Tan delta value of transformer winding & other testings of 400/220/33KV, 500MVA ICT-1, Make-T&R after replacement of oil in OLTC Chamber in presence of Firm representative	27/Oct/2020	18:00	27/Oct/2020	23:00	The shutdown is required on 27.10.2020 but due to shutdown opening date for 176 OCC is 25.10.2020 so has been punched for 27.10.2020. Please approve the shutdown for 21.10.2020
640	RQ35610	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 3 AT BHADLA(RS)	RRVPNL	D	For measurement of capacitance & Tan delta value of transformer winding & other testings of 400/220/33KV, 500MVA ICT-3, Make-T&R after replacement of oil in OLTC Chamber in presence of Firm representative	26/Oct/2020	18:00	26/Oct/2020	23:00	The shutdown is required on 20.10.2020 but due to shutdown opening date for 176 OCC is 25.10.2020 so has been punched for 26.10.2020. Please approve the shutdown for 20.10.2020
641	RQ35608	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 2 AT BHADLA(RS)	RRVPNL	D	For measurement of capacitance & Tan delta value of transformer winding & other testings of 400/220/33KV, 500MVA ICT-2, Make-T&R after replacement of oil in OLTC Chamber in presence of Firm representative	25/Oct/2020	18:00	25/Oct/2020	23:00	The shutdown is required on 19.10.2020 but due to shutdown opening date for 176 OCC is 25.10.2020 so has been punched for 25.10.2020. Please approve the shutdown for 19.10.2020
642	RQ35286	sldcrs_sd	TRANSFORMER	400/220 KV 500 MVA ICT 4 AT AKAL(RS)	RRVPNL	D	Change over LT supply from 315 MVA ICT-I to 500 MVA ICT-IV	25/Oct/2020	08:00	25/Oct/2020	18:00	The Shutdown is required on 20.10.2020 but due to shutdown opening date of 176 OCC is 25.10.2020 so has been punched for 25.10.2020.
643	RQ35283	sldcrs_sd	TRANSFORMER	400/220 KV 315 MVA ICT 1 AT AKAL(RS)	RRVPNL	C	Replacement of existing 315 MVA TELK make transformer by 500 MVA T&R make transformer	25/Oct/2020	00:00	31/Jan/2021	18:00	The Shutdown is required from 20.10.2020 but due to shutdown opening date of 176 OCC is 25.10.2020 so has been punched from 25.10.2020.
644	RQ35187	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT MUNDKA(DV)	DTL	D	LV testing of 315MVA ICT 4	05/Nov/2020	09:00	05/Nov/2020	18:00	
645	RQ35185	sldcdv_sd	TRANSFORMER	400/220 KV 315 MVA ICT 4 AT BAWANA(DV)	DTL	D	To carry out Capacitance & Tan-Delta testing of ICT, CT's etc. along with other general mtnc. / PMS activities.	02/Nov/2020	07:00	02/Nov/2020	17:00	
646	RQ35174	sldcuk_sd	TRANSFORMER	400/220 KV 315 MVA ICT 2 AT SRINAGAR(UK)	PTCUL	C	for replacement of cracked butterfly valve of Y-phase unit by M/s ABB India ltd.	03/Nov/2020	10:00	04/Nov/2020	18:00	
647	RQ35543	cpcc3_sd	TRANSFORMER	220/132 KV 200 MVA ICT 2 AT RAEBAREILLY(PG)	POWERGRID	D	FOR AMP WORKS at Raebareilly substation.	06/Nov/2020	08:00	06/Nov/2020	18:00	

648	RQ35548	cpcc3_sd	TRANSFORMER	220/132 KV 100 MVA ICT 1 AT TANAKPUR(NH)	POWERGRID	D	For AMP work at Tanakpur Substation.	04/Nov/2020	08:00	04/Nov/2020	18:00	
649	RQ35256	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-SAWAIMADHOPUR(RS) (PG) CKT-1	POWERGRID	C	AMP of Line Equipment (CTs, CVTs & LAs etc.) including Bay Equipment by station.	30/Nov/2020	09:00	02/Dec/2020	18:00	Line Shut down Required
650	RQ35344	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAWAIMADHOPUR(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	quarterly maintenance	28/Nov/2020	09:30	28/Nov/2020	15:00	
651	RQ35354	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)-INDIRA NAGAR(RS) (PG) CKT-1	POWERGRID	D	3rd QUARTER MAINTENANCE	26/Nov/2020	10:00	26/Nov/2020	17:00	
652	RQ35348	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV LALSOTE(RS)-DAUSA(RS) (PG) CKT-1	POWERGRID	D	quarterly maintenance	26/Nov/2020	09:30	26/Nov/2020	15:00	
653	RQ35352	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	D	quarterly maintenance	26/Nov/2020	09:30	26/Nov/2020	15:00	
654	RQ35257	antagas_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-LALSOTE(RS) (PG) CKT-1	POWERGRID	C	AMP of Line Equipment (CTs, CVTs & LAs etc.) including Bay Equipment by station.	26/Nov/2020	09:00	28/Nov/2020	18:00	Line Shut down Required
655	RQ35347	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV INDIRA NAGAR(RS)-HEERAPURA(RS) (PG) CKT-1	POWERGRID	D	3rd QUARTER MAINTENANCE	25/Nov/2020	10:00	25/Nov/2020	17:00	
656	RQ35364	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHAMERA_3(NH)-CHAMBA(PG) CKT-1	POWERGRID	C	For restoration of line from ERS to normal towers at location no. 25 which got damaged due to hill slide.	24/Nov/2020	09:00	28/Nov/2020	18:00	
657	RQ35094	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)-CBGANJ(UP) (PG) CKT-1	POWERGRID	C	reorientation of 220kv tanak pur bay at 220 kv s/s CBGANj	18/Nov/2020	08:00	21/Nov/2020	18:00	
658	RQ35787	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JESSORE(HP)-PONG(BB) (PG) CKT-1	POWERGRID	D	Half yearly mtc,	09/Nov/2020	08:00	09/Nov/2020	18:00	
659	RQ35379	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARNA(PS)-DASUYA(PS) (PG) CKT-1	POWERGRID	D	For AMP works.	06/Nov/2020	09:00	06/Nov/2020	19:00	
660	RQ35351	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-2	POWERGRID	D	Half Yearly Maintenance	06/Nov/2020	09:00	06/Nov/2020	17:00	
661	RQ35350	slcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)-BHILWARA(RS) (PG) CKT-1	POWERGRID	D	Half Yearly Maintenance	05/Nov/2020	09:00	05/Nov/2020	17:00	

662	RQ35771	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BAIRASIUL(NH)- PONG(BB) (PG) CKT-1	POWERGRID	D	For half yearly maintenance work	05/Nov/2020	08:00	05/Nov/2020	18:00	
663	RQ35371	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)- JALANDHAR(PG) (PG) CKT-2	POWERGRID	D	For AMP works.	03/Nov/2020	09:00	03/Nov/2020	19:00	
664	RQ35370	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)- JALANDHAR(PG) (PG) CKT-1	POWERGRID	D	For AMP works.	02/Nov/2020	09:00	02/Nov/2020	19:00	
665	RQ35498	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV TANAKPUR(NH)- SITARGANJ(PG) (PG) CKT-1	POWERGRID	D	S/D required for Line Rectification work like Jumper tightening, Missing member replacement and other related works.	02/Nov/2020	08:00	02/Nov/2020	18:00	
666	RQ35137	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)- NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Routine Bay Maintenance at Bikaner & QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongiwth 50 MVAR line reactor at Merta	26/Oct/2020	14:30	26/Oct/2020	16:00	No load shedding is involved
667	RQ35136	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(PG)- NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Routine Bay Maintenance at Bikaner & QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongiwth 50 MVAR line reactor at Merta	26/Oct/2020	13:00	26/Oct/2020	14:30	No load shedding is involved
668	RQ35135	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)- NEHRIAN(HP) (PG) CKT-2	POWERGRID	D	Routine Bay Maintenance at Bikaner & QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongiwth 50 MVAR line reactor at Merta	26/Oct/2020	11:30	26/Oct/2020	13:00	No load shedding is involved
669	RQ35134	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HAMIRPUR(PG)- NEHRIAN(HP) (PG) CKT-1	POWERGRID	D	Routine Bay Maintenance at Bikaner & QUARTERLY MAINT.WORK OF BAY & EQUIPMENTS alongiwth 50 MVAR line reactor at Merta	26/Oct/2020	10:00	26/Oct/2020	11:30	No load shedding is involved
670	RQ35651	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 160 to 179	26/Nov/2020	09:00	26/Nov/2020	17:00	
671	RQ35652	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)- DASUYA(PS) (BBMB) CKT-2		D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	19/Nov/2020	09:00	19/Nov/2020	17:00	
672	RQ35650	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 160 to 179	11/Nov/2020	09:00	11/Nov/2020	17:00	
673	RQ35649	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 160 to 179	06/Nov/2020	09:00	06/Nov/2020	17:00	

674	RQ35648	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NALLAGARH(PG)- MOHALI(PS) (PS) CKT-2		D	Tightening of nut bolts of jumpers, dampers , suspension clamps and cleaning of Disc insulators of Tower No 160 to 179	03/Nov/2020	09:00	03/Nov/2020	17:00
675	RQ35392	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ANTA(NT)- SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	QUARTERLY Bay MAINTENANCE & testing WORK	26/Nov/2020	08:00	26/Nov/2020	17:00
676	RQ35619	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)- KANKROLI(RS) (RS) CKT-2	RRVPNL	D	For AMP of Line Bay equipments	19/Nov/2020	08:00	19/Nov/2020	18:00
677	RQ35396	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_A(NP)- SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	QUARTERLY Bay MAINTENANCE & testing WORK	19/Nov/2020	08:00	19/Nov/2020	18:00
678	RQ35618	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV KANKROLI(PG)- KANKROLI(RS) (RS) CKT-1	RRVPNL	D	For AMP of Line Bay equipments	18/Nov/2020	08:00	18/Nov/2020	18:00
679	RQ35387	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV RAPS_B(NP)- SAKATPURA(RS) (RS) CKT-1	RRVPNL	D	QUARTERLY Bay MAINTENANCE & testing WORK	05/Nov/2020	08:00	05/Nov/2020	17:00
680	RQ35902	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHITTORGARH- DEBARI (RS) CKT-1	RRVPNL	D	OPGW completed except 1 Kms for LILO portion to be done , (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00
681	RQ35054	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SARSAWAN(UP)- KHODRI(UK) (UP) CKT-1	UPPTCL	D	For looping chopping of tree in reserved forest	24/Nov/2020	10:00	28/Nov/2020	17:00
682	RQ35034	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SULTANPUR(UP)- TANDA(NT) (UP) CKT-2	UPPTCL	D	for routine bay maintenance	10/Nov/2020	10:00	10/Nov/2020	18:00
683	RQ35509	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BANSI(UP)- GORAKHPUR(PG) (UP) CKT-1	UPPTCL	D	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	10/Nov/2020	08:00	10/Nov/2020	18:00
684	RQ35508	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)- BARHUA(UP) (UP) CKT-1	UPPTCL	D	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	09/Nov/2020	08:00	09/Nov/2020	18:00
685	RQ35484	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAINPURI(PG)- ETAH(UP) (UP) CKT-1	UPPTCL	D	For Stringing Work of LILO of 765kV Mainpuri-Gr.Noida Ckt-1 between Loc. No. 3-4 & Ckt-2 between Loc. No. 4-5. This S/D require for Evacuation of power from JAwarah TPS. Line Sketch enclosed.	09/Nov/2020	08:00	10/Nov/2020	18:00
686	RQ35043	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NARA(UP)- ROORKEE(UK) (UP) CKT-1	UPPTCL	D	Checking of polymer & jumper tightening	05/Nov/2020	09:00	06/Nov/2020	18:00

687	RQ35053	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(UP)- KHODRI(UK) (UP) CKT-1	UPPTCL	D	For looping chopping of tree in reserved forest	04/Nov/2020	10:00	08/Nov/2020	17:00
688	RQ35093	stuup_sd	AC TRANSMISSION LINE CIRCUIT	220 KV NAPP(NP)- SAMBHAL(UP) (UP) CKT-1	UPPTCL	D	Jumper Tightening & Lopping Chopping & other M & R Work	03/Nov/2020	08:00	05/Nov/2020	18:00
689	RQ35507	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)- GOLA(UP) (UP) CKT-2	UPPTCL	D	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	30/Oct/2020	08:00	30/Oct/2020	18:00
690	RQ35882	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)- SAHARANPUR(UP) (UP) CKT-1	UPPTCL	D	Insulator string replacement in switchyard	28/Oct/2020	13:00	28/Oct/2020	18:00
691	RQ35506	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GORAKHPUR(PG)- GOLA(UP) (UP) CKT-1	UPPTCL	D	AMP of Line Bay equipments at PGCIL Gorakhpur S/s	28/Oct/2020	08:00	28/Oct/2020	18:00
692	RQ35881	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV SAHARANPUR(PG)- SHAMLI(UP) (UP) CKT-1	UPPTCL	D	Insulator string replacement in switchyard	28/Oct/2020	08:00	28/Oct/2020	13:00
693	RQ35593	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI- CHARKHI DADRI (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh- Bhiwani TL at Loc.41A/0-42/0	24/Nov/2020	08:00	25/Nov/2020	18:00
694	RQ35594	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI- CHARKHI DADRI (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh- Bhiwani TL at Loc.41A/0-42/0	24/Nov/2020	08:00	25/Nov/2020	18:00
695	RQ35595	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI- CHARKHI DADRI (BB) CKT-3	BBMB	C	Stringing of 400 kV D/C Mahendragarh- Bhiwani TL at Loc.41A/0-42/0	24/Nov/2020	08:00	25/Nov/2020	18:00
696	RQ35596	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHIWANI- CHARKHI DADRI (BB) CKT-4	BBMB	C	Stringing of 400 kV D/C Mahendragarh- Bhiwani TL at Loc.41A/0-42/0	24/Nov/2020	08:00	25/Nov/2020	18:00
697	RQ35807	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL- DHULKOTE (BB) CKT-2	BBMB	C	Replacement of old circuit breakers	23/Nov/2020	08:00	28/Nov/2020	18:00
698	RQ35346	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)- CHIRAWA(RS) (BB) CKT-1	BBMB	D	For quarterly maintenance work	20/Nov/2020	08:00	20/Nov/2020	19:00
699	RQ35802	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABGARH- CHARKHI DADRI (BB) CKT-1	BBMB	D	Yearly mtc. of the substation equipment/ lines .	18/Nov/2020	08:00	18/Nov/2020	18:00

713	RQ35764	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)- NARELA(DV) (BBMB) CKT-2	BBMB	D	Yearly Maintenance	06/Nov/2020	08:00	06/Nov/2020	18:00
714	RQ35769	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)- HISSAR IA(HV) (BBMB) CKT-2	BBMB	D	Yearly Maintenance	06/Nov/2020	08:00	06/Nov/2020	18:00
715	RQ35772	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DASUYA(PS)- JALANDHAR(BB) (BBMB) CKT-2	BBMB	D	Yearly mtc. of the substation equipment/ lines .	06/Nov/2020	08:00	06/Nov/2020	18:00
716	RQ35773	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL- JAMALPUR (BB) CKT-1	BBMB	D	Yearly mtc. of the substation equipment/ lines .	06/Nov/2020	08:00	06/Nov/2020	18:00
717	RQ35598	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)- KHETRI(RS) (BB) CKT-2	BBMB	C	Stringing of 400 kV D/C Mahendragarh- Bhiwani TL at Loc.11/0-12/0	06/Nov/2020	08:00	07/Nov/2020	18:00
718	RQ35355	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)- KHETRI(RS) (BB) CKT-1	BBMB	D	For maintenance Work	05/Nov/2020	09:00	05/Nov/2020	17:00
719	RQ35763	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)- NARELA(DV) (BBMB) CKT-1	BBMB	D	Yearly Maintenance	05/Nov/2020	08:00	05/Nov/2020	18:00
720	RQ35765	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT(BB)- NARELA(DV) (BBMB) CKT-3	BBMB	D	Yearly Maintenance	04/Nov/2020	08:00	04/Nov/2020	18:00
721	RQ35760	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PONG(BB)- DASUYA(PS) (BBMB) CKT-1	BBMB	D	Half yearly mtc.	03/Nov/2020	08:00	03/Nov/2020	18:00
722	RQ35747	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)- CHIRAWA(RS) (BB) CKT-1	BBMB	D	Yearly Maintenance	02/Nov/2020	08:00	02/Nov/2020	18:00
723	RQ35597	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV CHARKHI DADRI(BB)- KHETRI(RS) (BB) CKT-1	BBMB	C	Stringing of 400 kV D/C Mahendragarh- Bhiwani TL at Loc.9/0-10/0	02/Nov/2020	08:00	03/Nov/2020	18:00
724	RQ35743	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHAKRA R- JAMALPUR (BB) CKT-1	BBMB	D	Yearly mtc. of the substation equipment/ lines .	02/Nov/2020	08:00	05/Nov/2020	18:00
725	RQ35907	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB)- BADARPUR(NT) (BB) CKT-1	BBMB	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01/Nov/2020	08:00	30/Nov/2020	18:00

726	RQ35908	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BALLABHGARH(BB) -BADARPUR(NT) (BB) CKT-2	BBMB	D	Relay setting may be changed from Auto reclose to Non-auto reclose mode for OPGW rectification works	01/Nov/2020	08:00	30/Nov/2020	18:00	
727	RQ35911	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT- DHULKOTE (BB) CKT-1	BBMB	D	OPGW completed, minor rectiifcation to be done	01/Nov/2020	08:00	30/Nov/2020	18:00	
728	RQ35912	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PANIPAT- DHULKOTE (BB) CKT-2	BBMB	D	OPGW completed, minor rectiifcation to be done	01/Nov/2020	08:00	30/Nov/2020	18:00	
729	RQ35600	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)- ZIANKOTE(JK) (PDD JK) CKT-2	PDD JK	D	For AMP works.	19/Nov/2020	09:00	19/Nov/2020	17:30	
730	RQ35599	cpcc2_sd	AC TRANSMISSION LINE CIRCUIT	220 KV WAGOORA(PG)- ZIANKOTE(JK) (PDD JK) CKT-1	PDD JK	D	For AMP works.	18/Nov/2020	09:00	18/Nov/2020	17:30	
731	RQ35804	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)- KANGOO(HP) (HP) CKT-1	HPPTCL	D	Yearly Maintenance	18/Nov/2020	08:00	19/Nov/2020	18:00	
732	RQ35611	sldchp_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHAR(BB)- KANGOO(HP) (HP) CKT-1	HPPTCL	D	Overhauling of Air Compressors of 220 kv SF-6 Gas Circuit Breakers of Dehar (BBMB) and Kangoo (HPSEBL) ends of the line	11/Nov/2020	10:00	12/Nov/2020	18:00	No load shedding is involved
733	RQ35917	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)- JINDAL STEEL(HR) (HVPNL) CKT-1	HVPNL	D	Yearly maintenance.	09/Nov/2020	08:00	09/Nov/2020	18:00	
734	RQ35770	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV HISSAR(BB)- HISSAR IA(HV) (HVPNL) CKT-1	HVPNL	D	Yearly Maintenance	05/Nov/2020	08:00	05/Nov/2020	18:00	
735	RQ35179	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)- GOPALPUR(DTL) (DTL) CKT-2	DTL	D	General maintenance/PMS activities	08/Nov/2020	08:00	08/Nov/2020	11:00	
736	RQ35178	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)- GOPALPUR(DTL) (DTL) CKT-1	DTL	D	General maintenance/PMS activities	07/Nov/2020	08:00	07/Nov/2020	11:00	
737	RQ35894	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(P G)- LODHIROAD(DV) (DTL) CKT-1	DTL	D	OPGW laying going on in this line under Reliable Comunication package (Auto Reclose off) - 9 out of 13Kms	01/Nov/2020	08:00	30/Nov/2020	18:00	

738	RQ35895	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(P G)- LODHIROAD(DV) (DTL) CKT-2	DTL	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00	
739	RQ35896	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MAHARANIBAGH(P G)-SARITA VIHAR(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00	
740	RQ35263	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)- SOUTH WAZIRABAD(DV) (DTL) CKT-4	DTL	C	For replacement of zebra conductor with HTLS	01/Nov/2020	08:00	25/Nov/2020	18:00	
741	RQ35910	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BADARPUR(NT)- OKHLA(DV) (DTL) CKT-1	DTL	D	OPGW laying shall be started in this line under Reliable Comunication package (Auto Reclose off)	01/Nov/2020	08:00	30/Nov/2020	18:00	
742	RQ35180	sldcdv_sd	AC TRANSMISSION LINE CIRCUIT	220 KV MANDOLA(PG)- NARELA(DV) (DTL) CKT-1	DTL	D	To Replace the conductor jumper on R phs. Bus-II isolator.	31/Oct/2020	09:30	31/Oct/2020	17:30	
743	RQ35838	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)- ROORKEE(PG) (PTCUL) CKT-2	PTCUL	D	FOR AMP WORK	06/Nov/2020	08:00	06/Nov/2020	18:00	AT ROORKEE
744	RQ35837	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)- ROORKEE(PG) (PTCUL) CKT-1	PTCUL	D	FOR AMP WORK	05/Nov/2020	08:00	05/Nov/2020	18:00	AT ROORKEE
745	RQ35836	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV ROORKEE(PG)- RAMNAGAR(UK) (PTCUL) CKT-1	PTCUL	D	FOR AMP WORK	04/Nov/2020	08:00	04/Nov/2020	18:00	AT ROORKEE
746	RQ35401	sldcuk_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PIRANKALIYAR(UK)- ROORKEE(PG) (PTCUL) CKT-1	PTCUL	D	for routine maintenance of line & bay(Lopping chopping of trees,tightening of jumpers and other associated work	03/Nov/2020	11:00	03/Nov/2020	15:00	
747	RQ35604	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)- JHAJRA(UK) (PTCUL) CKT-2	PTCUL	D	AMP works of line terminal equipments.	26/Oct/2020	08:00	26/Oct/2020	18:00	S/d will avail on dt 21/10/20
748	RQ35603	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV DEHRADUN(PG)- JHAJRA(UK) (PTCUL) CKT-1	PTCUL	D	AMP works of line terminal equipments.	25/Oct/2020	08:00	25/Oct/2020	18:00	S/d will avail on dt 19/10/20

749	RQ35768	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)- DANDHARIKALANI(PS) (PSTCL) CKT-2	PSTCL	D	Yearly mtc. of the substation equipment/ lines .	05/Nov/2020	08:00	05/Nov/2020	18:00	
750	RQ35767	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JAMALPUR(BB)- DANDHARIKALANI(PS) (PSTCL) CKT-1	PSTCL	D	Yearly mtc. of the substation equipment/ lines .	04/Nov/2020	08:00	04/Nov/2020	18:00	
751	RQ35756	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV JALANDHAR(BB)- ALAWALPUR(PS) (PSTCL) CKT-1	PSTCL	D	Yearly mtc. of the substation equipment/ lines .	03/Nov/2020	08:00	03/Nov/2020	18:00	
752	RQ35759	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- MAJRA(PS) (PS) CKT-1	PSTCL	D	To attend hot point, tan delta and quarterly mtc.	03/Nov/2020	08:00	03/Nov/2020	18:00	
753	RQ35754	bbmb_sd	AC TRANSMISSION LINE CIRCUIT	220 KV GANGUWAL(BB)- MOHALI(PS) (PSTCL) CKT-2	PSTCL	D	To attend hot point, tan delta and quarterly mtc.	02/Nov/2020	08:00	02/Nov/2020	18:00	
754	RQ35616	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)- MAHOBA SOLAR(ADANI) (ADANI) CKT-1	ADANI	D	To Replacement of the FAES in H-GIS of Mahoba Line (Bay -224)	02/Nov/2020	08:00	02/Nov/2020	18:00	
755	RQ35353	sidcrs_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BASSI(PG)- BAGRU(RS) (PG) CKT-1	VERGRID,RRV	D	For Yearly maintenance work of whole grid sub-station	01/Nov/2020	10:00	01/Nov/2020	18:00	Total supply shall remain OFF during the shut down period
756	RQ35617	cpcc1_sd	AC TRANSMISSION LINE CIRCUIT	220 KV BHADLA(PG)- SAURYA URJA SOLAR(SU) (SAURYA URJA) CKT-2	SAURYA URJA	D	Gantry Beam Erection for Mahindra (Bay- 225)	01/Nov/2020	08:00	01/Nov/2020	18:00	

757	RQ35563	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Shutdown is required for the repair of Tower No. 176 and restoration of 220 kV Circuit # 2B (Phozal-Nalagarh) which is under forced outage w.e.f. 21st Aug 2020 due to damaged tower. Therefore, complete shutdown of all the lines i.e. 220 kV Circuit # 1 (Prini-Nalagarh), 220 kV Circuit # 2A (Prini-Phozal) and 220 kV Circuit # 2B (Phozal-Nalagarh) is required and consequently the ADHPL Generating Units will be under shutdown during this period. Generation loss of 122 LU tentatively based on the budgeted generation is anticipated.	25/Oct/2020	09:00	27/Oct/2020	18:00	Actual Shutdown is required from 16th October, 2020 to 27th October, 2020. Restoration of the 220 kV Circuit # 2B (Phozal-Nalagarh) will require at about 12 days and since the location of the damaged tower is in the snow zone area, therefore, considering present decreasing trend of discharge and probability of snow in the month of November, 2020, restoration work has to be necessarily carried out from 16th October, 2020.
758	RQ35564	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV AD HYDRO(AD)- PHOZAL(HP) (ADHPL) CKT-1	ADHPL	C	Shutdown is required for the repair of Tower No. 176 and restoration of 220 kV Circuit # 2B (Phozal-Nalagarh) which is under forced outage w.e.f. 21st Aug 2020 due to damaged tower. Therefore, complete shutdown of all the lines i.e. 220 kV Circuit # 1 (Prini-Nalagarh), 220 kV Circuit # 2A (Prini-Phozal) and 220 kV Circuit # 2B (Phozal-Nalagarh) is required and consequently the ADHPL Generating Units will be under shutdown during this period. Generation loss of 122 LU tentatively based on the budgeted generation is anticipated.	25/Oct/2020	09:00	27/Oct/2020	18:00	Actual Shutdown is required from 16th October, 2020 to 27th October, 2020. Restoration of the 220 kV Circuit # 2B (Phozal-Nalagarh) will require at about 12 days and since the location of the damaged tower is in the snow zone area, therefore, considering present decreasing trend of discharge and probability of snow in the month of November, 2020, restoration work has to be necessarily carried out from 16th October, 2020.

759	RQ35565	adhydro_sd	AC TRANSMISSION LINE CIRCUIT	220 KV PHOZAL(HP)- NALLAGARH(PG) (ADHPL) CKT-1	ADHPL	C	Shutdown is required for the repair of Tower No. 176 and restoration of 220 kV Circuit # 2B (Phozal-Nalagarh) which is under forced outage w.e.f. 21st Aug 2020 due to damaged tower. Therefore, complete shutdown of all the lines i.e. 220 kV Circuit # 1 (Prini-Nalagarh), 220 kV Circuit # 2A (Prini-Phozal) and 220 kV Circuit # 2B (Phozal-Nalagarh) is required and consequently the ADHPL Generating Units will be under shutdown during this period. Generation loss of 122 LU tentatively based on the budgeted generation is anticipated.	25/Oct/2020	09:00	27/Oct/2020	18:00	Actual Shutdown is required from 16th October, 2020 to 27th October, 2020. Restoration of the 220 kV Circuit # 2B (Phozal-Nalagarh) will require at about 12 days and since the location of the damaged tower is in the snow zone area, therefore, considering present decreasing trend of discharge and probability of snow in the month of November, 2020, restoration work has to be necessarily carried out from 16th October, 2020.
760	RQ35736	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	To Connect the Jumper of ICT for Commissioning & also for upcoming Solar Bays Mahindra bay (Bay 225) , Essel Saurya Urja 1 & 2 (Bay - 226 & 227) , Azure ckt 2 & 3 (Bay- 232, 235)	28/Nov/2020	19:00	28/Nov/2020	22:00	
761	RQ35737	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	To Connect the Jumper of ICT for Commissioning & also for upcoming Solar Bays Mahindra bay (Bay 225) , Essel Saurya Urja 1 & 2 (Bay - 226 & 227) , Azure ckt 2 & 3 (Bay- 232, 235)	28/Nov/2020	19:00	28/Nov/2020	22:00	
762	RQ35734	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 1	POWERGRID	D	To Connect the Jumper of ICT for Commissioning & also for upcoming Solar Bays Mahindra bay (Bay 225) , Essel Saurya Urja 1 & 2 (Bay - 226 & 227) , Azure ckt 2 & 3 (Bay- 232, 235)	27/Nov/2020	19:00	27/Nov/2020	22:00	
763	RQ35735	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	To Connect the Jumper of ICT for Commissioning & also for upcoming Solar Bays Mahindra bay (Bay 225) , Essel Saurya Urja 1 & 2 (Bay - 226 & 227) , Azure ckt 2 & 3 (Bay- 232, 235)	27/Nov/2020	19:00	27/Nov/2020	22:00	
764	RQ35786	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)	POWERGRID	D	AMP& Retrofitting of Main-1 Distance Relay(SEL321)	25/Nov/2020	08:00	25/Nov/2020	18:00	S/D OF 220KV BUS-1 & 2 AT REWARI also avail on dt 26/11/20 and 27/11/20 for same work.
765	RQ35733	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	BPI Erection under To connect the Bus Connector to H-GIS for Mahindra bay (Bay 225) , Essel Saurya Urja 1 & 2 (Bay - 226 & 227) , Azure ckt 2 & 3 (Bay- 232, 235)	25/Nov/2020	08:00	25/Nov/2020	18:00	During The Bus-2 disconnection (from period 02.11.2020 to 25.11.2020) , Mahoba Line & Azure Bay will be charged from Bus-1.
766	RQ35785	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)	POWERGRID	D	AMP& Retrofitting of Main-1 Distance Relay(SEL321)	24/Nov/2020	08:00	24/Nov/2020	18:00	S/D OF 220KV BUS-1 & 2 AT REWARI also avail on dt 26/11/20 and 27/11/20 for same work.

767	RQ35784	cpcc1_sd	BUS	220KV BUS 3 AT BHIWADI(PG)	POWERGRID	D	FOR AMP WORK	23/Nov/2020	08:00	23/Nov/2020	18:00	
768	RQ35731	cpcc1_sd	BUS	220KV BUS 2 AT SIKAR(PG)	POWERGRID	D	AMP TESTING OF 220kV Bus-2 Isolators at Sikar	19/Nov/2020	08:00	21/Nov/2020	18:00	
769	RQ35730	cpcc1_sd	BUS	220KV BUS 1 AT SIKAR(PG)	POWERGRID	D	AMP TESTING OF 220kV Bus-1 Isolators at Sikar	16/Nov/2020	08:00	18/Nov/2020	18:00	
770	RQ35783	cpcc1_sd	BUS	220KV BUS 2 AT BHIWADI(PG)	POWERGRID	D	FOR AMP WORK	11/Nov/2020	08:00	11/Nov/2020	18:00	
771	RQ35782	cpcc1_sd	BUS	220KV BUS 1 AT BHIWADI(PG)	POWERGRID	D	FOR AMP WORK	09/Nov/2020	08:00	09/Nov/2020	18:00	
772	RQ35539	cpcc3_sd	BUS	220KV BUS 2 AT SITARGANJ(PG)	POWERGRID	D	For AMP work at Sitarganj Substation.	06/Nov/2020	08:00	06/Nov/2020	18:00	
773	RQ35538	cpcc3_sd	BUS	220KV BUS 1 AT SITARGANJ(PG)	POWERGRID	D	For AMP work at Sitarganj Substation.	05/Nov/2020	08:00	05/Nov/2020	18:00	
774	RQ35532	cpcc3_sd	BUS	220KV BUS 2 AT KANPUR(PG)	POWERGRID	D	AMP & Isolator Contact Cleaning Work at Kanpur Substation	05/Nov/2020	08:00	05/Nov/2020	18:00	
775	RQ35493	cpcc2_sd	BUS	220KV BUS 2 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP works.	04/Nov/2020	08:30	05/Nov/2020	17:00	
776	RQ35531	cpcc3_sd	BUS	220KV BUS 1 AT KANPUR(PG)	POWERGRID	D	AMP & Isolator Contact Cleaning Work at Kanpur Substation	03/Nov/2020	08:00	03/Nov/2020	18:00	
777	RQ35858	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	Stringing work at 220kV Equipment Erection work of Future ICT-III	03/Nov/2020	08:00	03/Nov/2020	18:00	
778	RQ35732	cpcc1_sd	BUS	220 KV BHADLA(PG) - BUS 2	POWERGRID	D	H- GIS (PASS Module and LCC Panel) Erection of Mahindra bay (Bay 225) , Essel Saurya Urja 1 & 2 (Bay - 226 & 227) , Azure ckt 2 & 3 (Bay- 232, 235)	02/Nov/2020	16:00	02/Nov/2020	22:00	During the Bus ShutDown on 02.11.2020, Bus -2 from Mahoba to Azure Portion will disconnect so that Upcomng solar Develoer will do erection of H-GIS Safely. Once the Erection of H-GIS is completed, then During the Shut Down of Bus-2 on 25.11.2020 , Disconected portion of Bus-2 will be connected as it was earlier.
779	RQ35492	cpcc2_sd	BUS	220KV BUS 1 AT ABDULLAPUR(PG)	POWERGRID	D	For AMP works.	02/Nov/2020	08:30	03/Nov/2020	17:00	
780	RQ35857	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	Stringing work at 220kV Equipment Erection of Future ICT-III under project NRSS-XL for system strengthening	02/Nov/2020	08:00	02/Nov/2020	18:00	
781	RQ35504	cpcc2_sd	BUS	220KV BUS 1 AT AMRITSAR(PG)	POWERGRID	D	Jumper connection with Bus Bar and Stability test for ICT-IV under construction.	29/Oct/2020	10:00	29/Oct/2020	18:00	
782	RQ35540	cpcc3_sd	BUS	220 KV PITHORAGARH(PG) - BUS 1	POWERGRID	D	AMP of 220kV Bus at Pithoragarh Substation. Only single 220kV Bus is available. 220KV Bus shut down will result into outage of 220KV Pithoragarh-Dhauliganga line, 220KV Pithoragarh-Bareilly line, ICT-I & II and 25 MVAR Bus reactor. Also, there will be no power flow through 132 kV Almora & 132 KV Pithoragarh line	29/Oct/2020	08:00	29/Oct/2020	18:00	

783	RQ35877	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	Aluminum Tube Erection work of Future ICT-III under project NRSS-XL for system strenthening	27/Oct/2020	08:00	27/Oct/2020	18:00	along with 220kv line sarsawan I & II
784	RQ35505	cpcc2_sd	BUS	220KV BUS 2 AT AMRITSAR(PG)	POWERGRID	D	Jumper connection with Bus Bar and Stability test for ICT-IV under construction.	26/Oct/2020	10:00	26/Oct/2020	18:00	
785	RQ35879	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	Aluminum Tube Erection work of Future ICT-III under project NRSS-XL for system strenthening	26/Oct/2020	08:00	26/Oct/2020	12:00	along with both ICT
786	RQ35880	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	Aluminum Tube Erection work of Future ICT-III under project NRSS-XL for system strenthening	26/Oct/2020	08:00	26/Oct/2020	12:00	along with both ICT
787	RQ35870	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	Stringing work at 220kv Equipment Erection of Future ICT-III under project NRSS-XL for system strenthening .S/D along with both ICT	25/Oct/2020	08:00	25/Oct/2020	18:00	S/d will avail on dt 20/10/20
788	RQ35871	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	Stringing work at 220kv Equipment Erection of Future ICT-III under project NRSS-XL for system strenthening .S/D along with both ICT	25/Oct/2020	08:00	25/Oct/2020	18:00	S/d will avail on dt 20/10/20
789	RQ35876	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	Aluminum Tube Erection work of Future ICT-III under project NRSS-XL for system strenthening	25/Oct/2020	08:00	25/Oct/2020	18:00	S/d will avail on dt 24/10/20 along with 220kv khara & Nanauta line
790	RQ35872	cpcc1_sd	BUS	220KV BUS 1 AT SAHARANPUR(PG)	POWERGRID	D	Stringing work at 220kv Equipment Erection of Future ICT-III under project NRSS-XL for system strenthening	25/Oct/2020	08:00	25/Oct/2020	14:00	S/d will avail on dt 21/10/20 along with both ICT
791	RQ35873	cpcc1_sd	BUS	220KV BUS 2 AT SAHARANPUR(PG)	POWERGRID	D	Stringing work at 220kv Equipment Erection of Future ICT-III under project NRSS-XL for system strenthening	25/Oct/2020	08:00	25/Oct/2020	14:00	S/d will avail on dt 21/10/20 along with both ICT
792	RQ35378	cpcc2_sd	BUS	220KV BUS 1 AT JALANDHAR(BB)	BBMB	D	For AMP works.	27/Nov/2020	09:00	27/Nov/2020	19:00	
793	RQ35339	dadrigas_sd	BUS	220 KV DADRIGAS(NT) - BUS 2	NTPC	C	ANNUAL SHUTDOWN	25/Nov/2020	08:00	25/Nov/2020	18:00	PM
794	RQ35338	dadrigas_sd	BUS	220 KV DADRIGAS(NT) - BUS 1	NTPC	C	ANNUAL SHUTDOWN	12/Nov/2020	08:00	12/Nov/2020	18:00	PM
795	RQ35645	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-1		D	Jumper tightening, checking of tower accessories, checking of conductor from tower no.134 to 149	20/Nov/2020	09:00	21/Nov/2020	17:00	
796	RQ35646	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-SHANAN (PS) (PSTCL) CKT-2		D	Jumper tightening, checking of tower accessories, checking of conductor from tower no.134 to 149	17/Nov/2020	09:00	19/Nov/2020	17:00	
797	RQ35647	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV HAMIRPUR(HP)-CHOHAL (PS) (PSTCL) CKT-1		D	Tightening of Jumpers of Deadend Towers, Disc Cleaning & Tree Cutting	12/Nov/2020	09:00	12/Nov/2020	17:00	

798	RQ35644	sldcps_sd	AC TRANSMISSION LINE CIRCUIT	132 KV KANGRA (HP)-PATHANKOT (PS) (PSTCL) CKT-1		D	Jumper tightening, checking of tower accessories, checking of conductor from tower no.220 to 246	02/Nov/2020	09:00	07/Dec/2020	17:00	
799	RQ35723	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV AMARPURATHEDI(RS)-HISAR(BB) (RS) CKT-1	RRVPNL	D	maintenance of line	06/Nov/2020	08:00	06/Nov/2020	18:00	
800	RQ35497	cpcc3_sd	AC TRANSMISSION LINE CIRCUIT	132 KV MAHENDRA NAGAR(PG)- TANAKPUR(NH) (PG) CKT-1	POWERGRID	D	For AMP of Line side Bay Equipments and Line Rectification work like Jumper tightening, Missing member replacement and other related works.	04/Nov/2020	08:00	04/Nov/2020	18:00	
801	RQ35383	sldcrs_sd	AC TRANSMISSION LINE CIRCUIT	132 KV SHEOPUR(MP)- KHANDAR(RS) (UP) CKT-1	UPPTCL	D	For capacitance /tan delta and other testing/measurement of equipments by M/S JBS enterprises on this line.	28/Oct/2020	08:30	28/Oct/2020	12:30	The shutdown is very necessary as testing is done only one time in a year
802	RQ35340	dadrigas_sd	BAY	202 BUS COUPLER BAY - 220 KV DADRIGAS(NT) - BUS 1 AND 220 KV DADRIGAS(NT) - BUS 2 AT 220 KV DADRIGAS(NT)	NTPC	C	ANNUAL SHUTDOWN	27/Nov/2020	08:00	27/Nov/2020	18:00	PM AND TESTING
803	RQ35561	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-2	POWERGRID	C	REFURBISHMENT OF HVDC BLOCK#1 UNDER ADD-CAP Approved under CERC Order number 543/TT/2014 dtd. 20.09.2016 (Copy Enclosed). Block 2 S/D is required for 24 hours for system studies by Siemens	23/Nov/2020	08:00	24/Nov/2020	09:00	
804	RQ35562	cpcc3_sd	HVDC POLE	70 KV VINDHYACHAL(PG) POLE-1	POWERGRID	C	REFURBISHMENT OF HVDC BLOCK#1 UNDER ADD-CAP Approved under CERC Order number 543/TT/2014 dtd. 20.09.2016 (Copy Enclosed)	23/Nov/2020	08:00	03/Mar/2021	18:00	
805	RQ35725	cpcc1_sd	SVC/STATCOM	SVC No 1(- 300/+400MVAR) at 400 KV Kankroli(PG)	POWERGRID	D	MV Isolator Alignment work by Siemens	23/Nov/2020	08:00	28/Nov/2020	18:00	
806	RQ35382	cpcc2_sd	SVC/STATCOM	SVC No 1(- 400/+600MVAR) at 400 KV Ludhiana(PG)	POWERGRID	D	For AMP works.	19/Nov/2020	09:00	20/Nov/2020	18:00	
807	RQ35398	cpcc2_sd	SVC/STATCOM	SVC No 1(- 200/+300MVAR) at 400 KV NewWanpoh(PG)	POWERGRID	D	For AMP and comprehensive maintenance works.	03/Nov/2020	09:00	05/Nov/2020	17:30	
808	RQ35530	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z3 at DADRI(PG)	POWERGRID	D	For Jumper connection of Z33 D isolator.ALL 3 BANK Z31,Z32,Z33 WILL BE IN OUTAGE	31/Oct/2020	08:00	31/Oct/2020	18:00	For 400 KV Z33D isolator replacement under ADD CAP

809	RQ35536	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z3 at DADRI(PG)	POWERGRID	C	For ISOLATOR replacement of Z33 D.only one bank Z33 bank will be in outage	26/Oct/2020	08:00	31/Oct/2020	18:00	For 400 KV Z33D isolator replacement under ADD CAP
810	RQ35529	cpcc1_sd	FILTER BANK	400 KV 230 MVAR Filter Bank No Z3 at DADRI(PG)	POWERGRID	D	For Jumper removal of Z33 D isolator.ALL 3 (Z31,Z32,Z33)BANK WILL BE IN OUTAGE	26/Oct/2020	08:00	26/Oct/2020	18:00	For 400 KV Z33D isolator replacement under ADD CAP